

Sunrise Powerlink - Proposed Project

ID	Task Name	Duration	Start	Finish	2005				2006				2007				2008				2009				2010				2011		
					Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3					
43	Engineering	26 mo	4/4/07	3/31/09																											
44	Station equipment	30 mo	8/29/08	12/16/10																											
45	Transmission structures	12 mo	8/29/08	7/30/09																											
46	OH Conductor	12 mo	8/29/08	7/30/09																											
47	UG Cable	18 mo	8/29/08	1/14/10																											
48	Sunrise Construction	720 d	8/29/08	6/2/11																											
49	500kV/69kV	380 d	8/29/08	2/11/10																											
50	Imperial Vly. Sub to Central East Sub. Overhead	17 mo	8/29/08	12/17/09																											
51	69kV OH and UG	19 mo	8/29/08	2/11/10																											
52	Double circuit 230kV	600 d	8/29/08	12/16/10																											
53	Central East Sub to Sycamore Sub Overhead	18 mo	8/29/08	1/14/10																											
54	Sunstage Rd. and San Vicente Rd. Underground	30 mo	8/29/08	12/16/10																											
55	Single Circuit 230kV	380 d	8/29/08	2/11/10																											
56	Sycamore Sub to Penasquitos Sub Overhead	19 mo	8/29/08	2/11/10																											
57	Chicarita Sub to PQ Jct. Underground	9 mo	8/29/08	5/7/09																											
58	Substation	480 d	8/29/08	7/1/10																											
59	Imperial Valley Sub	8 mo	8/29/08	4/9/09																											
60	Central East Sub	24 mo	8/29/08	7/1/10																											
61	Sycamore Canyon Sub	8 mo	8/29/08	4/9/09																											
62	Penasquitos Sub	8 mo	8/29/08	4/9/09																											
63	Other System Upgrades	12 mo	9/1/08	7/31/09																											
64	Test and Energize	6 mo	12/17/10	6/2/11																											

Project: Sunrise Powerlink - Proposed
Date: 12/12/07

Task: Progress: Milestone: Summary: Project Summary: External Tasks: External Milestone: Deadline: Split:

Source: SDG&E, 2006a. Page 4



Sunrise Powerlink Project
Figure B-42c
Construction Schedule
Tasks 43-64