



235 Montgomery Street, Suite 935, San Francisco, CA 94104 Tel. 415-955-4775, Fax 415-955-4776, www.aspeneg.com

PROJECT MEMORANDUM CRESSEY-GALLO 115 KV POWER LINE PROJECT

To: Billie Blanchard, Project Manager, CPUC **From:** Vida Strong, Aspen Project Manager

Date: January 22, 2015

Subject: Monitoring Report #8: January 12 to 18, 2015

This report provides a summary of the construction and compliance activities associated with the Pacific Gas and Electric (PG&E) Cressey-Gallo 115 kV Power Line Project.

A summary of the Notices to Proceed (NTPs) for construction and Minor Project Change (MPC) activities are provided in Tables 1 and 2, respectively (below).

CPUC Environmental Monitor (EM): David DuBois was on site January 15, 2015.

CPUC NTPs

NTP #1: Gallo Property & Cressey Substation

NTP #1 was issued on 10/21/14 for Installation and removal of the Shoo-Fly at the Gallo Winery, expansion work at the Gallo Substation, construction of the single and double circuit 115 kV pole lines on the Gallo Property, and modification work at the Cressey Substation. NTP #1 included conditions that had to be satisfied prior to the start of construction.

Summary of Activity:

- 1. Construction activities continued at the Cressey Substation during the subject period. Materials and equipment were mobilized, trenching continued, and backfilling occurred (see Figures 1, 2 & 3).
- 2. The staging area at the Gallo Winery is being used for storing materials.
- 3. Conductor removal occurred along the 115 kV alignment between River Road and Magnolia Avenue. Prepared poles ready for placement were also staged along the alignment.
- 4. Construction activities resumed at the Gallo Substation during the subject period. Augering, earth moving, and foundation installation occurred (see Figures 4& 5).
- 5. Old poles adjacent to the Shoo-Fly route were being removed during the subject period (see Figure 6)
- 6. Work occurred Monday through Friday during the subject period.

Environmental Compliance:

- Buffers are maintained around sensitive resources. During the subject period, the Applicant requested
 that some demolition work be allowed to occur within a buffer established for an elderberry bush at
 the Cressey Substation. The request was conditionally approved requiring that certain protective
 measures be implemented during demolition to ensure that no resource damage occurs and that
 post-demolition monitoring is conducted to survey for the health of the plant. Demolition work is
 pending.
- 2. All crews receive environmental training. Training sign-in sheets were available for the CPUC EM's review.

Agoura Hills • San Francisco • Sacramento • Inland Empire • Palm Springs • Phoenix



- 3. Erosion control devices were installed and functioning appropriately per the Storm Water Pollution Prevention Plan (SWPPP) (see Figure 7).
- 4. Ingress/egress driveways to roadways are monitored for track out and swept as needed to remove track out.
- 5. Crews took measures during refueling to capture any unintentional spills or drips.
- 6. Augured holes were securely covered at the end of work. Trenches had escape ramps for wildlife.

Notices to Proceed

Table 1 summarizes the Notices to Proceed (NTP) for Cressey-Gallo 115 kV Power Line Project.

Table 1
Notice to Proceeds (NTPs)
(Updated 1/22/15)

	Date	Date		
NTP#1	Requested	Issued	Phase	Description
NTP #1	9/12/14	10/21/14	Gallo Substation and Shoo-Fly, Cressey Substation	Installation and removal of the Shoo-Fly, expansion work at the Gallo Substation, construction of the single and double circuit 115 kV pole lines on the Gallo Property, and modification work at the Cressey Substation.
NTP #2	12/11/14	12/22/14	115 kV Power Line	Installation of remaining TSPs, construction of the re-route area north of Livingston Canal, construction of single circuit 115 kV pole lines within ½ mile buffers for Swainson's hawk nesting areas east of Howard Street, and pulling of conductor.

Minor Project Changes

Table 2 summarizes the Minor Project Changes for the Cressey-Gallo 115 kV Power Line Project.

Table 2
Minor Project Changes (MPCs)

(Updated 1/22/15)

	Date	Date		
MPC	Requested	Issued	Phase	Description
MPC#1	10/01/14	10/08/14	Gallo	Use of an existing alternative staging area 75
			Substation	feet west of the proposed Staging Area 001
			and Shoo-Fly	located southeast of the Gallo Substation

PROJECT PHOTOGRAPHS



Figure 1 – Trenching occurred at the Cressey Substation during the subject period. View east, 01/15/15.



Figure 2 – Work continued at the Cressey Substation during the subject period. View southeast, 01/15/15.





Figure 3 – Work continued at the Cressey Substation during the subject week. View from southeast corner of substation facing northwest, 01/08/15 top and 01/15/15 bottom.



Figure 4 – Foundation installation occurred at the Gallo Substation during the subject period. View northeast, 01/15/15.



Figure 5 – Construction resumed at the Gallo Substation during the subject period. View northeast, 01/15/15.



Figure 6 – Removal of old poles occurred adjacent to the Shoo-Fly route. View south, 01/15/15.



Figure 7 – Soil piles are covered with plastic at Gallo Substation when not in use. View east, 01/15/15.