



5020 Chesebro Road, Suite 200, Agoura Hills, CA 91301-2285 Tel. 818-597-3407 • Fax 818-597-8001 • www.aspeneg.com

 PROJECT MEMORANDUM
 Tel. 63

 SCE WEST OF DEVERS UPGRADE PROJECT

 Date:
 November 5, 2018

 To:
 Billie Blanchard, Project Mana

To:Billie Blanchard, Project Manager, CPUCFrom:Vida Strong, Aspen Project ManagerSubject:Monitoring Report #38: October 22 to 28, 2018

### Introduction

This report provides a summary of the construction and compliance activities associated with Southern California Edison's (SCE) West of Devers (WOD) Upgrade Project. As of the closing of this monitoring period, SCE estimates total project completion at approximately eight percent.

**CPUC Environmental Monitor (EM):** CPUC Lead EM Jenny Slaughter was onsite October 23 through 25, 2018.

# **CPUC Notices to Proceed (NTPs)**

Table 1 summarizes the NTPs with construction for the WOD Upgrade Project.

NTP #	Date Requested	Date Issued	Phase	Description
NTP #1	04/04/17	06/29/17	Material Yards	Construction or use of 10 Material Yards
NTP #2	05/18/17	06/29/17	Substation Upgrades	Upgrades to 5 existing Substations
NTP #3	06/05/17	08/10/17	Distribution, Subtransmission, and Telecom	Construction of the Distribution, Subtransmission, and Telecommunication portions of the Project
NTP #4	07/13/17	09/05/17	Transmission	Transmission Line Construction on private lands
NTP #5	08/07/17	03/29/18	Construction on BLM lands	Transmission Line construction on BLM lands

#### Table 1 - NTPs (Updated 11/05/18)

### **Construction & Compliance**

A summary of construction and compliance activities is provided below by NTP.

### Material Yards (NTP #1)

As defined in NTP #1, Project material yards (MY) include:

- Mountain View #1 MY
- Lugonia MY
- Grand Terrace MY
- Poultry MY
- San Timoteo MY

- Beaumont #1 MY
- Beaumont #2 MY
- Matich MY
- Hathaway #2 MY
- Devers MY

To date, all material yard pre-compliance materials associated with NTP #1 that have been submitted, have been approved.

#### **Summary of Construction Activity**

- 1. For the currently approved MYs, all activities are being performed by the contractor operating out of each respective yard. No MY construction activities were conducted during the subject reporting period.
- 2. The Poultry MY is being utilized by Barnard Construction and Power Grade Incorporated as their primary base of operations and material/equipment storage location. Work associated with the Poultry MY included material/equipment deliveries and general yard maintenance throughout the monitoring period. Helicopter operations out of Poultry MY continued throughout the monitoring period.
- 3. The Matich MY is being utilized by Barnard Construction primarily for tubular steel pole (TSP) storage. Work associated with the Matich MY included material/equipment deliveries throughout the monitoring period.
- 4. The Mountain View #1 MY is being utilized by Hot Line Construction as their primary base of operations and materials/equipment storage location. Work associated with the Mountain View #1 MY was limited to material/equipment deliveries and general yard maintenance throughout the monitoring period.
- 5. The Beaumont #2 MY is being utilized by CJ/Aldridge Drilling as their primary base of operations and material/equipment storage location. Material/equipment deliveries and general yard maintenance occurred at the Beaumont #2 MY throughout the monitoring period.
- 6. The Grand Terrace MY will be used primarily as a show-up location for project construction crews. No project-related activities occurred at the Grand Terrace MY throughout the monitoring period.
- 7. No project-related activities occurred at the Devers MY throughout the monitoring period.

#### **Environmental Compliance**

- 1. There were no SCE self-reported or CPUC incidents documented for construction activities associated with NTP #2 throughout the monitoring period.
- 2. There was one SWPPP maintenance item associated with NTP #1 recorded during the monitoring period relating to lack of secondary containment, trash, and general housekeeping at the Beaumont 2 Yard.
- 3. The CPUC EM noted that the Grand Terrace Yard did not have a stabilized entrance installed and there was some evidence of yard use (see Photo 1). This observation was reported to SCE.
- 4. There were no reportable (> 1 gallon) and no non-reportable (< 1 gallon) spills associated with NTP #1 identified during the monitoring period.
- 5. The 2018 nesting season has ended. If required, removal of inactive non-special-status bird species' nests is being implemented per the requirements of the Project Nesting Bird Management Plan

(NBMP). There were no such nests removed from work areas associated with NTP #1 recorded during the monitoring period.

6. Special-status species observed or identified at locations associated with NTP #1 during the monitoring period included one Cooper's hawk at the Matich Yard.

## Substations (NTP #2)

Five substations are identified for improvements in NTP #2. These include:

- Etiwanda Substation
- San Bernardino Substation
- Vista Substation
- El Casco Substation
- Devers Substation

The preconstruction packages for the Etiwanda, Vista, and Devers Substations were submitted by SCE on July 23, 2018. CPUC authorization for each of these substation was granted on July 26, 2018.

#### **Summary of Construction Activity**

- 1. For the currently approved substation components, all work is being managed by Circle Wood Services with construction support from TTR Substations.
- 2. Work associated with the Devers Substation was limited to adjusting disconnects at Position #9.
- 3. Work associated with the Vista Substation included prep work to install conduit north of the MEER room.
- 4. No construction activities associated with the Etiwanda Substation occurred throughout the monitoring period.
- 5. Work at the San Bernardino Substation included pulling control cable from positions one and two north of and into the MEER room.
- 6. No construction activities associated with the El Casco Substation occurred throughout the monitoring period.

### **Environmental Compliance**

- 1. There were no SCE self-reported or CPUC incidents documented for construction activities associated with NTP #2 throughout the monitoring period.
- 2. There were no SWPPP maintenance items or corrective actions associated with NTP #2 recorded during the monitoring period. To date, there are no open SWPPP maintenance items or corrective actions associated with NTP #2.
- 3. There were no reportable (> 1 gallon) and no non-reportable (< 1 gallon) spills associated with NTP #2 identified during the monitoring period.
- 4. The 2018 nesting season has ended. If required, removal of inactive non-special-status bird species' nests is being implemented per the requirements of the NBMP. There were no such nests removed from work areas associated with NTP #2 recorded during the monitoring period.
- 5. No special-status species were observed or identified at locations associated with NTP #2 during the monitoring period.

### Distribution, Subtransmission, and Telecommunication Work (NTP #3)

As defined in NTP #3, distribution improvements consist of three work packages. These include:

- Dental 12-kV Distribution Circuit (Dental Circuit)
- Intern 12-kV Distribution Circuit Underbuild (Intern Circuit)
- Reconductor on Juanita Street (Juanita Reconductor)

As defined in NTP #3, subtransmission improvements consist of three work packages. These include:

- Removal of San Bernardino–Redlands-Timoteo and the San Bernardino–Redlands-Tennessee 66-kV Lines (Timoteo-Tennessee Removal)
- Relocation of San Bernardino–Redlands-Timoteo 66-kV Lines (Timoteo Relocation)
- Relocation of San Bernardino–Redlands-Tennessee 66-kV Lines (Tennessee Relocation)

As defined in NTP #3, telecommunication improvements consist of six work packages. These include:

- San Bernardino Substation Connection to Redlands Inland Empire District Office (San Bernardino Connection),
- Timoteo-Redlands District Office Fiber Optic Cable Connection (Timoteo-Redlands Connection),
- El Casco Substation Connection to Vista Moreno OPGW (El Casco Connection),
- Maraschino Substation Connection to Devers-Valley OPGW (Maraschino Connection),
- El Casco–Banning Connection to Devers-Vista Skywrap (El Casco–Banning Connection), and
- Banning Substation Connection to Devers-Valley OPGW (Banning Connection).

To date, all telecommunication, distribution, and subtransmission pre-compliance materials associated with NTP #3 have been submitted and approved.

#### Summary of Construction Activity

- 1. For the currently approved subtransmission and distribution components, major construction activities are being performed by Hot Line Construction. Tree trimming is being conducted by Mowbray Tree Service.
- 2. Distribution work associated with the Dental and Intern Circuits included trenching for underground alignment, installation of underground conduit, construction of riser pole connections, and road repaving (see Photo 2).
- 3. Work associated with the Timoteo Relocation subtransmission improvements included potholing for existing utilities, installation of overhead conductor wire, tree trimming, block wall repairs, and sidewalk restoration.
- 4. Work associated with the Tennessee Relocation subtransmission improvements included erection of lightweight tubular steel poles (LWTSPs), installing wire, and restoration of curbs, gutters, and sidewalks.
- 5. No construction activities associated with the Timoteo-Tennessee Removal occurred throughout the monitoring period.

- 6. No construction activities associated with the San Bernardino Connection occurred throughout the monitoring period.
- 7. No construction activities associated with the Timoteo-Redlands Connection occurred throughout the monitoring period.
- 8. No construction activities associated with the El Casco Connection occurred throughout the monitoring period.
- 9. No construction activities associated with the Banning Connection occurred throughout the monitoring period.
- 10. Work associated with the Juanita Reconductor distribution improvements has been completed.
- 11. Work associated with the Maraschino Connection telecommunications improvements has been completed.
- 12. Work associated with the El Casco–Banning Connection telecommunications improvements has been completed.
- 13. As of the closing of this monitoring period, the construction progress of components associated with NTP #3 is as follows:
  - For distribution components, all 19 12-kV poles have been framed, all 12 12-kV underground vaults have been installed, and 6550 feet of 7430 feet of 12-kV duct bank (conduit) and 1260 feet of 10,760 feet of 12-kV conductor wire has been installed.
  - For subtransmission components, 119 of 119 66-kV LWTSPs have been erected, 19 of 19 TSPs have been erected, and 20,455 feet of 27,140 feet of 66-kV wire has been installed.

#### **Environmental Compliance**

- 1. There were no SCE self-reported or CPUC incidents documented for construction activities associated with NTP #3 throughout the monitoring period.
- 2. SCE provided local jurisdiction (City of Redlands) approval for weekend work over October 27/28 and November 3/4 for conductor stringing over I-10 Freeway.
- 3. Due to power loading issues associated with hot weather, line outages in place to perform underground conductor wire installation are being periodically rescheduled to overnight hours. A revised encroachment permit from the City of Redlands, which included approval for overnight work associated with installation of underground cable only, was provided on July 25, 2018.
- 4. There were no SWPPP maintenance items or corrective actions associated with NTP #3 recorded during the monitoring period. To date, there are no open SWPPP maintenance items or corrective actions associated with NTP #3.
- 5. There were no reportable (> 1 gallon) or non-reportable (< 1 gallon) spills associated with NTP #3 identified during the monitoring period.
- 6. The 2018 nesting season has ended. If required, removal of inactive non-special-status bird species' nests is being implemented per the requirements of the NBMP. There were no such nests removed from work areas associated with NTP #3 recorded during the monitoring period.
- 7. No special-status species were observed or identified at locations associated with NTP #3 during the monitoring period.

### Transmission Work (NTP #4)

NTP #4 includes six transmission line segments, identified as Segments 1 through 6, generally moving from west to east.

To date, pre-compliance materials associated with NTP #4, Segments 1 through 5, have been submitted and approved. Pre-construction compliance materials for Segment 6 are scheduled for submittal late-2018/early-2019.

#### **Summary of Construction Activity**

- 1. For the currently approved transmission components, Power Grade Incorporated is conducting access road maintenance/stabilization, BMP installation, vegetation removal, and site grading. CJ/Aldridge Drilling is performing foundation work. Abercrombie Services is assembling and erecting new towers, and conducting wire operations with support from Summit Helicopters. Cunningham Davis Corporation is removing existing towers and foundations.
- 2. Work associated with Segment 1 included foundation excavation at Sites 1X08, SF 106 and SF 107, and mobilization of drilling equipment to Site 1X06 (see Photo 3).
- 3. Work associated with Segment 2 was limited to BMP installation at Sites 2N01 and 2N02.
- 4. Work associated with Segment 3 included access road maintenance between Sites 3X55 and 3X62. Grading activities occurred at Sites 3X37, 3X46, 3X59, 3X60, and 3X61. Retaining wall construction occurred at Site 3X37. Foundation drilling was performed at Sites 3X13 and 3X14 (see Photo 4). Concrete foundation pouring occurred at Site 3X14. Vegetation clearing occurred at 3X65 and soil salvage was conducted at 3X63.
- 5. Work associated with Segment 4 included dead-ending conductor into the El Casco Substation rack, tower and foundation removal, grade beam construction at Site 4S60 (see Photo 5). Tower assembly and/or erection was performed at Sites 4N60, 4N61, and 4N64. Wire stringing activities occurred between Sites 4X55 and El Casco Substation using the helicopter (see Photo 6). No access road improvements were conducted.
- 6. To date, no construction activities associated with Segments 5 or 6 have occurred.
- 7. As of the closing of this monitoring period, construction progress associated with NTP #4 is as follows:
  - Grading of 5.2 miles of access road has been completed in Segment 3.
  - Grading for foundation installation has been completed at 95 sites.
  - Foundations are completed for 21 of 386 lattice towers and 2 of 83 TSPs.
  - Erection of 5 of 386 lattice towers and 2 of 83 TSPs have been completed.
  - Erection of 6 of 51 LWS and 8 of 58 ESPs for temporary shoofly locations has been completed.
  - Stringing of approximately 0.7 of 8.0 circuit miles of shoofly conductor and 0.1 of 184.0 circuit miles of mainline conductor has been completed.
  - Demolition of 5 of 602 existing structures and 5 of 415 existing foundations has been completed.
  - Wire wreck-out has been completed along 1.3 circuit miles.
- 8. The first proposed outage (Project Move 2) began on October 1, 2018 and is scheduled through December 11, 2018. Final CAISO approval has been issued for this outage.

### **Environmental Compliance**

- 1. There were no SCE self-reported or CPUC incidents documented for construction activities associated with NTP #4 throughout the monitoring period.
- 2. SCE provided local jurisdiction approval (City of Calimesa) for late work on Saturday October 27 for a concrete pour.
- 3. Documentation of FAA Determinations for Segment 4 was provided on September 17. Additional information was provided on September 26 and is currently under review.
- 4. There were no SWPPP maintenance items associated with NTP #4 recorded during the monitoring period.
- 5. There were no reportable (> 1 gallon) and one non-reportable (<1 gallon) spills associated with NTP #4 identified during the monitoring period. According to the report provided by SCE, the non-reportable spill occurred on October 25 at Site 3X37 (Segment 3) and consisted of approximately 8 fluid ounces of hydraulic fluid. The contaminated material was removed from the site.
- 6. The 2018 nesting season has ended. If required, removal of inactive non-special-status bird species' nests is being implemented per the requirements of the NBMP. There were four such nests removed from work areas associated with NTP #4 recorded during the monitoring period.
- 7. Special-status species observed or identified at locations associated with NTP #4 during the monitoring period included Peregrine falcon.

### Transmission Work BLM Lands (NTP #5)

NTP #5 includes the portion of one transmission line segment, identified as Segment 6, which traverses properties managed by the Bureau of Land Management (BLM). NTP #5 was approved by BLM on March 29, 2018. To date, no work authorized by NTP #5 has been requested or has occurred.

### Temporary Extra Workspaces (TEWS) and Minor Project Refinements (MPRs)

Table 2 summarizes the TEWS and MPRs for the WOD Upgrade Project to date.

TEWS / MPC	Date Requested	Date Issued	Phase	Description
		Ten	nporary Extra Wo	orkspaces (TEWS)
TEWS #1	10-12-17	10-19-17	Maraschino Connection	Access to Beaumont Cherry Valley District water hydrant meter located near the intersection of Highland Springs Avenue and Crooked Creek, Beaumont.
TEWS #2	11-13-17	11-21-17	El Casco– Banning Connection	Water source on Oak Valley Boulevard.
TEWS #3	12-15-17	12-15-17	Banning Connection	Access to existing poles off of Lincoln Street.
TEWS #4	12-18-17	12-18-17	Banning Connection	Access to existing poles off of Wesley Street.

# Table 2 - TEWS & MPRs

(Updated 11/05/18)

TEWS / MPC	Date Requested	Date Issued	Phase	Description
TEWS #5	12-20-17	12-21-17	Banning Connection	Access to existing poles at intersection of Wesley Street and Old Idyllwild Road
TEWS #6	6-13-18	6-13-18	Timoteo Relocation	Extra workspace to facilitate erection of TSP #4696058 at intersection of Redlands Boulevard and Bryn Mawr Street
TEWS #7	7-27-18	7-30-18	Timoteo Relocation	Extra workspace to facilitate wire pulling activities along Research Drive and Almond Avenue
TEWS #8	8-27-18	8-28-18	Dental/Intern Circuits	DENIED AND RESCINDED – Extra workspace to facilitate construction along Mission Road
TEWS #9	10-18-18	10-19-18	Timoteo Relocation	Extra workspace for walking path at Bryn Mawr and I-10
		Mi	nor Project Refi	nements (MPRs)
MPR #1	11-17-17	11-22-17	Maraschino Connection	Revisions to the amount of new underground telecom construction.
MPR #2	12-13-17	12-15-17	Maraschino Connection	Addition of two vault work areas on Highland Springs Road.
MPR #3	12-21-17	12-28-17	El Casco– Banning Connection	Adjustments to alignment along Oak Valley Parkway
MPR #4	12-27-17	1-3-18	Maraschino/ El Casco– Banning Connections	Continued use of two fire hydrants previously approved as TEWS #1 and TEWS #2
MPR #5	1-16-18	1-22-18	Banning Connection	Continued use of access routes described in TEWS #3, 4, and 5 and temporary access paths through private property along Coyote Trail
MPR #6	2-8-18	2-12-18	Project-wide	Use of 10 water sources to support construction activities
MPR #7	2-23-18	2-28-18	Poultry MY	Temporary water and electrical supply to yard
MPR #8	2-27-18	3-2-18	El Casco Connection/ Segment 1	New telecom splice location and single new steel pole installation
MPR #9	3-26-18	3-27-18	El Casco Connection	Telecom work areas along El Casco Substation access road
MPR #10	4-6-18	4-9-18	Mountain View #1 MY/All subtrans	Additional work spaces at Mountain View #1 MY entry and at subtransmission improvements work areas
MPR #11	5-4-18	5-8-18	Tennessee Relocation	Relocation of 5 subtransmission structures from the east side to the west side of Nevada Street

TEWS / MPC	Date Requested	Date Issued	Phase	Description
MPR #12	5-14-18	5-16-18	Timoteo Relocation	Additional work space for TSP erection at Bryn Mawr Avenue and Interstate 10.
MPR #13	5-23-18	5-25-18	Project-wide	Addition of encased fire hose to O'Grady Court water source and use of 17 water sources to support construction activities
MPR #14	5-24-18	5-31-18	Timoteo/ Tennessee Relocations	Location shift of 3 TSPs and 1 vault location
MPR #15	5-31-18	6-4-18	Poultry MY	Paving of access road and trailer complex area
MPR #16	6-11-18	6-13-18	Banning Connection	Shift of horizontal directional drilling (HDD) alignment through Smith Creek and addition of walking paths along Coyote Trail
MPR #17	6-20-18	6-22-18	Dental Circuit/ Tennessee Relocation	Additional work space along Mission Road, Lugonia Avenue, and Nevada Street
MPR #18	8-3-18	8-7-18	Timoteo Relocation/ Beaumont #2 MY	Expansion of vault installation work area off Mountain View Avenue and new water source near Beaumont #2 MY
MPR #19	8-13-18	8-20-18	Segment 4	Additional work space requests at Sites 4N58, 4N59, and 4N64
MPR #20	8-21-18	8-27-18	Banning Connection	Use of unpaved access road west of Smith Creek
MPR #21	10-4-18	10-10-18	Project-wide/ Segments 3&4	Use of 6 water sources, installation of water tank, use of access road, and expansion of WSS

# CPUC Compliance Incidents, Project Memoranda (PMs) and Non-Compliance Reports (NCRs)

Table 3 summarizes the CPUC Incidents, PMs, and NCRs issued to date.

 Table 3

 CPUC Incidents, Project Memoranda, and Non-Compliance Reports

 (Updated 11/05/18)

Incident/ PM/NCR	Regulatory Requirement	Date Issued	Phase	Description
Level 1 Incident	Traffic Control Plan	01-30-18	Banning Connection	Traffic control was set up in such a way that diverted flow into active work area and deviated from approved Traffic Control Plan.
Level 1 Incident	MM WIL-1b	04-19-18	Timoteo/ Tennessee Relocation	A portable water tank was observed uncovered for four consecutive days.

Incident/ PM/NCR	Regulatory Requirement	Date Issued	Phase	Description
Level 1 Incident	MM VEG-1a	5-24-18	El Casco Substation	Equipment was staged outside of approved disturbance limits for at least 1-2 days.
Level 1 Incident	MM AQ-1a	8-15-18	Banning Connection	Fugitive dust observed from construction activities.
Level 1 Incident	MM WIL-1b	8-15-18	Banning Connection	Use of unapproved access road.
Level 1 Incident	MM WIL-1b	8-15-18	Banning Connection	Use of unapproved staging area.
Level 1 Incident	Fire Management Plan	9-18-18	Segment 4	Lack of adequate fire abatement equipment at 3 locations.
Level 1 Incident	Fire Management Plan	9-20-18	Segment 4	Lack of adequate fire abatement equipment
Level 1 Incident	HH-1a	10-17-18	Segment 4	Lack of proper secondary containment for 4 pieces of equipment.
Level 1 Incident	N-1a	10-17-18	Segment 4	Work outside of approved hours
Level 1 Incident	WIL-1b	10-18-18	Grand Terrace MY	Lack of proper covering for pipes between 1.5" to 4"
Level 1 Incident	N-1a	10-18-18	Segment 4	Work outside of approved hours
Level 1 Incident	AQ-1a	10-30-18	Grand Terrace MY	Fugitive Dust Emissions Outside of Property Boundaries at the Grand Terrace Yard.

### **PROJECT PHOTOGRAPHS**



Photo 1 – Grand Terrace Yard noted not having stabilized entrance installed to prevent track-out and dust. (October 23, 2018).



Photo 2 – Trenching along Mission Road for the distribution work performed by Hotline Construction (October 23, 2018).




Photo 3 – Foundation drilling at Segment 1 Tower 1X08 (October 24, 2018).



Photo 4 – Foundation pouring at Segment 3 Site 3X14 (October 24, 2018).



Photo 5 – Tower wreck-out and new tower construction at Segment 4 4N61 (October 24, 2018).



Photo 6 – Wire stringing of shoofly structures in Segment 4 between 4N57 and El Casco Substation (October 25, 2018).