



5020 Chesebro Road, Suite 200, Agoura Hills, CA 91301-2285 Tel. 818-597-3407 • Fax 818-597-8001 • www.aspeneg.com

PROJECT MEMORANDUM SCE WEST OF DEVERS UPGRADE PROJECT

| То: | John Forsythe, Project Manager, CPUC |
|----------|--|
| From: | Vida Strong, Aspen Project Manager |
| Date: | August 15, 2019 |
| Subject: | Monitoring Report #75: August 4 to August 10, 2019 |

Introduction

This report provides a summary of the construction and compliance activities associated with Southern California Edison's (SCE) West of Devers (WOD) Upgrade Project. SCE self-performed work (NTPs #2 and #3) is essentially complete with the exception of substation equipment upgrades and minor telecom tie-ins. 220 kV work (NTPs #4 and #5) is approximately 35% complete.

CPUC Environmental Monitor (EM): CPUC EM, Rosina Goodman, was onsite August 5, 6, and 7 and CPUC EM, Jamie Miner, was onsite August 8 and 9.

CPUC Notices to Proceed (NTPs)

Table 1 summarizes the NTPs with construction for the WOD Upgrade Project. No additional NTPs are required.

| NTP # | Date Requested | Date Issued | Phase | Description |
|--------|-------------------|----------------|--|--|
| NTP #1 | 04/04/17 | 06/29/17 | Material Yards | Construction or use of 10 Material Yards |
| NTP #2 | 05/18/17 | 06/29/17 | Substation Upgrades | Upgrades to 5 existing Substations |
| NTP #3 | 06/05/17 | 08/10/17 | Distribution, Subtransmission, and Telecom | Construction of the Distribution, Subtransmission, and Telecommunication portions of the Project |
| NTP #4 | 07/13/17 | 09/05/17 | Transmission | Transmission Line Construction on private lands |
| NTP #5 | 08/07/17 | 03/29/18 | Construction on BLM lands | Transmission Line construction on BLM lands |

Table 1 - NTPs

Construction & Compliance

A summary of construction and compliance activities is provided below by NTP.

Material Yards (NTP #1)

As defined in NTP #1, Project material yards (MY) include:

- Mountain View #1 MY
- Lugonia MY
- Grand Terrace MY
- Poultry MY

- San Timoteo MY
- Beaumont #1 MY
- Beaumont #2 MY
- Matich MY
- Hathaway #2 MY
- Devers MY

To date, all material yard pre-compliance materials associated with NTP #1 that have been submitted have been approved.

Summary of Construction Activity

- 1. For the currently approved MYs, all activities are being performed by the contractor operating out of each respective yard.
- 2. The Poultry MY is being utilized by Barnard Construction and Power Grade Incorporated as their primary base of operations and material/equipment storage location. Work associated with the Poultry MY included material/equipment deliveries and general yard maintenance throughout the monitoring period. No helicopter operations out of Poultry MY occurred during the monitoring period.
- 3. The Matich MY is being utilized by Barnard Construction primarily for tubular steel pole (TSP) storage. Work associated with the Matich MY included material/equipment deliveries throughout the monitoring period.
- 4. The Mountain View #1 MY is being utilized by Abercrombie Services as their primary base of operations and materials/equipment storage location.
- 5. The Beaumont #2 MY is being utilized by CJ/Aldridge Drilling as their primary base of operations and material/equipment storage location. Material/equipment deliveries and general yard maintenance occurred at the Beaumont #2 MY throughout the monitoring period.
- 6. The Grand Terrace MY will be used primarily as a show-up location for project construction crews.
- The Devers MY is being utilized by CJ/Aldridge and Power Grade for construction activities on Segment 6. Material/equipment deliveries and general yard maintenance occurred throughout the monitoring period.

Environmental Compliance

- 1. There were no SCE self-reported or CPUC incidents documented for construction activities associated with NTP #1 throughout the monitoring period.
- 2. There were no SWPPP maintenance items or corrective actions associated with NTP #1 recorded during the monitoring period. To date, there are no open SWPPP maintenance items or corrective actions associated with NTP #1.
- 3. There were no reportable (> 1 gallon) or non-reportable (< 1 gallon) spills associated with NTP #1 identified during the monitoring period.
- 4. As of the end of the monitoring period, there are no active nests at locations associated with NTP #1 during the monitoring period. If required, nest management, including establishment of buffers and the removal of inactive non-special-status bird species' nests, is being implemented per the requirements of the Project Nesting Bird Management Plan (NBMP). No nests were removed during the subject reporting period.

5. No special-status species were observed or identified at locations associated with NTP #1 during the monitoring period.

Substations (NTP #2)

Five substations are identified for improvements in NTP #2. These include:

- Etiwanda Substation
- San Bernardino Substation
- Vista Substation
- El Casco Substation
- Devers Substation

To date, all pre-compliance materials associated with NTP #2 that have been submitted have been approved.

Summary of Construction Activity

- 1. For the currently approved substation components, all work is being managed by Circle Wood Services with construction support from TTR Substations and SCE crews. Wire stringing connections and wreck-out activities between the project alignment and locations within the substations are being performed by Abercrombie Services.
- 2. No construction activities associated with NTP #2 occurred throughout the monitoring period.

Environmental Compliance

- 1. There were no SCE self-reported or CPUC incidents documented for construction activities associated with NTP #2 throughout the monitoring period.
- 2. There were no SWPPP maintenance items or corrective actions associated with NTP #2 recorded during the monitoring period. To date, there are no open SWPPP maintenance items or corrective actions associated with NTP #2.
- 3. There were no reportable (>1 gallon) or non-reportable (<1 gallon) spills associated with NTP #2 identified during the monitoring period.
- 4. As of the end of the monitoring period, there are no active nests located within work areas associated with NTP #2. If required, nest management, including establishment of buffers and the removal of inactive non-special-status bird species' nests, is being implemented per the requirements of the Project NBMP. No nests were removed during the subject reporting period.
- 5. No new special status species were observed or identified at locations associated with NTP #2 during the monitoring period.

Distribution, Subtransmission, and Telecommunication Work (NTP #3)

NTP #3 included distribution, subtransmission, and telecommunication improvements as presented below. These construction activities have been essentially completed, with minor follow up required in response to Project activities.

Distribution improvements included the following:

- Dental 12-kV Distribution Circuit (Dental Circuit)
- Intern 12-kV Distribution Circuit Underbuild (Intern Circuit)
- Reconductor on Juanita Street (Juanita Reconductor)

Subtransmission improvements included the following:

- Removal of San Bernardino–Redlands-Timoteo and the San Bernardino–Redlands-Tennessee 66-kV Lines (Timoteo-Tennessee Removal)
- Relocation of San Bernardino–Redlands-Timoteo 66-kV Lines (Timoteo Relocation)
- Relocation of San Bernardino–Redlands-Tennessee 66-kV Lines (Tennessee Relocation)

Telecommunication improvements included the following:

- San Bernardino Substation Connection to Redlands Inland Empire District Office (San Bernardino Connection)
- Timoteo-Redlands District Office Fiber Optic Cable Connection (Timoteo-Redlands Connection)
- El Casco Substation Connection to Vista Moreno OPGW (El Casco Connection), Segment 3
- Maraschino Substation Connection to Devers-Valley OPGW (Maraschino Connection)
- El Casco–Banning Connection to Devers-Vista Skywrap (El Casco–Banning Connection), Segment 4
- Banning Substation Connection to Devers-Valley OPGW (Banning Connection), Segment 6

Summary of Construction Activity

- 1. For the currently approved subtransmission and distribution components, construction activities are being performed by Abercrombie Services and SCE crews. No construction activities occurred during the subject monitoring period.
- 2. As of the closing of this monitoring period, the construction progress of components associated with NTP #3 is as follows:
 - For distribution components, all 19 12-kV poles have been framed, all 12 12-kV underground vaults have been installed, and 7,430 feet of 7,430 feet of 12-kV duct bank (conduit) and 10,760 feet of 10,760 feet of 12-kV conductor wire has been installed.
 - For subtransmission components, 119 of 119 66-kV light-weight TSPs have been erected, 19 of 19 TSPs have been erected, and 25,610 feet of 25,610 feet of 66-kV wire has been installed. Both the Timoteo and Tennessee circuits have been energized. Wreck-out of the existing subtransmission infrastructure is underway.

Environmental Compliance

- 1. There were no SCE self-reported or CPUC incidents documented for construction activities associated with NTP #3 throughout the monitoring period.
- 2. There were no SWPPP maintenance items or corrective actions associated with NTP #3 recorded during the monitoring period. To date, there are no open SWPPP maintenance items or corrective actions associated with NTP #3.
- 3. There were no reportable (>1 gallon) or non-reportable (<1 gallon) spills associated with NTP #3 identified during the monitoring period.
- 4. As of the end of the monitoring period, there are no active nests located within work areas associated with NTP #3. If required, nest management, including establishment of buffers and the removal of inactive non-special-status bird species' nests is being implemented per the requirements of the Project NBMP. No nests were removed during the subject reporting period.
- 5. No special-status species were observed or identified at locations associated with NTP #3 during the monitoring period.

Transmission Work (NTP #4)

NTP #4 includes six transmission line segments, identified as Segments 1 through 6, generally moving from west to east.

To date, pre-compliance materials associated with NTP #4, Segments 1 through 6, have been submitted and approved.

Summary of Construction Activity

- For the currently approved transmission components, Power Grade Incorporated is conducting access road maintenance/stabilization, BMP installation, vegetation removal, and site grading. CJ/Aldridge Drilling is performing foundation work. Abercrombie Services is assembling and erecting new towers, and conducting wire operations with support from Summit Helicopters. Cunningham Davis Corporation is removing existing towers and foundations. Ancillary telecommunication work approved in NTP #4 is being performed by SCE crews.
- 2. Work associated with Segment 1 during the monitoring period included: Coring activities at Construction Area 1X28; and BMP maintenance at Construction Areas 1X04 through 1X22 (see Photo 1).
- 3. Work associated with Segment 2 included: Foundation wreck-out at Construction Areas 2N01, 2N02, and 1W00 (within 2N01-WSS) (see Photo 2); foundation activities at Construction Area 2X16; tower assembly at Construction Areas 2X10 and 2X11; shaker plate clean-up at Construction Area WS-2-PradoLn-MPR-27; and BMP installation at Construction Areas 2X31 and 2X32.
- 4. Work associated with Segment 3 included: Foundation wreck-out of Tower M99-T3 at Construction Area 3X65; soil salvage BMP repair at Construction Area 3X55; and hydroseed watering at Construction Areas DR3X22, DR3X40, 3X60, and 3X65. Ancillary telecommunication work included removing splice boxes off towers M29-T2 at Construction Area 3S02, M32-T3 at Construction Area 3X25, and M33-T5 at Construction Area 3X33.
- 5. Work activities associated with Segment 4 included: BMP installation at Construction Areas 4X14 through 4X25 and 4X37; vegetation clearing at Construction Area 4X32; grading at Construction Areas 4X33, 4X34, and 4X36(see Photo 3); soil export at Construction Areas 4X34 and 4X37; soil import at Construction Area 4X32; fixing jumpers at Construction Area 4N65; access road maintenance from Construction Area 4X30 through 4X35; repair of irrigation line at Construction Area 4N37; and hydroseed watering at Construction Areas 4N59, 4N60, 4N61, and 4N63. Ancillary telecommunication work included pulling box and fiber cable off Tower M24-T2 at Construction Area 4X37 and removing a telecommunications box off Tower M17-T2 at Construction Area 4X01.
- 6. Work associated with Segment 5 (which includes sites within Morongo lands along Segment 5 as reported by SCE) included: Tower assembly at Construction Areas 5X48 and 5X49; grading at Construction Area 5X14; soil and rock export at Construction Area 5X14 to 5X01 and 6X47; and BMP repair at Construction Area 5X03.
- 7. Work associated with Segment 6 (non-BLM lands) included: Vegetation clearing and grading at Construction Areas WSS-6-6S41-6S42 (6X42, 6X41, 6S41, 6S41-E) and WSS-6-6S42-6S43; foundation activities at Construction Areas 6X09, 6X10, 6S16, 6S17, 6S18, 6S19, 6S22, 6N26, 6N27, 6S28, and 6X33; foundation coring at Construction Areas 6X07,6X08, and 6X22; BMP installation at Construction Area 6N27; rock exporting from Construction Area 6S28-S; grading at Construction Areas T226, T242, T243, T244,T245,T247, 6X47, and 6X48; tower assembly at Construction Area 6S28A (see Photo 4); TSP erection of SF 601 at Construction Area 6X10; right-of-way road maintenance between Diablo Road and Melissa Road, between Construction Areas 6X20 and 6X24, between Construction Areas 6X10 and 6X15, between Construction Areas 6N25 to 6N27, and from Construction Area 6S25 to 6S27; building

snubs at Construction Area WSS-6-6S34-1-MPR-29; and wire wreck-out activities including guard pole installation from Construction Area 6X10 (Tower T271) through 6S27 (tower T252) (see Photo 5). Ancillary telecommunication work included removing a splice box from Tower M1-T1 at Construction Area 6N15.

- 8. Construction updates from SCE will be provided on a bi-weekly basis. The next update will be provided on August 27. As of August 13, construction progress associated with NTP #4 is as follows:
 - Grading for foundation installation has been completed at 355 of 469 sites.
 - Foundations are completed for 190 of 386 lattice towers and 64 of 83 TSPs.
 - Erection of 105 of 386 lattice towers and 48 of 83 TSPs have been completed.
 - Erection of 51 of 109 temporary shoofly locations has been completed.
 - Stringing of approximately 3.7 of 8.0 circuit miles of shoofly conductor, 29.4 of 184.0 circuit miles of mainline conductor, and 14.6 of 99.0 circuit miles of OPGW fiber has been completed.
 - Demolition of 80 of 602 existing structures and 86 of 415 existing foundations has been completed.
 - Wire wreck-out has been completed along 17.50 circuit miles.
- 9. The first required outages (Project Move 1 and Project Move 2) were completed in 2018. Project Move 3 in Segment 3 was completed May 10, 2019. Move 4 in Segment 1 started May 13, 2019 and work under Move 4 was completed August 3. Move 5 in Segments 1, 5, and 6 began on August 5 and is expected to be completed by February 14, 2020.

Environmental Compliance

- 1. There were two SCE self-reported incidents and four non-project related observations during the monitoring period. On August 5, a biological monitor discovered an uncovered washout bin with three inches of standing water at Construction Area 6S18 during morning sweeps. The cover was nearby indicating it was improperly secured to ensure it wouldn't be blown off in the heavy winds of the area. The crew was notified of the incident and a level 1 was issued. On August 10, a construction vehicle was observed at Construction Area 6S32 prior to the area being swept by a biological monitor. The biologist explained to the construction personnel how important it is to contact the biologist to ensure access roads have been swept prior to entering the right-of-way and a level 1 was issued. The non-project related observations were of trash being dumped near the right-of-way, vegetation clearing by city crews near Construction Areas, and a wind turbine fire near Construction Area 6X24 (see Photo 6). In the process of extinguishing the fire, three city fire trucks and one BLM fire truck crushed grasses and creosote in the northern portion of the temporary disturbance area in Construction Area 6X24.
- 2. There were three SWPPP maintenance items or corrective actions associated with NTP #4 recorded during the monitoring period on Segments 2, 3 and 6. These include sediment build-up on shaker plates and BMP repairs at Construction Areas. On August 8, the CPUC EM observed track-out onto the paved road on Richardson Street from the access road leading to Construction Area 2N11 (see Photo 7). The CPUC EM contacted the Environmental Compliance Lead with the observation and was informed the track-out would be swept by the end of the day. To date, there are no open SWPPP maintenance items or corrective actions associated with NTP #4.
- 3. There were three reportable (>1 gallon) and no non-reportable (<1 gallon) spills associated with NTP #4 identified during the monitoring period on Segments 5 and 6. These include: a burst radiator hose on a water truck, a hydraulic hose failure on a drill rig, and a diesel spill during refueling of equipment. For all spills, the affected areas were cleaned, and any removed soil was transported to the Beaumont 2 MY for disposal at an SCE approved facility.</p>

- 4. Meetings to review helicopter flight tracks with SCE are occurring every two weeks. Flight tracks are reviewed to monitor compliance with local jurisdiction construction work hours and sensitive receptor avoidance, including residences, schools, and nesting bird avoidance areas. There was no helicopter activity on the Project since the last track review meeting. The next flight track review will take place on August 22.
- 5. As of the end of the monitoring period, there are five active nests at locations associated with NTP #4 during the monitoring period. Nests include: burrowing owl, common raven, and red-tailed hawk. Buffers have been established per the Project NBMP. If required, nest management, including establishment of buffers and the removal of inactive non-special-status bird species' nests is being implemented per the requirements of the Project NBMP. No nests were removed during the subject reporting period.
- 6. There were three special-status species observed or identified at locations associated with NTP #4 during the monitoring period. These include: Cooper's hawk, rosy boa, and Los Angeles pocket mouse. The Los Angeles pocket Mouse (LAPM) was found dead at Construction Area 4X34 during vegetation clearing and grading at the site on August 8. Two LAPM approved biologists positively identified the individual. On August 14, the CPUC EM's requested further clarification on the mortality and SCE's approach to mitigate future impacts at the Construction Area. Additional information will be provided once a reply from SCE is received.
- 7. There were four new active woodrat midden identified on Segments 5 and 6 during the monitoring period. 10-foot ESA avoidance buffers were staked per the Special-status Small Mammals Avoidance and Minimization Plan. There were no woodrat midden relocations documented during the monitoring period.
- 8. SCE provided documentation of FAA filings for the Project on September 17 and September 26; FAA concurrence will be required prior to tower installation where applicable. Additional information was provided February 11, 2019. FAA recommended marker balls have been installed on the shoofly spans near El Casco Substation.

Transmission Work BLM Lands (NTP #5)

NTP #5 includes the portion of one transmission line segment, identified as Segment 6, which traverses properties managed by the Bureau of Land Management (BLM). NTP #5 was approved by BLM on March 29, 2018. The preconstruction compliance package for BLM lands was deemed acceptable by BLM on February 5, 2019.

Summary of Construction Activity

- 1. For the currently approved transmission components, Power Grade Incorporated is conducting access road maintenance/stabilization, BMP installation, vegetation removal, and site grading. CJ/Aldridge Drilling is performing foundation work. Abercrombie Services is assembling and erecting new towers, and conducting wire operations with support from Summit Helicopters. Cunningham Davis Corporation is removing existing towers and foundations.
- 2. Work activities associated with Segment 6 (BLM lands) during the monitoring period included Foundation activities at Construction Areas 6S30A, 6S30, 6S31A, and 6S32; and wire wreck-out activities including guard pole installation at Construction Areas T253, T254, T255, and T258.

Environmental Compliance

See NTP #4 discussion above for environmental compliance activities.

Temporary Extra Workspaces (TEWS) and Minor Project Refinements (MPRs)

TEWS #17 and MPR #30 were approved during the subject monitoring period. Table 2 summarizes the TEWS and MPRs for the WOD Upgrade Project to date.

| TEWS / | Date | Date | (Opdated of | |
|-------------|-----------|----------|------------------------------------|---|
| MPR | Requested | Issued | Phase | Description |
| | | Ten | nporary Extra Wo | orkspaces (TEWS) |
| TEWS #1 | 10-12-17 | 10-19-17 | Maraschino Connection | Access to Beaumont Cherry Valley District water hydrant meter located near the intersection of Highland Springs Avenue and Crooked Creek, Beaumont. |
| TEWS #2 | 11-13-17 | 11-21-17 | El Casco– Banning Connection | Water source on Oak Valley Boulevard. |
| TEWS #3 | 12-15-17 | 12-15-17 | Banning Connection | Access to existing poles off of Lincoln Street. |
| TEWS #4 | 12-18-17 | 12-18-17 | Banning Connection | Access to existing poles off of Wesley Street. |
| TEWS #5 | 12-20-17 | 12-21-17 | Banning Connection | Access to existing poles at intersection of Wesley Street and Old Idyllwild Road. |
| TEWS #6 | 6-13-18 | 6-13-18 | Timoteo Relocation | Extra workspace to facilitate erection of TSP #4696058 at intersection of Redlands Boulevard and Bryn Mawr Street. |
| TEWS #7 | 7-27-18 | 7-30-18 | Timoteo Relocation | Extra workspace to facilitate wire pulling activities along Research Drive and Almond Avenue. |
| TEWS #8 | 8-27-18 | 8-28-18 | Dental/Intern Circuits | DENIED AND RESCINDED – Extra workspace to facilitate construction along Mission Road. |
| TEWS #9 | 10-18-18 | 10-19-18 | Timoteo Relocation | Extra workspace for walking path at Bryn Mawr and I-10. |
| TEWS #10 | 11-05-18 | 11-05-18 | Timoteo Relocation | Extra workspace along Barton and Mountain View Roads for cutover operations. |
| TEWS #11 | 01-30-19 | 01-31-19 | Timoteo Relocation | Extra workspace to facilitate the removal of fiber optic cable from overhead poles north along Mountain View Avenue and east along Redlands Boulevard. |
| TEWS #12 | 02-06-19 | 02-07-19 | Timoteo Relocation | Extra workspace along Mountain View Avenue for subtransmission pole removal. |
| TEWS #13 | 02-26-19 | 02-26-19 | Segment 3 | Temporary access road detour for vehicle and equipment travel to/from San Timoteo Canyon Road and Tower Site 3X41. |
| TEWS #14 | 05-13-19 | 05-14-19 | Banning Connection | Extra workspace along the east side of south Alola Street, City of Banning. |

Table 2 – TEWS & MPRs

(Updated 08/15/19)

| TEWS / MPR | Date Requested | Date Issued | Phase | Description |
|---------------|-------------------|----------------|--|---|
| TEWS #15 | 05-16-19 | 05-17-19 | Segment 1 | HLZ and temporary staging area for construction vehicles, materials, and equipment. |
| TEWS #16 | 07-24-19 | 07-24-19 | Segment 2 | Concrete V-ditch south of 3012 Prado Lane, accessible from approved access roads to Construction Area 2X18. |
| TEWS #17 | 08-07-19 | 08-07-19 | Segment 6 | Access road for guard pole installation near Construction Area 6S15. |
| | | Mi | nor Project Refin | nements (MPRs) |
| MPR #1 | 11-17-17 | 11-22-17 | Maraschino Connection | Revisions to the amount of new underground telecom construction. |
| MPR #2 | 12-13-17 | 12-15-17 | Maraschino Connection | Addition of two vault work areas on Highland Springs Road. |
| MPR #3 | 12-21-17 | 12-28-17 | El Casco– Banning Connection | Adjustments to alignment along Oak Valley Parkway. |
| MPR #4 | 12-27-17 | 1-3-18 | Maraschino/ El Casco– Banning Connections | Continued use of two fire hydrants previously approved as TEWS #1 and TEWS #2. |
| MPR #5 | 1-16-18 | 1-22-18 | Banning Connection | Continued use of access routes described in TEWS #3, 4, and 5 and temporary access paths through private property along Coyote Trail. |
| MPR #6 | 2-8-18 | 2-12-18 | Project-wide | Use of 10 water sources to support construction activities. |
| MPR #7 | 2-23-18 | 2-28-18 | Poultry MY | Temporary water and electrical supply to yard. |
| MPR #8 | 2-27-18 | 3-2-18 | El Casco Connection/ Segment 1 | New telecom splice location and single new steel pole installation. |
| MPR #9 | 3-26-18 | 3-27-18 | El Casco Connection | Telecom work areas along El Casco Substation access road. |
| MPR #10 | 4-6-18 | 4-9-18 | Mountain View #1 MY/All subtrans | Additional work spaces at Mountain View #1 MY entry and at subtransmission improvements work areas. |
| MPR #11 | 5-4-18 | 5-8-18 | Tennessee Relocation | Relocation of 5 subtransmission structures from the east side to the west side of Nevada Street. |
| MPR #12 | 5-14-18 | 5-16-18 | Timoteo Relocation | Additional work space for TSP erection at Bryn Mawr Avenue and Interstate 10. |
| MPR #13 | 5-23-18 | 5-25-18 | Project-wide | Addition of encased fire hose to O'Grady Court water source and use of 17 water sources to support construction activities. |

| TEWS / MPR | Date Requested | Date Issued | Phase | Description |
|---------------|-------------------|----------------|---|--|
| MPR #14 | 5-24-18 | 5-31-18 | Timoteo/ Tennessee Relocations | Location shift of 3 TSPs and 1 vault location. |
| MPR #15 | 5-31-18 | 6-4-18 | Poultry MY | Paving of access road and trailer complex area. |
| MPR #16 | 6-11-18 | 6-13-18 | Banning Connection | Shift of horizontal directional drilling (HDD) alignment through Smith Creek and addition of walking paths along Coyote Trail. |
| MPR #17 | 6-20-18 | 6-22-18 | Dental Circuit/ Tennessee Relocation | Additional work space along Mission Road, Lugonia Avenue, and Nevada Street. |
| MPR #18 | 8-3-18 | 8-7-18 | Timoteo Relocation/ Beaumont #2 MY | Expansion of vault installation work area off Mountain View Avenue and new water source near Beaumont #2 MY. |
| MPR #19 | 8-13-18 | 8-20-18 | Segment 4 | Additional work space requests at Sites 4N58, 4N59, and 4N64. |
| MPR #20 | 8-21-18 | 8-27-18 | Banning Connection | Use of unpaved access road west of Smith Creek. |
| MPR #21 | 10-4-18 | 10-10-18 | Project-wide/ Segments 3&4 | Use of 6 water sources, installation of water tank, use of access road, and expansion of WSS. |
| MPR #22 | 11-19-18 | 11-20-18 | Subtrans and Telecom | Pole replacement, switch replacement, and shift in underground telecom route. |
| MPR #23 | 12-11-18 | 12-21-18 | Transmission | Site 3N32 and Move 3 work areas. |
| MPR #24 | 01-15-19 | 01-28-19 | Transmission | Additional Wire Stringing Site in Segment 1. |
| MPR #25 | 03-11-19 | 03-14-10 | Transmission | Additional work area west of Supersite 3X55, Segment 3. |
| MPR #26 | 04-02-19 | 04-04-19 | Transmission | Use of Prado Lane access road (Segment 2) and two existing hydrants (Segment 6). |
| MPR #27 | 04-30-10 | 05-01-19 | Transmission | Use of two existing hydrants (Segment 1), water tank (Segment 2), and helicopter work area (Segment 3). |
| MPR #28 | 05-31-19 | 06-06-19 | Transmission | Extra work space areas, including helicopter landing zones and access roads, on Segments 1, 2, and 6. |
| MPR #29 | 06-27-19 | 07-03-19 | Transmission | Extra work space areas for equipment/material staging, wire stringing, and telecom work, on Segments 3, 4, and 6. |
| MPR #30 | 08-01-19 | 08-06-19 | Subtrans and Telecom | Additional work spaces for Maraschino and Devers Telecom Cable Removals, Segments 4 and 6. |

CPUC Compliance Incidents, Project Memoranda (PMs) and Non-Compliance Reports (NCRs)

Table 3 summarizes the CPUC Incidents, PMs, and NCRs issued to date.

| (Updated 08/15/19) | | | | |
|---------------------|----------------------------|----------------|-------------------------------------|--|
| Incident/ PM/NCR | Regulatory Requirement | Date Issued | Phase | Description |
| Level 1 Incident | Traffic Control Plan | 01-30-18 | Banning Connection | Traffic control was set up in such a way that diverted flow into active work area and deviated from approved Traffic Control Plan. |
| Level 1 Incident | MM WIL-1b | 04-19-18 | Timoteo/ Tennessee Relocation | A portable water tank was observed uncovered for four consecutive days. |
| Level 1 Incident | MM VEG-1a | 5-24-18 | El Casco Substation | Equipment was staged outside of approved disturbance limits for at least 1-2 days. |
| Level 1 Incident | MM AQ-1a | 8-15-18 | Banning Connection | Fugitive dust observed from construction activities. |
| Level 1 Incident | MM WIL-1b | 8-15-18 | Banning Connection | Use of unapproved access road. |
| Level 1 Incident | MM WIL-1b | 8-15-18 | Banning Connection | Use of unapproved staging area. |
| Level 1 Incident | Fire Management Plan | 9-18-18 | Segment 4 | Lack of adequate fire abatement equipment at 3 locations. |
| Level 1 Incident | Fire Management Plan | 9-20-18 | Segment 4 | Lack of adequate fire abatement equipment |
| Level 1 Incident | HH-1a | 10-17-18 | Segment 4 | Lack of proper secondary containment for 4 pieces of equipment. |
| Level 1 Incident | N-1a | 10-17-18 | Segment 4 | Work outside of approved hours |
| Level 1 Incident | WIL-1b | 10-18-18 | Grand Terrace MY | Lack of proper covering for pipes between 1.5" to 4" |
| Level 1 Incident | N-1a | 10-18-18 | Segment 4 | Work outside of approved hours |
| Level 1 Incident | AQ-1a | 10-30-18 | Grand Terrace MY | Fugitive Dust Emissions Outside of Property Boundaries at the Grand Terrace Yard. |
| Level 1 Incident | WIL-1b | 01-24-19 | Segment 3 | Pipes/tubing left open at Sites 3X08 and 3X10. |
| Level 1 Incident | AQ-1a | 02-13-19 | Segment 3 | Fugitive dust along Segment 3 access road to 3X06. |
| Level 2 Incident | VEG-3a | 02-13-19 | Segment 3 | Offsite sediment discharge from access road into JD ID 3054. |

Table 3 CPUC Incidents, Project Memoranda, and Non-Compliance Reports (Updated 08/15/19)

PROJECT PHOTOGRAPHS



Photo 1 – BMP repair at Construction Area 1W22 on Segment 1 (August 6, 2019).



Photo 2 – Foundation wreck-out at Construction Area 2N02 on Segment 2 (August 7, 2019).



Photo 3 – Grading activities at Construction Area 4X33 on Segment 4 (July 30, 2019).



Photo 4 – Tower assembly at Construction Area 6S28A on Segment 6 (August 9, 2019).



Photo 5 – Wire wreck-out activities at Construction Area T260 on Segment 6 (August 8, 2019).



Photo 6 – Wind turbine fire adjacent to right-of-way and Construction Area 6X24 on Segment 6 (August 8, 2019).



Photo 7 – Track out at construction entrance to 2N11 on Segment 2 (August 5, 2019)