



5020 Chesebro Road, Suite 200, Agoura Hills, CA 91301-2285 Tel. 818-597-3407 • Fax 818-597-8001 • www.aspeneg.com

PROJECT MEMORANDUM SCE WEST OF DEVERS UPGRADE PROJECT

| То: | John Forsythe, Project Manager, CPUC |
|----------|--|
| From: | Vida Strong, Aspen Project Manager |
| Date: | January 16, 2020 |
| Subject: | Monitoring Report #94: January 6 to January 12, 2020 |

Introduction

This report provides a summary of the construction and compliance activities associated with Southern California Edison's (SCE) West of Devers (WOD) Upgrade Project. SCE self-performed work (NTPs #2 and #3) is essentially complete with the exception of substation equipment upgrades and minor tie-ins. 220 kV work (NTPs #4 and #5) is approximately 48% complete.

CPUC Environmental Monitor (EM): CPUC EM, Rosina Goodman, was onsite January 6 through 8 and CPUC EM, Jamie Miner, was onsite January 9 and 10.

CPUC Notices to Proceed (NTPs)

Table 1 summarizes the NTPs with construction for the WOD Upgrade Project. No additional NTPs are required.

| NTP # | Date Requested | Date Issued | Phase | Description |
|--------|-------------------|----------------|--|--|
| NTP #1 | 04/04/17 | 06/29/17 | Material Yards | Construction or use of 10 Material Yards |
| NTP #2 | 05/18/17 | 06/29/17 | Substation Upgrades | Upgrades to 5 existing Substations |
| NTP #3 | 06/05/17 | 08/10/17 | Distribution, Subtransmission, and Telecom | Construction of the Distribution, Subtransmission, and Telecommunication portions of the Project |
| NTP #4 | 07/13/17 | 09/05/17 | Transmission | Transmission Line Construction on private lands |
| NTP #5 | 08/07/17 | 03/29/18 | Construction on BLM lands | Transmission Line construction on BLM lands |

Table 1 - NTPs

Construction & Compliance

A summary of construction and compliance activities is provided below by NTP.

Material Yards (NTP #1)

As defined in NTP #1, Project material yards (MY) include:

- Mountain View #1 MY
- Lugonia MY (not being used)
- Grand Terrace MY
- Poultry MY

- San Timoteo MY (not being used)
- Beaumont #1 MY (not being used)
- Beaumont #2 MY
- Matich MY
- Hathaway #2 MY (not being used)
- Devers MY

To date, all material yard pre-compliance materials associated with NTP #1 that have been submitted have been approved.

Summary of Construction Activity

- 1. For the currently approved MYs, all activities are being performed by the contractor operating out of each respective yard.
- 2. The Poultry MY is being utilized by Barnard Construction and Power Grade Incorporated as their primary base of operations and material/equipment storage location. Work associated with the Poultry MY included material/equipment deliveries and general yard maintenance throughout the monitoring period. Helicopter operations out of Poultry MY occurred during the monitoring period.
- 3. The Matich MY is being utilized by Barnard Construction primarily for tubular steel pole (TSP) storage. Work associated with the Matich MY included material/equipment deliveries throughout the monitoring period.
- 4. The Mountain View #1 MY is being utilized by Abercrombie Services as their primary base of operations for materials/equipment storage, mobilization, and maintenance.
- 5. The Beaumont #2 MY is being utilized by CJ/Aldridge Drilling as their primary base of operations for material/equipment storage, mobilization, and maintenance.
- 6. The Grand Terrace MY is being used primarily as a show-up location for project construction crews.
- 7. The Devers MY is being utilized by CJ/Aldridge, Abercrombie Services, and Power Grade for construction activities on Segment 6 for material/equipment deliveries. Helicopter operations out of the Devers MY occurred during the monitoring period.

Environmental Compliance

- 1. There were no SCE self-reported and no CPUC incidents documented for construction activities associated with NTP #1 throughout the monitoring period.
- 2. There were no SWPPP maintenance item and no corrective actions associated with NTP #1 recorded during the monitoring period. To date, there are no open SWPPP maintenance or corrective actions associated with NTP #1.
- 3. There were no reportable (> 1 gallon) or non-reportable (< 1 gallon) spills associated with NTP #1 identified during the monitoring period.
- 4. As of the end of the monitoring period, there are no active nests at locations associated with NTP #1 during the monitoring period. If required, nest management, including establishment of buffers and the removal of inactive non-special-status bird species' nests, is being implemented per the requirements of the Project Nesting Bird Management Plan (NBMP). No nests were removed during the subject reporting period.

5. No special-status species were observed or identified at locations associated with NTP #1 during the monitoring period.

Substations (NTP #2)

Five substations are identified for improvements in NTP #2. These include:

- Etiwanda Substation
- San Bernardino Substation
- Vista Substation
- El Casco Substation
- Devers Substation

To date, all pre-compliance materials associated with NTP #2 that have been submitted have been approved.

Summary of Construction Activity

- For the currently approved substation components, all work is being managed by Circle Wood Services with construction support from TTR Substations, Roberson Waite, Cunningham-Davis, and SCE crews. Wire stringing connections and wreck-out activities between the project alignment and locations within the substations are being performed by Abercrombie Services.
- 2. No substation construction activities occurred from December 22, 2019 through January 1, 2020.
- 3. Construction activities at the Vista Substation included steel and bus disconnect installation and grounding, trenching, and MEER building testing.
- 4. Construction activities at the Devers Substation included work within Position 8.
- 5. Construction activities at the Etiwanda Substation included work within the MEER building.
- 6. No construction activities occurred at the San Bernardino or El Casco Substation.

Environmental Compliance

- 1. There were no SCE self-reported and no CPUC incidents documented for construction activities associated with NTP #2 throughout the monitoring period.
- 2. There were no SWPPP maintenance items or corrective actions associated with NTP #1 recorded during the monitoring period. To date, there are no open SWPPP maintenance or corrective actions associated with NTP #2.
- 3. There were no reportable (>1 gallon) or non-reportable (<1 gallon) spills associated with NTP #2 identified during the monitoring period.
- 4. As of the end of the monitoring period, there are no active nests located within work areas associated with NTP #2. If required, nest management, including establishment of buffers and the removal of inactive non-special-status bird species' nests, is being implemented per the requirements of the Project NBMP. No nests were removed during the subject reporting period.
- 5. No new special status species were observed or identified at locations associated with NTP #2 during the monitoring period.

Distribution, Subtransmission, and Telecommunication Work (NTP #3)

NTP #3 included distribution, subtransmission, and telecommunication improvements as presented below. These construction activities have been essentially completed, with minor follow up required in response to Project activities.

Distribution improvements included the following:

- Dental 12-kV Distribution Circuit (Dental Circuit)
- Intern 12-kV Distribution Circuit Underbuild (Intern Circuit)
- Reconductor on Juanita Street (Juanita Reconductor)

Subtransmission improvements included the following:

- Removal of San Bernardino–Redlands-Timoteo and the San Bernardino–Redlands-Tennessee 66-kV Lines (Timoteo-Tennessee Removal)
- Relocation of San Bernardino–Redlands-Timoteo 66-kV Lines (Timoteo Relocation)
- Relocation of San Bernardino–Redlands-Tennessee 66-kV Lines (Tennessee Relocation)

Telecommunication improvements included the following:

- San Bernardino Substation Connection to Redlands Inland Empire District Office (San Bernardino Connection)
- Timoteo-Redlands District Office Fiber Optic Cable Connection (Timoteo-Redlands Connection)
- El Casco Substation Connection to Vista Moreno OPGW (El Casco Connection), Segment 3
- Maraschino Substation Connection to Devers-Valley OPGW (Maraschino Connection)
- El Casco–Banning Connection to Devers-Vista Skywrap (El Casco–Banning Connection), Segment 4
- Banning Substation Connection to Devers-Valley OPGW (Banning Connection), Segment 6

Summary of Construction Activity

- 1. For the currently approved subtransmission and distribution components, construction activities are being performed by Abercrombie Services and SCE crews. No construction activities associated with NTP #3 occurred during the monitoring period.
- 2. As summarized below, construction of the NTP #3 primary components is essentially complete with the exception of minor tie-ins.
 - For distribution components, all 19 12-kV poles have been framed, all 12 12-kV underground vaults have been installed, and 7,430 feet of 7,430 feet of 12-kV duct bank (conduit) and 10,760 feet of 10,760 feet of 12-kV conductor wire has been installed.
 - For subtransmission components, 119 of 119 66-kV light weight TSPs have been erected, 19 of 19 TSPs have been erected, and 25,610 feet of 25,610 feet of 66-kV wire has been installed. Both the Timoteo and Tennessee circuits have been energized. Wreck-out of the existing subtransmission infrastructure has been completed.

Environmental Compliance

1. There were no SCE self-reported or CPUC incidents documented for construction activities associated with NTP #3 throughout the monitoring period.

- 2. There were no SWPPP maintenance items or corrective actions associated with NTP #3 recorded during the monitoring period. To date, there are no open SWPPP maintenance items or corrective actions associated with NTP #3.
- 3. There were no reportable (>1 gallon) or non-reportable (<1 gallon) spills associated with NTP #3 identified during the monitoring period.
- 4. As of the end of the monitoring period, there is one active nest (golden eagle) nest located within work areas associated with NTP #3 for which the required buffer has been established and no work is planned for the area. If required, nest management, including establishment of buffers and the removal of inactive non-special-status bird species' nests is being implemented per the requirements of the Project NBMP. No nests were removed during the subject reporting period.
- 5. No special-status species were observed or identified at locations associated with NTP #3 during the monitoring period.

Transmission Work (NTP #4)

NTP #4 includes six transmission line segments, identified as Segments 1 through 6, generally moving from west to east.

To date, pre-compliance materials associated with NTP #4, Segments 1 through 6, have been submitted and approved.

Summary of Construction Activity

- For the currently approved transmission components, Power Grade Incorporated is conducting access road maintenance/stabilization, BMP installation, vegetation removal, and site grading. CJ/Aldridge Drilling is performing foundation work. Abercrombie Services is assembling and erecting new towers, and conducting wire operations with support from Summit Helicopters. Cunningham Davis Corporation is removing existing towers and foundations. Ancillary telecommunication work approved in NTP #4 is being performed by SCE crews.
- 2. Work associated with Segment 1 included BMP maintenance at Construction Areas 1X01, 1X05, and 1X21 through 1X25; and foundation punch-list activities at Construction Areas 1X01 and 1X05.
- 3. Work associated with Segment 2 included: Tower assembly at Construction Areas 2X04, 2X06, 2X15, 2X26, and 2X35; tower wreck-out activities at Construction Areas M43-T4, 2X14 through 2X18, and M42-T3; foundation punch-list activities at Construction Area 2N01; wire stringing activities (helicopter and ground) at Construction Areas 2N01 through 2X14 and 2N32 through 2N38; BMP maintenance at Construction Areas 2N01 through 2N14 and 2N32; bird deterrent installation at Construction Area 2N28; and nest relocation from Construction Area 2N28 to an installed nest platform at tower 1646530E.
- 4. Work activities associated with Segment 3 included: BMP maintenance at Construction Areas 3N03 through 3X33, 3X36 through 3X40, 3X46 through 3X57, and 3X60 through 3X65; tower pad restoration at Construction Areas 3X03, 3X04, and 3X10 (see Photo 1); foundation punch-list activities at Construction Areas 3X14, 3X42, and 3X43; and roadway and spur road maintenance from Construction Area 3N03 through 3X33.
- 5. Work associated with Segment 4 included Grading activities at Construction Area 4X04; vegetation mowing at WSS-4-4X15-4X16; foundation activities at Construction Areas SF421, 4X27, 4X29, and 4X30 (see Photo 2); foundation punch-list activities at Construction Areas 4X17 and 4X23; BMP maintenance at Construction Areas 4X04, 4X50, and 4X51; and roadway maintenance from Bluff Street to Sunset Avenue, Sunset Avenue to Mountain Avenue, and Indian School Lane to Construction Area 4X04.

- 6. Work associated with Segment 5 (which includes sites within Morongo lands along Segment 5 as reported by SCE) included: Foundation activities at Construction Areas 5X18 through 5X20, 5X24, and 5X30; BMP maintenance at Construction Areas 5X01, 5X02, 5X10, 5X11, 5X14, and 5X15; importing rock at Stockpile-Morongo-MPR-3; foundation punch-list activities at Construction Areas 5X07, 5X18, 5X28, 5X43, 5X47, and 5X52; and wire punch-list activities at Construction Areas 5X37 through 5X47.
- 7. Work associated with Segment 6 (non-BLM lands) included: Grading and material export at Construction Area 6N30 (see Photo 3); rock and stockpile removal at Construction Areas 6S28-S, 6N29, and 6X41; OPGW wire stringing activities at Construction Areas 6S26 through 6S41 (see Photo 4); BMP maintenance at Construction Areas 6S26, WSS-6S26-6S27, and 6S27; foundation punch-list activities at Construction Areas 6S08 through 6S12, 6S15, 6S19, 6S28, 6S29, 6S31A, 6S40, 6X46, and 6X47; and guard structure removal 6S14 through 6S17 and 6S36 through 6S39.
- 8. 220 kV construction updates from SCE are being provided on a bi-weekly basis. The next update will be provided on January 21. As of January 7, construction progress associated with NTP #4 is as follows:
 - Grading for foundation installation has been completed at 453 of 469 sites.
 - Foundations are completed for 296 of 386 lattice towers and 68 of 83 TSPs.
 - Erection of 156 of 386 lattice towers and 54 of 83 TSPs have been completed.
 - Erection of 55 of 109 temporary shoofly locations has been completed.
 - Stringing of approximately 3.7 of 8.0 circuit miles of shoofly conductor, 54.5 of 184.0 circuit miles of mainline conductor, and 23.03 of 99.0 circuit miles of OPGW fiber has been completed.
 - Demolition of 147 of 602 existing structures and 96 of 415 existing foundations has been completed.
 - Wire wreck-out has been completed along 34.7 circuit miles of 184.
- 9. The first required outages (Project Move 1 and Project Move 2) were completed in 2018. Project Move 3 in Segment 3 was completed May 10, 2019. Move 4 in Segment 1 was completed August 3, 2019. Move 5 in Segments 1, 2, 5, and 6 began on August 5, 2019 and was completed January 15, 2020. Move 6 in Segment 2 began on October 14, 2019 and is expected to be completed by February 14, 2020.

Environmental Compliance

- 1. There were no SCE self-reported incidents and three observations during the monitoring period for Segments 2, 4, and 5 for non-project related vegetation clearing, tree trimming, and loose cattle.
- 2. There were three SWPPP maintenance items or corrective actions associated with NTP #4 recorded during the monitoring period on Segment 5 for sediment build-up on BMPs and plastic on the ground. To date, there are no open SWPPP maintenance items or corrective actions associated with NTP #4.
- 3. There were no reportable (>1 gallon) or non-reportable (<1 gallon) spills associated with NTP #4 identified during the monitoring period.
- 4. Meetings to review helicopter flight tracks with SCE are occurring every two weeks. Flight tracks are reviewed to monitor compliance with local jurisdiction construction work hours and sensitive receptor avoidance, including residences, schools, and nesting bird avoidance areas. The track review took place on January 9 for December 2, 2019 through January 8, 2020. There were 74 flights over 17 days during the review period and no incursions were identified. Several early start times were noted by the CPUC Lead EM during the review. It was determined with SCE follow-up that the helicopter was within the yard as part of the pilot's inspections and power-up procedure.

- 5. As of the end of the monitoring period, there are three active burrowing owl nests at locations associated with NTP #4 on Segments 5 and 6 during the monitoring period. Buffers have been established per the Project NBMP. If required, nest management, including establishment of buffers and the removal of inactive non-special-status bird species' nests is being implemented per the requirements of the Project NBMP. One red tailed hawk nest was relocated from Construction Area 2N28 to a nest platform constructed on nearby tower 1646530E during the subject monitoring period (see Photo 5). The nest was moved to the nest platform when the avian biologist determined there were no eggs or chicks in the nest per verbal confirmation from CDFW. The nest platform was constructed and placed in the nearby H-frame tower approved under MPR #31.
- 6. There were three special-status species observed (ferruginous hawk, loggerhead shrike, bald eagle) on Segments 5 and 6.
- 7. There was one new active woodrat midden identified during the monitoring period on Segment 6. A 10-foot Environmentally Sensitive Area (ESA) avoidance buffer was staked per the Special-status Small Mammals Avoidance and Minimization Plan. There were no woodrat midden relocations documented during the monitoring period.
- 8. SCE provided documentation of FAA filings for the Project on September 17 and September 26; FAA concurrence will be required prior to tower installation where applicable. Additional information was provided February 11, 2019. FAA recommended marker balls have been installed on the shoofly spans near El Casco Substation and from Construction Area 6S27 to 6S28 on Segment 6 over Whitewater Canyon.

Transmission Work BLM Lands (NTP #5)

NTP #5 includes the portion of one transmission line segment, identified as Segment 6, which traverses properties managed by the Bureau of Land Management (BLM). NTP #5 was approved by BLM on March 29, 2018. The preconstruction compliance package for BLM lands was deemed acceptable by BLM on February 5, 2019.

Summary of Construction Activity

- 1. For the currently approved transmission components, Power Grade Incorporated is conducting access road maintenance/stabilization, BMP installation, vegetation removal, and site grading. CJ/Aldridge Drilling is performing foundation work. Abercrombie Services is assembling and erecting new towers, and conducting wire operations with support from Summit Helicopters. Cunningham Davis Corporation is removing existing towers and foundations.
- 2. Work activities associated with Segment 6 (BLM lands) during the subject monitoring period included: OPGW wire stringing activities at Construction Areas 6S26 through 6S32 and BMP maintenance at Construction Area 6S26.

Environmental Compliance

See NTP #4 discussion above for environmental compliance activities.

Temporary Extra Workspaces (TEWS) and Minor Project Refinements (MPRs)

No TEWS and one MPR was approved during the subject monitoring period. Table 2 summarizes the TEWS and MPRs for the WOD Upgrade Project to date.

Table 2 – TEWS & MPRs

(Updated 01/16/20)

| TEWS / MPR | Date Requested | Date Issued | Phase | Description | | |
|-----------------------------------|-------------------|----------------|------------------------------------|---|--|--|
| Temporary Extra Workspaces (TEWS) | | | | | | |
| TEWS #1 | 10-12-17 | 10-19-17 | Maraschino Connection | Access to Beaumont Cherry Valley District water hydrant meter located near the intersection of Highland Springs Avenue and Crooked Creek, Beaumont. | | |
| TEWS #2 | 11-13-17 | 11-21-17 | El Casco– Banning Connection | Water source on Oak Valley Boulevard. | | |
| TEWS #3 | 12-15-17 | 12-15-17 | Banning Connection | Access to existing poles off of Lincoln Street. | | |
| TEWS #4 | 12-18-17 | 12-18-17 | Banning Connection | Access to existing poles off of Wesley Street. | | |
| TEWS #5 | 12-20-17 | 12-21-17 | Banning Connection | Access to existing poles at intersection of Wesley Street and Old Idyllwild Road. | | |
| TEWS #6 | 6-13-18 | 6-13-18 | Timoteo Relocation | Extra workspace to facilitate erection of TSP #4696058 at intersection of Redlands Boulevard and Bryn Mawr Street. | | |
| TEWS #7 | 7-27-18 | 7-30-18 | Timoteo Relocation | Extra workspace to facilitate wire pulling activities along Research Drive and Almond Avenue. | | |
| TEWS #8 | 8-27-18 | 8-28-18 | Dental/Intern Circuits | DENIED AND RESCINDED – Extra workspace to facilitate construction along Mission Road. | | |
| TEWS #9 | 10-18-18 | 10-19-18 | Timoteo Relocation | Extra workspace for walking path at Bryn Mawr and I-10. | | |
| TEWS #10 | 11-05-18 | 11-05-18 | Timoteo Relocation | Extra workspace along Barton and Mountain View Roads for cutover operations. | | |
| TEWS #11 | 01-30-19 | 01-31-19 | Timoteo Relocation | Extra workspace to facilitate the removal of fiber optic cable from overhead poles north along Mountain View Avenue and east along Redlands Boulevard. | | |
| TEWS #12 | 02-06-19 | 02-07-19 | Timoteo Relocation | Extra workspace along Mountain View Avenue for subtransmission pole removal. | | |
| TEWS #13 | 02-26-19 | 02-26-19 | Segment 3 | Temporary access road detour for vehicle and equipment travel to/from San Timoteo Canyon Road and Tower Site 3X41. | | |
| TEWS #14 | 05-13-19 | 05-14-19 | Banning Connection | Extra workspace along the east side of south Alola Street, City of Banning. | | |
| TEWS #15 | 05-16-19 | 05-17-19 | Segment 1 | HLZ and temporary staging area for construction vehicles, materials, and equipment. | | |
| TEWS #16 | 07-24-19 | 07-24-19 | Segment 2 | Concrete V-ditch south of 3012 Prado Lane, accessible from approved access roads to Construction Area 2X18. | | |
| TEWS #17 | 08-07-19 | 08-07-19 | Segment 6 | Access road for guard pole installation near Construction Area 6S15. | | |
| TEWS #18 | 08-16-19 | 08-16-19 | Segment 6 | Helicopter landing zone and temporary staging area for construction vehicles, materials, and equipment. | | |
| TEWS #19 | 09-05-19 | 09-05-19 | Segment 5 | Mobile guard structure on an existing road to Construction Area SF501 for wire stringing activities. | | |
| TEWS #20 | 09-27-19 | 09-30-19 | Segment 6 | Mobile guard structure on existing access road to Construction Areas 6S20 and 6S21 for wire stringing activities. | | |

| TEWS / MPR | Date Requested | Date Issued | Phase | Description | | | |
|---------------|----------------------------------|----------------|--|---|--|--|--|
| TEWS #21 | 12-11-19 | 12-12-19 | Etiwanda Substation | Extra workspace within the existing concrete switchrack trench inside the active substation. | | | |
| | Minor Project Refinements (MPRs) | | | | | | |
| MPR #1 | 11-17-17 | 11-22-17 | Maraschino Connection | Revisions to the amount of new underground telecom construction. | | | |
| MPR #2 | 12-13-17 | 12-15-17 | Maraschino Connection | Addition of two vault work areas on Highland Springs Road. | | | |
| MPR #3 | 12-21-17 | 12-28-17 | El Casco– Banning Connection | Adjustments to alignment along Oak Valley Parkway. | | | |
| MPR #4 | 12-27-17 | 1-3-18 | Maraschino/ El Casco– Banning Connections | Continued use of two fire hydrants previously approved as TEWS #1 and TEWS #2. | | | |
| MPR #5 | 1-16-18 | 1-22-18 | Banning Connection | Continued use of access routes described in TEWS #3, 4, and 5 and temporary access paths through private property along Coyote Trail. | | | |
| MPR #6 | 2-8-18 | 2-12-18 | Project-wide | Use of 10 water sources to support construction activities. | | | |
| MPR #7 | 2-23-18 | 2-28-18 | Poultry MY | Temporary water and electrical supply to yard. | | | |
| MPR #8 | 2-27-18 | 3-2-18 | El Casco Connection/ Segment 1 | New telecom splice location and single new steel pole installation. | | | |
| MPR #9 | 3-26-18 | 3-27-18 | El Casco Connection | Telecom work areas along El Casco Substation access road. | | | |
| MPR #10 | 4-6-18 | 4-9-18 | Mountain View #1 MY/All subtrans | Additional workspaces at Mountain View #1 MY entry and at subtransmission improvements work areas. | | | |
| MPR #11 | 5-4-18 | 5-8-18 | Tennessee Relocation | Relocation of 5 subtransmission structures from the east side to the west side of Nevada Street. | | | |
| MPR #12 | 5-14-18 | 5-16-18 | Timoteo Relocation | Additional workspace for TSP erection at Bryn Mawr Avenue and Interstate 10. | | | |
| MPR #13 | 5-23-18 | 5-25-18 | Project-wide | Addition of encased fire hose to O'Grady Court water source and use of 17 water sources to support construction activities. | | | |
| MPR #14 | 5-24-18 | 5-31-18 | Timoteo/ Tennessee Relocations | Location shift of 3 TSPs and 1 vault location. | | | |
| MPR #15 | 5-31-18 | 6-4-18 | Poultry MY | Paving of access road and trailer complex area. | | | |
| MPR #16 | 6-11-18 | 6-13-18 | Banning Connection | Shift of horizontal directional drilling (HDD) alignment through Smith Creek and addition of walking paths along Coyote Trail. | | | |
| MPR #17 | 6-20-18 | 6-22-18 | Dental Circuit/ Tennessee Relocation | Additional workspace along Mission Road, Lugonia Avenue, and Nevada Street. | | | |
| MPR #18 | 8-3-18 | 8-7-18 | Timoteo Relocation/ Beaumont #2 MY | Expansion of vault installation work area off Mountain View Avenue and new water source near Beaumont #2 MY. | | | |
| MPR #19 | 8-13-18 | 8-20-18 | Segment 4 | Additional workspace requests at Sites 4N58, 4N59, and 4N64. | | | |

| TEWS / MPR | Date Requested | Date Issued | Phase | Description |
|---------------|-------------------|----------------|-------------------------------|--|
| MPR #20 | 8-21-18 | 8-27-18 | Banning Connection | Use of unpaved access road west of Smith Creek. |
| MPR #21 | 10-4-18 | 10-10-18 | Project-wide/ Segments 3&4 | Use of 6 water sources, installation of water tank, use of access road, and expansion of WSS. |
| MPR #22 | 11-19-18 | 11-20-18 | Subtrans and Telecom | Pole replacement, switch replacement, and shift in underground telecom route. |
| MPR #23 | 12-11-18 | 12-21-18 | Transmission | Site 3N32 and Move 3 work areas. |
| MPR #24 | 01-15-19 | 01-28-19 | Transmission | Additional Wire Stringing Site in Segment 1. |
| MPR #25 | 03-11-19 | 03-14-10 | Transmission | Additional work area west of Supersite 3X55, Segment 3. |
| MPR #26 | 04-02-19 | 04-04-19 | Transmission | Use of Prado Lane access road (Segment 2) and two existing hydrants (Segment 6). |
| MPR #27 | 04-30-10 | 05-01-19 | Transmission | Use of two existing hydrants (Segment 1), water tank (Segment 2), and helicopter work area (Segment 3). |
| MPR #28 | 05-31-19 | 06-06-19 | Transmission | Extra workspace areas, including helicopter landing zones and access roads, on Segments 1, 2, and 6. |
| MPR #29 | 06-27-19 | 07-03-19 | Transmission | Extra workspace areas for equipment/material staging, wire stringing, and telecom work, on Segments 3, 4, and 6. |
| MPR #30 | 08-01-19 | 08-06-19 | Subtrans and Telecom | Additional workspaces for Maraschino and Devers Telecom Cable Removals, Segments 4 and 6. |
| MPR #31 | 10-2-19 | 10-08-19 | Transmission | Extra temporary work areas for wire stringing on Segment 2 and use of an existing access road on Segment 4. |
| MPR #32 | 11-18-19 | 12-03-19 | Transmission | Additional work areas for Segments 4 and 6 construction activities. |
| MPR #33 | 01-08-20 | 01-09-20 | Transmission | Installation of platform in existing tower to facilitate RTHA nest relocation. |

CPUC Compliance Incidents, Project Memoranda (PMs) and Non-Compliance Reports (NCRs)

No Incident, PMs, or NCRs were issued by the CPUC EM during the subject reporting period. Table 3 summarizes the CPUC Incidents, PMs, and NCRs issued to date.

| (Updated 01/16/20) | | | | |
|---------------------|---------------------------|----------------|-------------------------------------|--|
| Incident/ PM/NCR | Regulatory Requirement | Date Issued | Phase | Description |
| Level 1 Incident | Traffic Control Plan | 01-30-18 | Banning Connection | Traffic control was set up in such a way that diverted flow into active work area and deviated from approved Traffic Control Plan. |
| Level 1 Incident | MM WIL-1b | 04-19-18 | Timoteo/ Tennessee Relocation | A portable water tank was observed uncovered for four consecutive days. |
| Level 1 Incident | MM VEG-1a | 5-24-18 | El Casco Substation | Equipment was staged outside of approved disturbance limits for at least 1-2 days. |
| Level 1 Incident | MM AQ-1a | 8-15-18 | Banning Connection | Fugitive dust observed from construction activities. |

 Table 3

 CPUC Incidents, Project Memoranda, and Non-Compliance Reports

 (Updated 01/16/20)

| Incident/ PM/NCR | Regulatory Requirement | Date Issued | Phase | Description |
|---------------------|----------------------------|----------------|--------------------------------------|---|
| Level 1 Incident | MM WIL-1b | 8-15-18 | Banning Connection | Use of unapproved access road. |
| Level 1 Incident | MM WIL-1b | 8-15-18 | Banning Connection | Use of unapproved staging area. |
| Level 1 Incident | Fire Management Plan | 9-18-18 | Segment 4 | Lack of adequate fire abatement equipment at 3 locations. |
| Level 1 Incident | Fire Management Plan | 9-20-18 | Segment 4 | Lack of adequate fire abatement equipment |
| Level 1 Incident | HH-1a | 10-17-18 | Segment 4 | Lack of proper secondary containment for 4 pieces of equipment. |
| Level 1 Incident | N-1a | 10-17-18 | Segment 4 | Work outside of approved hours |
| Level 1 Incident | WIL-1b | 10-18-18 | Grand Terrace MY | Lack of proper covering for pipes between 1.5" to 4" |
| Level 1 Incident | N-1a | 10-18-18 | Segment 4 | Work outside of approved hours |
| Level 1 Incident | AQ-1a | 10-30-18 | Grand Terrace MY | Fugitive Dust Emissions Outside of Property Boundaries at the Grand Terrace Yard. |
| Level 1 Incident | WIL-1b | 01-24-19 | Segment 3 | Pipes/tubing left open at Sites 3X08 and 3X10. |
| Level 1 Incident | AQ-1a | 02-13-19 | Segment 3 | Fugitive dust along Segment 3 access road to 3X06. |
| Level 2 Incident | VEG-3a | 02-13-19 | Segment 3 | Offsite sediment discharge from access road into JD ID 3054. |
| Level 1 Incident | SWPPP | 09-25-19 | Segment 6 | The disposal of slurry at tower sites in Segment 6. |
| Level 1 Incident | SWPPP | 10-22-19 | Devers, Matich, and Poultry MY | Improper storage of treated wood poles. |
| Level 1 Incident | VEG-1c | 12-06-19 | Segment 2 | Materials staged outside of approved work limits just north of M4-T3. |

PROJECT PHOTOGRAPHS



Photo 1 – Tower pad restoration at Construction Area 3X03, Segment 3 (January 8, 2020).



Photo 2 – Foundation activities at Construction Area 4X27, Segment 4 (January 6, 2020).



Photo 3 – Grading and material export at Construction Area 6N30, Segment 6 (December 10, 2020).



Photo 4 – OPGW wire stringing activities at Construction Area 6S28, Segment 6 (January 7, 2020).



Photo 5 – Nest relocation from Construction Area 2N28 to nest platform on tower 1646530E, Segment 2 (January 9, 2020).