



5020 Chesebro Road, Suite 200, Agoura Hills, CA 91301-2285 Tel. 818-597-3407 • Fax 818-597-8001 • www.aspeneg.com

## PROJECT MEMORANDUM SCE WEST OF DEVERS UPGRADE PROJECT

To: John Forsythe, Project Manager, CPUC From: Vida Strong, Aspen Project Manager

**Date:** March 5, 2020

**Subject:** Monitoring Report #101: February 24 to March 1, 2020

#### Introduction

This report provides a summary of the construction and compliance activities associated with Southern California Edison's (SCE) West of Devers (WOD) Upgrade Project. SCE self-performed work (NTPs #2 and #3) is essentially complete with the exception of substation equipment upgrades and minor tie-ins. 220 kV work (NTPs #4 and #5) is approximately 52% complete.

**CPUC Environmental Monitor (EM):** CPUC EM, Rosina Goodman, was onsite February 24 through 26, and CPUC EM, Jamie Miner, was onsite February 27 and 28.

#### **CPUC Notices to Proceed (NTPs)**

Table 1 summarizes the NTPs with construction for the WOD Upgrade Project. No additional NTPs are required.

	10000 2 10000					
NTP#	Date Requested	Date Issued	Phase	Description		
NTP#1	04/04/17	06/29/17	Material Yards	Construction or use of 10 Material Yards		
NTP#2	05/18/17	06/29/17	Substation Upgrades	Upgrades to 5 existing Substations		
NTP#3	06/05/17	08/10/17	Distribution, Subtrans- mission, and Telecom	Construction of the Distribution, Subtransmission, and Telecommunication portions of the Project		
NTP #4	07/13/17	09/05/17	Transmission	Transmission Line Construction on private lands		
NTP #5	08/07/17	03/29/18	Construction on BLM lands	Transmission Line construction on BLM lands		

Table 1 - NTPs

## **Construction & Compliance**

A summary of construction and compliance activities is provided below by NTP.

## Material Yards (NTP #1)

As defined in NTP #1, Project material yards (MY) include:

- Mountain View #1 MY
- Lugonia MY (not being used)
- Grand Terrace MY
- Poultry MY

Agoura Hills • San Francisco • Sacramento • Inland Empire • Palm Springs • Phoenix

- San Timoteo MY (not being used)
- Beaumont #1 MY (not being used)
- Beaumont #2 MY
- Matich MY
- Hathaway #2 MY (not being used)
- Devers MY

To date, all material yard pre-compliance materials associated with NTP #1 that have been submitted have been approved.

#### **Summary of Construction Activity**

- 1. For the currently approved MYs, all activities are being performed by the contractor operating out of each respective yard.
- The Poultry MY is being utilized by Barnard Construction and Power Grade Incorporated as their primary base of operations and material/equipment storage location. Work associated with the Poultry MY included material/equipment deliveries and general yard maintenance throughout the monitoring period.
- 3. The Matich MY is being utilized by Barnard Construction primarily for tubular steel pole (TSP) storage. Work associated with the Matich MY included material/equipment deliveries throughout the monitoring period. Wilson Construction started on the Project during the subject monitoring period and will be utilizing the Matich MY for their office and equipment storage.
- 4. The Mountain View #1 MY is being utilized by Abercrombie Services as their primary base of operations for materials/equipment storage, mobilization, and maintenance.
- 5. The Beaumont #2 MY is being utilized by CJ/Aldridge Drilling as their primary base of operations for material/equipment storage, mobilization, and maintenance.
- 6. The Grand Terrace MY is being used primarily as a show-up location for project construction crews.
- 7. The Devers MY is being utilized by CJ/Aldridge, Abercrombie Services, and Power Grade for construction activities on Segment 6 for material/equipment deliveries.

#### **Environmental Compliance**

- 1. There were no SCE self-reported and no CPUC incidents documented for construction activities associated with NTP #1 throughout the monitoring period.
- 2. There were no SWPPP maintenance item and no corrective actions associated with NTP #1 recorded during the monitoring period. To date, there are no open SWPPP maintenance or corrective actions associated with NTP #1.
- 3. There were no reportable (> 1 gallon) or non-reportable (< 1 gallon) spills associated with NTP #1 identified during the monitoring period.
- 4. As of the end of the monitoring period, there are no active nests at locations associated with NTP #1 during the monitoring period. If required, nest management, including establishment of buffers and the removal of inactive non-special-status bird species' nests, is being implemented per the requirements of the Project Nesting Bird Management Plan (NBMP). No nests were removed during the subject reporting period.
- 5. No special-status species were observed or identified at locations associated with NTP #1 during the monitoring period.

### Substations (NTP #2)

Five substations are identified for improvements in NTP #2. These include:

- Etiwanda Substation
- San Bernardino Substation
- Vista Substation
- El Casco Substation
- Devers Substation

To date, all pre-compliance materials associated with NTP #2 that have been submitted have been approved.

#### **Summary of Construction Activity**

- For the currently approved substation components, all work is being managed by Circle Wood Services
  with construction support from TTR Substations, Roberson Waite, Cunningham-Davis, and SCE crews.
  Wire stringing connections and wreck-out activities between the project alignment and locations
  within the substations are being performed by Abercrombie Services.
- 2. Construction activities at the San Bernardino Substation included installing temporary groundings, setting BMPs, CB 622 removal, and layout and core drill for new CB 622 anchor bolts.
- 3. Construction activities at the Etiwanda Substation included Cutover Z61, Z89, Z90, Z91, Z1A, Z2A, DR4, 04E, 03E, and E02 with associated cables and support testing.
- 4. No construction activities occurred at the Devers, Vista, or El Casco Substation.

#### **Environmental Compliance**

- 1. There were no SCE self-reported and no CPUC incidents documented for construction activities associated with NTP #2 throughout the monitoring period.
- 2. There were no SWPPP maintenance items or corrective actions associated with NTP #1 recorded during the monitoring period. To date, there are no open SWPPP maintenance or corrective actions associated with NTP #2.
- 3. There were no reportable (>1 gallon) or non-reportable (<1 gallon) spills associated with NTP #2 identified during the monitoring period.
- 4. As of the end of the monitoring period, there are two active nests located within work areas associated with NTP #2. These include red-tailed hawk and red-shouldered hawk. If required, nest management, including establishment of buffers and the removal of inactive non-special-status bird species' nests, is being implemented per the requirements of the Project NBMP. There is one red-tailed hawk nest buffer reduction within the San Bernardino Substation during the subject reporting period. No nests were removed during the subject reporting period.
- 5. No new special status species were observed or identified at locations associated with NTP #2 during the monitoring period.

#### Distribution, Subtransmission, and Telecommunication Work (NTP #3)

NTP #3 included distribution, subtransmission, and telecommunication improvements as presented below. These construction activities have been essentially completed, with minor follow up required in response to Project activities.

Distribution improvements included the following:

- Dental 12-kV Distribution Circuit (Dental Circuit)
- Intern 12-kV Distribution Circuit Underbuild (Intern Circuit)
- Reconductor on Juanita Street (Juanita Reconductor)

Subtransmission improvements included the following:

- Removal of San Bernardino–Redlands-Timoteo and the San Bernardino–Redlands-Tennessee 66-kV Lines (Timoteo-Tennessee Removal)
- Relocation of San Bernardino–Redlands-Timoteo 66-kV Lines (Timoteo Relocation)
- Relocation of San Bernardino–Redlands-Tennessee 66-kV Lines (Tennessee Relocation)

Telecommunication improvements included the following:

- San Bernardino Substation Connection to Redlands Inland Empire District Office (San Bernardino Connection)
- Timoteo-Redlands District Office Fiber Optic Cable Connection (Timoteo-Redlands Connection)
- El Casco Substation Connection to Vista Moreno OPGW (El Casco Connection), Segment 3
- Maraschino Substation Connection to Devers-Valley OPGW (Maraschino Connection)
- El Casco-Banning Connection to Devers-Vista Skywrap (El Casco-Banning Connection), Segment 4
- Banning Substation Connection to Devers-Valley OPGW (Banning Connection), Segment 6

#### **Summary of Construction Activity**

- 1. For the currently approved subtransmission and distribution components, construction activities are being performed by Abercrombie Services and SCE crews. No construction activities associated with NTP #3 occurred during the monitoring period.
- 2. As summarized below, construction of the NTP #3 primary components is essentially complete with the exception of minor tie-ins.
  - For distribution components, all 19 12-kV poles have been framed, all 12 12-kV underground vaults have been installed, and 7,430 feet of 7,430 feet of 12-kV duct bank (conduit) and 10,760 feet of 10,760 feet of 12-kV conductor wire has been installed.
  - For subtransmission components, 119 of 119 66-kV light weight TSPs have been erected, 19 of 19
    TSPs have been erected, and 25,610 feet of 25,610 feet of 66-kV wire has been installed. Both the
    Timoteo and Tennessee circuits have been energized. Wreck-out of the existing subtransmission
    infrastructure has been completed.

#### **Environmental Compliance**

- 1. There were no SCE self-reported or CPUC incidents documented for construction activities associated with NTP #3 throughout the monitoring period.
- There were no SWPPP maintenance items or corrective actions associated with NTP #3 recorded during the monitoring period. To date, there are no open SWPPP maintenance items or corrective actions associated with NTP #3.
- 3. There were no reportable (>1 gallon) or non-reportable (<1 gallon) spills associated with NTP #3 identified during the monitoring period.

- 4. As of the end of the monitoring period, there is one active nest (golden eagle) nest located within work areas associated with NTP #3 for which the required buffer has been established; however, no work is planned for the area. If required, nest management, including establishment of buffers and the removal of inactive non-special-status bird species' nests is being implemented per the requirements of the Project NBMP. No nests were removed during the subject reporting period.
- 5. No special-status species were observed or identified at locations associated with NTP #3 during the monitoring period.

## **Transmission Work (NTP #4)**

NTP #4 includes six transmission line segments, identified as Segments 1 through 6, generally moving from west to east.

To date, pre-compliance materials associated with NTP #4, Segments 1 through 6, have been submitted and approved.

#### **Summary of Construction Activity**

- For the currently approved transmission components, Power Grade Incorporated is conducting access road maintenance/stabilization, BMP installation, vegetation removal, and site grading. CJ/Aldridge Drilling is performing foundation work. Abercrombie Services is assembling and erecting new towers, and conducting wire operations with support from Summit Helicopters. Cunningham Davis Corporation is removing existing towers and foundations. Ancillary telecommunication work approved in NTP #4 is being performed by SCE crews.
- 2. Work activities associated with Segment 1 included wire wreck-out preparation at Construction Areas 1X03 through 1E28 (see Photo 1).
- 3. Work activities associated with Segment 2 included: MAC drain and dissipator installation at Construction Areas 2N07 and 2N16; temporary BMP removal, water bar construction, and track-walking slopes at Construction Area 2N32; and wire stringing activities at Construction Area 2N01.
- 4. Work activities associated with Segment 3 included: V-ditch construction at Construction Area 3X37; foundation compaction and final grade at Construction Areas 3X48 and 3X50; MAC drain installation at Construction Areas 3X59 and 3X62; hydroseed spraying at Construction Areas 3X14, 3X17, 3X20, 3X24, and 3X25 (see Photo 2); hydroseed watering at Construction Areas 3N03, 3N04, 3X10, 3X12, and 3X14; and permanent BMP installation activities at Construction Area 3X33.
- 5. Work associated with Segment 4 included: Foundation activities at Construction Areas 4X47, 4X51, and 4X53 through 4X55; tower assembly at Construction Areas 4X23, 4X26, 4X27, 4X30, and 4X32 (see Photo 3); excavated keyways and footing for headwall on the access road to Construction Area 4X04; BMP maintenance at Construction Area 4X06; BMP installation at Construction Area GS-4-3S01-4S60-2; and hydroseed watering at Construction Areas 4N59, 4N62, and 4N63.
- 6. Work associated with Segment 5 (which includes sites within Morongo lands along Segment 5 as reported by SCE) included tower assembly at Construction Areas 5X12, 5X13 and 5X30.
- 7. Work associated with Segment 6 (non-BLM lands) included: Setting cages and beams, cutting for backdrain installation, stripping forms, and drilling piles at Construction Area 6N30; foundation activities at Construction Areas SF603, SF604, 6N32, 6N34, 6N36, 6N37, 6N38, 6N39, 6N40, and 6N41 (see Photo 4); covering wooden poles at Construction Area T259; spreading and compaction of stockpiles at Construction Area 6X09-6X10; setting shoofly bases at Construction Areas SF602 and SF604; BMP maintenance at Construction Areas 6S27, 6S28A, 6N28, 6S28, 6N32, 6S33, 6N34, 6S34, 6N35, 6S35,

6N37, 6S37, 6N38, 6S38 6S39, and 6S40; and BMP installation at Construction Areas WA-6-6S15-MPR-32 and WSS-6-6N25-MPR-32.

- 8. 220 kV construction updates from SCE are being provided on a bi-weekly basis. The next update will be provided on March 17. As of March 3, construction progress associated with NTP #4 is as follows:
  - Grading for foundation installation has been completed at 456 of 469 sites.
  - Foundations are completed for 347 of 386 lattice towers and 68 of 83 TSPs.
  - Erection of 167 of 386 lattice towers and 57 of 83 TSPs have been completed.
  - Erection of 57 of 94 temporary shoofly locations has been completed.
  - Stringing of approximately 3.7 of 8.0 circuit miles of shoofly conductor, 65 of 184.0 circuit miles of mainline conductor, and 31.67 of 99.0 circuit miles of OPGW fiber has been completed.
  - Demolition of 155 of 602 existing structures and 107 of 415 existing foundations has been completed.
  - Wire wreck-out has been completed along 34.94 circuit miles of 184.
  - 16 of 304 sites have been restored and hydroseeded
- 9. The first required outages (Project Move 1 and Project Move 2) were completed in 2018. Project Moves 3 and 4 were completed in 2019. Move 5 in Segments 1, 2, 5, and 6 began on August 5, 2019 and was completed January 15, 2020. Move 6 in Segment 2 began on October 14, 2019 and was completed on February 14, 2020. Move 7 in Segment 1 began on February 24, 2020 and is expected to be completed by March 18, 2020. Move 8, in all segments except Segment 2, will begin on March 9, 2020 and is expected to be completed by August 14, 2020.

#### **Environmental Compliance**

- 1. There were no SCE self-reported incidents and one observation for non-project related trash on Segment 6 during the monitoring period.
- 2. There were three SWPPP maintenance items or corrective actions associated with NTP #4 recorded during the monitoring period for damaged prowattles and sediment build-up at Construction Areas on Segments 3 and 4. To date, there is one open SWPPP maintenance items or corrective actions associated with NTP #4.
- 3. There were no reportable (>1 gallon) and three non-reportable (<1 gallon) spills associated with NTP #4 identified during the monitoring period on Segments 2, 4, and 6. Spills included a hydraulic fluid leak, diesel fuel release during onsite refueling, and an improperly secured fuel cap. All spills were immediately cleaned up and impacted materials were hauled to the Poultry MY for proper disposal at an SCE approved facility.</p>
- 4. Meetings to review helicopter flight tracks with SCE generally occur every two weeks. Flight tracks are reviewed to monitor compliance with local jurisdiction construction work hours and sensitive receptor avoidance, including residences, schools, and nesting bird avoidance areas. There were no helicopter tracks to review during scheduled helicopter tracks review meeting on March 5, 2020. The next flight track review will take place on March 19, 2020. Wilson Construction will commence helicopter operations out of the Banning Airport starting March 9, 2020.
- 5. As of the end of the monitoring period, there are 46 active nests associated with NTP #4 during the monitoring period. These nests include great horned owl, barn owl, burrowing owl, Anna's humming-bird, verdin, Costa's hummingbird, California thrasher, common raven, greater roadrunner, and redtailed hawk. Buffers have been established per the Project NBMP. If required, nest management, including establishment of buffers and the removal of inactive non-special-status bird species' nests is being implemented per the requirements of the Project NBMP. There are four nest buffer reductions

- associated with NTP #4 during the monitoring period in Segments 1, 2, and 6 for red-tailed hawk, greater roadrunner, and great horned owl. No nests were removed during the subject reporting period.
- 6. There were two special-status species observed or identified at locations associated with NTP #4 during the monitoring period. These included burrowing owl and red-diamondback rattlesnake.
- 7. There were seven new woodrat middens identified on Segments 5 and 6. A 10-foot Environmentally Sensitive Area (ESA) avoidance buffer was staked per the Special-status Small Mammals Avoidance and Minimization Plan. There were no woodrat midden relocations documented during the monitoring period.
- 8. SCE provided documentation of FAA filings for the Project on September 17 and September 26, 2018; FAA concurrence will be required prior to tower installation where applicable. Additional information was provided February 11, 2019. FAA recommended marker balls have been installed on the shoofly spans near El Casco Substation; from Construction Area 2N01 to 2N04, and 2N12 to 2N14 on Segment 2; and from Construction Area 6S27 to 6S28 on Segment 6. FAA lighting was installed at Construction Area 2N02.

#### **Transmission Work BLM Lands (NTP #5)**

NTP #5 includes the portion of one transmission line segment, identified as Segment 6, which traverses properties managed by the Bureau of Land Management (BLM). NTP #5 was approved by BLM on March 29, 2018. The preconstruction compliance package for BLM lands was deemed acceptable by BLM on February 5, 2019.

#### **Summary of Construction Activity**

- For the currently approved transmission components, Power Grade Incorporated is conducting access road maintenance/stabilization, BMP installation, vegetation removal, and site grading. CJ/Aldridge Drilling is performing foundation work. Abercrombie Services is assembling and erecting new towers, and conducting wire operations with support from Summit Helicopters. Cunningham Davis Corporation is removing existing towers and foundations.
- 2. Work activities associated with Segment 6 (BLM lands) included: Setting cages and beams, cutting for backdrain installation, stripping forms, and drilling piles at Construction Area 6N30 (see Photo 5); and BMP maintenance at Construction Areas 6S29, 6N29, 6X30, 6S30A, 6S31A, 6S31, and 6S32.

#### **Environmental Compliance**

See NTP #4 discussion above for environmental compliance activities.

## Temporary Extra Workspaces (TEWS) and Minor Project Refinements (MPRs)

No TEWS and one MPR were approved during the subject monitoring period. Table 2 summarizes the TEWS and MPRs for the WOD Upgrade Project to date.

#### Table 2 – TEWS & MPRs (Updated 03/05/20)

TEWS / MPR	Date Requested	Date Issued	Phase	Description	
	Temporary Extra Workspaces (TEWS)				
TEWS #1	10-12-17	10-19-17	Maraschino Connection	Access to Beaumont Cherry Valley District water hydrant meter located near the intersection of Highland Springs Avenue and Crooked Creek, Beaumont.	

TEWS / MPR	Date Requested	Date Issued	Phase	Description	
TEWS #2	11-13-17	11-21-17	El Casco– Banning Connection	Water source on Oak Valley Boulevard.	
TEWS #3	12-15-17	12-15-17	Banning Connection	Access to existing poles off of Lincoln Street.	
TEWS #4	12-18-17	12-18-17	Banning Connection	Access to existing poles off of Wesley Street.	
TEWS #5	12-20-17	12-21-17	Banning Connection	Access to existing poles at intersection of Wesley Street and Old Idyllwild Road.	
TEWS #6	6-13-18	6-13-18	Timoteo Relocation	Extra workspace to facilitate erection of TSP #4696058 at intersection of Redlands Boulevard and Bryn Mawr Street.	
TEWS #7	7-27-18	7-30-18	Timoteo Relocation	Extra workspace to facilitate wire pulling activities along Research Drive and Almond Avenue.	
TEWS #8	8-27-18	8-28-18	Dental/Intern Circuits	DENIED AND RESCINDED – Extra workspace to facilitate construction along Mission Road.	
TEWS #9	10-18-18	10-19-18	Timoteo Relocation	Extra workspace for walking path at Bryn Mawr and I-10.	
TEWS #10	11-05-18	11-05-18	Timoteo Relocation	Extra workspace along Barton and Mountain View Roads for cutover operations.	
TEWS #11	01-30-19	01-31-19	Timoteo Relocation	Extra workspace to facilitate the removal of fiber optic cable from overhead poles north along Mountain View Avenue and east along Redlands Boulevard.	
TEWS #12	02-06-19	02-07-19	Timoteo Relocation	Extra workspace along Mountain View Avenue for subtransmission pole removal.	
TEWS #13	02-26-19	02-26-19	Segment 3	Temporary access road detour for vehicle and equipment travel to/from San Timoteo Canyon Road and Tower Site 3X41.	
TEWS #14	05-13-19	05-14-19	Banning Connection	Extra workspace along the east side of south Alola Street, City of Banning.	
TEWS #15	05-16-19	05-17-19	Segment 1	HLZ and temporary staging area for construction vehicles, materials, and equipment.	
TEWS #16	07-24-19	07-24-19	Segment 2	Concrete V-ditch south of 3012 Prado Lane, accessible from approved access roads to Construction Area 2X18.	
TEWS #17	08-07-19	08-07-19	Segment 6	Access road for guard pole installation near Construction Area 6S15.	
TEWS #18	08-16-19	08-16-19	Segment 6	Helicopter landing zone and temporary staging area for construction vehicles, materials, and equipment.	
TEWS #19	09-05-19	09-05-19	Segment 5	Mobile guard structure on an existing road to Construction Area SF501 for wire stringing activities.	
TEWS #20	09-27-19	09-30-19	Segment 6	Mobile guard structure on existing access road to Construction Areas 6S20 and 6S21 for wire stringing activities.	
TEWS #21	12-11-19	12-12-19	Etiwanda Substation	Extra workspace within the existing concrete switchrack trench inside the active substation.	
TEWS #22	01-31-20	01-31-20	Segment 2	Extra workspace adjacent to Construction Area 2N35 for staging and operating a wire puller.	
Minor Project Refinements (MPRs)					
MPR #1	11-17-17	11-22-17	Maraschino Connection	Revisions to the amount of new underground telecom construction.	

TEWS / MPR	Date Requested	Date Issued	Phase	Description
MPR #2	12-13-17	12-15-17	Maraschino Connection	Addition of two vault work areas on Highland Springs Road.
MPR #3	12-21-17	12-28-17	El Casco– Banning Connection	Adjustments to alignment along Oak Valley Parkway.
MPR #4	12-27-17	1-3-18	Maraschino/ El Casco– Banning Connections	Continued use of two fire hydrants previously approved as TEWS #1 and TEWS #2.
MPR #5	1-16-18	1-22-18	Banning Connection	Continued use of access routes described in TEWS #3, 4, and 5 and temporary access paths through private property along Coyote Trail.
MPR #6	2-8-18	2-12-18	Project-wide	Use of 10 water sources to support construction activities.
MPR #7	2-23-18	2-28-18	Poultry MY	Temporary water and electrical supply to yard.
MPR #8	2-27-18	3-2-18	El Casco Connection/ Segment 1	New telecom splice location and single new steel pole installation.
MPR #9	3-26-18	3-27-18	El Casco Connection	Telecom work areas along El Casco Substation access road.
MPR #10	4-6-18	4-9-18	Mountain View #1 MY/All subtrans	Additional workspaces at Mountain View #1 MY entry and at subtransmission improvements work areas.
MPR #11	5-4-18	5-8-18	Tennessee Relocation	Relocation of 5 subtransmission structures from the east side to the west side of Nevada Street.
MPR #12	5-14-18	5-16-18	Timoteo Relocation	Additional workspace for TSP erection at Bryn Mawr Avenue and Interstate 10.
MPR #13	5-23-18	5-25-18	Project-wide	Addition of encased fire hose to O'Grady Court water source and use of 17 water sources to support construction activities.
MPR #14	5-24-18	5-31-18	Timoteo/ Tennessee Relocations	Location shift of 3 TSPs and 1 vault location.
MPR #15	5-31-18	6-4-18	Poultry MY	Paving of access road and trailer complex area.
MPR #16	6-11-18	6-13-18	Banning Connection	Shift of horizontal directional drilling (HDD) alignment through Smith Creek and addition of walking paths along Coyote Trail.
MPR #17	6-20-18	6-22-18	Dental Circuit/ Tennessee Relocation	Additional workspace along Mission Road, Lugonia Avenue, and Nevada Street.
MPR #18	8-3-18	8-7-18	Timoteo Relocation/ Beaumont #2 MY	Expansion of vault installation work area off Mountain View Avenue and new water source near Beaumont #2 MY.
MPR #19	8-13-18	8-20-18	Segment 4	Additional workspace requests at Sites 4N58, 4N59, and 4N64.
MPR #20	8-21-18	8-27-18	Banning Connection	Use of unpaved access road west of Smith Creek.
MPR #21	10-4-18	10-10-18	Project-wide/ Segments 3&4	Use of 6 water sources, installation of water tank, use of access road, and expansion of WSS.
MPR #22	11-19-18	11-20-18	Subtrans and Telecom	Pole replacement, switch replacement, and shift in underground telecom route.

TEWS / MPR	Date Requested	Date Issued	Phase	Description
MPR #23	12-11-18	12-21-18	Transmission	Site 3N32 and Move 3 work areas.
MPR #24	01-15-19	01-28-19	Transmission	Additional Wire Stringing Site in Segment 1.
MPR #25	03-11-19	03-14-10	Transmission	Additional work area west of Supersite 3X55, Segment 3.
MPR #26	04-02-19	04-04-19	Transmission	Use of Prado Lane access road (Segment 2) and two existing hydrants (Segment 6).
MPR #27	04-30-10	05-01-19	Transmission	Use of two existing hydrants (Segment 1), water tank (Segment 2), and helicopter work area (Segment 3).
MPR #28	05-31-19	06-06-19	Transmission	Extra workspace areas, including helicopter landing zones and access roads, on Segments 1, 2, and 6.
MPR #29	06-27-19	07-03-19	Transmission	Extra workspace areas for equipment/material staging, wire stringing, and telecom work, on Segments 3, 4, and 6.
MPR #30	08-01-19	08-06-19	Subtrans and Telecom	Additional workspaces for Maraschino and Devers Telecom Cable Removals, Segments 4 and 6.
MPR #31	10-2-19	10-08-19	Transmission	Extra temporary work areas for wire stringing on Segment 2 and use of an existing access road on Segment 4.
MPR #32	11-18-19	12-03-19	Transmission	Additional work areas for Segments 4 and 6 construction activities.
MPR #33	01-08-20	01-09-20	Transmission	Installation of platform in existing tower to facilitate RTHA nest relocation.
MPR #34	02-19-20	03-02-20	Transmission	Additional Move 8 work areas and access road to the Matich MY.

# **CPUC Compliance Incidents, Project Memoranda (PMs) and Non-Compliance Reports (NCRs)**

No Incident, PMs, or NCRs were issued by the CPUC EMs during the subject reporting period. Table 3 summarizes the CPUC Incidents, PMs, and NCRs issued to date.

Table 3
CPUC Incidents, Project Memoranda, and Non-Compliance Reports
(Updated 03/05/20)

Incident/ PM/NCR	Regulatory Requirement	Date Issued	Phase	Description
Level 1 Incident	Traffic Control Plan	01-30-18	Banning Connection	Traffic control was set up in such a way that diverted flow into active work area and deviated from approved Traffic Control Plan.
Level 1 Incident	MM WIL-1b	04-19-18	Timoteo/ Tennessee Relocation	A portable water tank was observed uncovered for four consecutive days.
Level 1 Incident	MM VEG-1a	5-24-18	El Casco Substation	Equipment was staged outside of approved disturbance limits for at least 1-2 days.
Level 1 Incident	MM AQ-1a	8-15-18	Banning Connection	Fugitive dust observed from construction activities.
Level 1 Incident	MM WIL-1b	8-15-18	Banning Connection	Use of unapproved access road.
Level 1 Incident	MM WIL-1b	8-15-18	Banning Connection	Use of unapproved staging area.

Incident/ PM/NCR	Regulatory Requirement	Date Issued	Phase	Description
Level 1 Incident	Fire Management Plan	9-18-18	Segment 4	Lack of adequate fire abatement equipment at 3 locations.
Level 1 Incident	Fire Management Plan	9-20-18	Segment 4	Lack of adequate fire abatement equipment
Level 1 Incident	HH-1a	10-17-18	Segment 4	Lack of proper secondary containment for 4 pieces of equipment.
Level 1 Incident	N-1a	10-17-18	Segment 4	Work outside of approved hours
Level 1 Incident	WIL-1b	10-18-18	Grand Terrace MY	Lack of proper covering for pipes between 1.5" to 4"
Level 1 Incident	N-1a	10-18-18	Segment 4	Work outside of approved hours
Level 1 Incident	AQ-1a	10-30-18	Grand Terrace MY	Fugitive Dust Emissions Outside of Property Boundaries at the Grand Terrace Yard.
Level 1 Incident	WIL-1b	01-24-19	Segment 3	Pipes/tubing left open at Sites 3X08 and 3X10.
Level 1 Incident	AQ-1a	02-13-19	Segment 3	Fugitive dust along Segment 3 access road to 3X06.
Level 2 Incident	VEG-3a	02-13-19	Segment 3	Offsite sediment discharge from access road into JD ID 3054.
Level 1 Incident	SWPPP	09-25-19	Segment 6	The disposal of slurry at tower sites in Segment 6.
Level 1 Incident	SWPPP	10-22-19	Devers, Matich, and Poultry MY	Improper storage of treated wood poles.
Level 1 Incident	VEG-1c	12-06-19	Segment 2	Materials staged outside of approved work limits just north of M4-T3.

## **PROJECT PHOTOGRAPHS**



Photo 1 – Wire wreck-out preparation at Construction Area 1E06, Segment 1 (February 26, 2020).



Photo 2 – Hydroseed spraying at Construction Area 3X20, Segment 3 (February 28, 2020).



Photo 3 – Tower assembly at Construction Area 4X27, Segment 4 (February 24, 2020).



Photo 4 – Foundation activities at Construction Area 6X09-6X10 for SF603, Segment 6 (February 25, 2020).



Photo 5 – Soldier pile wall construction at Construction Area 6N30, Segment 6 (February 28, 2020).