



5020 Chesebro Road, Suite 200, Agoura Hills, CA 91301-2285  
Tel. 818-597-3407 • Fax 818-597-8001 • www.aspeneg.com

**PROJECT MEMORANDUM**  
**SCE WEST OF DEVERS UPGRADE PROJECT**

**To:** John Forsythe, Project Manager, CPUC  
**From:** Vida Strong, Aspen Project Manager  
**Date:** March 30, 2022  
**Subject:** Monitoring Report #191: March 14 to 27, 2022

**Introduction**

This report provides a summary of the construction and compliance activities associated with Southern California Edison’s (SCE) West of Devers (WOD) Upgrade Project. SCE self-performed work (NTPs #2 and #3) is essentially complete with the exception of substation telecommunication upgrades and minor tie-ins. 220 kV work (NTPs #4 and #5) is approximately 95% complete with final circuit energization on May 14, 2021. Remaining construction activities includes cathodic protection installation, McCarthy drain repair and installation, erosion repair, and restoration.

**CPUC Environmental Monitor (EM):** CPUC EM, Rosina Goodman, was onsite March 16, 18, 21, and 22, 2022.

**CPUC Notices to Proceed (NTPs)**

Table 1 summarizes the NTPs with construction for the WOD Upgrade Project. No additional NTPs are required.

**Table 1 – NTPs**

| <b>NTP #</b> | <b>Date Requested</b> | <b>Date Issued</b> | <b>Phase</b>                               | <b>Description</b>   |
|--------------|-----------------------|--------------------|--|--|
| NTP #1       | 04/04/17              | 06/29/17           | Material Yards                             | Construction or use of 10 Material Yards   |
| NTP #2       | 05/18/17              | 06/29/17           | Substation Upgrades                        | Upgrades to 5 existing Substations   |
| NTP #3       | 06/05/17              | 08/10/17           | Distribution, Subtransmission, and Telecom | Construction of the Distribution, Subtransmission, and Telecommunication portions of the Project |
| NTP #4       | 07/13/17              | 09/05/17           | Transmission                               | Transmission Line Construction on private lands  |
| NTP #5       | 08/07/17              | 03/29/18           | Construction on BLM lands                  | Transmission Line construction on BLM lands  |

**Construction & Compliance**

A summary of construction and compliance activities is provided below by NTP.

**Material Yards (NTP #1)**

As defined in NTP #1, Project material yards (MY) include:

- Mountain View #1 MY (as of August 3, 2021, released from Project)
- Lugonia MY (not used to date)

- Grand Terrace MY (as of May 2020, no longer being used)
- Poultry MY (as of November 2, 2021, released from Project)
- San Timoteo MY (not used to date)
- Beaumont #1 MY (not used to date)
- Beaumont #2 MY (as of August 3, 2021, released from Project)
- Matich MY
- Hathaway #2 MY (not used to date)
- Devers MY (turned over to SCE and no longer being used as of August 2021)

### **Summary of Construction Activity**

1. For the currently approved MYs, all activities are being performed by the contractor operating out of each respective yard.
2. The Matich MY is being utilized by Power Grade Incorporated as their primary base of operations and material/equipment storage location. Work associated with the Matich MY included general yard maintenance and material deliveries throughout the monitoring period.
3. The Mountain View #1 MY, Beaumont MY, Devers MY, and Poultry MYs respective SWPPPs have been closed out and have been released from the West of Devers Project.
4. Restoration and hydroseeding at the Grand Terrace MY have been completed. The SWPPP was closed out on December 12, 2021 and the MY has been released from the West of Devers Project.

### **Environmental Compliance**

1. There were no SCE self-reported or CPUC-issued incidents, and no observations during the monitoring period.
2. There were no SWPPP maintenance items or corrective actions associated with NTP #1 were recorded during the monitoring period. To date, there are no open SWPPP maintenance or corrective actions associated with NTP #1.
3. There were no reportable (> 1 gallon) or non-reportable (< 1 gallon) spills associated with NTP #1 identified during the monitoring period.
4. As of the end of the monitoring period, there are no active nests at locations associated with NTP #1 during the monitoring period. If required, nest management, including establishment of buffers and the removal of inactive non-special-status bird species' nests (non-nesting season only), is being implemented per the requirements of the Project Nesting Bird Management Plan (NBMP). There were no nest buffer reduction submissions associated with NTP #1 during the subject reporting period.
5. No special-status species were observed at locations associated with NTP #1 during the monitoring period.

### ***Substations (NTP #2)***

Five substations are identified for improvements in NTP #2. These include:

- Etiwanda Substation
- San Bernardino Substation
- Vista Substation

- El Casco Substation
- Devers Substation

### **Summary of Construction Activity**

1. For the currently approved substation components, all work is being managed by Circle Wood Services with construction support from TTR Substations, Roberson Waite, Cunningham-Davis, and SCE crews. Wire stringing connections and wreck-out activities between the project alignment and locations within the substations are being performed by Abercrombie Services.
2. All SCE self-perform substation construction activities are complete, with the exception of ongoing telecom work inside some of the substation MEER buildings.

### **Environmental Compliance**

1. There were no SCE self-reported and no CPUC incidents documented for construction activities associated with NTP #2 throughout the monitoring period.
2. There were no SWPPP maintenance items or corrective actions associated with NTP #2 recorded during the monitoring period. To date, there are no open SWPPP maintenance or corrective actions associated with NTP #2.
3. There were no reportable (>1 gallon) or non-reportable (<1 gallon) spills associated with NTP #2 identified during the monitoring period.
4. As of the end of the monitoring period, there are no active nests located within work areas associated with NTP #2. If required, nest management, including establishment of buffers and the removal of inactive non-special-status bird species' nests (non-nesting season only), is being implemented per the requirements of the Project NBMP. There were no nest buffer reduction submissions associated with NTP #2 for the subject reporting period.
5. No new special status species were observed at locations associated with NTP #2 during the monitoring period.

### ***Distribution, Subtransmission, and Telecommunication Work (NTP #3)***

NTP #3 included distribution, subtransmission, and telecommunication improvements as presented below. These construction activities have been completed.

Distribution improvements included the following:

- Dental 12-kV Distribution Circuit (Dental Circuit)
- Intern 12-kV Distribution Circuit Underbuild (Intern Circuit)
- Reconductor on Juanita Street (Juanita Reconductor)

Subtransmission improvements included the following:

- Removal of San Bernardino–Redlands-Timoteo and the San Bernardino–Redlands-Tennessee 66-kV Lines (Timoteo-Tennessee Removal)
- Relocation of San Bernardino–Redlands-Timoteo 66-kV Lines (Timoteo Relocation)
- Relocation of San Bernardino–Redlands-Tennessee 66-kV Lines (Tennessee Relocation)

Telecommunication improvements included the following:

- San Bernardino Substation Connection to Redlands Inland Empire District Office (San Bernardino Connection)

- Timoteo-Redlands District Office Fiber Optic Cable Connection (Timoteo-Redlands Connection)
- El Casco Substation Connection to Vista Moreno OPGW (El Casco Connection), Segment 3
- Maraschino Substation Connection to Devers-Valley OPGW (Maraschino Connection)
- El Casco–Banning Connection to Devers-Vista Skywrap (El Casco–Banning Connection), Segment 4
- Banning Substation Connection to Devers-Valley OPGW (Banning Connection), Segment 6

### **Summary of Construction & Compliance Activity**

As summarized below, construction of the NTP #3 primary components is complete, so monitoring of compliance activities is not required.

- For distribution components, all 19 12-kV poles have been framed, all 12 12-kV underground vaults have been installed, and 7,430 feet of 12-kV duct bank (conduit) and 10,760 feet of 12-kV conductor wire has been installed.
- For subtransmission components, 119 of 119 66-kV light weight TSPs have been erected, 19 of 19 TSPs have been erected, and 25,610 feet of 66-kV wire has been installed. Both the Timoteo and Tennessee circuits have been energized. Wreck-out of the existing subtransmission infrastructure has been completed.

### ***Transmission Work (NTP #4)***

NTP #4 includes six transmission line segments, identified as Segments 1 through 6, generally moving from west to east.

### **Summary of Construction Activity**

1. For the currently approved transmission components, Power Grade Incorporated is conducting access road maintenance/stabilization, BMP installation, vegetation removal, erosion repair, and site restoration.
2. Work associated with Segment 1 included hydroseed watering at Construction Area 1X03.
3. Work associated with Segment 2 included erosion repair at Construction Areas 2N10 through 2N12 (see Photo 1) and hydroseed watering at Construction Areas 2N01-WSS, 2N12, and 2N18.
4. Work associated with Segment 3 included hydroseed watering at Construction Areas 3N01, 3S02, 3S04, 3X06-07, 3X08, 3X10, 3X12, 3X13, 3X14, 3X15, 3X16, 3X17, 3X19, 3X20 3X21, 3X22, 3X23, 3X25, 3X26, 3X27, 3X28, 3X29, 3X29-WSS-MPR-23, 3X31 through 3X42, M36-T1, 3X44, 3X46, 3X48, 3X50, 3X51, 3X53, M37-T3, 3X55, SWA-3-3X55-MPR-23, 3X57, and 3X59 through 3X65 (see Photo 2).
5. Work associated with Segment 4 included hydroseed watering at Construction Areas 4X51 through 4X56 (see Photo 3), WSS-4X51-MPR-45, WSS-4-4X56-MPR-39, WSS-4-4X56-MPR-45, 4X57, 4N58, 4S58, and 4S60.
6. No work associated with Segment 5 (which includes sites within Morongo lands along Segment 5 as reported by SCE) occurred during the monitoring period.
7. Work associated with Segment 6 (non-BLM lands) included hydroseed watering at Construction Areas 6X08, 6X09-10, 6X11, M60T3, MOT4, 6X12, M61-T1, 6X13, 6X14, 6N15, GS-6X15-6N16-4, 6N16, M1-T2, 6N17, WA-6-6N17-MPR-35, 6N18, M62-T1, GS-6N20-6N21-1, 6X20 (see Photo 4), 6N21, M62-T3, M62-T4, 6N26, WSS-6-6N26-6N27, 6N27, 6S28A, 6N29, 6S29, 6S30, 6S30A, 6S31, 6S35, 6S36, WSS-6-6S34-1-MPR-29, and 6S37, and hand weeding at Construction Areas 6X20, 6X21, 6X22, 6N22, M62T3, and 6X23.

## **Environmental Compliance**

1. There were no SCE self-reported or CPUC-issued incidents, and one observation of non-project related vegetation clearing on Segment 6 at locations associated with NTP #4 during the monitoring period.
2. There were no reportable (>1 gallon) or non-reportable (<1 gallon) spills associated with NTP #4 identified during the monitoring period.
3. There were no SWPPP maintenance items or corrective actions associated with NTP #4 recorded during the monitoring period. To date, there are no open SWPPP maintenance items or corrective actions associated with NTP #4.
4. All helicopter-related construction activities have been completed.
5. As of the end of the monitoring period, there are 16 active nests associated with NTP #4 during the monitoring period. These included common raven, red-tailed hawk, lesser goldfinch, and burrowing owl. Buffers have been established per the Project NBMP. If required, nest management, including establishment of buffers and the removal of inactive non-special-status bird species' nests is being implemented per the requirements of the Project NBMP for removal during the nesting season. No inactive nests were removed during the subject reporting period. There was one nest buffer reduction submission associated with NTP #4 during the subject reporting period on Segment 6 for red-tailed hawk.
6. There was one special-status species (northern goshawk) observed at locations associated with NTP #4 during the monitoring period.
7. There were no new woodrat middens associated with NTP #4 documented during the monitoring period. There were no woodrat midden relocations documented during the monitoring period.

## ***Transmission Work BLM Lands (NTP #5)***

NTP #5 includes the portion of one transmission line segment, identified as Segment 6, which traverses properties managed by the Bureau of Land Management (BLM). NTP #5 was approved by BLM on March 29, 2018. The preconstruction compliance package for BLM lands was deemed acceptable by BLM on February 5, 2019.

### **Summary of Construction Activity**

1. For the currently approved transmission components, Power Grade Incorporated is conducting access road maintenance/stabilization, BMP installation, vegetation removal, and site restoration.
2. Work activities associated with Segment 6 (BLM lands) included hydroseed watering at Construction Areas 6N29, 6S29, 6S30, 6S30A, and 6S31.

## **Environmental Compliance**

See NTP #4 discussion above for environmental compliance activities.

## **Temporary Extra Workspaces (TEWS) and Minor Project Refinements (MPRs)**

No TEWS and one MPR was approved during the subject monitoring period. Table 2 summarizes the TEWS and MPRs for the WOD Upgrade Project to date.

**Table 2 – TEWS & MPRs**  
(Updated 03/30/22)

| <b>TEWS / MPR</b>                        | <b>Date Requested</b> | <b>Date Issued</b> | <b>Phase</b>                | <b>Description</b>   |
|--|-----------------------|--------------------|-----------------------------|--|
| <b>Temporary Extra Workspaces (TEWS)</b> |                       |                    |                             |  |
| TEWS #1                                  | 10-12-17              | 10-19-17           | Maraschino Connection       | Access to Beaumont Cherry Valley District water hydrant meter located near the intersection of Highland Springs Avenue and Crooked Creek, Beaumont.    |
| TEWS #2                                  | 11-13-17              | 11-21-17           | El Casco–Banning Connection | Water source on Oak Valley Boulevard.  |
| TEWS #3                                  | 12-15-17              | 12-15-17           | Banning Connection          | Access to existing poles off of Lincoln Street.  |
| TEWS #4                                  | 12-18-17              | 12-18-17           | Banning Connection          | Access to existing poles off of Wesley Street.   |
| TEWS #5                                  | 12-20-17              | 12-21-17           | Banning Connection          | Access to existing poles at intersection of Wesley Street and Old Idyllwild Road.  |
| TEWS #6                                  | 6-13-18               | 6-13-18            | Timoteo Relocation          | Extra workspace to facilitate erection of TSP #4696058 at intersection of Redlands Boulevard and Bryn Mawr Street.                                     |
| TEWS #7                                  | 7-27-18               | 7-30-18            | Timoteo Relocation          | Extra workspace to facilitate wire pulling activities along Research Drive and Almond Avenue.  |
| TEWS #8                                  | 8-27-18               | 8-28-18            | Dental/Intern Circuits      | DENIED AND RESCINDED – Extra workspace to facilitate construction along Mission Road.  |
| TEWS #9                                  | 10-18-18              | 10-19-18           | Timoteo Relocation          | Extra workspace for walking path at Bryn Mawr and I-10.  |
| TEWS #10                                 | 11-05-18              | 11-05-18           | Timoteo Relocation          | Extra workspace along Barton and Mountain View Roads for cutover operations.   |
| TEWS #11                                 | 01-30-19              | 01-31-19           | Timoteo Relocation          | Extra workspace to facilitate the removal of fiber optic cable from overhead poles north along Mountain View Avenue and east along Redlands Boulevard. |
| TEWS #12                                 | 02-06-19              | 02-07-19           | Timoteo Relocation          | Extra workspace along Mountain View Avenue for subtransmission pole removal.   |
| TEWS #13                                 | 02-26-19              | 02-26-19           | Segment 3                   | Temporary access road detour for vehicle and equipment travel to/from San Timoteo Canyon Road and Tower Site 3X41.                                     |
| TEWS #14                                 | 05-13-19              | 05-14-19           | Banning Connection          | Extra workspace along the east side of south Alola Street, City of Banning.  |
| TEWS #15                                 | 05-16-19              | 05-17-19           | Segment 1                   | HLZ and temporary staging area for construction vehicles, materials, and equipment.  |
| TEWS #16                                 | 07-24-19              | 07-24-19           | Segment 2                   | Concrete V-ditch south of 3012 Prado Lane, accessible from approved access roads to Construction Area 2X18.  |
| TEWS #17                                 | 08-07-19              | 08-07-19           | Segment 6                   | Access road for guard pole installation near Construction Area 6S15.   |
| TEWS #18                                 | 08-16-19              | 08-16-19           | Segment 6                   | Helicopter landing zone and temporary staging area for construction vehicles, materials, and equipment.  |
| TEWS #19                                 | 09-05-19              | 09-05-19           | Segment 5                   | Mobile guard structure on an existing road to Construction Area SF501 for wire stringing activities.   |
| TEWS #20                                 | 09-27-19              | 09-30-19           | Segment 6                   | Mobile guard structure on existing access road to Construction Areas 6S20 and 6S21 for wire stringing activities.                                      |

| TEWS / MPR                              | Date Requested | Date Issued | Phase                                   | Description   |
|---|----------------|-------------|---|---|
| TEWS #21                                | 12-11-19       | 12-12-19    | Etiwanda Substation                     | Extra workspace within the existing concrete switchrack trench inside the active substation.  |
| TEWS #22                                | 01-31-20       | 01-31-20    | Segment 2                               | Extra workspace adjacent to Construction Area 2N35 for staging and operating a wire puller.   |
| TEWS #23                                | 03-11-20       | 03-12-20    | Segment 6                               | Access road near 6N38 for guard structure.  |
| TEWS #24                                | 03-17-20       | 03-17-20    | Segment 5                               | Extra workspace for staging wire stringing equipment.   |
| TEWS #25                                | 04-08-20       | 04-08-20    | Segment 4                               | Extra workspace for guard structure near Construction Area 4X25.  |
| TEWS #26                                | 06-26-20       | 06-26-20    | Segment 6                               | Temporary storage area at Whitewater Rock Company for rubber-tired cranes and equipment over the 4 <sup>th</sup> of July break.       |
| TEWS #27                                | 09-02-20       | 09-02-20    | Segment 2                               | Water source on Grand Terrace Road.   |
| TEWS #28                                | 10-27-20       | 10-27-20    | Segment 3                               | Temporary mobile guard structure locations between 3X25 and 3X27.   |
| TEWS #29                                | 11-22-20       | 11-23-20    | Segment 3                               | Temporary mobile guard structure location near Construction Area 3X27.  |
| TEWS #30                                | 12-07-20       | 12-07-20    | Segment 3                               | Temporary mobile guard structure location near Construction Area 3X46.  |
| TEWS #31                                | 04-13-21       | 04-14-21    | Segment 3                               | Temporary extra work space for telecom work off Oak Valley Parkway in Segment 3.  |
| TEWS #32                                | 04-19-21       | 04-20-21    | Segment 6                               | Temporary mobile guard structure location on access road between 6N39 and 6N40 in Segment 6.  |
| TEWS #33                                | 04-28-21       | 04-28-21    | Segment 5                               | Temporary mobile guard structure location on vacant land adjacent to Construction Area 5X29.  |
| TEWS #34                                | 04-28-21       | 04-28-21    | Segment 6                               | Temporary mobile guard structure location on access road and vacant land in Segment 6.  |
| TEWS #35                                | 06-10-21       | 06-11-21    | Segment 6                               | Temporary mobile guard structure location on access road and vacant land in Segment 6.  |
| TEWS #36                                | 06-16-21       | 06-17-21    | Segment 5                               | Temporary mobile guard structure location on access road and developed land in Segment 5.   |
| TEWS #37                                | 7-12-21        | 07-12-21    | Segment 4                               | Temporary mobile guard structure location on disturbed vacant land in Segment 4.  |
| <b>Minor Project Refinements (MPRs)</b> |                |             |   |   |
| MPR #1                                  | 11-17-17       | 11-22-17    | Maraschino Connection                   | Revisions to the amount of new underground telecom construction.  |
| MPR #2                                  | 12-13-17       | 12-15-17    | Maraschino Connection                   | Addition of two vault work areas on Highland Springs Road.  |
| MPR #3                                  | 12-21-17       | 12-28-17    | El Casco–Banning Connection             | Adjustments to alignment along Oak Valley Parkway.  |
| MPR #4                                  | 12-27-17       | 1-3-18      | Maraschino/El Casco–Banning Connections | Continued use of two fire hydrants previously approved as TEWS #1 and TEWS #2.  |
| MPR #5                                  | 1-16-18        | 1-22-18     | Banning Connection                      | Continued use of access routes described in TEWS #3, 4, and 5 and temporary access paths through private property along Coyote Trail. |
| MPR #6                                  | 2-8-18         | 2-12-18     | Project-wide                            | Use of 10 water sources to support construction activities.   |

| <b>TEWS / MPR</b> | <b>Date Requested</b> | <b>Date Issued</b> | <b>Phase</b>                            | <b>Description</b>   |
|-------------------|-----------------------|--------------------|---|--|
| MPR #7            | 2-23-18               | 2-28-18            | Poultry MY                              | Temporary water and electrical supply to yard.   |
| MPR #8            | 2-27-18               | 3-2-18             | El Casco Connection/<br>Segment 1       | New telecom splice location and single new steel pole installation.  |
| MPR #9            | 3-26-18               | 3-27-18            | El Casco Connection                     | Telecom work areas along El Casco Substation access road.  |
| MPR #10           | 4-6-18                | 4-9-18             | Mountain View #1 MY/All subtrans        | Additional workspaces at Mountain View #1 MY entry and at subtransmission improvements work areas.                             |
| MPR #11           | 5-4-18                | 5-8-18             | Tennessee Relocation                    | Relocation of 5 subtransmission structures from the east side to the west side of Nevada Street.                               |
| MPR #12           | 5-14-18               | 5-16-18            | Timoteo Relocation                      | Additional workspace for TSP erection at Bryn Mawr Avenue and Interstate 10.   |
| MPR #13           | 5-23-18               | 5-25-18            | Project-wide                            | Addition of encased fire hose to O'Grady Court water source and use of 17 water sources to support construction activities.    |
| MPR #14           | 5-24-18               | 5-31-18            | Timoteo/<br>Tennessee Relocations       | Location shift of 3 TSPs and 1 vault location.   |
| MPR #15           | 5-31-18               | 6-4-18             | Poultry MY                              | Paving of access road and trailer complex area.  |
| MPR #16           | 6-11-18               | 6-13-18            | Banning Connection                      | Shift of horizontal directional drilling (HDD) alignment through Smith Creek and addition of walking paths along Coyote Trail. |
| MPR #17           | 6-20-18               | 6-22-18            | Dental Circuit/<br>Tennessee Relocation | Additional workspace along Mission Road, Lugonia Avenue, and Nevada Street.  |
| MPR #18           | 8-3-18                | 8-7-18             | Timoteo Relocation/<br>Beaumont #2 MY   | Expansion of vault installation work area off Mountain View Avenue and new water source near Beaumont #2 MY.                   |
| MPR #19           | 8-13-18               | 8-20-18            | Segment 4                               | Additional workspace requests at Sites 4N58, 4N59, and 4N64.   |
| MPR #20           | 8-21-18               | 8-27-18            | Banning Connection                      | Use of unpaved access road west of Smith Creek.  |
| MPR #21           | 10-4-18               | 10-10-18           | Project-wide/<br>Segments 3&4           | Use of 6 water sources, installation of water tank, use of access road, and expansion of WSS.                                  |
| MPR #22           | 11-19-18              | 11-20-18           | Subtrans and Telecom                    | Pole replacement, switch replacement, and shift in underground telecom route.  |
| MPR #23           | 12-11-18              | 12-21-18           | Transmission                            | Site 3N32 and Move 3 work areas.   |
| MPR #24           | 01-15-19              | 01-28-19           | Transmission                            | Additional Wire Stringing Site in Segment 1.   |
| MPR #25           | 03-11-19              | 03-14-19           | Transmission                            | Additional work area west of Supersite 3X55, Segment 3.  |
| MPR #26           | 04-02-19              | 04-04-19           | Transmission                            | Use of Prado Lane access road (Segment 2) and two existing hydrants (Segment 6).   |
| MPR #27           | 04-30-19              | 05-01-19           | Transmission                            | Use of two existing hydrants (Segment 1), water tank (Segment 2), and helicopter work area (Segment 3).                        |
| MPR #28           | 05-31-19              | 06-06-19           | Transmission                            | Extra workspace areas, including helicopter landing zones and access roads, on Segments 1, 2, and 6.                           |
| MPR #29           | 06-27-19              | 07-03-19           | Transmission                            | Extra workspace areas for equipment/material staging, wire stringing, and telecom work, on Segments 3, 4, and 6.               |



| <b>TEWS / MPR</b> | <b>Date Requested</b> | <b>Date Issued</b> | <b>Phase</b>         | <b>Description</b>  |
|-------------------|-----------------------|--------------------|----------------------|---|
| MPR #30           | 08-01-19              | 08-06-19           | Subtrans and Telecom | Additional workspaces for Maraschino and Devers Telecom Cable Removals, Segments 4 and 6.   |
| MPR #31           | 10-2-19               | 10-08-19           | Transmission         | Extra temporary work areas for wire stringing on Segment 2 and use of an existing access road on Segment 4.   |
| MPR #32           | 11-18-19              | 12-03-19           | Transmission         | Additional work areas for Segments 4 and 6 construction activities.   |
| MPR #33           | 01-08-20              | 01-09-20           | Transmission         | Installation of platform in existing tower to facilitate RTHA nest relocation.  |
| MPR #34           | 02-19-20              | 03-02-20           | Transmission         | Additional Move 8 work areas and access road to the Match MY.   |
| MPR #35           | 04-14-20              | 04-15-20           | Transmission         | Additional Move 8 work areas on Segments 2, 4, and 6.   |
| MPR #36           | 05-06-20              | 05-08-20           | Transmission         | Additional guard structure work area on Segment 6.  |
| MPR #37           | 06-03-20              | 06-08-20           | Transmission         | Scour countermeasures and additional work areas on Segment 6.   |
| MPR #38           | 06-30-20              | 07-07-20           | Transmission         | Additional work areas for material and equipment staging, McCarthy drain installation, and erosion repairs, Segments 2, 3, and 4.   |
| MPR #39           | 07-21-20              | 07-23-20           | Transmission         | Additional work areas for wire stringing and wreck-out activities on Segment 3, 4, and 6.   |
| MPR #40           | 09-14-20              | 09-18-20           | Transmission         | Additional MAC drains on Segments 2 and 3, additional wire stringing work area at Construction Area 4S56, and a fire hydrant on Segment 2.  |
| MPR #41           | 10-14-20              | 10-16-20           | Transmission         | Additional Mac Drain at Construction Area 3X64 on Segment 3.  |
| MPR #42           | 11-11-20              | 11-12-20           | Transmission         | Additional work area for mobile guard structure west of Construction Area 3S03 on Segment 3.  |
| MPR #43           | 12-17-20              | 01-04-21           | Transmission         | McCarthy Drain replacements, retaining wall, and two permanent nest platforms on Segments 2, 3, and 4.  |
| MPR #44           | 02-16-21              | 2-17-21            | Transmission         | Additional temporary work area for material and equipment staging during wire wreck-out activities at Construction Area 3X51 on Segment 3.  |
| MPR #45           | 03-04-21              | 3-16-21            | Transmission         | Additional temporary work area for material and equipment staging during wire wreck-out activities on Segments 3, 4, and 6 and new and relocated McCarthy Drains on Segments 3 and 4.   |
| MPR #46           | 04-05-21              | 04-13-21           | Transmission         | Additional McCarthy Drains in Segment 3, additional temporary work areas for material and equipment staging during wire wreck-out activities on Segment 4, temporary work area for material and equipment staging during telecommunication work activities on Segment 4, and a request for an exemption from MM VR-3a on Segment 2. |
| MPR #47           | 05-13-21              | 05-21-21           | Transmission         | Additional work area for rip rap in Segment 2, additional temporary work area for materials and equipment staging during wire wreck-out activities on Segment 4, and an exemption to MM VR-3a for the natural rock wall construction for hilfiker walls on Segments 2 and 3.  |
| MPR #48           | 05-28-21              | 06-04-21           | Transmission         | Expanded work area to accommodate the relocation of a retaining wall, Segment 2.  |
| MPR #49           | 06-22-21              | 07-07-21           | Transmission         | The transfer of rock, sand and gravel material for use by the Beaumont-Cherry Balley Recreation and Park District.  |

| TEWS / MPR | Date Requested  | Date Issued | Phase        | Description   |
|------------|---|-------------|--------------|---|
| MPR #50    | 08-19-21  | 08-25-21    | Transmission | Expansion of temporary work space to McCarthy Drain work limit MWL-2-SE-2N12-1, to facilitate the installation of the McCarthy drain. |
| MPR #51    | 08-03-21<br>Additional information submitted 10-08-21 | 10-22-21    | Transmission | Request for exclusion from restoration requirements for provided Construction Areas in Segments 1 through 6.                          |
| MPR #52    | 12-22-21  | 01-09-22    | Transmission | Request for additional temporary and permanent impacts to repair erosion damage at Construction Areas 3N03, 3X35, and 4X34.           |
| MPR #53    | 02-03-22  | 02-11-22    | Transmission | Worksite southwest of Tower Site 3S64 for the installation of an extended McCarthy Flume and Gabion Dissipator.                       |
| MPR #54    | 03-16-22  | 03-23-22    | Transmission | Request for additional impact areas to repair erosion damage at Construction Areas 3X48, 3X64, 4X34, 4X52, and 6X35.                  |

### CPUC Compliance Incidents, Project Memoranda (PMs) and Non-Compliance Reports (NCRs)

No incidents, PMs, or NCRs were issued by the CPUC EM during the subject reporting period. Table 3 summarizes the CPUC Incidents, PMs, and NCRs issued to date.

**Table 3**  
**CPUC Incidents, Project Memoranda, and Non-Compliance Reports**  
(Updated 03/30/22)

| Incident/ PM/NCR | Regulatory Requirement | Date Issued | Phase                         | Description  |
|------------------|------------------------|-------------|-------------------------------|--|
| Level 1 Incident | Traffic Control Plan   | 01-30-18    | Banning Connection            | Traffic control was set up in such a way that diverted flow into active work area and deviated from approved Traffic Control Plan. |
| Level 1 Incident | MM WIL-1b              | 04-19-18    | Timoteo/ Tennessee Relocation | A portable water tank was observed uncovered for four consecutive days.  |
| Level 1 Incident | MM VEG-1a              | 5-24-18     | El Casco Substation           | Equipment was staged outside of approved disturbance limits for at least 1-2 days.   |
| Level 1 Incident | MM AQ-1a               | 8-15-18     | Banning Connection            | Fugitive dust observed from construction activities.   |
| Level 1 Incident | MM WIL-1b              | 8-15-18     | Banning Connection            | Use of unapproved access road.   |
| Level 1 Incident | MM WIL-1b              | 8-15-18     | Banning Connection            | Use of unapproved staging area.  |
| Level 1 Incident | Fire Management Plan   | 9-18-18     | Segment 4                     | Lack of adequate fire abatement equipment at 3 locations.  |
| Level 1 Incident | Fire Management Plan   | 9-20-18     | Segment 4                     | Lack of adequate fire abatement equipment  |

| <b>Incident/<br/>PM/NCR</b> | <b>Regulatory<br/>Requirement</b> | <b>Date<br/>Issued</b> | <b>Phase</b>                        | <b>Description</b>  |
|-----------------------------|-----------------------------------|------------------------|-------------------------------------|---|
| Level 1<br>Incident         | HH-1a                             | 10-17-18               | Segment 4                           | Lack of proper secondary containment for 4 pieces of equipment.   |
| Level 1<br>Incident         | N-1a                              | 10-17-18               | Segment 4                           | Work outside of approved hours  |
| Level 1<br>Incident         | WIL-1b                            | 10-18-18               | Grand Terrace<br>MY                 | Lack of proper covering for pipes between 1.5" to 4"  |
| Level 1<br>Incident         | N-1a                              | 10-18-18               | Segment 4                           | Work outside of approved hours  |
| Level 1<br>Incident         | AQ-1a                             | 10-30-18               | Grand Terrace<br>MY                 | Fugitive Dust Emissions Outside of Property Boundaries at the Grand Terrace Yard.   |
| Level 1<br>Incident         | WIL-1b                            | 01-24-19               | Segment 3                           | Pipes/tubing left open at Sites 3X08 and 3X10.  |
| Level 1<br>Incident         | AQ-1a                             | 02-13-19               | Segment 3                           | Fugitive dust along Segment 3 access road to 3X06.  |
| Level 2<br>Incident         | VEG-3a                            | 02-13-19               | Segment 3                           | Offsite sediment discharge from access road into JD ID 3054.  |
| Level 1<br>Incident         | SWPPP                             | 09-25-19               | Segment 6                           | The disposal of slurry at tower sites in Segment 6.   |
| Level 1<br>Incident         | SWPPP                             | 10-22-19               | Devers,<br>Match, and<br>Poultry MY | Improper storage of treated wood poles.   |
| Level 1<br>Incident         | VEG-1c                            | 12-06-19               | Segment 2                           | Materials staged outside of approved work limits just north of M4-T3.   |
| Level 1<br>Incident         | MMCRP                             | 03-16-20               | Segment 5                           | Material and equipment staged outside of approved disturbance areas between Construction Areas 5X28 and 5X29.                                   |
| Level 1<br>Incident         | WIL-1C                            | 05-11-20               | Segment 4                           | Tower assembly within 150 feet of an active common raven nest and an expired nest buffer reduction at Construction Area 4X24.                   |
| Level 1<br>Incident         | WIL-1b                            | 08-06-20               | Poultry MY                          | Several piles of construction pipes were observed uncovered within the Poultry MY.  |
| Level 1<br>Incident         | MMCRP                             | 10-27-20               | Segments 3<br>and 4                 | Construction vehicles and equipment outside approved construction areas at Construction Area 4X45 and between Construction Areas 3X26 and 3X27. |
| Level 1<br>Incident         | WIL-1b                            | 09-15-21               | Poultry MY                          | 60+ steep walled excavations for future fencing were left uncovered overnight creating a hazard for wildlife entrapment.                        |

## PROJECT PHOTOGRAPHS



Photo 1 – Erosion Repair at Construction Area 2N12, Segment 2 (March 15, 2022) (Photo courtesy of SCE).



Photo 2 – Hydroseed watering at Construction Area 3X63, Segment 3 (March 21, 2022) (Photo courtesy of SCE).



Photo 3 – Hydroseed watering at Construction Area 4X52, Segment 4 (March 14, 2022) (Photo courtesy of SCE).



Photo 4 – Hand weeding at Construction Area 6X20, Segment 6 (March 15, 2022) (Photo courtesy of SCE).