

**Valley-Ivyglen Subtransmission Line Project (VIG) and Alberhill System Project (ASP),  
CEQA Review Schedule**

	<b>Milestone / Task</b>	<b>Project</b>	<b>Completion Date</b>
✓	SCE files ASP application and PEA, application deemed complete, project changes and data responses incorporated, CEQA review and EIR development ongoing	ASP	2009 through present (scoping completed April 2010 and August 2011)
✓	SCE submits VIG Petition for Modification and Project Modification Report	VIG	April 8, 2013 (received in full)
✓	CPUC deficiency letter to SCE (first)	VIG	May 3, 2013
✓	Meetings with Soboba and Pechanga tribes in Temecula / at CPUC	ASP, VIG, FOG	June 10, 11 / Aug 21, 2013
✓	CPUC-SCE meeting establishes path forward on proposed VIG modifications	VIG	August 30, 2013
✓	CPUC deficiency letter to SCE (second)	VIG	October 2013
✓	SCE submits Motion to Bifurcate and FOG Petition for Modification	FOG	March 26, 2014
✓	Commission decision and certification of Fogarty Substation Addendum	FOG	November 2014
✓	E & E submits Addendum for proposed Fogarty Substation modifications to CPUC	FOG	June 2014
✓	SCE submits Amended Petition for Modification specific to VIG	VIG	May 2014
✓	CPUC deems application for VIG Petition for Modification complete	VIG	April 28, 2015
✓	CPUC releases NOP and starts 30-day public scoping	ASP, VIG	May 6, 2015
✓	CPUC conducts public scoping meeting	ASP, VIG	May 18, 2015
✓	Agency meetings (e.g., RCA, RCHCA, CDFW, USFWS, USACOE, cities, county, airport) as needed	ASP, VIG	June 2015
✓	E & E completes alternatives screening report for proposed modifications	VIG, ASP	August 2015
✓	CPUC publishes ASP/VIG Draft EIR, NOC to SCH, publish Notice of Availability and public meeting announcement, open 45-day public review period	ASP, VIG	April 2016
✓	Public meeting on ASP/VIG Draft EIR in cities of Lake Elsinore and Perris	ASP, VIG	May 2016
✓	Public review period extended 45-days		May 2016
	Close ASP/VIG Draft EIR 90-day comment period	ASP, VIG	July 2016
	E & E prepares responses to comments; ASP/VIG Admin Final EIR to CPUC	ASP, VIG	July 2016
	CPUC reviews ASP/VIG Admin Final EIR	ASP, VIG	September 2016
	Publish ASP/VIG Final EIR NOC to SCH	ASP, VIG	September/October 2016
	Commission decision and certification of ASP/VIG Final EIR	ASP, VIG	Fall 2016
	Start construction (28 months for ASP; 27 months for VIG)	ASP, VIG	Fall 2016
	Construction completed	ASP, VIG	Summer/Fall 2018 (ASP/VIG)
	SCE's projected need date	ASP, VIG	Summer 2019 (ASP) Summer 2016 (VIG)