

PROJECT MEMORANDUM SYCAMORE-PEÑASQUITOS 230-KV TRANSMISSION LINE PROJECT

Date: July 2, 2018
To: Billie Blanchard, CPUC Project Manager
From: Jessica Hing, CPUC Monitoring Supervisor (back-up)
Subject: Weekly Report #77 – June 18-23, 2018

INTRODUCTION

This report provides a summary of the construction and compliance activities associated with the SDG&E Sycamore-Peñasquitos 230-kV Transmission Line Project for the week of June 18 to June 23, 2018.

A summary of the Notices to Proceed, Minor Project Refinement, and Temporary Extra Workspace Requests are provided in Tables 1, 2, and 3, respectively. A summary of Non-compliance, Project Memoranda and Incidents is provided in Table 4.

STAGING YARDS

Summary of Activity:

Stonebridge Staging Yard:

1. Delivering equipment; inspecting BMPs; and demobilizing equipment.

Driving Range Staging Yard:

1. Delivering equipment; and inspecting BMPs.

Vulcan Staging Yard:

1. Delivering materials and equipment; demobilizing equipment; and delivering, processing, and removing spoil material from Pomerado Road

Crestmar Point Staging Area:

1. Delivering equipment; and inspecting BMPs.

Underground Transmission Line:

1. Nighttime construction activities June 18, 19, 20, and 21, 2018: Trenching, installing and encasing conduit, followed by paving asphalt.
2. Daytime construction activities west of I-15 in Segment 5, Sections 13 through 19 (approximately at Stations 244+00 through 275+00): Splicing cable, cap and grinding.

3. Daytime construction activities east of I-15 in Segment 3, Sections 2 and 3 (approximately at Stations 438+00 to 455+00): Installing and splicing cable, sidewalk and curb repairs.

I-15 Crossing:

1. Installing water manifold system at bore pits.

Overhead Transmission Line:

2. P03: pulling cable.
3. CC MM CP: grading and draining.

Roadway Restoration

1. Construction activities in Segment 3, Sections 5 and 6, 13 through 16 (approximately from Stations 623+00 to 673+00): Grinding and capping.

Peñasquitos Substation:

1. No activity.

Sycamore Substation:

1. AC commissioning testing.

Environmental Compliance:

1. All pavement was kept clean during this reporting period. No winds occurred that were higher than 20 mph. All off-road diesel-powered construction equipment met a minimum of EPA Tier 3 standards or had due diligence documentation provided to CPUC.
2. On June 18, 2018, the Say's phoebe fledged out of the nest. Monitoring at the site discontinued and the construction trailer, which the nest was located under, was removed on June 22, 2018. On June 18, 2018, a nesting bird survey was conducted at structure P05 in anticipation of proposed minor grading of the pole pad. No nesting birds were observed during the nesting bird survey. Daily monitoring will continue until it is determined that the young have fledged, it is not an active nest, or construction activities cease at these locations. On June 22, 2018, the SDG&E Field Construction Advisor reported to the Lead Environmental Inspector (LEI) a red diamond rattlesnake on the ground adjacent to workers in the work area near structure P05. The LEI immediately went to the work area, captured the rattlesnake, and released it unharmed the same day. No other special-status species were observed during the monitoring period. All project equipment arrived clean and free of mud and/or vegetation.
3. During this reporting period, archaeological, paleontological, and Native American monitors were on site June 18, 2018, for trenching at night on the east side of I-15. On June 19, 2018, the CPUC Qualified Archaeologist recommended no further cultural monitoring and the CPUC Qualified Paleontologist recommended paleontological spot checking for trenching activities on the east side of I-15. No cultural or paleontological resources were observed during the monitoring effort in this reporting period.
4. No hazardous material releases were recorded during this reporting period.
5. All construction activities occurred in accordance with the approved Construction Fire Prevention Plan.

6. Nighttime trenching construction activities occurred on June 18, 19, 20 and 21, 2018, along Pomerado Road from 9:00 pm to 5:00 am. Daytime underground construction activities occurred Monday through Saturday, from 8:00 am to 4:00 pm. Daytime and nighttime construction activities occurred in accordance with the City of San Diego approved Traffic Control Permits and Noise Permits.
7. Project personnel parked their personal vehicles within a designated personal vehicle parking area within the project limits. Workers parked within the work limits of the Project Staging Yards or parked on the adjacent public street. Traffic Control Permits were obtained from the City of San Diego.
8. The QSP conducted required daily inspections during this reporting period. The Environmental Inspectors inspected equipment to ensure that drip pans were being placed under equipment by the contractor. All trash receptacles were covered daily, ingress/egress areas were hand-swept, a street sweeper was used in and around work areas, and regular BMP maintenance and installation was conducted throughout the week.
9. All construction and compliance personnel on site during this reporting period completed the Project Safety and Environmental Awareness Program (SEAP). To date, approximately 1,913 project personnel have received the required SEAP training, and 1,809 project personnel have received the UXO training.
10. No compliance level incidents were recorded during this reporting period.
11. No complaints were received during this reporting period.
12. Agency representatives during construction (other than CPUC EMs): None

CPUC NOTICES TO PROCEED (NTPs)

Table 1 summarizes the CPUC NTP activity for the SDG&E Sycamore-Peñasquitos 230-kV Transmission Line Project to date.

Table 1 CPUC NTPs

NTP #	Date Submitted	Date Issued	Segment #	Description
1	12/05/16	12/29/16	N/A	Mobilize and begin operations at the construction staging yards.
2	01/23/17	02/07/17	Segment B	Construct the underground portion of the Project from Sycamore Substation to Structure P03, and from Structure P05 to Structure CC MM CP.
3	02/03/17	02/27/17	Segment A Segment C	<ol style="list-style-type: none"> Overhead construction from Sycamore Substation to Structure P06 Overhead construction from Structure CC MM CP to the Peñasquitos Substation Deepwell AC mitigation installation Construction activities at Sycamore Canyon and Peñasquitos Substations
4	09/27/17	09/28/17	Segment B	Conduct geotechnical boring at the end of the cul-de-sac of Kearny Mesa Road, west of I-15 in the City of San Diego.

MINOR PROJECT REFINEMENT & TEMPORARY EXTRA WORKSPACE REQUESTS

Tables 2 and 3 summarize the Minor Project Refinements (MPRs) and Temporary Extra Workspace (TEWS) Requests have been submitted to date.

Table 2 Minor Project Refinement (MPR) Requests

MPR Request	Date Submitted	Date Issued	Segment #	Description
#1	12/06/16	1/11/17	Segment A	Underground 230-kV getaway from Sycamore Substation to Structure P03.
#2	01/17/17	01/24/17	Segment B	Realignment of the 230-kV underground transmission line from Miramar Road north on Black Mountain Road and west on Activity Road.
#3	03/06/17	03/08/17	Segment A	Provides temporary power to the SDG&E trailer at the Stonebridge Staging Yard through the existing power box located outside of the existing project boundary.
#4	04/18/17	04/20/17	Segment B	Modifies the approved 2.61-acre Vulcan Mine Yard location approximately 884 feet to the west to an approximately 1.71-acre paved area.

MPR Request	Date Submitted	Date Issued	Segment #	Description
#5	07/10/17	07/11/17	Segment B	Establishes staging yards along southern perimeter of Pomerado Road and temporary work spaces north of P05 and P06
#6	08/03/17	08/04/17	Segment B	Establishes staging yards along southern and northern perimeters of Pomerado Road
#7	08/25/17	08/28/17	Segments B, C	Establishes a staging yard at the southwest corner of the intersection of Pomerado Road and Avenue of Nations (previously approved in TEWS #1), and extends the temporary work space surrounding Structure E40
#8	09/12/17	Denied	South of Segment C	Adds temporary work areas around 16 poles and 14 guard structures south of Carroll Canyon Road and east of Interstate 805. The refinement area extends approximately 2 miles south of CC MM CP
#9	10/06/17	10/11/17	Segment B	Adds a paved, developed area off Crestmar Point for use as a staging area for vehicles and construction equipment.
#10	11/29/17	11/29/17	Segment B	Authorizes a newly identified underground route option for the crossing of Interstate-15, using a tunnel bore machine to install the 230-kV line
#11	11/22/17	11/29/17	Segment A	Adds approximately 0.13 acre of temporary work space to accommodate the installation of the 138-kV and 230-kV trench packages north of Sycamore Canyon Substation
#12	1/30/18	1/30/18	Segment B	Authorizes approximately 0.96 acre of additional temporary workspace located along Kearny Mesa Road and west of Interstate 15 for staging vehicles, equipment, and materials necessary for installing the 230-kV line under Interstate-15
#13	2/01/18	2/05/18	Segment B	Authorizes the installation of five guy wire anchors within an existing dirt access road between Structures P05 and P06 to stabilize and support Structure P05 during trenching and retaining wall construction activities
#14	3/29/18	3/30/18	Segment B	Authorizes an approximately 0.44 acre of additional temporary workspace located just northwest of Structure CC MM CP
#15	6/12/18	6/15/18	Segment C	Authorizes the installation of stormwater management features by Structure CC MM CP

Table 3 Temporary Extra Workspace (TEWS) Requests

TEWS Request	Date Submitted	Date Issued	Segment #	Description
#1	06/29/17	07/05/17	B	Additional staging area located at the southwest corner of the intersection of Pomerado Road and Avenue of Nations

TEWS Request	Date Submitted	Date Issued	Segment #	Description
#2	07/19/17	07/19/17	B	Addition to approved temporary work area on Pomerado Road
#3	09/02/17	09/04/17	C	New location for temporary guard Structure 06 in a paved parking lot at the intersection of Lusk Boulevard and Wateridge Circle
#4	12/13/17	12/14/17	C	Temporary Work Space for a helicopter landing zone located within an asphalt-covered parking lot at 6925 Lusk Boulevard
#5	12/27/17	12/29/17	A	Temporary Work Space to mobilize and stage a large crane that will be used to lift and install a vault located at station 676+00 on Stonebridge Parkway

NON-COMPLIANCES, PROJECT MEMORANDA & INCIDENTS

No incidents occurred during this reporting period.

Table 4 Non-Compliances, Project Memoranda, and Other Incidents

Type	Date	Location	Description
Level 1	04/12/2017	Segment B	Potable water was used in a street sweeper
Memoranda	04/19/2017	Segment B	Traffic incident at Driving Range Staging Yard
Level 1	04/24/2017	Segment B	Presence of trash along the project alignment
Level 1	05/01/2017	Segment B	Working outside of City-approved hours
Memoranda	05/03/2017	Segment B	Traffic incident at Snapple/7-Up Plant
Memoranda	05/18/2017	Segment B	Traffic incident at Station 169+89
Memoranda	05/23/2017	Segment B	Unauthorized non-stormwater discharge
Level 1	06/08/2017	Segment B	Non-adherence to approved Fire Plan
Level 2	06/15/2017	Segment B	Non-adherence to approved Fire Plan
Memoranda	07/06/2017	Segment B	Traffic incident at Carroll Canyon Road
Level 1	07/20/2017	Segment B	Non-adherence to approved Fire Plan
Memoranda	07/20/2017	Segment B	Traffic incident at Miralani Drive
Memoranda	08/03/2017	Segment B	Traffic incident at Pomerado Road
Memoranda	08/10/2017	Segment B	Unauthorized non-stormwater discharge
Level 1	08/16/2017	Segment B	Staging equipment outside of approved limits
Level 3	08/28/2017	Segment B	Non-adherence to approved Fire Plan Non-adherence to SEAP training requirement Working outside of approved limits
Level 1	08/29/2017	Segment C	Driving equipment on non-approved access road

Type	Date	Location	Description
Memoranda	09/07/2017	Segment B	Unauthorized non-stormwater discharge
Memoranda	09/14/2017	Segment B	Spot fire on Pomerado Road caused by grinding activity spark
Level 1	01/14/2018	Segment C	Construction materials going outside of approved work limits
Memoranda	03/02/2018	Segment B	Traffic incident at Miramar Road
Level 3	04/27/18	Segment B	Non-adherence to approved Fire Plan
Level 2	04/27/18	Segment B	Construction vehicles driving outside of approved work area crushing vegetation without prior nest survey
Level 1	05/01/18	Segment B	Workers on site without SEAP training