# PACIFIC GAS & ELECTRIC COMPANY SANGER SUBSTATION EXPANSION HAZARDOUS MATERIALS MANAGEMENT PLAN

Revision 2: September 17, 2018

PREPARED FOR:



PREPARED BY:

**PARSONS** 

Oakland, California

Hazardous Materials Management Plan

# TABLE OF CONTENTS

TABLE C	OF CONTENTSii
1 – INTR	ODUCTION 1
1.1	Plan Update – Project Specific
2 – OBJE	CTIVES
3 – PLAN	IMPLEMENTATION
3.1	HAZARDOUS MATERIALS INVENTORY
3.2	SPILL PREVENTION AND CONTROL PROCEDURES
3.2	2.1 Vehicle and Equipment Fueling and Maintenance
3.2	2.2 Storage of Oil and Hazardous Materials
3.2	2.3 Training 10
3.3	ACCIDENTAL RELEASE PROCEDURES
3.3	3.1 Initial Identification and Assessment of Hazards
3.3	3.2 Notification Procedures
3.3	3.3 Containment of Hazardous Materials
3.3	3.4 Cleanup Procedures 15
3.4	WASTE MANAGEMENT
3.4	1.1 Waste Procedures 16
3.4	4.2 Waste Storage Locations
3.4	4.3 Waste-Specific Management and Disposal Requirements
3.4	4.4 Inspection 19
3.4	5.5 Waste Minimization Procedures
4 REFER	ENCES 21

# LIST OF ATTACHMENTS

Attachment A: Emergency Contacts

Attachment B: Consolidated Emergency Response/Contingency Plan

Attachment C: Spill or Release Notification

Attachment D: Environmental Daily Checklists

# 1 – INTRODUCTION

This Hazardous Materials Management Plan (Plan) describes the measures to be taken by Pacific Gas & Electric Company (PG&E) and its contractors to address the proper storage, handling, and disposal of hazardous materials in accordance with federal, state, and local regulations during the Sanger Substation Expansion Project (Project). The proposed project would increase reliability of electric service by upgrading the equipment at the existing substation to be in conformance with PG&E internal design standards as well as industry standards. Spill prevention and appropriate cleanup procedures, as well as safety and fire suppression, are discussed in this Plan.

The Plan was prepared in accordance with Mitigation Measure (MM) HAZ-1 listed below for the Project, which includes minimum requirements for development of the Plan and implementation of the procedures to be followed in the field. This Plan was developed to address compliance with federal, state, and local regulations, as well as the requirements set out by the California Public Utilities Commission (CPUC) in MM HAZ-1. The Plan will pertain to all areas of the Project, including staging areas.

## MM HAZ-1: Hazardous Materials Management Plan

Prior to construction, the applicant shall prepare a Hazardous Materials Management Plan, which shall be implemented during construction to prevent the release of hazardous materials and hazardous waste. The plan shall include the following requirements and procedures:

- 1. Training requirements for construction workers in appropriate work practices, including spill prevention and response measures. Additional training requirements for those performing excavation activities shall be required and shall include training on types of contamination and contaminants (e.g., petroleum hydrocarbons, asbestos, lead based paint and hazardous materials [as defined by the California Health and Safety Code (HSC)]) and identifying potentially hazardous contamination (e.g., stained or discolored soil and odor).
- 2. Contain all hazardous materials at work sites and properly handle, store or dispose of all such materials.
- a. Hazardous materials shall be stored on pallets within fenced and secured areas and protected from exposure to weather and further contamination.
- b. Fuels and lubricants shall be stored only at designated staging areas.
- 3. Maintain hazardous material spill kits with appropriate materials for small spills at all active work sites and staging areas. Thoroughly clean up all spills as soon as they occur.

- 4. Store sorbent and barrier materials at all construction staging areas, including staging areas used during activities for decommissioning. Sorbent and barrier materials will be used to contain runoff from contaminated areas and from accidental releases of oil or other potentially hazardous materials.
- 5. Perform all routine equipment maintenance at a shop or at the staging area and recover and dispose of wastes in an appropriate manner.
- 6. Monitor and remove vehicles used for construction-related activities with chronic or continuous leaks from use and complete repairs before returning them to operation.
- 7. Store shovels and drums at the staging areas. If small quantities of soil become contaminated, use shovels to collect the soil and store in properly labeled drums before proper offsite disposal. Large quantities of contaminated soil may be collected using heavy equipment and stored in drums or other suitable containers prior to disposal. Should contamination occur adjacent to staging areas because of runoff, shovels and/or heavy equipment shall be used to collect the contaminated material. Only trained construction workers shall handle hazardous, and potentially hazardous, materials.
- 8. Transporting, shipping, and disposal procedures for hazardous waste.
- 9. Procedures for notifying applicant and agency personnel in the event of the discovery of contaminated soil and/or groundwater. Contact information for federal, regional, and local agencies, the applicant's environmental coordinator(s) responsible for the cleanup of contaminated soil or groundwater, and licensed disposal facilities and haulers.

This Plan will be submitted to the CPUC for review and approval 30 days prior to the start of construction of the proposed project.

# 1.1 Plan Update – Project Specific

Date/Version	Updates
19 December 2017	The HMMP template was updated to reflect the Sanger Substation Expansion
Revision 0	project details including: the mitigation measure from the MMCRP; project-
	specific hazardous materials and uses; hazardous materials management and spill prevention measures/protocols; identification of the landfill that would be used for the project's non-hazardous wastes.
27 August 2018	General update of the HMMP text to incorporate scope of work updates.
Revision 1	
18 September	CPUC comments were addressed.
2018 Revision 2	

# 2 – OBJECTIVES

The purpose of this Plan is to provide the PG&E management team with a description of measures that will be implemented in order to prevent or minimize spills or accidental releases of hazardous materials and construction-related wastes that could occur during the Project.

The Plan provides specific information for implementing the mitigation measures, as well as the means of monitoring the effectiveness of the Plan through implementation of the control measures during Project construction. The management practices and activities in this Plan are intended to accomplish the following objectives:

- Prevent and minimize the effect of inadvertent releases of hazardous materials, which could impact soil and/or groundwater
- Provide for the proper handling, storage, and disposal of hazardous and non-hazardous waste that is used/generated during construction of the Project

PG&E's Contractors will implement the procedures provided in this Plan, along with applicable procedures identified in the Project's Stormwater Pollution Prevention Plan (SWPPP) regarding proper storage, handling, and disposal of hazardous materials and Project wastes for the duration of the Project. The Contractor will take all reasonable precautions to prevent the release of any hazardous materials or the improper disposal of Project waste, including the measures required by this Plan.

Training on the measures and procedures in this Plan will be incorporated into the Environmental Awareness Education Program, which will be administered to all Project personnel prior to their beginning work on the Project. Sign-in sheets for all personnel completing the training will be maintained in compliance Project requirements. Information regarding PG&E's designated Lead Environmental Inspector or Environmental Inspector is provided in Attachment A: Emergency Contacts.

# 3 – PLAN IMPLEMENTATION

# 3.1 HAZARDOUS MATERIALS INVENTORY

Materials and waste may be considered hazardous if they are poisonous (toxic); can catch on fire (flammable, combustible or ignitable); corrode other materials (corrosive); or react violently, explode, or generate vapors when mixed with water (reactive). As provided by Section 25501(o) of the California HSC, hazardous materials include any material that poses a significant present or potential hazard to human health and safety or the environment because of its quantity, concentration,

or physical or chemical characteristics.

Hazardous materials include, but are not limited to, hazardous substances, hazardous waste, and any other material that a handler (or the administering agency) reasonably believes would be injurious to the health and safety of persons or harmful to the environment if released into the workplace or the environment. In addition, federal and state laws require that soils containing contaminants such as lead, gasoline, and industrial solvents at concentrations above certain acceptable levels be handled and disposed of as hazardous waste during excavation, transportation, and disposal activities.

Hazardous materials used during construction of the Project will include products such as: gasoline, diesel fuel, motor oil, antifreeze, transmission fluids, hydraulic fluids and lubricants, non-polychlorinated biphenyl (PCB) insulating oils, paints, solvents, adhesives, lead acid batteries (sulfuric acid), sulfur hexafluoride, and cleaning chemicals. It is anticipated that only lead acid batteries, non-PCB insulating oil and sulfur hexafluoride will be brought onsite in reportable quantities.

Table 1: Hazardous Materials and Uses provides a list of hazardous materials anticipated to be used during construction of the Project at quantities above Certified Unified Program Agency (CUPA) thresholds. This list will be updated if additional compounds are brought onsite in reportable quantities.

During construction, if PG&E or any of its Contractors identifies a non-hazardous product that can be substituted for a hazardous product without conflicting with PG&E's construction specifications, PG&E will direct the Contractor to use the non- hazardous product substitute. PG&E's Contractors will maintain a list of all hazardous materials stored on site. There is an existing HMBP for the Sanger Substation because the substation regularly has onsite hazardous materials in quantities equal to or greater than 500 pounds, 55 gallons, or 200 cubic feet of gas. The most recent HMBP was submitted on May 31, 2018.

Asbestos-containing material (ACM) and lead-based paint (LBP) were used in building materials until the 1960s. It is now recognized that such materials can be harmful if inhaled or ingested, which occurs most commonly if the materials are disturbed, such as during demolition activities. Several towers within the proposed Project footprint were constructed before 1970 and may contain such materials. Prior to demolition, the towers will be inspected and tested primarily for LBP. However, if any suspect material that may potentially contain ACM is present, ACM will also be tested for. Based on the results of the testing, mitigation measures may need to be put in place to protect health and the environment during demolition activities.

**Table 1: Hazardous Materials and Uses** 

Hazardous Materials	Use
Battery (Sulfuric) Acid	Self-contained batteries
Insulating Oil, non-PCB	Substation yard equipment
Sulfur Hexafluoride	Circuit Breakers

## 3.2 SPILL PREVENTION AND CONTROL PROCEDURES

This Plan includes secondary containment and spill prevention countermeasures that PG&E and its contractors will implement during construction of the Project. These measures include, but are not limited to, the following:

- Adhering to the manufacturer's recommendations on use, storage, and disposal of chemical products used during construction activities
- Maintaining Safety Data Sheets (SDS) for all chemicals mobilized to the site for project work
- Limit filling of fuel storage containers to approximately 75 percent capacity
- Using absorbent pads when refueling to contain and capture any spilled fuel
- Properly containing and removing grease and oils during routine maintenance of construction equipment
- Properly disposing of discarded containers of fuels and other chemicals

Clearly marked emergency spill supplies and equipment will be maintained at the Project staging areas and may be adjacent to work areas as applicable. In addition, Project-specific spill prevention measures will be implemented during construction as they relate to vehicle and equipment maintenance; refueling; and the storage and transportation of oil, hazardous materials, and other Project waste, as described in the following subsections and in Section 3.4 Waste Management.

# 3.2.1 Vehicle and Equipment Fueling and Maintenance

In addition to the previously described procedures, vehicle and equipment maintenance will be

conducted in compliance with the following:

- To the extent feasible, PG&E shall perform all routine vehicle equipment maintenance at a shop (e.g. auto shop or Contractor's maintenance facility). If not feasible, repairs may be performed at approved staging area(s), where PG&E shall recover and dispose of wastes in an appropriate manner in compliance with local, state and federal laws.
- Fuels and lubricants shall be stored only at designated staging areas.
- Monitor and remove vehicles used for construction-related activities with chronic or continuous leaks from use and complete repairs before returning them to operation.
- All equipment and vehicles will be maintained in accordance with the manufacturer's recommendations to help prevent fluid leaks.
- Vehicles and equipment will be inspected prior to use on a daily basis for leaks and other potential hazards and will be repaired immediately if a leak or hazard is identified.
- Vehicles and equipment will be cleaned regularly and as needed to avoid excessive buildup of oil and grease.
- Vehicles and equipment will be checked for leaking fluids before being allowed to enter the Project site, and they will be rejected for entry if a leak cannot be prevented or controlled.
- When on-site repair or refueling of vehicles or equipment is necessary, these activities will be conducted at least 100 feet from drainage areas or surface waters to the extent feasible. Environmental Inspectors will regularly review whether drainage areas or surface waters are located near work sites with PG&E's Contractors. In cases where repair or refueling of vehicles or equipment is necessary within 100 feet of a drainage area or surface water, secondary containment methods will be employed, as described in Section 3.2.2 Storage of Oil and Hazardous Materials.
- At the start and throughout construction, proper containers or absorbent pads will be kept in a readily accessible location, including at substation sites, staging yards, and in construction vehicles and equipment, as provided in Attachment B: Consolidated Emergency Response/Contingency Plan. Absorbent pads will be used to catch fluid spills, and fuel containers will be stored in leak-proof containment systems.
- Vehicles and equipment will be attended at all times during refueling, and either a direct

high-level pump shut-off mechanism or direct communication between the fuel-pump operator and the equipment operator will be maintained during refueling.

• If sensing devices are used to prevent overfilling, they will be tested on a regular basis per the manufacturer's specified recommendations.

All absorbent materials, spill debris, and other contaminated items will be contained, and proper disposal methods will be implemented, as further described in Section 3.4 Waste Management.

## 3.2.2 Storage of Oil and Hazardous Materials

This subsection discusses hazardous materials storage, containment, security, and labeling requirements that will be implemented for the Project. These procedures will reduce the potential for inadvertent releases, as well as help contain the hazardous material so that it does not come into contact with surface water or groundwater.

#### Storage Area and Containment Requirements

In addition to the procedures described in Section 3.2.1 Vehicle and Equipment Fueling and Maintenance, the storage and containment of oil and hazardous materials will be conducted in compliance with the following requirements:

- Contain all hazardous materials at work sites and properly dispose of all such materials in compliance with local, state and federal laws.
- Hazardous materials shall be stored on pallets within fenced and secured areas and protected from exposure to weather and further contamination.
- Materials will be stored on impervious surfaces, if possible, on plastic groundcovers, or with secondary containment to prevent spills or leaks from infiltrating the ground.
- Maintain hazardous material spill kits for small spills at all active work sites and staging areas. Thoroughly clean up all spills as soon as they occur.
- Store sorbent and barrier materials at all construction staging areas, including staging areas used during activities for decommissioning. Sorbent and barrier materials will be used to contain runoff from contaminated areas and from accidental releases of oil or other potentially hazardous materials.
- Store shovels and drums in staging areas. If small quantities of soil become contaminated, use shovels to collect the soil and store in drums before proper offsite disposal. Large quantities of contaminated soil may be collected using heavy equipment and stored in drums or other suitable containers prior to disposal. Should contamination occur adjacent

to staging areas because of runoff, shovels and/or heavy equipment shall be used to collect the contaminated material.

- Materials will be stored only in designated areas.
- Only necessary quantities of materials will be stored, and materials will not be overstocked.
- As stated in Section 3.1 Hazardous Materials Inventory, the Sanger Substation HMBP will be updated in CERS, and the CUPA and CPUC will be notified if additional hazardous materials are stored at or above threshold quantities or a greater than 100% increase in existing hazardous materials occur, in compliance with Chapter 6.95, Division 20 of the California HSC (20 HSC 6.95).
- Only containers designated for storing hazardous materials will be used, and these will be inspected at least weekly for leaks. If a container is found to be damaged or leaking, the contents will be transferred to a container that is in good condition and the damaged container will be disposed of properly, as described in Section 3.4 Waste Management.
- Incompatible materials will be stored in segregated areas. Materials that are incompatible
  will not be placed in the same container or in an unwashed container that previously held
  such material.
- No smoking is allowed except in specially designated offsite areas. Signs indicating that smoking is not allowed will be placed at the entrance to the site and in areas where flammable, combustible, or reactive waste is located. Flammable or combustible materials will be appropriately grounded (as necessary) and stored separately from vehicles and equipment. Personnel smoking in a designated area (offsite) will dispose of their cigarette butts in an appropriate container. Cigarette butts will be extinguished so as to not ignite vegetation and will be placed in a trash container with no ignitable material to prevent environmental contamination.
- Hazardous waste containers will remain closed during transfer and storage, except when it is necessary to add or remove waste.
- Only personnel trained to accept, unload, package, label, load, prepare shipping papers, and transport hazardous materials will be allowed to perform these tasks.

## **Secondary Containment Requirements**

Secondary containment systems will be used at hazardous materials storage areas and within 100 feet of drainages to reduce the risk of an inadvertent release of hazardous materials. The following

secondary containment procedures will be observed as appropriate:

- Secondary containment will consist of bermed or diked areas lined or coated with a material that is compatible with the stored materials.
- For a single container, the volume of the secondary containment will equal 110 percent of the volume of the stored material. If the secondary containment is open to rainfall, it will have sufficient additional capacity for handling local precipitation conditions.
- For multiple containers, the volume of the secondary containment will equal 110 percent of the volume of the largest container. If the secondary containment is open to rainfall, it will have sufficient additional capacity for handling local precipitation conditions.
- Secondary containment will be provided for fuel and oil tanks stored on site, including tanks or containers storing 55 gallons or more that are located on vehicles, trailers, and carts. Secondary containment materials will be compatible with the material stored in the primary container.
- Double-walled vessels or manufacturer fabricated secondary containment are acceptable alternatives to containment structures.

## **Hazardous Materials/Waste Labeling Requirements**

Compliance with codified labeling standards will be required for containers (including tanks) that are used for storing accumulated hazardous waste on the Project site. In accordance with the requirements specified in Title 22 of the California Code of Regulations, Section 66262.34(f), these labels will include the following information:

- Generator name and contact info (address and phone)
- The beginning storage date
- The words "Hazardous Waste" conspicuously displayed, and warning words (such as "flammable," "corrosive," or "reactive") indicating the particular hazardous characteristics of the waste
- The composition of the waste's physical state
- The name and address of the facility where the waste was generated
- The word "Empty" conspicuously displayed on empty containers that previously held hazardous materials

A "Universal Waste" label will be used for wastes such as batteries and lamps, as appropriate.

## 3.2.3 Training

Personnel working on the Project will receive Worker Environmental Awareness Program (WEAP) training addressing the issues of safety environmental concerns for this Project. Training will include safety procedures in handling hazardous materials and the emergency release response procedures. The training will be completed by all new employees starting work at the construction site. Attachment B: Consolidated Emergency Response/Contingency Plan, Section I-Employee Training summarizes training requirements.

Training records will be maintained by the construction contractor and Environmental Inspector. Training will be tailored to the construction worker's project role and responsibility during an emergency release response incident and will be site specific. This training does not relieve the construction contractors of the responsibility to train employees as required by federal, state, and local regulations.

Personnel who handle hazardous wastes will have been trained in accordance with United States Occupational Safety and Health Administration (OSHA) Hazardous Communication Standard, 29 CFR 1910, and CCR Title 8, Section 5194. Field personnel responsible for managing generated waste and/or conducting hazardous waste inspections, or who are involved in emergency response procedures will be trained in hazardous materials and waste management procedures, emergency and spill response procedures, and waste minimization procedures. Construction contractor's personnel will also be trained on environmental concerns and appropriate work practices, including spill prevention and implementation of site Best Management Practices (BMPs). Training will emphasize site-specific physical conditions to improve hazard prevention, safety procedures in handling hazardous materials, and emergency release response procedures. At a minimum, the construction contractor's training shall include the following:

- Location, handling procedures, and uses of hazardous material
- Recognition of a hazardous release
- Emergency release response procedures
- Location and use of emergency response equipment, materials, and personal protective equipment
- Emergency evacuation procedures
- Protocol for coordination and communication with local emergency response organizations

- Procedures for notifying applicant and agency personnel in the event of the discovery of
  contaminated soil and/or groundwater. Contact information for federal, regional, and local
  agencies, the applicant's environmental coordinator(s) responsible for the cleanup of
  contaminated soil or groundwater, and licensed disposal facilities and haulers.
- For workers performing excavation activities, instruction on types of contamination and contaminants (e.g., petroleum hydrocarbons, asbestos, and hazardous materials [as defined by the California HSC]) and on identifying potentially hazardous contamination (e.g., stained or discolored soil and odor).
- General construction safety (8 CCR 1509, 1510, 1512, 1518)
- Hazard communication (8 CCR 5194)
- Personal protective equipment (8 CCR 3380)
- Emergency response procedures identified in the Hazardous Materials Business Plan (Attachment B) (CHSC 25504; 19 CCR 2732) or listed in the Attachment C: Spill or Release Notification.

## 3.3 ACCIDENTAL RELEASE PROCEDURES

PG&E will require that emergency spill supplies and equipment, such as oil-absorbent materials, tarps, and storage drums, are readily accessible at all areas of work and in construction staging areas to contain and control minor releases. These materials will be clearly marked as emergency spill supplies and equipment.

Although all efforts will be taken to prevent an inadvertent release of hazardous materials during construction of the Project. If an accidental release occurs, PG&E's Contractor will immediately implement the items outlined in Section 3.3.4 Cleanup Procedures. These procedures will include the initial identification and assessment of any hazardous conditions, adequate containment of the material release, and proper cleanup of hazardous debris. Attachment B: Consolidated Emergency Response/Contingency Plan provide the cleanup materials that will be readily accessible on site at all times, as well as where these materials will be located during construction of the Project.

#### 3.3.1 Initial Identification and Assessment of Hazards

Project personnel will be instructed to identify and report any hazardous conditions that occur during construction activities to PG&E's designated Lead Environmental Inspector(s) or Environmental Inspector and Environmental Field Specialist(s), for whom contact information is provided in Attachment B: Consolidated Emergency Response/Contingency Plan. Personnel will also be instructed to assess whether work should be interrupted in accordance with the following

## procedures:

- Work will be interrupted if an imminent hazard or concealed danger exists.
- Access to the release area will be restricted if necessary to avoid physical injury.
- The fire and/or police department will be contacted if assistance is needed.

PG&E's designated Lead Environmental Inspector or Environmental Inspector will notify PG&E's Environmental Field Specialist(s) to get direction as to whether the release site is safe to enter, any injuries will be addressed, and 911 will be called if emergency assistance is needed.

Notification of the hazardous condition will be provided by PG&E's Environmental Field Specialist(s) as soon as possible following the discovery of a spill or release, as described in Table 2 (below) and Attachment C: Spill or Release Notification.

#### 3.3.2 Notification Procedures

Notification procedures for any spills or releases that occur during Project construction will conform to applicable local, state, and federal laws. Adherence to these procedures will be the first priority following the initial safety and spill response actions. Daily monitoring reports will record any spills observed during construction and will be summarized in the weekly report If a spill is reportable to any agency, notification will be provided by PG&E's Environmental Field Specialist(s) or designee as soon as possible to the CPUC and required agencies after the details of the spill or release are known. The notification will include the information described in Attachment B: Consolidated Emergency Response/Contingency Plan, Section I, and Attachment C: Spill or Release Notification, which also include general reporting requirements for any release of hazardous materials. The individual who discovers the spill will immediately report it to PG&E's designated Lead Environmental Inspector(s) or Environmental Inspector, who will be PG&E's main point of contact at the construction site and will coordinate with the PG&E's Environmental Field Specialist(s).

When communicating with PG&E's designated Lead Environmental Inspector(s) or Environmental Inspector regarding the spill, the individual who discovered the spill will provide the following details:

- Employee name and contact number
- Time and date that the spill occurred
- Spill location, including landmarks and the nearest access route
- Type and estimated quantity of hazardous materials involved

- Source and cause of the release, if known
- Potential threats to human health and safety, such as fire, explosion, or other hazards, as well as any known injuries
- Any potential threats to property and environmental resources, particularly to streams and waterways
- Status of the response actions taken to stop and/or contain the release

PG&E's Environmental Field Specialist(s) will contact emergency service providers about the spill and will then notify the appropriate regulatory agencies, as needed. As previously mentioned, an emergency contact list is provided in Attachment A: Emergency Contacts.

If a reportable quantity (RQ) of material is released, the California Governor's Office of Emergency Services (CalOES) and the Fresno County Department of Environmental Health (CUPA) will be immediately notified. In addition, a written report to CalOES will be submitted within 30 days, as appropriate. The procedures outlined in Attachment B: Consolidated Emergency Response/Contingency Plan, Section I and Attachment C: Spill and Release Notification will be followed to ensure that appropriate agency notifications are made by PG&E's Environmental Field Specialist(s). Records and test reports will be retained with the Project files for at least three years, and then will be archived.

<sup>&</sup>lt;sup>1</sup> Safety Data Sheets will be consulted, and the location of the release will be considered when identifying RQs.

**Table 2: Spill Notification Procedures** 

Spill Characteristics	<b>Notification Procedure</b>
In the event of a spill or release at any of the Project storage or work areas	The individual who observed the spill will notify PG&E's designated Lead Environmental Inspector or Environmental Inspector (s).
	PG&E's designated Lead Environmental Inspector or Environmental Inspector (s) will notify the Environmental Field Specialist, who will notify the appropriate agencies, as required.
In the event of a spill exceeding reportable quantities (42 gallons for oil) that is also outside of a containment system, or a spill that reaches navigable waters	PG&E's Environmental Field Specialist will notify the appropriate agencies based on local, state, and federal law.
If a spill or threatened discharge is or will be greater than or equal to a reportable quantity (42 gallons for oil); or it occurs within waters of the state, or to the ground within 500 feet of a surface water, well, or domestic water supply source; or it causes pollution of surface water or groundwater, a nuisance, or a potential threat to public health	PG&E's Environmental Field Specialist will notify the Regional Water Quality Control Board and the National Response Center.
If the spill occurs on a State of California highway	PG&E's Environmental Field Specialist will notify the California Highway Patrol.
If the spill threatens wildlife	PG&E's Environmental Field Specialist will notify the California Department of Fish and Game and United States Fish and Wildlife Service, as required.

Other individuals and vehicles will be prevented from entering the release area until PG&E's Environmental Field Specialist or Safety Representative as appropriate is able to assess the situation for safety. Both will report directly to the Environmental Compliance Lead. Following the completion of cleanup activities, waste materials will be placed in approved waste containers in accordance with local, state, and federal regulations, as described in Section 3.4 Waste Management.

## 3.3.3 Containment of Hazardous Materials

Containment of a hazardous material release will be performed only by authorized Project personnel and will be conducted using the proper personal protective equipment (PPE), such as gloves, goggles, and aprons. If containment can be safely implemented, the following general containment procedures will be employed:

- If the release is relatively small, absorbent pads will be applied to the surface of the release to absorb all of the liquid.
- If the release is of a larger quantity, earthen ditches or dikes will be constructed around the release site to prevent the discharge from flowing off site or into waterways.
- Prior to work beginning, storm drains and/or other storm water conveyance systems will be protected using BMPs. Discharge will be prevented by obstructing those located in the area of the release with plastic and/or earthen dikes.
- Spills will be covered with plastic sheeting to protect the contamination from spreading during rainfall.

### 3.3.4 Cleanup Procedures

Once the release of a hazardous material has been contained in accordance with the procedures identified in Section 3.3.3 Containment of Hazardous Materials, the Contractor will clean the contaminated area by implementing the following measures:

- Absorbent materials will be used to thoroughly clean the spill area to the extent possible.
- Spills will not be diluted with water or other liquids for purposes of mitigating the spill.
   If the use of water or other liquids is necessary for final cleaning, the water or other liquids will be collected and disposed of in accordance with all local, state and federal regulations.
- Store shovels and drums at the staging areas. If small quantities of soil become
  contaminated, use shovels to collect the soil and store in drums before proper offsite
  disposal. Large quantities of contaminated soil may be collected using heavy
  equipment and stored in drums or other suitable containers prior to disposal. Should
  contamination occur adjacent to staging areas because of runoff, shovels and/or
  heavy equipment shall be used to collect the contaminated material.

PG&E's policy is immediate notification from the Contractor for a spill of any size. The inspector will use daily reports to notify PG&E of any spill. Onsite personnel will notify the inspector or monitor who will then notify PG&E's representative. All spills and all clean-up procedures will be included in the weekly PG&E to CPUC reporting.

## 3.4 WASTE MANAGEMENT

This section describes the measures that will be taken during the Project to address the proper procedures for the storage, management, and disposal of hazardous and non-hazardous wastes. In addition, inspection and procedures for minimizing wastes are also discussed in the subsections that follow.

#### 3.4.1 Waste Procedures

To properly manage all forms of waste during construction of the Project, all Project personnel will adhere to the requirements of this Plan. The following waste procedures will be implemented:

- Littering will be prohibited. Food-related garbage and trash will be enclosed in covered
  containers and removed from the Project work area daily and prior to rainy or windy
  conditions.
- Covered waste bins will be used for stored waste. These containers will be emptied prior to reaching capacity.
- Waste will be secured in appropriate containers to protect from weather and potential vandalism, as described in Section 3.2 Spill Prevention and Control Procedures.
- Hazardous waste will be transported only by state-registered hazardous waste haulers to a
  properly permitted treatment, storage, or disposal facility. These haulers will be registered
  by the State Department of Toxic Substances Control and California Highway Patrol. Waste
  may also be transported by PG&E personnel using remote waste generation documentation
  and permits.
- Work areas will be kept clean of all trash and potential pollutants to minimize the potential for an inadvertent release.
- Absorbent pads, contaminated clothing and gloves, and other waste materials that are used during cleanup procedures will be placed in an approved waste container for disposal.
- All oil, hazardous materials, and cleanup debris recovered from a release will be considered
  hazardous waste, unless waste characterization sampling is performed, and it is
  demonstrated to be non-hazardous, and will be disposed of according to applicable state
  and federal regulations.
- Hazardous debris resulting from the cleanup of a hazardous material is considered hazardous waste in California and will be transported as required by hazardous waste

transportation requirements.

- Incompatible waste materials will be separated. Waste materials that are incompatible will
  not be placed in the same container or in an unwashed container that previously held such
  material.
- Sanitary waste will be collected in portable, self-contained toilets at construction areas and will be managed in accordance with local requirements.
- Temporary sanitary facilities will be secured to prevent overturning when subjected to high winds or risk of winds.

PG&E's Environmental Field Specialist will be contacted in the event Project personnel are unsure of the proper waste procedures to be implemented in the event of a hazardous material spill or leakage. Contact information for PG&E's Environmental Field Specialist is provided in Attachment A: Emergency Contacts.

# 3.4.2 Waste Storage Locations

Non-hazardous waste will be properly disposed of, as described in Section 3.4.3 Waste-Specific Management and Disposal Requirements. Hazardous waste is not anticipated to be generated by this Project. If hazardous waste is generated in recordable quantities, the HMMP and HMBP will be updated accordingly.

Construction waste may be stored on the work site for short periods of time, but hazardous waste will be removed from the work area at the end of the day and transported to designated storage areas. An inventory of waste accumulated and stored at the site will be kept and the HMBP updated as needed.

# 3.4.3 Waste-Specific Management and Disposal Requirements

The following measures will be utilized to ensure that construction waste is managed and disposed of properly during construction of the Project:

- Only licensed sanitary/septic waste haulers will be used for disposal of sanitary waste that is collected at the Project site. Portable sanitary facilities (e.g. port-o-john) will be emptied of sanitary waste prior to transport.
- Drilling residue and drilling fluids will be disposed of in accordance with applicable regulations.
- Waste generated as part of operation procedures, such as water-laden dredged materials

and drilling mud, will be contained and not allowed to flow into drainage channels or receiving waters

- Deposited solids will be removed from containment areas and from containment systems as needed and at the completion of the Project.
- All broken asphalt and concrete will be collected, recycled when feasible, and disposed of in accordance with local, state, and federal requirements.
- Absorbent materials and rags that have been used to clean any spilled fuel will be secured in appropriate storage containers and disposed of at a proper waste-handling facility.
- If concrete or paint residue remains after drying, the area will be swept, and the residue will be removed to avoid contact with storm water.
- All temporary construction materials—such as markings, barriers, or fencing—will be removed following completion of construction activities in that area.
- The recyclable materials identified in Section 3.4.5 Waste Minimization Procedures will be transported to an appropriate local recycling center.
- Hazardous waste generated at work areas will be transported at the end of each work day
  to a consolidation site. Waste will be consolidated to the Fresno Service Center (2201
  South Orange Avenue, Fresno California) at the end of each working day.
- Non-hazardous waste will be disposed of in a legal manner and in accordance with PG&E, local, state and federal requirements. The American Avenue Disposal Site would be the designated landfill for the project, as it accepts both construction and industrial waste.
- Recyclable materials will be transported to a PG&E-approved recycling center. The following materials, which are anticipated to be generated during construction, will be recycled at the appropriate recycling facility to the extent feasible:
  - Asphalt
  - Soil
  - Concrete
  - Rock
  - Plastic
  - Wood
  - Paper products

- Metals
- Packing materials
- Non-hazardous construction debris

## 3.4.4 Inspection

Implementation of the previously specified waste management measures will be subject to inspection by PG&E's designated Lead Environmental Inspector or Environmental Inspector (s), Environmental Field Specialist(s) and designee(s) as follows:

- Routine Project site inspections—including storage areas, dumpsters, stockpiles, and other areas where trash and debris are collected—will be performed to ensure that waste is being disposed of properly. These inspections will occur at least weekly but may occur at any time during work hours. Reports will document inspection findings during active construction at the site if something is noted. Inspection records will be available for review by the CPUC and other agencies during normal business hours at the onsite office trailer.
- Hazardous and non-hazardous waste storage areas will be routinely inspected to monitor for proper management of wastes. These inspections will take place weekly during active construction at the site.
- Excavation and trenching operations will be monitored to identify signs of potential contamination. Signs of potential contamination may include odors, discolored soil, visible liquid and buried debris, such as drums or tanks.
- Temporary waste containment areas and systems will be inspected as required by law for integrity and proper containment and repaired as necessary for proper containment.
- Example checklists have been included as Attachment D. Checklists may be updated at any time based on project needs or changes in regulations.

As other documents are developed and approved for this project (such as SWPPP), if there are additional items that require routine inspection, they will be added to this list. This includes but is not limited to, any on-site sanitary/septic waste storage and storm water collected in secondary containment structures.

It is anticipated that the SWPPP will be approved by September 2018. This HMMP will be updated at that time to include applicable information.

## 3.4.5 Waste Minimization Procedures

PG&E's Contractors will adhere to the following procedures to minimize construction waste:

- To the extent practicable, removed or clean soil will be used during final grade and/or road repair for the Project to minimize the amount of Project waste.
- The amount of hazardous and non-hazardous waste that will be stored, produced, and generated at construction sites will be minimized to the extent practicable.

PG&E has developed guidance to integrate sustainable practices at its locations. Sustainable practices include those that are least disruptive to the environment, emit minimal atmospheric emissions, reduce social and economic impacts, consider impacts beyond site boundaries, and are endpoint focused (PG&E 2012).

## **4 REFERENCES**

## California HSC. Chapter 6.95 Article 1. Online:

## California HSC. Chapter 6.95 Article 2. Online:

https://leginfo.legislature.ca.gov/faces/codes\_displayText.xhtml?lawCode=HS <u>C&division=20.&title=&part=&chapter=6.95.&article=2</u>. Site visited November 28, 2016.

PG&E Hazardous Materials Business Plan, May 31, 2018

PG&E Programmatic Sustainable Remediation Guidance, Rev 1, July 2012.

https://www.pge.com/includes/docs/pdfs/about/environment/taking-responsibility/2012\_0731\_sustainability%20guidance\_generic%20version.pdf

# ATTACHMENT A: EMERGENCY CONTACTS

# Sanger Substation Expansion Project Project Contact List

Name	Position	Email	Phone (Work)	Phone (Mobile)
Project Management	<u>'</u>	•		
Carl Lindberg	PG&E Project Manager	C3L6@pge.com	(559) 240-4748	(361) 563-1539
Israel Gonzalez	PG&E Schedule Analyst	IXGG@pge.com	(559) 593-1140	(559) 593-1140
Carter Chapman	Senior Financial Analyst	C8CW@pge.com	(415) 973-6414	(415) 973-6414
Marco Luna	PG&E I&O Telecom Project Manager	M4L3@pge.com	(559) 263-5469	(559) 493-8425
Environmental Management				ı
Michael Calvillo	PG&E Senior Land Planner	M6CL@pge.com	(559) 263-5780	(559) 417-3337
Lincoln Allen	SWCA Project Environmental Compliance Supervisor (ECS)	<u>LAllen@swca.com</u>	(650) 440-4160 Ext. 6411	(415) 500-5605
Chennie Castañon	SWCA Project Lead Environmental Inspector (LEI)	CCastanon@swca.com	(650) 440-4160 Ext. 6405	(650) 922-7086
Zachary Parker	PG&E Senior Terrestrial Biologist	ZXP5@pge.com	(559) 263-5723	(559) 417-7735
Matthew Armstrong	PG&E Cultural Resource Specialist	MDAF@pge.com	(559) 263-5334	(559) 396-5704
Mike Harbick	PG&E Environmental Field Specialist	MEH4@pge.com	(559) 263-5217	(559) 269-5217
	(SWPPP, Dust Plan, Demolition Permit, HazW)			
Carie Montero	Parsons Senior Project Manager	Carie.Montero@parsons.com	(510) 907-2163	(510) 914-2047
Jessica Henderson-McBean	SWCA Project Coordinator / Alternate LEI	JHenderson-McBean@swca.com	(650) 440-4160 Ext. 6410	(805) 712-8794
Erika Carrillo	SWCA Senior Environmental Planner / Alternate ECS	Erika.Carrillo@swca.com	(650) 440-4160 Ext. 6403	(650) 722-2735
Jo Lynn Lambert	PG&E CONT Attorney	JLLM@pge.com	(415) 973-5248	(909) 528-6436
Land Management				
Kirsten Everett	PG&E Principal Right-of-Way Agent – Acquisitions	KXEA@pge.com	(559) 263-5019	(559) 417-8074
Art Sasaki	PG&E Project Surveyor – Land Engineering	AAS2@pge.com	(559) 263-5243	(559) 960-2742
Pa Vang	PG&E Land Agent – Land Rights Services	PXVH@pge.com	(559) 263-5208	
Construction Management			1	1
Warren Frank	PG&E Construction Lead	WXF8@pge.com	(559) 263-5232	(707) 291-1232
Michael Roeseler	PG&E Construction Supervisor – Substation	MARU@pge.com	(559) 263-7082	(559) 408-8040
Branden Bezzant	PG&E Construction Management – T-Line	BDBJ@pge.com	(559) 263-5859	(559) 476-6707
Design Engineering				
Omar Dominguez	PG&E Senior Project Engineer – T-Line	LOD4@pge.com	(925) 328-5339	(925) 786-4637
	Black & Veatch Project Engineer – 1-Line		` '	(923) 780-4037
Laverne Mansanque	ů č	MasanqueL@bv.com	(503) 443-4423	(510) 705 0102
Steve Gallo	PG&E Civil Engineer – Substation	SAG9@pge.com	(925) 328-5515	(510) 725-2193
Dipti Desai	PG&E Project Engineer - Substation	DNDK@pge.com	(925) 328-5306	(510) 566-9093
CPUC / Ecology & Environment,	Inc.			
Billie Blanchard	CPUC Project Manager	Billie.Blanchard@cpuc.ca.gov	(415) 703-2068	(510) 685-1634
Ilja Nieuwenhuizen	CPUC Monitoring Supervisor (Ecology & Environment)	INieuwenhuizen@ene.com	(503) 248-5600 Ext. 4630	(503) 709-3004
11/4 1 1104 11011111112011	of the information of the cology & Difficultient)	11 1100 WOITHGIZOTT & CHC.COTT	(505) 2 10 5000 EAL 4050	(303) 107 3004

# **ENVIRONMENTAL EMERGENCY TELEPHONE LIST**

Company: PG&E		<u>Public No.</u> <u>No.</u>	PG&E
Primary Facility E C.B. Black III Substation Mainter 24-Hour Telephone Work Address:	•	(559) 263-7117 (888) 743-4911	821-7117
Alternate Facility Mike Harbick Environmental Spe 24-Hour Telephone Work Address:		(559) 263-5217 (888) 743-4911	821-5217
•		(415) 973-5930 (415) 973-7000 (415) 973-8700	223-5930 223-7000 223-8700
Federal Agency: U.S. Forest Service U.S. Fish and Wild		(559) 855-5355 (916) 414-6700	
California Public U California Dept. of California Departm Regional Water Qu	Emergency Services (Cal OES) tilities Commission (CPUC) Toxic Substance Control (DTSC)*: ent of Fish and Wildlife* lality Control Board* lirces Control Board	(800) 852-7550 (415) 703-2782 (800) 852-7550 (559) 243-4014 (800) 852-7550 (866) 563-3107	
County of Fresno F Fire Department: F Hospital: Commun	partment of Environmental Health Road Maintenance and Operations Tresno County Fire Station 82 ity Regional Medical Center Fresno County Sheriff edics:	(559) 600-3357 (559) 600-4240 911 or (559) 888-2898 911 or (559) 459-6000 911 or (559) 888-2417 911	) 3 )

<sup>\*</sup> DTSC, RWQCB and California Department of Fish and Wildlife have requested that emergency notifications to these offices be made through the Cal OES 800 number.

# ATTACHMENT B: CONSOLIDATED EMERGENCY RESPONSE / CONTINGENCY PLAN

## PG&E Sanger Substation (CERSID: 10128688)

#### Facility Information Submitted May 31, 2018

Submitted on 5/31/2018 10:41:41 AM by Megan Silva of PG&E (San Ramon, CA)

- · Business Activities
- · Business Owner/Operator Identification

#### Hazardous Materials Inventory Submitted May 31, 2018

Submitted on 5/31/2018 10:41:41 AM by Megan Silva of PG&E (San Ramon, CA)

- · Hazardous Material Inventory (6)
- Site Map (Official Use Only)
  - Sanger Sub Vicinity Map (Adobe PDF, 56KB)
  - Sanger Sub Facility Layout Map (Adobe PDF, 58KB)

#### Emergency Response and Training Plans Submitted May 31, 2018

Submitted on 5/31/2018 10:41:41 AM by Megan Silva of PG&E (San Ramon, CA)

- Emergency Response/Contingency Plan
  - Emergency Response/Contingency Plan (Adobe PDF, 397KB)
- Employee Training Plan
  - Provided In Submital Element: Emergency Response and Training Plans

#### California Environmental Reporting System (CERS)

**Business Activities** 

#### Site Identification

#### **PG&E Sanger Substation**

McCall Avenue, north of Jensen Avenue

Sanger, CA 93657

County

Fresno

CERS ID 10128688

**EPA ID Number** 

#### Submittal Status

Submitted on 5/31/2018 by Megan Silva of PG&E (San Ramon, CA)

#### Hazardous Materials

Does your facility have on site (for any purpose) at any one time, hazardous materials at or above 55 gallons for liquids, 500 pounds for solids, or 200 cubic feet for compressed gases (include liquids in ASTs and USTs); or is regulated under more restrictive inventory local reporting requirements (shown below if present); or the applicable Federal threshold quantity for an extremely hazardous substance specified in 40 CFR Part 355, Appendix A or B; or handle radiological materials in quantities for which an emergency plan is required pursuant to 10 CFR Parts 30, 40 or 70?

Yes

#### Underground Storage Tank(s) (UST)

Does your facility own or operate underground storage tanks?

No

#### **Hazardous Waste**

Is your facility a Hazardous Waste Generator?

No

Does your facility treat hazardous waste on-site?

No

s your facility's treatment subject to financial assurance requirements (for Permit by Rule and Conditional Authorization)?

No

Does your facility consolidate hazardous waste generated at a remote site?

No

Does your facility need to report the closure/removal of a tank that was classified as hazardous waste and cleaned on-site?

No No

Does your facility generate in any single calendar month 1,000 kilograms (kg) (2,200 pounds) or more of federal RCRA hazardous waste, or generate in any single calendar month, or accumulate at any time, 1 kg (2.2 pounds) of RCRA acute hazardous waste; or generate or accumulate at any time more than 100 kg (220 pounds) of spill cleanup materials contaminated with RCRA acute hazardous waste.

Is your facility a Household Hazardous Waste (HHW) Collection site?

No

#### **Excluded and/or Exempted Materials**

Does your facility recycle more than 100 kg/month of excluded or exempted recyclable materials (per HSC 25143.2)?

No

Does your facility own or operate ASTs above these thresholds? Store greater than 1,320 gallons of petroleum products (new or used) in aboveground tanks or containers.

No

Does your facility have Regulated Substances stored onsite in quantities greater than the threshold quantities established by the California Accidental Release prevention Program (CalARP)?

No

#### Additional Information

No additional comments provided.

### California Environmental Reporting System (CERS)

**Business Owner Operator** 

**CERS ID** 

Facility/Site

**PG&E Sanger Substation** 

10128688 McCall Avenue, north of Jensen Avenue

Sanger, CA 93657

Submittal Status

Submitted on 5/31/2018 by Megan Silva of PG&E (San Ramon, CA)

Identification

Pacific Gas and Electric Company

Operator Phone **Business Phone** 

(661) 398-5758

None

**Business Fax** (661) 398-5758 **Beginning Date** 

**Ending Date** 6/1/2018 5/31/2019

Dun & Bradstreet 006912877

SIC Code 4911

**Primary NAICS** 221122

Facility/Site Mailing Address

PO Box 7640

San Francisco, CA 94120

**Primary Emergency Contact** 

Calvin Black

Title Supervisor

Business Phone

(661) 398-5758

24-Hour Phone (844) 743-3322 Pager Number

Owner

Pacific Gas and Electric Company

(415) 973-7000

c/o Environmental Services, 3401 Crow Canyon Road

San Ramon, CA 94583

Secondary Emergency Contact

Isabella Johannes

Title

**Environmental Supervisor** 

Business Phone (925) 519-9672

24-Hour Phone (800) 874-4043 Pager Number

**Billing Contact** 

PG&E - CUPA Permits (Ref: Sanger Sub)

(707) 551-1674

HazMat@pge.com

PO Box 7640

San Francisco, CA 94120

**Environmental Contact** 

Michael Harbick

(559) 269-5217 1455 East Shaw Avenue meh4@pge.com

Fresno, CA 93710

Name of Signer

Daniel Sanchez

Signer Title

**Document Preparer** 

Hazardous Materials & Water Quality Manager Liza Marfori, Parsons

Additional Information

Locally-collected Fields

Some or all of the following fields may be required by your local regulator(s).

**Property Owner** 

Phone

Mailing Address

Assessor Parcel Number (APN)

**Number of Employees** 

Facility ID

FA0275769

		Hazardo	ous Materials /	And Waste	s Inventor	y Matrix	Report				
	PG&E PG&E Sanger Substation McCall Avenue, north of Jensen Avenue, Sanger 93657				Chemical Location SUBSTATION / Control Room Building				CERS ID 10128688  Facility ID FA0275769  Status Submitted on 5/31/2018 10:41 AN		
DOT Code/Fire Haz. Class	Common Name	Unit	Max. Daily	Quantities Largest Cont.	Avg. Daily	Annual Waste Amount	Federal Hazard Categories	Component Name	Hazardous Component (For mixture only) % Wt	EHS CAS No.	
DOT: 8 - Corrosives (Liquids and Solids) Corrosive, Water Reactive, Class 2	CAS No.	State Liquid Type Mixture	Storage Container Other  Days on Site: 365	<b>1.1</b>	66 Pressue Ambient Temperature Ambient	•••••	- Physical Explosive - Physical Corrosive To Metal - Health Carcinogenicity - Health Acute Toxicity - Health Reproductive Toxicity - Health Skin Corrosion Irritation - Health Serious Eye Damage Eye Irritation - Health Specific Target Organ Toxicity	SULFURIC ACID	30 %	<b>√</b> 7664-93-9	

Printed on 9/17/2018 8:01 AM Page 1 of 4

		Hazardous	s Materials	And Waste	s Inventory	/ Matrix	Report			
CERS Business/Org. PC Facility Name PC	,		Chemical Location SUBSTATION / Yard-in gas circuit brkrs			CERS ID 10128688  Facility ID FA0275769  Status Submitted on 5/31/2018 10:41 AM				
DOT Code/Fire Haz. Class	s Common Name	Unit	Max. Daily	Quantities Largest Cont.	Avg. Daily	Annual Waste Amount	Federal Hazard Categories	Component Name	lazardous Component (For mixture only) % Wt	EHS CAS No.
DOT: 2.2 - Nonflamma	SULFUR HEXAFLUORIDE  CAS No 2551-62-4  Map: 1 Grid: VAR	Gas Cy Type	1663 orage Container ylinder, Other ays on Site: 365	211	1663 Pressue > Ambient Temperature Ambient	Waste Cod	- Physical Gas Under Pressure - Health Simple Asphyxiant - Health Hazard Not Otherwise Classified	SULFUR HEXAFLUORIC	DE 100 %	2551-62-4

Printed on 9/17/2018 8:01 AM Page 2 of 4

			Hazardo	ous Materials A	And Waste	s Inventory	Matrix	Report			
CERS Business/Org. Facility Name		ger Substation ue, north of Jensen Avenue, Sanger 93657			Chemical Loca SUBSTATI	otion ON / Yard-i	n op equi <sub>l</sub>	pment	Facility ID FAC		31/2018 10:41 AM
					Quantities		Annual Waste	Federal Hazard	Hazardous Components (For mixture only)		
DOT Code/Fire Haz. C	Class	Common Name	Unit	Max. Daily	Largest Cont.	Avg. Daily	Amount	Categories	Component Name	% Wt	EHS CAS No.
		INSULATING OIL <5 PPM PCB	Gallons	21109	6779	21109		- Health	BUTYLATED HYDROXY TOLU		128-37-0
Combustible Liquid	l, Class III-B	CAS No		Storage Container Other	•	Pressue Ambient	Waste Code	Aspiration Hazard	NAPHTHENIC DISTILLATE	70 %	64742-53-6
		Map: 1 Grid: VAR	Type Mixture	Days on Site: 365		Temperature > Ambient			HYDROTREATED MIDDLE DISTILLATES POLYCHLORINATED BIPHEN (<0.0005%)	40 % YL	64742-46-7 1336-36-3
		INSULATING OIL <50 PPM PCB	Gallons	5880	530	5880		- Health Acute	BUTYLATED HYDROXY TOLU	ENE 0 %	128-37-0
Combustible Liquid, Clas	l, Class III-B	CAS No.	State	Storage Container Other			Waste Code	Toxicity - Health Aspiration Hazard	HYDROTREATED LIGHT NAPHTHENIC DISTILLATE	70 %	64742-53-6
		Map: 1 Grid: VAR	Type Mixture	Days on Site: 365					HYDROTREATED MIDDLE DISTILLATES POLYCHLORINATED BIPHEN (<0.005%)	40 % YL	64742-46-7 1336-36-3
		INSULATING OIL <500 PPM PCB	Gallons	345	40	345		- Health	BUTYLATED HYDROXY TOLU	ENE 0%	128-37-0
				Storage Container	40		Waste Code	Carcinogenicity	OIL, HYDRO LIGHT NAPH DIS	T 70 %	64742-53-6
Combustible Liquid	l, Class III-B	CAS No	Liquid	Other		Pressue Ambient	waste code	- Health Acute Toxicity	HYDROTREATED MIDDLE DISTILLATE	40 %	64742-46-7
		Map: 1 Grid: VAR	Type Mixture	Days on Site: 365		Temperature > Ambient		- Health Reproductive Toxicity - Health Skin Corrosion Irritation - Health Specific Target Organ Toxicity - Health Aspiration Hazard	POLYCHLORINATED BIPHEN (<0.05%)	YLS 0%	1336-36-3

Printed on 9/17/2018 8:01 AM Page 3 of 4

		Hazardo	ous Materials	And Waste	s Inventory	y Matrix	Report			
	E Sanger Substation Il Avenue, north of Jensen Avenue, Sanger 93657			Chemical Local SUBSTAT		n op equi	pment (Bushing		769	31/2018 10:41 AM
DOT Code/Fire Haz. Class	Common Name	Unit	Max. Daily	Quantities Largest Cont.	Avg. Daily	Annual Waste Amount	Federal Hazard Categories	Hazardous Co (For mixtu Component Name		ts EHS CAS No.
Combustible Liquid, Class I	INSULATING OIL >OR= 500 PPM PCB CAS No Map: 1 Grid: VAR	Gallons State Liquid Type Mixture	Storage Container Other	5	195 Pressue Ambient Temperature > Ambient	Waste Code	- Health	BUTYLATED HYDROXY TOLUENE OIL, HYDRO LIGHT NAPH DIST HYDROTREATED MIDDLE DISTILLATE POLYCHLORINATED BIPHENYLS (>or=0.05%)	0 % 70 % 40 % 0 %	128-37-0 64742-53-6 64742-46-7 1336-36-3

Printed on 9/17/2018 8:01 AM Page 4 of 4




**Vicinity Map** 

SPCC PLAN ATTACHMENT #6-1

# SANGER SUB


MCCALL & JENSEN ROADS FRESNO, CA 93657

PACIFIC GAS AND ELECTRIC COMPANY SAN FRANCISCO, CALIFORNIA











# HAZARDOUS MATERIALS BUSINESS PLAN

#### **FOR**

SANGER SUBSTATION

MCCALL AVENUE, NORTH OF JENSEN AVENUE

SANGER, CA 93657

# CALIFORNIA ENVIRONMENTAL REPORTING SYSTEM (CERS) CONSOLIDATED EMERGENCY RESPONSE / CONTINGENCY PLAN Prior to completing this Plan, please refer to the INSTRUCTIONS FOR COMPLETING A CONSOLIDATED CONTINGENCY PLAN

A. FACILITY IDENTIFICATION AND OPERATIONS OVERVIEW								
	0 2 7 - 5 7	1 1 1 1 1	CERS 10128		DATE OF 1	PLAN PREPARATION (1974) 106/01/20		A3.
BUSINESS NAME (Same as Facility Name or DBA - Doing Business As)  A4.								A4.
PG&E - Sanger Substa	tion							A5.
McCall Avenue, North	of Jensen Avenue	<b>a</b>						AJ.
BUSINESS SITE CITY				A6.		ZIP CODE		A7.
Sanger					CA	93657		
TYPE OF BUSINESS (e.g., Pa	inting Contractor)		A8.	INCIDENTAL OPERA				A9.
Utility				Power Transmissi		ibution		
THIS PLAN COVERS CHEM		_	ES INVO	OLVING (Check all that a	apply):			A10.
1. HAZARDOUS MATER	JALS;   2. HAZARI							
				RESPONSE				D.1
INTERNAL FACILITY EMEF  1. CALLING PUBLIC EMI  2. CALLING HAZARDOU  3. ACTIVATING IN-HOUS	ERGENCY RESPOND IS WASTE CONTRAC	ERS (e.g., 9-1-1) TOR	Check all	that apply):				B1.
C. EMERG	ENCY COMM	<b>IUNICATION</b>	NS, PI	HONE NUMBE	RS AND	NOTIFICAT	ΓIONS	
In the event of an emergency in  1. Notify facility personnel and  2. Notify local emergency respo  3. Notify the local Unified Prog  4. Notify the State Warning Cer	evacuate if necessary ir onders by calling 9-1-1; gram Agency (UPA) at t	n accordance with the	Emergen			e of Regulations §32.	20);	
Facilities that generate, treat, sto is an imminent or actual emerge of facility and type of release in 1. Title 22 California Code of F 2. Title 22 California Code of F 3. Title 40 Code of Federal Reg 4. Title 22 California Code of I hazardous waste in any calen Following notification and befa and the local fire department's I 1. Provide for proper storage ar the facility; and 2. Ensure that no material that i procedures are completed.	ency situation such as an avolved: Regulations §66265.56. Regulations §302.6. Notific Regulations §66262.34(adar month.  ore facility operations an hazardous materials prond disposal of recovered	Emergency Procedure. Response to Leaks o cation requirements fo (d)(2) and Title 40 Corre resumed in areas of gram, if necessary, that I waste, contaminated	esses, the ess for gener Spills a or a release ode of Fe  The facility of the	Emergency Coordinator at erators of 1,000 kilogram and Disposition of Leaking e of a hazardous substanderal Regulations §262.3 dity affected by the incider lity is in compliance with arface water, or any other	must follow the sor more of ag or Unfit-for the equal to or the solution of th	he appropriate require hazardous waste in an -Use Tank Systems. greater than the repo r generators of less t ency Coordinator sha s to: results from an explo	ements for the carny calendar monortable quantity. The carnet all notify the locations, fire, or relative carnet for the carne	ategory nth. rams of al UPA lease at
EMERGENCY RESPONSE	AMBULANCE, FIRE	E, POLICE AND CHP	·			9-1-1		
PHONE NUMBERS:	CALIFORNIA STAT	E WARNING CENT	ER (CSW	C)/CAL OES		(800)	852-7550	
	NATIONAL RESPO	NSE CENTER (NRC)				(800)	424-8802	
	POISON CONTROL	CENTER				(800)	222-1222	
	LOCAL UNIFIED PI	ROGRAM AGENCY	(UPA)			(559)	600-3271	C1.
	OTHER (Specify):	Sheriff's Dispatch fo	or Enviro	onmental Health (CUF	PA after hou	rs) <sup>C2.</sup> (559)	600-3111	C3.
NEAREST MEDICAL FACILI	TY / HOSPITAL NAM	<sub>fE:</sub> Community F	Region	al Medical Center	- Fresno	<sup>C4.</sup> (559)	459-6000	C5.
AGENCY NOTIFICATION PH	HONE NUMBERS:	CALIFORNIA DEP	T. OF TO	OXIC SUBSTANCES CO	ONTROL (DT	rsc) (916)	255-3545	
		REGIONAL WATE	R QUAL	ITY CONTROL BOARI	O (RWQCB).	(559)	445-5116	C6.
		U.S. ENVIRONME	NTAL PI	ROTECTION AGENCY	(US EPA)	(800)	300-2193	
		CALIFORNIA DEP	T. OF FI	SH AND WILDLIFE (CI	DFW)	(916)	358-2900	
		U.S. COAST GUAR	D (USC	G)		(202)	267-2180	
		CAL OSHA				(916)	263-2800	
		CAL FIRE OFFICE	OF THE	STATE FIRE MARSHA	AL (OSFM).		323-7390	
		OTHER (Specify):	San Jo	paquin Valley APCD -	Central Re	•	230-6000	C8.
		OTHER (Specify):	PSC	Industrial Outsourd	cing, Inc.	<sup>C9.</sup> (844)	338-5376	C10.

Rev. 03/07/17 Page 1 of 4

INTERNAL FACILITY EMERGENC'  1. VERBAL WARNINGS;	V COMMINICATIONS OF ALADMANOTES			
1 VEDRAL WADNINGS:	Y COMMUNICATIONS OR ALARM NOTIFI	ICATION WILL OCCUR BY (Check al	ll that apply):	C11.
- 1. VERDAL WARNINGS,	☐ 2. PUBLIC ADDRESS OR INTERCO			
☐ 4. PAGERS;	☐ 5. ALARM SYSTEM;	■ 6. PORTA		
NOTIFICATIONS TO NEIGHBORIN	G FACILITIES THAT MAY BE AFFECTED	BY AN OFF-SITE RELEASE WILL O	CCUR BY (Check all that apply	r): C12.
☐ 1. VERBAL WARNINGS;	☐ 2. PUBLIC ADDRESS OR INTERCO	OM SYSTEM; ■ 3. TELEPH	HONE;	
☐ 4. PAGERS;	☐ 5. ALARM SYSTEM;	☐ 6. PORTA	BLE RADIO	
EMERGENCY COORDINATOR CON	TACT INFORMATION:			C13.
DRIMARY EMERCENCY COORDIN	ATOR NAME: Oakin Disale	DUONE NO : (004) 000 5750	DUONE NO (OAA) TA	
PRIMARY EMERGENCY COORDIN	ATOK NAME: Calvin Black	PHONE NO.: (661) 398-5758	PHONE NO.: (844) /4;	3-3322
ALTERNATE EMERGENCY COORI	DINATOR NAME: Isabella Johannes	PHONE NO.: (925) 519-9672	PHONE NO.: (800) 874	1-4043
■ Check if additional Emergency Coo	ordinator contact and address information is available	ilable onsite or by calling PHONE NO	. See BUSINESS ID F	orm
Note: If more than one alternate emerg	gency coordinator is designated, attach a list in o	order of responsibility.		
D. EMI	ERGENCY CONTAINMENT	AND CLEANUP PROC	<b>EDURES</b>	
Check the applicable boxes to indicate	your facility's procedures for containing spills a	and preventing and mitigating releases, t	fires and/or explosions.	
■ 1 MONITOR FOR LEAKS RUP	ΓURES, PRESSURE BUILD-UP, ETC.;			D1.
<u> </u>	YSICAL BARRIERS (e.g., Portable spill contai	nment walls built in harms).		
<u> </u>	SICAL BARRIERS (e.g., Pads, spill pigs, spill			
4. COVER OR BLOCK FLOOR A		pinows),		
5. LINED TRENCH DRAINS AN	· · · · · · · · · · · · · · · · · · ·			
☐ 6. AUTOMATIC FIRE SUPPRES	*			
<u> </u>	SNITION FOR FLAMMABLE HAZARDS;			
8. STOP PROCESSES AND/OR O	· · · · · · · · · · · · · · · · · · ·			
9. AUTOMATIC / ELECTRONIC				
■ 10. SHUT OFF WATER, GAS, ELI				
	ERGENCY RESPONDER ASSISTANCE ANI	D/OR MEDICAL AID:		
	ERSONS IN ALL THREATENED AND/OR IN	· ·		
_	D PERSONS IMMEDIATELY AFTER EVAC	· · · · · · · · · · · · · · · · · · ·		
	IPMENT FOR ON-SITE EMERGENCY RESI			
■ 15. REMOVE CONTAINERS AND		,		
■ 16. HIRE LICENSED HAZARDOU				
■ 17. USE ABSORBENT MATERIA	*			
	APPROPRIATE VACUUM (e.g., Intrinsically s	safe) FOR SPILL CONTROL AND/OR	CLEANUP;	
☐ 19. DECONTAMINATE PERSON	NEL AND EQUIPMENT WITHIN DESIGNAT	TED AREA AND DISPOSE OF WAST	EWATER AS HAZARDOUS	WASTE;
	Y STORAGE OF HAZARDOUS WASTE GEN	NERATED DURING EMERGENCY A	CTIONS;	
21. OTHER (Specify):				D2
				D2.
	E. FACILITY E	VACUATION		D2.
THE FOLLOWING ALARM SIGNAL			annly):	
	E. FACILITY E		apply):	E1.
☐ 1. BELLS;			apply):	
			apply):	E1.
☐ 1. BELLS; ☐ 2. HORNS/SIRENS; ☐ 3. VERBAL (i.e., Shouting); ☐ 4. OTHER (Specify): Cell Phone	c(S) WILL BE USED TO BEGIN EVACUATION s and/or Two-Way Radios	ON OF THE FACILITY (Check all that		E1. E2.
☐ 1. BELLS; ☐ 2. HORNS/SIRENS; ☐ 3. VERBAL (i.e., Shouting); ☐ 4. OTHER (Specify): Cell Phone	L(S) WILL BE USED TO BEGIN EVACUATION	ON OF THE FACILITY (Check all that		E1.
☐ 1. BELLS; ☐ 2. HORNS/SIRENS; ☐ 3. VERBAL (i.e., Shouting); ☐ 4. OTHER (Specify): Cell Phone	c(S) WILL BE USED TO BEGIN EVACUATION s and/or Two-Way Radios	ON OF THE FACILITY (Check all that		E1. E2.
☐ 1. BELLS; ☐ 2. HORNS/SIRENS; ■ 3. VERBAL (i.e., Shouting); ■ 4. OTHER (Specify): Cell Phone THE FOLLOWING LOCATION(S) W See Facility Layout Map	c(S) WILL BE USED TO BEGIN EVACUATION s and/or Two-Way Radios	ON OF THE FACILITY (Check all that EMBLY AREA(S) (e.g., Parking lot, stre		E1. E2.
☐ 1. BELLS; ☐ 2. HORNS/SIRENS; ■ 3. VERBAL (i.e., Shouting); ■ 4. OTHER (Specify): Cell Phone THE FOLLOWING LOCATION(S) W See Facility Layout Map Note: The Emergency Coordinator mus	c(s) WILL BE USED TO BEGIN EVACUATION s and/or Two-Way Radios VILL BE USED FOR AN EMERGENCY ASSE	ON OF THE FACILITY (Check all that  EMBLY AREA(S) (e.g., Parking lot, streamfter evacuation.		E1. E2.
☐ 1. BELLS; ☐ 2. HORNS/SIRENS; ☐ 3. VERBAL (i.e., Shouting); ☐ 4. OTHER (Specify): Cell Phone THE FOLLOWING LOCATION(S) W See Facility Layout Map Note: The Emergency Coordinator mus EVACUATION ROUTE S AND ALTI	s and/or Two-Way Radios VILL BE USED FOR AN EMERGENCY ASSE st account for all onsite employees and visitors as	ON OF THE FACILITY (Check all that  EMBLY AREA(S) (e.g., Parking lot, streamer evacuation.  ECRIBED AS FOLLOWS:		E1. E2.
☐ 1. BELLS; ☐ 2. HORNS/SIRENS; ☐ 3. VERBAL (i.e., Shouting); ☐ 4. OTHER (Specify): Cell Phone THE FOLLOWING LOCATION(S) W See Facility Layout Map Note: The Emergency Coordinator mus EVACUATION ROUTE S AND ALT	s and/or Two-Way Radios  /ILL BE USED FOR AN EMERGENCY ASSE  st account for all onsite employees and visitors a  ERNATE EVACUATION ROUTES ARE DES	ON OF THE FACILITY (Check all that  EMBLY AREA(S) (e.g., Parking lot, streafter evacuation.  ECRIBED AS FOLLOWS:		E1. E2.
☐ 1. BELLS; ☐ 2. HORNS/SIRENS; ☐ 3. VERBAL (i.e., Shouting); ☐ 4. OTHER (Specify): Cell Phone THE FOLLOWING LOCATION(S) W See Facility Layout Map Note: The Emergency Coordinator mus EVACUATION ROUTE S AND ALTI ☐ 1. WRITTEN PROCEDURES DES ☐ 2. EVACUATION MAP(S) DEPIC	s and/or Two-Way Radios VILL BE USED FOR AN EMERGENCY ASSE st account for all onsite employees and visitors as	ON OF THE FACILITY (Check all that  EMBLY AREA(S) (e.g., Parking lot, streafter evacuation.  ECRIBED AS FOLLOWS:	eet corner):	E1. E2.
☐ 1. BELLS; ☐ 2. HORNS/SIRENS; ☐ 3. VERBAL (i.e., Shouting); ☐ 4. OTHER (Specify): Cell Phone THE FOLLOWING LOCATION(S) W See Facility Layout Map Note: The Emergency Coordinator mus EVACUATION ROUTE S AND ALT	s and/or Two-Way Radios  /ILL BE USED FOR AN EMERGENCY ASSE  st account for all onsite employees and visitors a  ERNATE EVACUATION ROUTES ARE DES	ON OF THE FACILITY (Check all that  EMBLY AREA(S) (e.g., Parking lot, streafter evacuation.  ECRIBED AS FOLLOWS:		E1. E2.
☐ 1. BELLS; ☐ 2. HORNS/SIRENS; ☐ 3. VERBAL (i.e., Shouting); ☐ 4. OTHER (Specify): Cell Phone THE FOLLOWING LOCATION(S) W See Facility Layout Map Note: The Emergency Coordinator mus EVACUATION ROUTE S AND ALTI ☐ 1. WRITTEN PROCEDURES DES ☐ 2. EVACUATION MAP(S) DEPIC ☐ 3. OTHER (Specify):	s and/or Two-Way Radios  /ILL BE USED FOR AN EMERGENCY ASSE  st account for all onsite employees and visitors a  ERNATE EVACUATION ROUTES ARE DES	ON OF THE FACILITY (Check all that  EMBLY AREA(S) (e.g., Parking lot, streafter evacuation.  ECRIBED AS FOLLOWS:  LY AREAS;  REAS;	eet corner):	E1. E2.
☐ 1. BELLS; ☐ 2. HORNS/SIRENS; ☐ 3. VERBAL (i.e., Shouting); ☐ 4. OTHER (Specify): Cell Phone THE FOLLOWING LOCATION(S) W See Facility Layout Map Note: The Emergency Coordinator mus EVACUATION ROUTE S AND ALTI ☐ 1. WRITTEN PROCEDURES DES ☐ 2. EVACUATION MAP(S) DEPIC ☐ 3. OTHER (Specify):	s and/or Two-Way Radios  /ILL BE USED FOR AN EMERGENCY ASSE  st account for all onsite employees and visitors a  ERNATE EVACUATION ROUTES ARE DES  CRIBING ROUTES, EXITS, AND ASSEMBLY A	ON OF THE FACILITY (Check all that  EMBLY AREA(S) (e.g., Parking lot, streafter evacuation.  ECRIBED AS FOLLOWS:  LY AREAS;  REAS;	eet corner):	E1. E2.
☐ 1. BELLS; ☐ 2. HORNS/SIRENS; ☐ 3. VERBAL (i.e., Shouting); ☐ 4. OTHER (Specify): Cell Phone THE FOLLOWING LOCATION(S) W See Facility Layout Map Note: The Emergency Coordinator mus EVACUATION ROUTE S AND ALT! ☐ 1. WRITTEN PROCEDURES DES ☐ 2. EVACUATION MAP(S) DEPIC ☐ 3. OTHER (Specify): Note: Evacuation procedures and/or magnetic statements.	s and/or Two-Way Radios  /ILL BE USED FOR AN EMERGENCY ASSE  st account for all onsite employees and visitors a  ERNATE EVACUATION ROUTES ARE DES  CRIBING ROUTES, EXITS, AND ASSEMBLY A	ON OF THE FACILITY (Check all that  EMBLY AREA(S) (e.g., Parking lot, streamer evacuation.  ECRIBED AS FOLLOWS:  LY AREAS;  REAS;  and must be included in the Contingence	eet corner): E5.	E1. E2.
☐ 1. BELLS; ☐ 2. HORNS/SIRENS; ☐ 3. VERBAL (i.e., Shouting); ☐ 4. OTHER (Specify): Cell Phone THE FOLLOWING LOCATION(S) W See Facility Layout Map Note: The Emergency Coordinator mus EVACUATION ROUTE S AND ALT! ☐ 1. WRITTEN PROCEDURES DES ☐ 2. EVACUATION MAP(S) DEPIC ☐ 3. OTHER (Specify): Note: Evacuation procedures and/or ma	s and/or Two-Way Radios  ALL BE USED FOR AN EMERGENCY ASSE  St account for all onsite employees and visitors a ERNATE EVACUATION ROUTES ARE DES  CRIBING ROUTES, EXITS, AND ASSEMBLY A  Aps should be posted in visible facility locations	EMBLY AREA(S) (e.g., Parking lot, streamer evacuation. ECRIBED AS FOLLOWS: LY AREAS; REAS; and must be included in the Contingence	eet corner): E5.	E1. E2.
☐ 1. BELLS; ☐ 2. HORNS/SIRENS; ☐ 3. VERBAL (i.e., Shouting); ☐ 4. OTHER (Specify): Cell Phone THE FOLLOWING LOCATION(S) W See Facility Layout Map Note: The Emergency Coordinator mus EVACUATION ROUTE S AND ALT ☐ 1. WRITTEN PROCEDURES DES ☐ 2. EVACUATION MAP(S) DEPIC ☐ 3. OTHER (Specify): Note: Evacuation procedures and/or material sections and sections are sections and sections and sections are sections and sections are sections and sections are sections.	s and/or Two-Way Radios VILL BE USED FOR AN EMERGENCY ASSE ST account for all onsite employees and visitors a ERNATE EVACUATION ROUTES ARE DES CCRIBING ROUTES, EXITS, AND ASSEMBL TING ROUTES, EXITS, AND ASSEMBLY A sups should be posted in visible facility locations F. ARRANGEMENTS FOR I LOCAL EMERGENCY SERVICES (Check or	EMBLY AREA(S) (e.g., Parking lot, streamer evacuation. ECRIBED AS FOLLOWS: LY AREAS; REAS; and must be included in the Contingence	eet corner): E5.	E1. E2.
□ 1. BELLS; □ 2. HORNS/SIRENS; ■ 3. VERBAL (i.e., Shouting); ■ 4. OTHER (Specify): Cell Phone THE FOLLOWING LOCATION(S) W See Facility Layout Map Note: The Emergency Coordinator mus EVACUATION ROUTE S AND ALT □ 1. WRITTEN PROCEDURES DES ■ 2. EVACUATION MAP(S) DEPIC □ 3. OTHER (Specify): Note: Evacuation procedures and/or material and the second procedures and the second procedure and	s and/or Two-Way Radios VILL BE USED FOR AN EMERGENCY ASSE SET account for all onsite employees and visitors at ERNATE EVACUATION ROUTES ARE DESTORMENTED FOR ITS SHOULD BE SHOU	EMBLY AREA(S) (e.g., Parking lot, streamfter evacuation.  ECRIBED AS FOLLOWS:  LY AREAS;  and must be included in the Contingence  EMERGENCY SERVICI  me of the following):	eet corner): E5.	E1. E2.
□ 1. BELLS; □ 2. HORNS/SIRENS; ■ 3. VERBAL (i.e., Shouting); ■ 4. OTHER (Specify): Cell Phone THE FOLLOWING LOCATION(S) W See Facility Layout Map Note: The Emergency Coordinator mus EVACUATION ROUTE S AND ALT □ 1. WRITTEN PROCEDURES DES ■ 2. EVACUATION MAP(S) DEPIC □ 3. OTHER (Specify): Note: Evacuation procedures and/or material and the second procedures and the second procedure and	s and/or Two-Way Radios  VILL BE USED FOR AN EMERGENCY ASSE  St account for all onsite employees and visitors a ERNATE EVACUATION ROUTES ARE DES  CCRIBING ROUTES, EXITS, AND ASSEMBLY A  Paps should be posted in visible facility locations  F. ARRANGEMENTS FOR I  LOCAL EMERGENCY SERVICES (Check or NOT NECESSARY; EMENTS HAVE BEEN MADE (Specify): PS	EMBLY AREA(S) (e.g., Parking lot, streamer evacuation. ECRIBED AS FOLLOWS: LY AREAS; REAS; and must be included in the Contingence	eet corner):  E5.  Ey Plan.  ES	E1. E2. E3.
□ 1. BELLS; □ 2. HORNS/SIRENS; □ 3. VERBAL (i.e., Shouting); □ 4. OTHER (Specify): Cell Phone THE FOLLOWING LOCATION(S) W See Facility Layout Map Note: The Emergency Coordinator mus EVACUATION ROUTE S AND ALT □ 1. WRITTEN PROCEDURES DES □ 2. EVACUATION MAP(S) DEPIC □ 3. OTHER (Specify): Note: Evacuation procedures and/or ma  ADVANCE ARRANGEMENTS FOR □ 1. HAVE BEEN DETERMINED N □ 2. THE FOLLOWING ARRANGE	s and/or Two-Way Radios  VILL BE USED FOR AN EMERGENCY ASSE  St account for all onsite employees and visitors a ERNATE EVACUATION ROUTES ARE DES  CCRIBING ROUTES, EXITS, AND ASSEMBLY A  Paps should be posted in visible facility locations  F. ARRANGEMENTS FOR I  LOCAL EMERGENCY SERVICES (Check or NOT NECESSARY; EMENTS HAVE BEEN MADE (Specify): PS	EMBLY AREA(S) (e.g., Parking lot, strength of the evacuation.  ECRIBED AS FOLLOWS:  AREAS;  And must be included in the Contingence of the following):  C Industrial Outsourcing, Inc.  50 W Fremont Street, Stockton, CA 9	E5. Ey Plan. ES  05203 / (844) 338-5376	E1. E2. E3.

Rev. 03/07/17 Page 2 of 4

#### G. EMERGENCY EQUIPMENT Check the applicable boxes to list emergency response equipment available at the facility, identify the location(s) where the equipment is kept, and indicate the equipment's capability, if applicable. **TYPE** EQUIPMENT AVAILABLE LOCATION **CAPABILITY** G2. G1. **EXAMPLE ⋈** CHEMICAL PROTECTIVE GLOVES SINGLE USE, OIL RESISTANT ONLY SPILL RESPONSE KIT 1. • CHEMICAL PROTECTIVE SUITS, APRONS, Safety Fresno Service Center Personal Protection AND/OR VESTS and 2. • CHEMICAL PROTECTIVE GLOVES First Aid Fresno Service Center Personal Protection 3. • CHEMICAL PROTECTIVE BOOTS Fresno Service Center Personal Protection ■ SAFETY GLASSES, GOGGLES, AND FACE Fresno Service Center Personal Protection **SHIELDS** 5. • HARD HATS Vehicles Company Issued 6. AIR-PURIFYING RESPIRATORS ☐ SELF-CONTAINED BREATHING APPARATUS (SCBA) ☐ FIRST AID KITS 9. PLUMBED EYEWASH FOUNTAIN AND/OR **SHOWER** PORTABLE EYEWASH KITS AND/OR STATION 11. OTHER Fire 12. PORTABLE FIRE EXTINGUISHERS **Fighting** 13. FIXED FIRE SUPPRESSION SYSTEMS AND/ OR SPRINKLERS 14. FIRE ALARM BOXES 15. OTHER Spill 16. ALL-IN-ONE SPILL KIT Control 17. ABSORBENT MATERIAL and Fresno Service Center Spill Cleanup Clean-Up 18. CONTAINER FOR USED ABSORBENT Fresno Service Center Spill Cleanup 19. BERM AND/OR DIKING EQUIPMENT 20. BROOM 21. SHOVEL 22. VACUUM 23. EXHAUST HOOD 24. SUMP AND/OR HOLDING TANK 25. CHEMICAL NEUTRALIZERS 26. GAS CYLINDER LEAK REPAIR KIT 27. SPILL OVERPACK DRUMS Fresno Service Center 5, 55 and 85-gallon drums 28. OTHER See Facility Layout Map Basin Communi- 29. ■ TELEPHONES (e.g., Cellular) Vehicles (Cell Phones) Communication cations 30. ☐ INTERCOM AND/OR PA SYSTEM and Alarm 31. PORTABLE RADIOS Systems Vehicles Communication 32. AUTOMATIC ALARM CHEMICAL MONITORING EQUIPMENT

33. OTHER

34. OTHER

Other

<sup>\*</sup> Spill Control Equipment located at Fresno Service Center, 3530 E California Avenue, Fresno, CA.

H. EARTHQUAKE VULN	NERABILITY
Identify areas of the facility that are vulnerable to hazardous materials releases due to seismic	motion. These areas require immediate isolation and inspection
VULNERABLE AREAS (Check all that apply):  H1.	LOCATIONS (e.g., Shop, outdoor shed, lab):  H2.
1. HAZARDOUS MATERIALS AND/OR WASTE STORAGE AREAS	Oil-Filled Operating Equipment, Gas Circuit Breakers
☐ 2. PROCESS LINES AND PIPING	On Third Operating Equipment, Gus Onoun Breakers
☐ 3. LABORATORY	
☐ 4. WASTE TREATMENT AREA	
Identify mechanical systems vulnerable to releases / spills due to earthquake-related motion. T	These systems require immediate isolation and inspection
VULNERABLE SYSTEMS AND/OR EQUIPMENT (Check all that apply):  H3.	H4.
■ 1. SHELVES, CABINETS AND/OR RACKS	Control Building (Battery Racks)
☐ 2. TANKS AND SHUT-OFF VALVES	Control Building (Buttery Fluorito)
3. PORTABLE GAS CYLINDERS	Attached to Oil-Filled Operating Equipment
4. EMERGENCY SHUT-OFF AND/OR UTILITY VALVES	
5. SPRINKLER SYSTEMS	
6. STATIONARY PRESSURIZED CONTAINERS (e.g., Propane tank)	
I. EMPLOYEE TRA	AINING
Employee training is required for all employees and/or contractors handling hazardous materia	
Most facilities will need to submit a separate Training Plan. However, your CUPA may accept Employee training plans may include the following content:	t this section as the Training Plan for some small facilities.
Applicable laws and regulations;	Communication and alarm systems;
Emergency response plans and procedures;	Personal protective equipment;
Safety Data Sheets;	Use and maintenance of emergency response equipment and supplies
<ul> <li>Hazard communication related to health and safety;</li> <li>Methods for safe handling of hazardous substances;</li> </ul>	(e.g. Fire extinguishers, respirators, spill control materials); Decontamination procedures;
Hazards of materials and processes (e.g., fire, explosion, asphyxiation);	Evacuation procedures and evacuation staging locations;
Hazard mitigation, prevention and abatement procedures;	Identification of facility areas, equipment, and systems vulnerable to
<ul> <li>Coordination of emergency response actions;</li> </ul>	earthquakes and other natural disasters.
Notification procedures for local emergency responders, CUPA,	OTHER (Specify):
Cal OES, and onsite personnel;	
Check the applicable boxes below to indicate how the employee training program is administe	red.
■ 1. FORMAL CLASSROOM ■ 2. VIDEOS ■ 3. SAFETY MEET	TINGS 4. STUDY GUIDES / MANUALS 11.
■ 5. OTHER (Specify): This is an unstaffed facility. Unscheduled and scheduled	site visits conducted by appropriately trained personnel.
☐ 6. NOT APPLICABLE SINCE FACILITY HAS NO EMPLOYEES	
7. CHECK IF A SEPARATE EMPLOYEE TRAINING PLAN IS USED AND UPLOAD	
8. CHECK IF EMPLOYEE TRAINING IS COVERED BY THE ABOVE REFERENCED EMPLOYEE TRAINING FREQUENCY AND RECORDKEEPING TRAINING MUST	D CONTENT AND OTHER DOCUMENTS ONSITE
• Provided initially for new employees as soon as possible following the date of hire. Ne	
hazardous materials handling and/or hazardous waste management without proper training;	
• Provided within six months from the date of hire for new employees at a large quantity gen	erator;
Ongoing and provided at least annually;	
<ul> <li>Amended prior to a change in process or work assignment;</li> <li>Given upon modification to the Emergency Response/Contingency Plan.</li> </ul>	
Large Quantity Generator Training: Large quantity generators (1,000 kg or more) must retain the contract of th	
• A written description of the type and amount of both initial and ongoing training that will be g waste management and/or emergency response.	iven to persons filling each job position having responsibility for hazardous
The name, job title and job description for each position at the facility related to hazardous	waste management.
Current employee training records must be retained until closure of the facility and forme	
termination of employment.	
Small Quantity Generator Training: Small quantity generators (less than 1,000 kg) mu	st include basic hazardous waste management and emergency response
procedures but a written employee training plan and training records are not required. In ord	
training requirement, an employee training plan and training records may be made available.	
Hazardous Materials Business Plan Training: Businesses must provide initial and annual e	
may be based on the job position and training records must be made available for a period of a	t least three years.
Y Y YOU ON THE STATE OF	YN MEN (FIG.
J. LIST OF ATTACH	
Check one of the following:  ☐ 1. NO ATTACHMENTS ARE REQUIRED; or	J1.
■ 2. THE FOLLOWING DOCUMENTS ARE ATTACHED:	12.
Hazardous Materials Business Plan Inspection Checklist	

Rev. 03/07/17 Page 4 of 4

#### **Attachment**

**Hazardous Materials Business Plan Inspection Checklist** 



#### **Substation Condition Assessment Checklist**

For complete information for each item below, refer to the SMCM, "Substation Inspections."

		Station Name:		Inspector's Name:		Date:
		$\sqrt{\ }$ = OK X = Needs Repair NA or "-" = No	t Applicable	Put applicable	"Comments" on th	e next page
		Code = Service Work Priority Code: 1 = Im	nmediate; 2 = 30	days; 3 = 6 months; 4 = 1 year		
√:X:NA	Code	,	√:X:NA Code		√:X:NA Code	
		General Conditions		Battery voltage and charging rate		Circuit Breakers
		Signs on fences, walls and gates		Cell temperature (vented batteries)		Oil levels
		Gate security and bonding		Ground indication		Mechanical CB position indicator
		Fence, wall, and perimeter conditions		Continuity test		CB operations counter
		Landscape maintenance		Standby Generators		Overcurrent and reclosing relays
		Third-party fence connections		Alarm panel		Position-indicating lights
		Stored equipment		Engine and generator equipment		Mechanism and control power
		Equipment case grounds		Emergency generator/engine log		Air and hydraulic systems
		Equipment paint		Mobile Equipment Checks		Spring-wound mechanisms
		Low-profile barriers		Mobile inspection forms		Local annunciator
		Yard lighting		Readings		Cabinet and heater conditions
		Yard and roadway conditions		Mobile logbook		Mechanism general condition
		Weeds and trash				· ·
		Wood poles		In-Service High-Voltage Fuses Condition		Decals, labels, and signs SF <sub>6</sub> gas pressure from alarm point
		Lattice structures and metal poles		Liquid levels		Online timing monitors
		Insulators		Bushings and Animal Guards		Line reclosers used for CBs
	<b> </b>	Bus work and conductors		Oil indication		Capacitor Bank Checks
		Cable risers and pot heads				Blown fuses
		'		Damage and contamination		
		Confined spaces Pull boxes		Connections Insulator coatings		Damaged capacitor units Insulation
		Remote energized equipment		•		
		* ' '		Animal guards Surge (Lightning) Arrestors		Control equipment
		Compressed gas cylinders		Device		Capacitor counter readings
		Equipment numbers and nameplates				Switching devices
		Switch-operating platforms		Leakage current meter		Bypass switches
		Bird protection Fire protection systems and plans		Transformer Checks Transformer oil levels		Air systems
						Nitrogen pressure
		Radio frequency (RF) equipment		Radiators and cooling equipment		Structure and conductors
		Vegetation encroachment		Oil preservation systems		Signs
		Buildings and Switchboards		Oil and winding temperatures  Cabinet and heater conditions		Circuit Switchers
		Doors and window security				Target indicators
		Station logbook		Local annunciators		Live parts and apparatus
		Neat and clean Protective relays		Pressure-relief indicating flags Unusual noises or odors		Control cabinet  MOASs and SEOs
		1		Signs, decals, and labels		
		Switchboards and control panels SCADA RTU cabinets		•		Live parts and apparatus
		Meters and recording charts		Regulator and LTC Checks		Load- and quick-break devices Control cabinet
		ď		Position indicators and drag hands Oil preservation systems		Disconnect Switches
		Building lighting		· ·		General condition
		Rain leaks and roof inspections  Ventilation and sump pump equipment		Radiators and cooling equipment Operations counters	<del>     </del>	Latches
				'		Locks and tags
		Posted station single-line diagram Station supplies		Pressure-relief indicating flags Local annunciator	<del>     </del>	Load- and tags Load- and quick-break devices
		Spare fuse inventory		Control power and switch positions		Reactors, Air-Core or Oil-Filled
		Emergency information		Drive motors and drive mechanism		Abnormal conditions
		Portable grounds and live line tools		Cabinet and heater conditions	<del>     </del>	Oil levels
		Stored spare parts and misc. equip.		Oil temperature gauges		Instrument Transformers
	<b> </b>	Station prints and instruction manuals		Temperature differential readings		Abnormal conditions and grounds
	ļ	Alarms, Annunciators and		remperature differential readings		Abriornal conductions and grounds
		Communication		Gas-accumulation gauges		Oil levels
		Alarm annunciators		Tap-changer breather devices		Gas pressure
		Telephone checks		Online oil-filtration systems		Synchronous Condensers
		Remote Alarm Tests		Oil-level gauges		Abnormal conditions
		Batteries and Rack Checks		Voltage recording chart		Static Var Compensators
		Cleanliness and general condition		Unusual noises or odors		Abnormal conditions
		Corrosion, leaks, and damage		Check the LTC operation		Other Substation Equipment
		Electrolyte level		Signs and labels		Abnormal conditions
		Vent caps				
	l	Battery Rack Grounded				



#### **Substation Condition Assessment Checklist**

Comments:	
Performed By:	Date:
Reviewed By:	Date:



		TD-3322M-F02, July 2013	-						-			
	04	For complete informa	ition for			the SMCM, "Su			s" section.			
		tion Name:		_ Inspector's Name				ate:				
		OK X = Needs Repair NA or "-" = Not Applic			$\sum$	Put applicab	le "Commer	nts" on this	page			
√:X:NA		le = Service Work Priority Code: 1 = Immedia	te; 2 = 3 A Code	•	ns; 4 = 1 y	ear						
V.A.INA		ove-Ground Oil Storage Tanks	^ Code	Piping and Oil T								
					ranster E	quipment						
		k leakage	+	Leakage								
		kage on the ground k integrity	+	Equipment integral Leak containment	•							
		ports and foundation		Oil Retention Po		h Basins and S	Snill Contai	nmont Arc	26			
		k containment		Evidence of oil	onus, oan	ii basiiis, alia c	opin oontar	minerit Are	as			
		table Plastic Oil Storage Tanks	+	Leakage from va	ılve							
		k leakage		Damage	iive							
		kage on the ground	+	Safety chains or	fence harr	iers						
		face cracks	+	Debris	TOTIOC DUT							
		k containment		Pumps								
ш-		pile Oil Tanker Trailer		Signs								
		k leakage		Substation Equ	ipment Oi	l Leaks*						
	Lea	kage on the ground		Leaks*	•							
		k integrity		Repairs								
		k containment		Containment								
			•	-								Clearance
							F	РСВ	Leak	Repairs Made	?	Required?
	*Eq	uipment Oil Leak Locations: (Cont	inue on	Supplemental Shee	et if necess	ary)	L	evel		Y or N		Y or N
1												
2												
3												
4							_					
5												
	Comments	: Document the following SPCC information: co					nspection;					
		any repairs made or work performed; and any	/ contair	nment materials use	ed or repla	ced.						
							_					
							_					
		TD-3322M-F02, Jul	y 2013	B Hazardous N	Materials	Business P	lan (HME	3P) Inspe	ections			
		For complete informa	tion for	each item below	, refer to	the SMCM, "Su	ubstation Ir	nspections	s" section.			
Comp	are the ons	site Hazardous Materials Business Plan (F	HMBP)	with actual site co	onditions	to identify whet	ther there I	have beer	1:			
							Y*	N				
	-	the primary or alternate emergency contact of	r contac	t information?								
		the facility layout?										
		equipment?										
		d volume of existing onsite hazardous materia										
5	Any new ty	pes of hazardous substances brought on site	?				$\Box$					
_												
	For any YES											
		the primary emergency contact.				Person Notified: Person Notified:					Date:	
The	yealate	ely notify environmental field specialist.	.:			reison Nouned:		-4 4b - 1 -	!		Date:	

The substation maintenance supervisor must review all pages of this form. Keep the form on file at the local headquarters.

## ATTACHMENT C: SPILL OR RELEASE NOTIFICATION

### SPILL OR RELEASE NOTIFICATION

FACILITY NAME:	REPORT DATE:
	Pacific Gas & Electric Co. P.O. Box 770000 San Francisco, CA 94177
FACILITY ADDRESS:	
CITY/COUNTY:	ZIP CODE:
DATE/YEAR OF INITIAL OPERATI	ON:
MAXIMUM STORAGE/HANDLING	CAPACITY
OF THE FACILITY:	NORMAL DAILY THROUGHPUT:
1. RELEASE INFORMATION	
LOCATION/AREA:	
RELEASE: On-Site Off-Site	Waterway Air Ground Other
DATE AND TIME OF INCIDENT:	
MATERIALS RELEASED:	_
PHYSICAL STATE: Solid Liquid	d Gas
ESTIMATED AMOUNT RELEASED	: DURATION OF RELEASE:
•	ILURE ANALYSIS OF SYSTEM/SUB-SYSTEM IN WHICH THE FAILURE
2. CORRECTIVE ACTION SUM	MARY
CONTAINMENT:	
EQUIPMENT AND/OR REPLACEME	ENT:
PREVENTION OF POSSIBILITY OF	RECURRENCE:
CLEANUP:	
TIME AND DATE CLEANUP COMP	LETED:
WASTE SAMPLES TAKEN:	
OUANTITY AND DISPOSITION OF	WASTES:

3. HAZARD ASSESSMENT
HUMAN HEALTH:
Acute or Immediate Chronic or Delayed Unknown
PROPERTY:
ENVIRONMENT:
4. RECORDABLE OR REPORTABLE INFORMATION
RECORDABLE INCIDENTS: Complete Sections 1-3 above and sign below.
REPORTABLE INCIDENTS: Complete the entire Spill Report, including the agency contact information below:
AGENCY CONTACT NAME: DATE TIME
County:
Local Fire Dept.:
CAL-EPA:
OES:
NRC:
RWQCB:
ARB:
Signature:

 Print Name/Title:
 \_\_\_\_\_\_

 Telephone #
 \_\_\_\_\_\_\_

## ATTACHMENT D: ENVIRONMENTAL DAILY CHECKLISTS

## **Sanger Substation Expansion Project**

PG&E Weekly Compliance Checklist and Summary for the Construction Phase (submit to CPUC weekly)

Report #: PG&E-WC-

(format: PG&E-WC-mmddyy)

Completed by:

**Position:** 

Organization:

	Day of Week	Mon	Tue	Wed	Thu	Fri	Sat	Sun
	Date (mm/dd/yy)							
Α. [	aily Work Hours and Workforce							
Star	t Time (hh:mm am/pm)							
Stop	Time (hh:mm am/pm)							
Acti	ve Construction (# of crews/# personnel)							
Reso	ource Monitors (# onsite)							
В. С	aily Construction Activities – Check only if applicable							
1.	Mobilized materials/equipment or prepared work areas							
2.	Cleared or trimmed vegetation							
3.	Conducted earthwork (grading, trenching, or other ground disturbance)							
4.	Developed Site Surfaces (work areas or access roads, etc.)							
5.	Installed underground lines or vaults							
6.	Installed electrical equipment, buildings, etc.							
7.	Installed distribution/transmission poles or towers							
8.	Installed overhead lines							
9.	Helicopter Activities							
10.	Site cleanup or restoration							
11.	Demobilization activities							
12.	Other:							
C. D	aily Compliance Activities – Check only if applicable and	impleme	nted ad	equately	y withou	ıt incide	nt	
Ger	eral Avoidance and Minimization Measures			1	1	1		
1.	All onsite personnel have attended Worker Environmental Awareness Training (MM BIO-1)							
2.	Project activities limited to approved work areas and access roads (APM BIO-1, APM BIO-8)							
3.	Agricultural impacts minimized, topsoil restored, property damage repaired (APM AGR-1, MM AGR-1)							
4.	Fugitive dust emissions are minimized (APM AIR-1)							
5.	Greenhouse gas emissions are minimized (APM GHG-1							
6.	Special status wildlife avoided (MM BIO-2, MM BIO-3)							
7.	Trenches/excavations checked for wildlife (APM BIO 11)							

	Day of Week	Mon	Tue	Wed	Thu	Fri	Sat	Sun
	Date (mm/dd/yy)							
8.	Active bird nests/burrows impacts are avoided (MM BIO-4, MM BIO-6, MM BIO-7)							
9.	Erosion or sediment control measures (APM GEO-2, APM WQ-1)							
10.	Invasive weed measures implemented (APM BIO-3)							
11.	Hazardous materials, refueling, and waste management requirements followed (APM BIO-6, MM HAZ-1)							
12.	Fire prevention measures implemented (MM HAZ-2)							
13.	Cultural, paleontological, and tribal resource measures implemented (APM CUL-4, APM PAL-1, MM CUL-1, MM CUL-2, MM CUL-3, MM CUL-4, MM CUL-5)							
14.	Construction noise reduction measures (APM NOI-2, APM NOI-3, APM NOI-4, APM NOI-6)							
15.	Glare and nighttime lighting directed away from sensitive receptors (MM AES-1, MM BIO-5)							
16.	Traffic control measures implemented (MM TRAN-1)							
17.	All other applicable MMCRP measures implemented							
PG8	RE Specialty Monitoring Provided	Г	Г	T	ı	Г	<b>-</b>	<b>-</b>
1.	Special status wildlife (MM BIO-2, MM BIO-3)							
2.	Nesting birds/burrowing owls (MM BIO-3, MM BIO-4)							
3.	Cultural Resources (MM CUL-1)							
4.	Paleontological resources (MM CUL-4)							
D. P	<b>G&amp;E Tally of Weekly Incidents -</b> enter numbers					T		
Com	pliance Level 1 Minor Problem:							
Com	pliance Level 2 Compliance Deviation:							
Com	pliance Level 3 Non-compliance:							
	Total Compliance Level Incidents							
Heal	th and Safety Incidents							
Publ	ic Complaints							
	Total Incidents							

Comments on Construction Compliance and Status/Progress:							
		1					
	<b>Compliance Incidents this Week (</b> for each incident provide of reporter, brief summary of incident, corrective actions						
	this weekly report date):	taken, and it any for	iow-up actions are still				
required as or	Compliance Level Issue, Resolution, and Follow-up	Relevant APM	Incident Report				
Date	Required	or MM	Number				
Previous Com	pliance Level Incidents that Requiring Follow-up this Weel	<b>c</b> :					

This page intentionally left blank.

MAY 2018 MMCRP