

# memorandum

date May 17, 2021

to John Forsythe, AICP

cc Cory Barringhaus (ESA), Eric Zigas (ESA)

from Sharon Dulava (ESA)

subject MPWSP – Carmel Valley Pump Station Project Weekly Report (5/10/2021 – 5/14/2021)

## **Construction Activities**

Construction activities observed during the week of 5/10/2021 – 5/14/2021 include installation and repair of silt exclusion fence, removal of wattle, and dispersion of stock piles.

## **Compliance Activities**

Denise Duffy & Associates (CalAm monitors) were on site for compliance inspections on 5/11/2021 and 5/13/2021. ESA was onsite for a compliance inspection on 5/13/2021. Exclusionary fencing was in acceptable condition to prevent special-status amphibians from entering the work area (**Mitigation Measure 4.6-1c** and **Mitigation Measure 4.6-1o**; see Compliance Issues and Resolutions section, below). Smaller pipes in the work area were observed capped (**Mitigation Measure 4.6-1o**). Larger pipes in the work area were not capped and should be inspected for special-status species prior installation. Additional information about compliance activities is included in the weekly CalAm report included in **Appendix A** and ESA inspection log in **Appendix B**.

## **Compliance Issues and Resolutions**

ESA observed that the following compliance issues had been resolved during the 5/13/2021 site visit:

- On 5/06/2021, ESA noted that exclusion fencing had been damaged during weed removal activities. In addition, a portion of silt fence near the northeast border of the site was down due to ground squirrel activity. Other sections of silt fence, originally documented as damaged during the April 9, 2021 site inspection due to earlier weed management activities had yet to yet to be repaired. Per **Mitigation Measure 4.6-1c**, any needed repairs to the fence shall be performed on the day of their discovery. An Incident Report was prepared by ESA and was included in the weekly report for 5/03/2021 – 5/07/2021. During the 5/13/2021 site visit, ESA observed that new silt fence had been installed in damaged areas in a manner sufficient to prevent special-status species from entering the site.

- On 4/09/2021, ESA noted that straw wattle encased in monofilament netting is installed on the site, primarily around stock piles. Per **Mitigation Measure 4.6-1p**, “Only certified, weed-free, plastic-free imported erosion control materials (or rice straw in upland areas) shall be used for the project.” ESA observed that all monofilament wattles had been removed and stockpiles had been dispersed during the 5/14/2021 site visit.

# **APPENDIX A**

---

## **CalAm Weekly Report**



DATE: May 17, 2021

TO: Cory Barringhaus, Environmental Science Associates (ESA)

FROM: Matthew Johnson, Denise Duffy & Associates, Inc. (DD&A)

CC: Even Holmboe, ESA  
 Sharon Dulava, ESA  
 Tyler Potter, DD&A  
 Tim O'Halloran, CalAm

Denise Duffy & Associates, Inc. (DD&A) is contracted with AECOM to provide biological monitoring support for the California American Water Company (CalAm) Carmel Valley Pump Station (CVPS) component of the larger Monterey Peninsula Water Supply Project (MPWSP). Biological monitoring includes providing environmental guidance to construction personnel and ensuring the project remains in compliance with the Mitigation, Monitoring, Compliance, and Reporting Program (MMCRP).

This report summarizes the results of monitoring for the week of May 10 through May 14, 2021.

Project/Component: <b>Carmel Valley Pump Station</b>	Work Location: <b>Carmel Valley Road &amp; Rancho San Carlos Road</b>
Monitoring Period: <b>5/10/2021 – 5/14/2021</b>	Project Completion Status: <b>Ongoing</b>
Construction Contractors/Personnel: <b>Monterey Peninsula Engineering</b>	Biological Lead: <b>M. Johnson</b>
Biological Monitor: <b>P. Krabacher</b>	Days on Site: <b>5/11/21, 5/13/21</b>

Biological Surveys: <b>N/A</b>	WEAT Training: <b>No</b>
New Sensitive Resources: <b>No</b>	SWPPP Corrective Actions/Maintenance: <b>No</b>
Encountered Special-Status Species: <b>No</b>	Hazardous Spills: <b>No</b>
Relocated Plants or Wildlife: <b>No</b>	Compliance Issues: <b>No</b>

**Summary of Construction Activities**

This section is intended to provide a brief summary of daily construction progress.

5/11/2021

- Installation and repair of existing exclusion fencing.

5/13/2021

- No construction activities observed.

**Summary of Monitoring Activities**

5/11/2021

- DD&A compliance monitor inspected the status of exclusionary fencing and proper trash disposal in accordance with Mitigation Measure 4.6-1c.
- DD&A performed ongoing monitoring in accordance with Mitigation Measure 4.6-1a.
- Photographed project site conditions.
- Inspected exclusion fence to determine sections in need of repair. DD&A biological monitors gave direction to Project Contractor with regard to fence repair and wattle removal.

5/13/2021

- DD&A compliance monitor inspected the status of exclusionary fencing and proper trash disposal in accordance with Mitigation Measure 4.6-1c.
- DD&A performed ongoing monitoring in accordance with Mitigation Measure 4.6-1a.
- Photographed project site conditions.
- Inspected exclusion fence repairs, wattle removal, and spoils pile dispersion.
- Conducted weekly site inspection with CPUC representative.

**Compliance Checklist**

Compliance Question	Compliance Level	Note
MM 4.6-1b - WEAT		
4.6-1b. Construction Worker Environmental Awareness Training and Education		
4.6-1b. 1. All workers attend WEAT training and have sticker on hardhat?	Yes	
MM 4.6-1c - GENERAL		
4.6-1c. General Avoidance and Minimization Measures		
4.6-1c. 1. Construction footprint, staging areas, equipment access routes, and disposal or temporary placement of spoils, delineated with stakes and flagging prior to construction to avoid natural resources outside of the project area?	Yes	
4.6-1c. 2. Construction vehicles within the delineated construction work area boundary or local road network?	Yes	
4.6-1c. 3. Vehicles and equipment in project area maintaining 15 miles per hour or less speed limit?	Yes	
4.6-1c. 4. Excavated soils stockpiled in disturbed areas lacking native vegetation and marked to define the limits?	Yes	
4.6-1c. 5. Standard best management practices employed to prevent loss of habitat due to erosion caused by project related impacts?	Yes	
4.6-1c. 6. Fueling of construction equipment within existing paved areas and at least 50 feet from drainages and native habitats?	Yes	
4.6-1c. 7. Introduction of exotic plant species avoided through physical or chemical removal and prevention?	Yes	Project Contractor installed new exclusion fencing materials to replace the fencing that had been damaged during vegetation removal.
4.6-1c. 8. Use of herbicides as vegetation control measures used only when mechanical means have been deemed ineffective?	N/A	
4.6-1c. 9. Prior to construction at any site where special-status amphibians, reptiles and mammals have a moderate or high potential to occur, the construction work area boundary was fenced with a temporary exclusion fence to prevent special-status wildlife from entering the site during construction?	Yes	
4.6-1c. 10. If special-status wildlife species were found on the site immediately prior to construction or during project construction, construction activities ceased in the vicinity of the animal until the animal moved on its own outside of the project area?	N/A	
4.6-1c. 11. Immediately prior to conducting vegetation removal or grading activities inside fenced exclusion areas, qualified biologist(s) surveyed within the exclusion area to ensure that no special-status species were present?	N/A	
4.6-1c. 12. All excavated, steep-walled holes or trenches more than 2 feet deep were inspected for trapped animals and covered with plywood or similar materials at the close of each work day, or escape ramps constructed of earth fill or wooden planks positioned within the excavations to allow special-status wildlife to escape on their own?	Yes	
4.6-1c. 13. All construction pipes, culverts, or similar structures that are stored at a construction site for one or more overnight periods and with a diameter of 4 inches or more were inspected for special-status wildlife before the pipe was subsequently buried, capped, or otherwise used or moved in any way?	Yes	
4.6-1c. 14. All vertical tubes used in project construction, such as chain link fencing poles or signage mounts, were temporarily or permanently capped at the time they are installed to avoid the entrapment and death of special status birds?	Yes	
4.6-1c. 15. Water used for dust abatement was minimized in an effort to avoid the formation of puddles that could attract common ravens and other predators to the construction work areas?	Yes	
4.6-1c. 16. Parked vehicles or equipment in the project area were inspected underneath for wildlife prior to moving?	Yes	
4.6-1c. 17. All vehicles and equipment were in proper working condition to ensure that there was no potential for fugitive emissions of motor oil, antifreeze, hydraulic fluid, grease, or other hazardous materials?	Yes	
4.6-1c. 18. Trash and food items were contained in closed containers and removed from the construction site daily to reduce the attractiveness to opportunistic predators such as common ravens, coyotes, and feral dogs?	Yes	
4.6-1c. 19. Workers did not feed wildlife and bring pets and firearms to the construction work areas?	Yes	
4.6-1c. 20. Workers did not intentionally kill or collect wildlife species, including special-status species in the project area and surrounding areas?	Yes	

Compliance Question	Compliance Level	Note
MM 4.6-1e - SPECIAL STATUS PLANTS		
4.6-1e. Avoidance and Minimization Measures for Special-status Plants		
4.6-1e. 3. Special-status plants located within temporary construction areas were fenced or flagged for avoidance (if feasible) prior to construction?	N/A	
MM 4.6-1i - NESTING BIRDS		
4.6-1i. Avoidance and Minimization Measures for Nesting Birds		
4.6-1i. 1. If a break of 10 days or more in construction activities during the breeding season, a new nesting bird survey was conducted before re-initiating construction?	Yes	
4.6-1i. 3. Surveys covered all potential nesting sites within 500 feet of the project area for raptors and within 300 feet for other birds?	Yes	
4.6-1i. 2. For all construction activities scheduled during the nesting season (February 1 to September 15), a qualified biologist conducted a pre-construction avian nesting survey no more than 10 days prior to the start of staging, site clearing, and/or ground disturbance?	Yes	
4.6-1i. 4. Clearance surveys were performed prior to work activities and impacts avoided?	Yes	
4.6-1i. 5. If special-status bird species were observed, was date, time, species, location, and behavior noted?	N/A	
MM 4.6-1k - WOODRAT		
4.6-1k. Avoidance and Minimization Measures for Monterey Dusky-Footed Woodrat		
4.6-1k. 5. Clearance surveys were performed prior to work activities and impacts avoided?	Yes	
4.6-1k. 6. If woodrat was observed, was date, time, species, location, and behavior noted?	N/A	
4.6-1k. 7. If relocation was necessary, were the guidelines in the relocation plan followed?	N/A	
MM 4.6-1o - CRLF & CTS		
4.6-1o. Avoidance and Minimization Measures for California Red-Legged Frog and California Tiger Salamander		
4.6-1o. 1. If California Red-legged Frog and California Tiger Salamander was observed, were the guidelines in the relocation plan followed and authorization from USFWS and CDFW obtained?	N/A	
4.6-1k. 2. If California Red-legged Frog and California Tiger Salamander was observed, was date, time, species, location, and behavior noted?	N/A	
MM 4.6-1p - INVASIVE PLANTS		
4.6-1p. Control Measures for Spread of Invasive Plants		
4.6-1p. 1. Driving or operating equipment was avoided in weed-infested areas outside of fenced work areas and travel was restricted to established roads?	Yes	
4.6-1p. 2. Leaving exposed soil or construction materials in areas with the potential for invasive plants (e.g., in staging areas) was avoided?	Yes	
4.6-1p. 3. Tools, equipment, and vehicles were clean before transporting materials and before entering and leaving worksites (e.g., wheel washing stations at Project site access points)?	Yes	
4.6-1p. 4. Vehicles and equipment were inspected for weed seeds and/or propagules stuck in tire treads or mud on the vehicle to minimize the risk of carrying them to unaffected areas?	Yes	
4.6-1p. 5. Vehicles and equipment inspected prior to project initiation at applicable work areas for weed seeds and plant fragments that could colonize within the site or be transported to other sites?	Yes	
4.6-1p. 6. At project initiation, all construction vehicles were cleaned to remove soil and plant fragments at designated locations, and vehicles or equipment that were not clean were rejected until clear of weed seed and plant fragments?	Yes	
4.6-1p. 7. All equipment and tools involved in soil disturbance at applicable work areas were disinfected using a 10% bleach or 70% isopropyl alcohol solution prior to initial use or prior to returning to applicable work areas if used on another project site?	Yes	
4.6-1p. 8. Only certified, weed-free, plastic-free imported erosion control materials (or rice straw in upland areas) were used for the project?	Yes	All plastic monofilament wattles have been removed by the Project Contractor. Spoils piles have been dispersed throughout the project site.

**Photos**



05/13/2021 - Exclusion fence to be repaired.



05/13/2021 - Exclusion fencing to be repaired.





05/13/2021 - Repaired exclusion fencing.



05/13/2021 - Repaired exclusion fencing.



05/13/2021 - Repaired exclusion fencing.



05/13/2021 - Dispersed spoils pile.



05/13/2021 - Dispersed spoils pile.



05/13/2021 - Site conditions.



05/13/2021 - Site conditions

# **APPENDIX B**

---

## **CPUC Inspection Logs**

## Monterey Peninsula Water Supply Project (MPWSP)

### Daily Monitoring Log

**Date:** 5/13/2021

**Time:** 09:00 – 09:35

**Report Code:** MPWSP\_20210513\_sd

**Project Site:** Carmel Valley Pump Station

**Compliance Level:**

Acceptable     Level 0: Unanticipated Event     Level 1: Minor Incident   
Level 2: Moderate Incident     Level 3: Major Incident

**Compliance Advisory or Non-Compliance form attached**    Yes   
No

**Photo Documentation**    Yes   
No

**Type of Monitoring:**

Full-time     Spot-check     SWPPP inspection   
Biological     Re-inspection

**Construction Activity(s) Being Monitored:**

- No construction activities observed.

**General Summary of Mitigation Compliance and Site Conditions:**

- CalAm monitor onsite to conduct weekly site inspection.
- Stock piled soil piles have been graded.
- Pipes in work area were capped as required by Mitigation Measure 4.6-1o.
- No leaking equipment or hazardous materials storage issues observed.
- No evidence of sensitive species.
- ESA observed that the following compliance issues have been resolved:
  - All wattle with plastic monofilament installed within the project site has been removed.
  - New silt fence has been installed where previous vegetation management activities damaged silt fence.

Sharon Dulava  
\_\_\_\_\_  
**ESA Monitor**

5/13/2021  
\_\_\_\_\_  
**Date**



Photo 1. All monofilament straw wattle has been removed from site.



Photo 2. Former location of spoils pile.



Photo 3. New silt fence installed adjacent to damaged silt fence.