

**PROJECT MEMORANDUM
SYCAMORE-PEÑASQUITOS 230-KV
TRANSMISSION LINE PROJECT**

Date: March 27, 2017
To: Billie Blanchard, CPUC Project Manager
From: Sheila Hoyer, CPUC Monitoring Supervisor
Subject: Weekly Report #11 – March 13 to March 18, 2017

INTRODUCTION

This report provides a summary of the construction and compliance activities associated with the SDG&E Sycamore-Peñasquitos 230-kV Transmission Line Project for the week of March 13 to March 18, 2017.

A summary of the Notices to Proceed, and Minor Project Refinement, and Temporary Extra Workspace Requests are provided in Tables 1, 2, and 3, respectively. A summary of Non-compliance, Project Memoranda and Incidents is provided in Table 4. There is no Inspection Report for this reporting period as there was minimal activity at the two staging yards.

CPUC/Panorama Environmental Monitor (EM): None

STAGING YARDS

Summary of Activity:

Stonebridge Staging Yard:

1. Installing temporary power, delivery of equipment, delivery of the construction contractor's construction trailer, and BMP maintenance.

Driving Range Staging Yard:

1. Maintaining BMPs, hooking-up recycled water from the street meter to the staging yard, and delivery of materials and equipment.

Underground Transmission Line:

1. Surveying and marking locations for underground utilities along the west end of the underground transmission alignment.

Environmental Compliance:

1. During this reporting period, all pavement was kept clean. No winds occurred that were higher than 20 mph. All off-road diesel-powered construction equipment used on the Project met a minimum of EPA Tier 3 standards in accordance with MM Air-4.
2. Monitoring for special-status species and inspections for wildlife was implemented to avoid and minimize impacts to biological resources. The installation of the temporary power pole at the Stonebridge yard occurred outside of the 150-foot buffer established for the Anna's hummingbird nest recorded during the pre-construction nesting bird survey. All project equipment arrived clean and free of mud and/or vegetation.
3. On March 13 and 14, 2017, paleontological, cultural, and Native American monitors were present to observe the excavation of the trench and hole for the temporary power equipment. The excavation activities were completed on March 14, and no further monitoring was required during this reporting period.
4. All trash and debris was properly contained and removed. All vehicles and equipment were checked for leaks. One minor spill was observed by the Qualified SWPPP Practitioner (QSP) on March 17, 2017 at the Driving Range Staging Yard. The spill was from a delivery work truck and consisted of approximately one half cup of diesel/hydraulic fluid that spilled onto the crushed rock surface of the staging yard. The spill was cleaned and properly disposed of in the on-site hazardous waste drums.
5. Construction activities during this reporting period were confined to Monday through Friday and occurred between 7:00 a.m. and 5:30 p.m.
6. Project personnel parked their personal vehicles within a designated personal vehicle parking area within the project limits within the Stonebridge Staging Yard. Workers parked within the work limits of the Driving Range Staging Yard or parked on the adjacent public street.
7. No rainfall was detected during this reporting period. The Qualified Storm Water Pollution Prevention Plan Practitioner (QSP) conducted visual inspections at the Stonebridge Staging Yard on March 13-17, and at the Driving Range Staging Yard on March 13, 15, 16, and 17. As described above, on March 17, 2017, the QSP noted a small spill (diesel/hydraulic fluid) at the Driving Range Staging Yard, which was promptly cleaned up. No other housekeeping items were noted by the QSP.
8. All construction and compliance personnel on site during this reporting period completed the Project Safety and Environmental Awareness Program (SEAP). To date, approximately 286 Project personnel have received the required SEAP training, and 196 Project personnel have received the UXO training.
9. No Non-Compliance Reports, or Project Memoranda were issued during the subject period for the Staging Yards.
10. No public complaints were received during this reporting period.

Agency Representatives during Construction (other than CPUC EMs): None

CPUC NOTICES TO PROCEED (NTPs)

Table 1 summarizes the CPUC NTP activity for the SDG&E Sycamore-Peñasquitos 230-kV Transmission Line Project to date.

Table 1 CPUC NTPs

NTP #	Date Submitted	Date Issued	Segment #	Description
1	12/05/16	12/29/16	N/A	Mobilize and begin operations at the construction staging yards.
2	01/23/17	02/07/17	Segment B	Construct the underground portion of the Project from Sycamore Substation to Structure P03, and from Structure P05 to Structure CC MM CP.
3	02/03/17	02/27/17	Segment A Segment C	<ol style="list-style-type: none"> Overhead construction from Sycamore Substation to Structure P06 Overhead construction from Structure CC MM CP to the Peñasquitos Substation Deepwell AC mitigation installation Construction activities at Sycamore Canyon and Peñasquitos Substations

MINOR PROJECT REFINEMENT & TEMPORARY EXTRA WORKSPACE REQUESTS

Tables 2 and 3 summarize the Minor Project Refinements (MPRs) and Temporary Extra Workspace (TEWS) Requests have been submitted to date.

Table 2 Minor Project Refinement (MPR) Requests

MPR Request	Date Submitted	Date Issued	Segment #	Description
#1	12/06/16	1/11/17	Segment A	Underground 230-kV getaway from Sycamore Substation to Structure P03.
#2	01/17/17	01/24/17	Segment B	Realignment of the 230-kV underground transmission line from Miramar Road north on Black Mountain Road and west on Activity Road.
#3	03/06/17	03/08/17	Segment A	Provides temporary power to the SDG&E trailer at the Stonebridge Staging Yard through the existing power box located outside of the existing Project boundary.

Table 3 Temporary Extra Workspace (TEWS) Requests

TEWS Request	Date Submitted	Date Issued	Segment #	Description
None to date				

NON-COMPLIANCES, PROJECT MEMORANDA & INCIDENTS

No Project Memorandum, Non-Compliance Reports, or other incidents have occurred to date.

Table 4 **Non-Compliances, Project Memoranda, and Other Incidents**

Type	Date	Location	Description
None to date			
