



30423 Canwood Street, Suite 215, Agoura Hills, CA 91301-4316
Tel. 818-597-3407, Fax 818-597-8001, www.aspeneg.com

**PROJECT MEMORANDUM
SCE TRANSMISSION PROJECTS, SEGMENTS 1 - 11**

To: John Boccio, Project Manager, CPUC
From: Vida Strong, Aspen Project Manager
Date: July 19, 2011
Subject: Weekly Report 180, July 03 to July 09, 2011

INTRODUCTION

This report provides a summary of the construction and compliance activities associated with the following SCE transmission projects:

1. Antelope-Pardee 500 kV Transmission Project, Segment 1, including Antelope Substation expansion;
2. Antelope Transmission Project, Segments 2, 3A and 3B, including the Windhub and Highwind Substations; and
3. Tehachapi Renewable Transmission Project, Segments 4 through 11, including Whirlwind Substation and the expansion of Vincent Substation.

A summary of the Notices to Proceed with construction and Variance Request activity are also provided (see Tables 1 and 2, respectively, near the end of this report). Finally, a summary of Temporary Extra Workspace and non-compliance activity are provided in Tables 3 and 4 & 5, respectively.

CPUC/Aspen Environmental Monitors (EM): Jenny Slaughter, Stephanie Jayne, and Allison Roth

SEGMENTS 1-3: ANTELOPE-PARDEE AND ANTELOPE TRANSMISSION PROJECTS

Summary of Activity:

1. Construction of Segments 1, 2, and 3A have been completed. Construction of Segment 3B, from Windhub Substation to and including Highwind Substation, has not started and no schedule has been developed by SCE. Focused surveys for desert tortoise and Mohave ground squirrel are underway.
2. Construction activities at the Antelope Substation included conductoring, circuit breaker assembly, and preliminary testing of transformers (AA banks). Some of the conductor work is on hold due to active bird nests.
3. No materials were stored in the laydown yard at the Antelope Substation during this reporting period. The spoil pile in front of the Antelope construction trailers remains active (i.e., soil from the expansion is being added to the pile) and is now being partially used to backfill the tower footing removal work on Segment 5. It may be potentially used as fill in the new Whirlwind Substation. An SCE office trailer for TRTP 4-11 has been installed adjacent to the spoil pile.
4. Construction activities at the Windhub Substation focused on steel and conductoring. Overhead conductor installation from the transformers to the 220 kV rack occurred. Four out of the seven transformers are filled with oil. Capacitor below-grade foundations and conduit is 98% complete. Transportation of materials to Whirlwind Substation is ongoing. Bird netting installation over materials and steel continued (see Figure 1).
5. Material for Segment 3B and the future Whirlwind Substation is being stored at the Highwind Yard.



6. Restoration on Segment 1 has been recently completed, and is still being maintained. The annual report for Segment 1 has been submitted. Quarterly reports for the activity are also expected this year.
7. Revegetation for Segments 2 and 3A started in mid-February and was completed in April. Ongoing maintenance activities will be documented in Quarterly reports to the CPUC.

Environmental Compliance:

1. BMPs installed during construction of Segment 1 were observed to be in disrepair. SCE has been notified of the location of the damaged silt fencing (see Figure 2).
2. SCE has developed a solution for the channel incision that occurred immediately downstream of the riprapped stream channel at the Windhub Substation site for which an Addendum was approved by the CPUC. SCE is also reviewing the need for a modified Streambed Alteration Agreement for the effort.

No SCE NCR's were issued during the reporting period. No Project Memoranda were issued for Segment 1-3 construction activities during the subject period. Non-Compliance activities for the project to date are summarized in Table 4.

AGENCY REPRESENTATIVES DURING CONSTRUCTION (OTHER THAN CPUC EMS):

None

TEHACHAPI RENEWABLE TRANSMISSION PROJECT (TRTP) SEGMENTS 4-11

The SCE Tehachapi Renewable Transmission Project was evaluated in accordance with the California Environmental Quality Act and a Certification of Public Convenience and Necessity (CPCN) was granted by the CPUC on December 17, 2009.

SEGMENTS 4, 5, AND 10 - ANTELOPE VALLEY

Summary of Activity

1. In the Vincent Substation expansion area, testing continued on the circuit breakers. The road around the expansion area is completely paved. Inside the Substation, upgrade work in Position 1 continued. A civil contractor will soon be onsite to work on some of the foundations in the Midway to Vincent No. 1 outage area.
2. Segment 4: KV Structures (drilling contractor) continued drilling, setting rebar cages using a spider jig for stub angle placement, and concrete pouring at Towers 2 and M74-T1A. KV Structures continued the slurry method during drilling for foundation stabilization. Towers 17 and 18 have not been drilled due to bird nests and upcoming road improvements. H&M steel crews continued tower assembly and erection at Towers 3, M74-T1B, 25, 26, 27, and 3A-103. H&M wire crews began preparation work for wire stringing activity which includes guard pole sites and installing travelers on the newly erected towers (see Figure 3). H&H Grading conducted road improvements on access road B-8 between 150th Street and Tower 18. BMP's were maintained at various locations.
3. Segment 5: Woodward Brothers (drilling contractor) demobilized from the project and their return is on hold until additional work locations become available. H&M steel crews continued tower assembly and erection at Towers 18, 21, 23, 24, 45 thru 47, and 62. H&H Grading conducted removal of old steel and existing foundations from the 220 kV towers. The steel and concrete is being hauled to SA Recycling and Holiday Rock. Wreck-outs of the 220 kV towers continued, but are not yet complete. Tower pad re-contouring was conducted at Tower 29 (see Figure 4) in the vicinity of a known cultural resource. Archaeological monitors were present during earthwork. BMP's were maintained at various locations.

4. Pacific Legacy archaeologists conducted additional testing of a cultural site in the turning radius for an access road on Segment 4 (see Figure 5). The original cultural report will be updated with the new test results and submitted for agency review.
5. Segment 10: KV Structures (drilling contractor) continued drilling, setting rebar cages using a spider jig for stub angle placement, and concrete pouring at Towers 69, 70, 72, 74, 75, 76, and 91. H&M steel crews continued tower assembly and erection at Towers 77 thru 81 and 92 (see Figure 6). Moore Fence Company continued tortoise fence installation along General Petroleum Road and the tower disturbance sites. BMP's were installed along spur roads and tower disturbance sites. H&H Grading continued grubbing of disturbance sites and road improvement work along General Petroleum Road. Cut vegetation from General Petroleum Road is being removed from the road.
6. Segment 10 Telecom: Griffin Construction installed cross arm bars on the poles along 170th Street and Gaskell Road. They anticipate pulling fiber next week.
7. Whirlwind Substation: Below-grade construction, civil foundations and conduits are 100% complete. The 500 kV foundations and setting of transformers are 100% complete. Work in the 500 kV area included circuit breakers, buses, deadends, and grounding. Work in the 220 kV area included conductor installation, disconnect switches, grounding, and switchrack work. Cattracs continued trenching the storm drain. Work continued on the interior and basement of the MEER building. Watering for fugitive dust continued.

Environmental Compliance:

1. The CPUC EM verified disturbance staking for the trench line and manhole along Oak Creek Road as part of Segment 10 Telecom. Approval was provided to SCE.
2. The CPUC EM received an updated 7-day clearance sweep for the Midway to Vincent Towers located in the non-ITP area of Segment 5. Approval was provided to SCE.
3. The Revert polymer mixture of soil and water was cleaned up, stockpiled on plastic sheeting and covered at Tower M74-T1X on Segment 4. Ninyo and Moore took soil samples from the polymer/soil stockpile for testing to determine appropriate disposal methods. ETIC, SWPPP contractor, is reviewing results.
4. Night security patrol commenced on July 5th in the ITP areas, starting at Tower 48 on Segment 4.
5. A Whirlwind Substation site representative informed the CPUC EMs that tactifier (used for dust suppression) had not yet been applied to areas within the substation.
6. A Pacific Legacy archaeological crew also dug additional test pits at a cultural site on Segment 5. Test results will be submitted for agency review.
7. On July 5th, three Level 2 SCE non-compliances were issued for vehicles and equipment driving outside the approved disturbance areas in association with guard pole installation work on Segment 4. In all cases, California annual grassland was impacted, but no mammal burrows were crushed.
8. On July 6th, a Level 2 SCE non-compliance was issued for work being conducted outside the approved disturbance area in association with guard pole installation work near Tower 52 on Segment 4. California annual grassland was impacted, but no mammal burrows were crushed.
9. The CPUC received a memorandum from SCE on April 11th in regards to topsoil salvage from temporary disturbance sites for restoration and visual requirements for Segments 4, 5 and 10. So far, there has been no salvaging of topsoil in project areas. In response to the memorandum, CPUC has requested that SCE document their topsoil salvaging plans by Project segment. In addition, in response to a May 26th site visit on Segments 7 & 8 regarding top soil salvaging, the HMMP for Segments 4, 5 & 10 will be revised to reflect the top soil salvaging protocols discussed during the site visit.

10. Special-status species observed during the subject period by Biological Monitors included loggerhead shrike, Swainson's hawk, and LeConte's thrasher.
11. Fourteen new nests discovered during the subject period included cactus wren, verdin, mockingbird and mourning dove.

Four SCE Level 2 NCR's were issued during the subject period for TRTP Segment 4, 5 and 10 construction activities (see Table 4). No CPUC Project Memoranda or NCR's were issued for Segments 4, 5, and 10 during this reporting period. Non-Compliance activities for the project to date are summarized in Tables 4 and 5.

Agency Representatives during Construction (other than CPUC EMs):

None.

SEGMENTS 6 AND 11 - ANGELES NATIONAL FOREST

Summary of Activity

1. The Final EIS was released by the Angeles National Forest (ANF) on September 14, 2010. The ANF Record of Decision was issued on October 4, 2010, and the Special Use Permit is anticipated for release in September 2011. Subsequently, construction is expected to begin in September/October 2011.
2. Vincent North and South Material Yards: During the subject period, material delivery occurred.
3. Site preparation work was completed at Material Yard 75 South and some materials were delivered.
4. Site preparation work continued at San Gabriel Yard with the delivery of some materials and trailers.
5. Weed abatement activities have been completed on Segments 6 and 11 for now. Approximately 35 acres of weed abatement has occurred to date.

Environmental Compliance

1. Watering for dust control occurred at the Vincent North and South Material Yards.
2. Two house finch nests were identified at the Vincent South Material Yard during the reporting period.
3. No special-status species were observed during the subject period.

No SCE NCR's were issued during the subject period for TRTP Segment 6 and 11 construction activities. No CPUC Project Memoranda or NCR's were issued for Segments 6 and 11 during this reporting period. Non-Compliance activities for the project date are summarized in Tables 4 and 5.

SEGMENTS 7 AND 8 - LOS ANGELES AND SAN BERNARDINO COUNTIES

Summary of Activity

During the subject period, Wilson and DCX were on vacation from July 1st through July 5th. Tri-State was on vacation for the entirety of the subject period and returned to work on July 11th.

1. Segments 7 & 8, 66 kV: During the subject period, Wilson crews continued worked on the overhead portion of the Rio Hondo-Amador-Jose-Mesa line. Crews continued transferring the 12 kV circuits and the 66 kV circuits and continued drilling foundations for tubular steel poles (TSPs) on the west side of Interstate 605 (I-605) on USACE land. SCE crews continued pulling conduit along Durfee Avenue in the City of South El Monte and continued pulling conduit on the Rio Hondo-Anita No. 2/Rio Hondo-Amador lines west of the I-605 freeway. Additionally, SCE crews continued setting TSPs and stringing wire on the Rio Hondo-Amador-Jose-Mesa line behind Mesa Substation (see Figure 7). These crews began working extended hours, starting at 5:30 a.m.

2. Segment 7: Wilson continued assembly on towers in the City of Duarte. DCX began drilling one tower foundation. Additionally, Wilson crews mowed tower sites and wire setup sites to keep environmental surveys active.
3. Segment 8, Phase 1: Wilson crews mowed and installed BMPs at tower sites and wire setup sites to keep environmental surveys active. DCX finished grading and installed a headwall at Tower M61-T1 (see Figure 8). No tower construction occurred in Tonner Canyon, City of Industry, due to biological resource restrictions (see #1 below).
4. Segment 8, Phase 2: No work occurred during the subject period, both 220 kV circuits (Chino-Mira Loma #1 and #2) were energized in June 2011.
5. Segment 8, Phase 3: No work occurred during the subject period.
6. Segment 8, Phase 4: DCX continued drilling at one tower location. Wilson crews continued work at the I-605 Shoofly, stringing conductor across the I-605, wrecking out towers and installing three Shoofly poles (see Figure 9).

Environmental Compliance:

1. The use of Tonner Canyon Road within Tonner Canyon, City of Industry (Segment 8, Phase 1), continues to be restricted for project access due to biological survey requirements in project permits conflicting with property rights and access constraints.
2. A specimen of a probable rare plant was discovered within the Segments 7 and 8 66 kV right-of-way. SCE is coordinating with multiple agencies (CPUC, CDFG, ANF, & USFWS) to determine avoidance measures in order for construction to proceed.
3. ICF Biologists continue to monitor construction noise adjacent to least Bell's vireo and coastal California gnatcatcher nests (see Figure 10). Per the USFWS Biological Opinion, construction noise shall not exceed 60 decibels. The ICF Biologists also monitor the birds for signs of distress and harassment caused by construction activity.
4. ICF Biologists continue to collapse California ground squirrel burrows along Edison Avenue in the City of Chino as part of the CDFG approved burrowing owl relocation program that commenced on February 1st.
5. The CPUC EMs received five preconstruction surveys and sweeps for construction on both Segments 7 and 8 during the subject period. The CPUC EM approved three of the five sites for crews to begin work. One survey approval was on-hold pending the results of southwestern pond turtle survey results. Another survey approval was on-hold pending clarification from SCE about access to the site.
6. Special-status species observed during the week by Biological Monitors included yellow warbler, coastal California gnatcatcher, southwestern pond turtle and San Diego black-tailed jackrabbit.
7. Bird nesting clearance surveys are being conducted in advance of construction as required by adopted mitigation measures. Nineteen new nests discovered during the subject period on Segments 7 and 8 included: Cassin's kingbird nests, killdeer nests, house wren nests, black phoebe nests, killdeer nests and northern mockingbird nests. Buffer reductions were implemented for all of the nests.

No SCE non-Compliance Reports were issued during the subject period (see Table 4). No CPUC Non-Compliances or Project Memoranda were issued during the subject period for Segment 7 and 8 construction activities. Non-Compliance activities for the project to date are summarized in Tables 4 and 5.

Agency Representatives during Construction (other than CPUC EMs):

None.

CPUC NOTICES TO PROCEED (NTPS) & ANF PERMITTING

Table 1 summarizes the CPUC Notice to Proceed and ANF permitting activity for the Antelope Transmission Projects, Segments 1-3, and TRTP, Segments 4-11, to date.

TABLE 1
CPUC NTPS & ANF PERMITTING
(Updated 07/19/11)

NTP #/ Permit	Date Requested	Date Issued	Segment #	Description
CPUC NTPs, Segments 1-3				
<i>For CPUC NTP and Addendum activity on Segments 1-3 prior to 2010, please see Table 1 in Weekly Reports 106-107.</i>				
#26	12/18/09	01/05/10	1	Expansion of Antelope Substation.
CPUC Addendum	12/21/09	01/19/10	1	Permanent AR 19 and access road to Const 34A.
CPUC Addendum	12/21/09	01/19/10	1	Permanent refueling basin at Hydrant Yard.
#27	12/23/09	01/05/10	3B	Oak Peak Communication Site
CPUC Addendum	01/25/10	02/01/10	2	Reclassification of two temporary roads to permanent and relocation of transposition poles.
Revised CPUC Addendum	02/10/10	02/19/10	2	Relocate two previously approved transposition towers from Const 110 to Const 105.
#28	02/10/10	02/18/10	3B	Highwind Marshalling Yard
#29	02/10/10	03/02/10	1	Relocation of the Sagebrush Transmission Line at the Antelope Substation expansion area.
CPUC Addendum	03/17/10	03/26/10	3A	Vertical mulching, capping of a portion of the existing roadway, and making this overland route a permanent access for SCE operations and maintenance to Const 43.
CPUC Addendum	04/06/10	04/27/10	3B	Elimination of transposition towers in Segment 3B.
CPUC Addendum	04/16/10	04/22/10	1	Installation of fiber optics surrounding the Antelope Expansion.
CPUC Addendum	05/25/10	06/04/10	1	Permanent overland travel routes for Operation and Maintenance inspections.
CPUC Addendum	05/25/10	06/04/10	2	Permanent overland travel routes for Operation and Maintenance inspections.
CPUC Addendum	11/23/10	12/14/10	Windhub Substation	Place additional riprap at the channel outlet at Windhub Substation, to mitigate for downstream erosion resulting from 2009/2010 rains.
CPUC NTPs Segments 4-11				
#1	01/13/10	02/11/10	4, 5, 10	Yard 28
#2	01/28/10	03/10/10	9	Vincent Substation Expansion
#3	03/09/10	04/01/10	7,8	Rancho Vista Yard
CPUC Addendum	04/09/10	04/19/10	9	Changes to Substation components.
#4	01/27/10	04/26/10	7, 8	Segment 7 and 8 Cell Sites

NTP #/ Permit	Date Requested	Date Issued	Segment #	Description
#5	01/27/10	04/30/10	7	Segment 7 Telecom
#6	03/29/10	05/12/10	7,8	Mesa Materials Storage Yard
#7	05/12/10	05/28/10	8	Segment 8 telecommunications.
#7 Mod	08/20/10	08/20/10	8	Minor re-routes to Segment 8 Telecom
#8	04/27/10	06/04/10	8	Segment 8 Contractor Yards
#9	07/21/10	07/29/10	7	Segment 7 Contractor Yards
#10	04/08/10	08/03/10	7, 8	66 kV re-route and relocation
#10 Mod	01/28/11	02/04/11	7	Replace 14 existing wooden H-frames poles with steel H-frame poles in order to support the double 66 kV circuit.
#10 Mod	12/03/10	Retracted by SCE	8	Change the design of the 66 kV line entry into the Chino Substation from underground to overhead. Visual simulation pending.
#10 Mod	03/15/11	03/22/11	7	Removal and replacement of 21 wood poles with lightweight steel poles within Rio Hondo Substation.
#10 Mod	04/22/11	04/29/11	7/8 66 kV	Underground telecom.
#10 Mod	04/22/11	05/03/11	7/8 66 kV	Chino pole removals.
#10 Mod	05/23/11	06/02/11	7/8 66 kV	Realignment of approximately 500 feet of 66 kV underground transmission line.
#11	05/08/10	08/12/10	8	Segment 8 Transmission Line, Chino Hills, Phase I
#12	07/28/10	08/20/10	4, 5, 10	Segment 4, 5, 10 Contractor Yards
#13	07/19/10	08/24/10	8	Segment 8 Transmission Line, Phase 2 and 3
#14	08/25/10	09/03/10	4	Partial Transmission Line work associated with an LADWP outage
#15	08/13/10	09/10/10	5	Segment 5 Transmission Line
#15 Mod	03/08/11	03/14/11	5	Modification of FOC alignment
#15 Mod	06/16/11	06/21/11	5	Additional disturbance areas for grading limits in 5 locations.
#15 Mod	06/16/11	06/24/11	5	Temporary additional workspace near Tower 20.
#16	08/30/10	09/13/10	4	Segment 4 Transmission Line
#17	08/10/10	09/24/10	7	Segment 7 Transmission Line
#17 Mod	01/13/11	02/25/11	7	Segment 7 66 kV wreckouts.
#17 Mod	07/06/11	07/19/11	7	Access road additions, modifications, grading limit modifications, and OPGW splice sites.
#17 Mod	07/15/11	07/19/11	7	Removal of existing overhead ground wire and skywrap and replacement with fiber optical ground wire.
#18	10/13/10	10/15/10	7	Potrero Grande Contractor Yard
#19	10/29/10	11/12/10	4, 5, 10	Avenue F Contractor Yard
#20	10/08/10	11/30/10	10	Segment 10 Telecom
#20 Mod	04/19/11	05/06/11	10 Telecom	Changes to telecom route. ITP/BO acreage confirmation pending.
#20 Mod	06/17/11	06/24/11	10 Telecom	Additional trenching and vault placement along Oak Creek Road.
#21	11/18/10	12/09/10	6 & 11	Vincent North Material Yard.

NTP #/ Permit	Date Requested	Date Issued	Segment #	Description
#21 Mod	06/10/11	06/24/11	Vincent North MY	Telephone and IT installation at Vincent North Material Yard.
#22	11/18/10	12/09/10	6 & 11	Vincent South Material Yard.
CPUC Addendum	11/22/10	12/14/10	Vincent Substation	Section of road widening and riprap extension for the Vincent Substation expansion.
#23	12/22/10	1/11/11	6 & 11	Material Yard 75
#24	11/10/10	1/13/11	8	Segment 8 West, Phase 4 Transmission Line.
#24 Mod	06/15/11	06/20/11	8	Access road to M3-T3A and M48-T1, Segment 8 Phase 4.
#25	11/19/10	1/13/11	8	Fullerton (1) and Tonner Canyon (2) Contractor Yards. USFWS/CDFG survey requirements for Tonner Cys required. Only Fullerton CY approved under NTP #25.
#26	06/22/10	1/14/11	9	Whirlwind Substation.
#27	01/03/11	03/08/11	10	Segment 10 Transmission Line.
CPUC Addendum	03/01/11	03/17/11	9	Bridge construction to access Whirlwind Substation.
#28	04/22/11	5/6/11	6, 11	Construction Yard 58.
#29	05/06/11	05/13/11	6, 11	San Gabriel Yard.
#30	05/16/11	06/07/11	4, 5	Modifications to the Midway Vincent #3 T/L.
#31	06/24/11	06/30/11	11A	Segment 11A Transmission Line Goodrich to Mesa (off ANF)
ANF PERMITTING – Segment 1, 6 & 11				
	11/29/07	12/14/07	1	Radio Repeater – installation of a temporary radio repeater site on Sierra Pelona Ridge to provide communication during construction activities tied to the project. Improvement installation began Jan. 11
	09/27/07	12/14/07	1	Geotechnical testing – 23 geotechnical borings are authorized on National Forest lands to provide additional information that will be used in the design of the transmission towers. Notice to proceed was signed Jan 31 to begin work the week of Feb. 3
		07/14/08	1	Removal of the 66 kV conductor within the ANF, from tower 7-3 (near southern Forest boundary) to 16-3 (near Bouquet Reservoir) Phase I.
		09/23/08	1	Removal of the 66 kV conductor within the ANF, Phase II
		10/23/08	1	Construction of the 500 kV transmission line and wreck-out of the 66 kV towers in the ANF, Section 2.

VARIANCE & TEMPORARY EXTRA WORKSPACE REQUESTS

Variance Requests and Temporary Extra Workspace (TEWS) Requests submitted to date are summarized in Tables 2 and 3, respectively.

TABLE 2
VARIANCE REQUESTS
 (Updated 07/19/11)

Variance Request	Date Requested	Date Issued	Segment #	Description
Variance Requests, Segments 1-3				
<i>For Variance Request activity on Segments 1-3 prior to 2010, please see Table 2 in Weekly Reports 106-107.</i>				
VR #66	01/11/10	01/19/10	1	Modify the requirements of Mitigation Measure B-1a (Provide Restoration/Compensation for Impacts to Native Vegetation Communities) to fulfill a request from the property owner.
VR #67	01/15/10	01/19/10	3A	Modify requirements of Mitigation Measure B-27b and APMs BIO-2 and BIO-7 to preserve cut Joshua trees onsite instead of off-site disposal to the extent possible for habitat creation purposes.
VR #68	04/09/10	04/12/10	1	Release restoration requirements on road to wreck-out tower 20-4 in Section 3.
VR #69	05/04/10	05/07/10	1	Contractor Yards surrounding Antelope Substation.
VR #69 MOD	07/29/10	08/02/10	1	Additional space for storage at Antelope Substation for material being delivered for Antelope, Vincent and Whirlwind substations.
VR #70	06/02/10	06/04/10	1	Additional disturbance areas adjacent to the pole erections for the 220 kV Sagebrush relocation work around the Antelope Substation.
VR #71	06/22/10	06/23/10	1	Change in construction work hours for work on the Sagebrush 220 kV transmission line.
VR #71 MOD #1	06/24/10	06/25/10	1	Expansion of construction hours for Sagebrush 220 kV T/L and foundation installation work at Antelope Substation.
VR #71 MOD #2	07/08/10	07/09/10	1	Further expansion of construction hours for Antelope Substation construction.
VR #71 MOD #3	11/18/10	11/19/10	1	Further expansion of construction hours for Antelope Substation construction.
Variance Requests, Segments 4-11				
VR #1	03/25/10	03/26/10	9-Vincent	Expand grading area of Vincent substation by 15 feet for temporary turn around areas for equipment.
VR #2	05/25/10	05/27/10	7	Relocation of helicopter landing zone for Segment 7 telecommunications work.
VR #3	06/08/10	06/10/10	7	Clarification of Segment 7 Telecom construction operating hours and to work the weekend dates of June 12, 13, 19, and 20, within the City of Irwindale
VR #4	08/11/10	08/13/10	9-Vincent	Utilize a fire hydrant along an unpaved spur road and also place two 10,000-gallon elevated water storage tanks adjacent to the hydrant.
VR #5	08/20/10	08/20/10	7	Night work for Segment 7 Telecom

Variance Request	Date Requested	Date Issued	Segment #	Description
VR #6	08/26/10	08/26/10	8	Work on weekends for Segment 8 Telecom.
VR #7	09/10/10	09/16/10	8	New wire setup and pull sites for Segment 8 Phase 1
VR#8	09/16/10	09/16/10	8	Clarification of construction hours for Segment 8 Phase 1
VR #9	09/14/10	09/20/10	Yard 28 & Rancho Vista Yard	Hotwork (welding and cutting) at Yard 28 and Rancho Vista Yard.
Verbal	10/08/10	10/08/10	8, Phases 2 & 3	Wire sites for construction on Sunday, October 10.
VR #10	10/08/10	10/13/10	8	Additional Phase 2 & 3 wire sites.
VR #11	10/01/10	10/15/10	8	Relief from focused biological survey requirements because of restricted property access, Phase I.
VR #12	10/06/10	10/15/10	8	Additional Phase I wire sites.
VR #13	11/09/10	11/17/10	5	Additional wire stringing sites.
VR #14	11/17/10	11/19/10	8	Additional Shoofly pole in Tonner Canyon, Segment 8, Phase 1
VR #15	11/18/10	11/19/10	5	Additional guard poles between Highway 14 and Sierra Highway.
VR #16	11/12/10	11/19/10	5	Realign an existing access road at the southeastern corner of the Vincent Substation 500 kV expansion area to allow for the construction of the Segment 5 T/L.
VR #17	Revised 11/17/10	11/22/10	8	Additional 66 kV material storage near Rio Hondo and Chino Substations
VR #18	11/24/10	12/01/10	5	Continue use of two existing access roads that are approved under a TEWS
VR #19	Revised 11/23/10	12/01/10	5	Additional wire stringing sites.
VR #20	11/30/10	12/02/10	8	Revised alignment of an access road for safer access to tower sites.
VR #21	12/3/10	12/03/10	7/8	Remove fabric on chain-link fence surrounding Mesa MY because of graffiti
VR#22	11/22/10	12/07/10	7	Additional wire stringing sites.
VR #23	12/03/10	12/09/10	7	Ten additional access roads.
VR #24	12/17/10	12/20/10	8	Use of an existing concrete parking area/pad in Tonner Canyon as a helicopter landing zone and equipment staging and parking area, Segment 8, Phase I.
VR #25	12/17/10	12/20/10	8	Revision to the Structure Work Area for Tower M73-T2, Segment 8, East (Phase III).
VR #26	1/6/11	1/6/11	7	Revised disturbance areas in Montebello Hills
VR #27	1/12/11	1/13/11	7	Relocation of interset tower M54-T3a
VR #28	01/14/11	1/19/11	Yard	Grading at Vincent South Material Yard.
VR # 29	01/14/11	1/19/11	Yard	Additional parking areas at Rodeo North and South Contractor Yards.
VR #30	01/28/11	01/28/11	Yard	Grading at Vincent North Material Yard.

Variance Request	Date Requested	Date Issued	Segment #	Description
VR #31	02/04/11	02/04/11	7, 8	Revised 66 kV underground alignment along Edison Avenue in the City of Chino
VR #32	02/04/11	02/07/11	Whirlwind	Temporary offsite equipment loading/unloading and parking area.
VR #33	02/08/11	02/10/11	8	Access route to Tower M0-T6.
VR #34		02/11/11	Whirlwind	Temporary concrete slab within work area (VR #32).
#35	2/14/11	2/14/11	8	Access to additional wire setup sites between Oaks Avenue and Tower M46-T7b.
#36	2/14/11	2/15/11	10 Telecom	Move two wood poles approximately 5 feet out of the drainage along Oak Creek Road.
#37	2/19/11	2/24/11	6	Modification to Yard 75 boundaries.
#38	2/23/11	2/25/11	8	Expansion of wire site for Phase 4 work.
#39	03/01/11	03/03/11	All Yards	Replace fence fabric screening with slats for safety reasons during high wind events.
#40	03/02/11	03/03/11	5	Additional access road to Construct 29.
#41	03/04/11	03/08/11	5	Additional access road improvements.
#42	03/04/11	03/08/11	4	Additional access road improvements.
#43	03/03/11	03/10/11	8	Additional access to Tower M2-T2.
#44	03/16/11	03/18/11	8	Tower M2-T5 and access road shift within SCE ROW
#45	03/22/11	03/25/11	5	Soil Stockpile areas at three locations
#46	03/25/11	04/04/11	7	Temporary disturbance areas for underground disturbance, 66 kV
#47	04/05/11	04/06/11	8	Wire Setup Sites for Tower M2-T2.
#48	04/6/11	04/08/11	5,8	Start of construction prior to Los Angeles County Public Works grading permit issuance.
#49	04/06/11	04/08/11	8	Extended work hours on Segment 8, Phase 2
#50	04/05/11	04/13/11	8	Turnouts along Sanome Mountain Way.
#51	03/29/11	04/13/11	8	Water bar repair and construction.
#52	04/11/11	04/14/11	7	Additional access to Interset M54-T3A
#53	04/5/11	04/15/11	5, 8	Permission to build slope stabilization Towers prior to L.A. County Public Works Permit
#54	04/14/11	04/18/11	5	Soil stockpile area near Tower 27
#55	04/12/11	04/20/11	4	Relocate two towers and associated access roads and disturbance areas within ROW.
#56	04/13/11	04/20/11	Yards	Installation of temporary power poles to provide power to Vincent North and Vincent South Material Yards.
#57	04/07/11	04/25/11	7	Additional improvements to Van Tassel Motorway.
#58	05/02/11	05/05/11	8	Tower M48-T4 access road.
#59	05/06/11	05/09/11	8	Segment 8 Phase 1, M49-T1 and M59-T2 additional parking, staging and turn-around areas.
#60	04/25/11	05/13/11	7	Wire Setup Site expansions.
#60 Mod	04/25/11	06/06/11	7	Additional Wire Setup Site 7.1a.

Variance Request	Date Requested	Date Issued	Segment #	Description
#61	05/11/11	05/13/11	5	Additional access off Godde Hill Road
#62	05/12/11	05/18/11	7	Soil stockpile area near M27-T3
#63	05/19/11	05/23/11	8	Change to previously approved access road at M61-T1, Segment 8 Phase 1.
#64	05/23/11	06/06/11	8	Extra work space to accommodate wire tagging areas.
#65	05/25/11	06/06/11	8	Extra parking, staging and turnaround at Tower M48-T3.
#66	05/26/11	06/06/11	5	Elizabeth Lake access road.
#67	05/27/11	06/06/11	8	Additional workspace near M23-T2A in Segment 8 phase 1.
#68	05/10/11 Revised 06/14/11	06/24/11	All	Allow continued use of approved TEWS access roads if nesting birds subsequently move in.
#69	06/14/11	CPUC Review	All	Variance to MM AQ-1d
#70	06/14/11	06/30/11	5	Change in pulling site locations at CT 22, 43, 51a & 57.
#71	06/27/11	07/06/11	8	Extra workspace at M57-T2 and M57-T3.
#72	07/01/11	07/08/11	8	Additional workspace at the I-605 Shoofly area
#73	06/01/11	07/08/11	10	Shift in Tower 43 Wire Setup Site. Additional information provided 07/07.
	07/15/11	Under Review	8	Additional guard structure sites at Fullerton Road and WSS at M51-T2, M51-T3, M50-T1, M45-T4 and M6-T2

TABLE 3
TEMPORARY EXTRA WORKSPACE (TEWS) REQUESTS
(Updated 07/19/11)

TEWS Request	Date Requested	Date Approved	Segment #	Description
TEWS, Segments 1-3				
<i>For TEWS activity on Segments 1-3 prior to 2010, please see Table 3 in Weekly Reports 106-107.</i>				
TEWS, Segments 4-11				
#1	09/30/10	09/30/10	7	Re-phasing work at a tower not previously identified on Rio Hondo–Amador-Jose-Mesa 66 kV
#2	10/8/10	10/8/10	4	Park a boom truck on LADWP access road during the outage
#3	10/12/10	10/12/10	8	Use a wire setup site not previously identified on Chino–Mira Loma No. 1
#4	10/20/10	10/20/10	5	Extra space from wire truck parking near Vincent Substation.
#5	10/21/10	10/21/10	7	Use a site not previously identified for staging of equipment and materials at Tower M54-T3a.
#6	11/1/10	11/1/10	5	Use of an existing SCE access road.
#7	11/1/10	11/3/10	5	Use of an existing road (Parkwood Drive).
#8	11/2/10	11/2/10	8	Use a site not previously identified for vehicle parking and as a helicopter landing zone.
#9	11/30/10	12/1/10	5	Use 8 existing spur roads as extra parking and turn around areas
#10	12/2/10	12/2/10	7	Additional access road for on Rio Hondo–Anita No. 2 66 kV.
#11	12/8/10	12/8/10	5	Use an existing spur road near Tower 29, north of Elizabeth Lake Road.
#12	12/9/10	12/9/10	7	Additional access road near Towers M41-T1 through M41-T3
#13	12/14/10	12/14/10	8	Access road to Tower M0-T6.
#14	1/10/11	1/10/11	8	Access road to Tower M2-T5
#15	1/11/11	1/11/11	8	Additional parking area in Tonner Canyon.
#16	1/17/11	1/17/11	5	Additional parking and turnaround area near Tower 54.
#17	1/18/11	1/18/11	7	Use of a dirt road for access to M41-T4 wire sites.
#18	2/4/11	2/4/11	7	Additional access road to Tower M54-T3a.
#19	2/11/11	2/11/11	5	Extension for use of mudpit road north of Elizabeth Lake Road.
#20	2/15/11	2/25/11	7	Crane parking on Brookridge Road in the city of Duarte.
#21	3/2/11	3/2/11	8	Additional parking within Tonner Canyon adjacent to M57-T1
#22	3/3/11	3/3/11	8	Additional parking within Tonner Canyon adjacent to M57-T3

TEWS Request	Date Requested	Date Approved	Segment #	Description
#23	3/3/11	3/3/11	7	Additional parking for a crane along Greenbank and Brookridge Roads in the city of Duarte
#24	03/25/11	03/25/11	8	Additional space within Chino Sub for wire stringing.
#25	3/31/11	3/31/11	5	Additional parking on SCE roads near tower 50.
#26	04/11/11	04/11/11	8	Additional access within Pathfinder Park to Tower M9-T1B.
#27	04/12/11	04/14/11	8	Mid-span access between M3-T5 and M4-T1 to install sleeves.
#28	04/07/11	04/07/11	5	Additional parking/staging area adjacent to Tower 54; original TEWS had expired.
#29	04/07/11	04/07/11	5	Use of private dirt road so that Woodward Brothers could remove their drill; cannot cross Amargosa Creek due to flow.
#30	05/22/11	05/26/11	5	Mat placement to protect drainage pipes along access road at Parkwood Drive.
#31	06/08/11	06/09/11	8	Additional access at the 605 Shoofly.
#32	05/23/11	06/06/11	5	Use of spur road near Tower 26.
#33	06/07/11	06/09/11	5	Extended original TEWS for spur road near Tower 54.
#34	06/13/11	06/14/11	11	Additional parking outside of San Gabriel Yard
#35	06/20/11	06/28/11	5	Additional staging near Tower 44.
#36	07/08/11	07/11/11	5	Additional staging area near Tower 51.

NON-COMPLIANCES & INCIDENTS

Table 4 provides a summary of CPUC and SCE reported compliance incidents. A summary of CPUC Non-Compliance Reports and Project Memorandum is provided in Table 5.

TABLE 4
OTHER COMPLIANCE INCIDENTS
 (Updated 07/19/11)

Description	Type ¹	Date	Location
OTHER COMPLIANCE INCIDENTS, SEGMENTS 1-3			
<i>For Other Compliance Incident activity on Segments 1-3 prior to 2010, please see Table 4 in Weekly Reports 106-107.</i>			
OTHER COMPLIANCE INCIDENTS, SEGMENTS 1-11 (January 2010 thru the present)			
Approved work areas & pre-construction surveys/sweeps: Entry prior to CPUC approval, entry prior to CPUC EM clearance (appropriate flagging/fencing in place), equipment/materials or parking outside of approved disturbance areas,	CPUC	04/20/10 06/03/10 10/19/10 11/15/10 01/26/11	Rancho Vista CY Antelope Seg 7/8, 66 kV Segment 8 Segment 8
	Level 0		
	Level 1	09/21/10 10/01/10 10/09/10 12/06/10 01/07/11 01/12/11 02/11/11 02/12/11 02/12/11 02/14/11 03/07/11 03/11/11 03/15/11 03/15/11 03/16/11 03/29/11 04/02/11 04/25/11 04/25/11 04/27/11 04/28/11 05/05/11 05/06/11 06/02/11 06/09/11 06/13/11 06/16/11 06/16/11 06/16/11 06/20/11	Mesa Yard Racetrack CY Segment 4 (2) Segment 8 Segment 5 Segment 4 66 kV Segment 8 Segment 8 Segment 8(2) Whirlwind Segment 8 Whirlwind Racetrack Segment 4 Segment 5 Segment 5 Segment 5 Whirlwind Vincent N MY Segment 8 Segment 5 Segment 4 Segment 5 (2) Segment 7 Segment 5 (2) 10 Telecom Segment 7 Segment 8 Segment 5

Description	Type ¹	Date	Location
	Level 2	06/13/10 01/12/11 02/16/11 02/17/11 02/18/11 02/18/11 02/19/11 02/21/11 02/21/11 02/25/11 02/25/11 02/25/11 02/25/11 03/09/11 03/10/11 03/15/11 03/16/11 04/01/11 04/06/11 05/04/11 05/14/11 06/01/11 06/02/11 07/05/11(3) 07/06/11	Seg 7, Telecom Segment 4 Segment 7 Segment 7 Segment 7 Segment 7 66 kV Segment 7 Segment 4 Segment 4 Segment 4 Segment 4 Segment 4 Segment 4 Segment 5 Segment 5 Segment 4 Segment 4 Segment 4 Segment 8 Segment 4 Segment 4 Segment 10 Segment 10 Segment 4 Segment 4
Biological Resource ESA (non-nesting) & Disturbance Areas: ESA buffer encroachment, work with no biological monitor present, work starting prior to daily biological sweep	Level 3	03/16/11	Segment 4
	CPUC	09/21/10 04/26/11	Seg 8, Phase 1 66 kV
	Level 0	06/30/11	Segment 8 (3)
	Level 1	08/03/10 12/06/10 02/07/11 02/14/11 02/16/11 02/23/11 03/09/11 03/15/11 04/02/11 04/07/11 05/16/11 05/19/11 06/07/11 06/15/11 06/15/11 06/20/11 06/24/11	Seg 7, Telecom Segment 8 Segment 8 Segment 7 Segment 8 Segment 8 Segment 5 Whirlwind Segment 4 Segment 8 Segment 8 Segment 8 Segment 4 Segment 8 Segment 5 San Gabriel CY Segment 8
	Level 2	03/05/11 03/15/11	Segment 8 Segment 5
	Level 3		

Description	Type ¹	Date	Location	
Nesting: Buffer encroachment, unauthorized nest removal, inadequate notifications,	CPUC	06/02/10 06/04/10 01/26/11	Antelope Antelope Vincent	
	Level 0			
	Level 1	03/24/10 05/12/10 05/13/10 06/24/20 07/06/10 01/28/11 02/23/11	Vincent Vincent Vincent Yard 28 Yard 28 Segment 5 10 Telecom	
	Level 2	06/17/10 06/22/10 03/29/11 04/16/11 05/09/11 06/02/11 06/17/11 06/21/11	Vincent Yard 28 Segment 8 Segment 8 Racetrack CY Segment 5 Segment 5 Segment 10	
	Level 3	04/29/11	Segment 8	
	Biological Resource Endangerment: Foundation holes not covered @ the end of the day, micro-trash, improper bird netting	CPUC		
		Level 0		

Description	Type ¹	Date	Location
installation/gaps in netting, road improvement in tortoise habitat, tortoise gates left open/gaps in fence	Level 1	10/11/10	Vincent
		10/12/10	Vincent
		10/13/10	Racetrack CY
		11/05/10	Racetrack CY
		01/09/11	Segment 8
		01/12/11	Segment 5
		02/02/11	Segment 8
		02/08/11	Segment 8
		02/09/11	Whirlwind
		02/12/11	Whirlwind
		02/16/11	Rancho Vista MY
		02/14/11	Whirlwind
		02/15/11	Whirlwind
		02/15/11	Segment 5
		03/08/11	Rodeo
		03/10/11	Rodeo
		03/18/11	Segment 4
		03/23/11	Material Yard 28
		04/01/11	Segment 8
		03/29/11	Vincent N MY
		03/29/11	Material Yard 28
		03/31/11	Material Yard 28
		04/01/11	Segment 5
		04/06/11	Segment 4
		04/11/11	Whirlwind
		04/18/11	Racetrack CY
		04/27/11(3)	Vincent N MY
		04/30/11	Vincent S MY
		05/03/11	Segment 4
		05/06/11	Whirlwind
		05/07/11	Vincent N MY
		05/18/11	Material Yard 28
		05/20/11	Racetrack CY
		05/21/11	Vincent N MY
		05/25/11	Racetrack CY
		05/31/11	Segment 5
		06/01/11	Vincent S MY
		06/03/11	Segment 4
		06/04/11	Vincent N MY
		06/07/11	Vincent S MY
		06/08/11	Racetrack CY
06/08/11	Vincent S MY		
06/08/11	Vincent N MY		
06/13/11	Segment 5		
06/14/11	Whirlwind		
06/16/11	Segment 7		
06/20/11	Segment 7		
06/21/11	Racetrack CY		
06/23/11	Racetrack CY		
06/28/11	Vincent N MY		
	Level 2	03/08/11	Whirlwind
		06/07/11	Whirlwind
		06/09/11	Segment 10
	Level 3	05/31/11	Vincent S MY

Description	Type ¹	Date	Location
Cultural/Paleontological Resources: Site damage, no monitor present, inadequate notification, unauthorized artifact relocation,	CPUC	05/10/10	Segment 2
	Level 0	12/01/10 12/02/10 12/03/10 12/07/10 12/10/10 02/02/10	Segment 8 Segment 8 Vincent Segment 8 Seg 7/8, 66 kV Segment 8 Whirlwind 03/30/11
	Level 1	09/24/10 02/01/11 03/22/11	Segment 5 Whirlwind Segment 4
	Level 2		
	Level 3		
Hydrological Resources: Inadequate BMPs, jurisdictional drainage encroachment, track-out	CPUC	05/12/11	Segment 8
	Level 0		
	Level 1	09/09/10 01/31/11 02/01/11 02/07/11 02/10/11 02/10/11 02/11/11 02/17/11 02/23/11 03/01/11 03/01/11 03/01/11 03/08/11 03/09/11 03/22/11(2) 03/23/11 03/25/11 04/06/11 04/07/11 04/07/11 04/13/11 04/14/11 04/05/11 04/18/11 04/20/11 04/26/11 05/02/11 05/03/11 05/04/11 05/12/11 05/09/11 06/09/11 06/14/11 06/24/11	Mesa Yard Segment 8 Segment 8 Mira Loma CY Vincent 66 kV Racetrack CY Segment 5 Segments 6 & 11 Segment 4 Segment 4 Segment 4 Racetrack Segment 5 Segment 8 Segment 8 Segment 4 Segment 8 Segment 8 Segment 7 Segment 8 Segment 8 Racetrack CY Mira Loma CY Segment 5 Segment 7 Segment 8 Segment 8 Segment 8 Racetrack CY Rodeo CY Segment 8 Rio Hondo Yard
	Level 2	04/21/11	Segment 8
	Level 3		

Description	Type ¹	Date	Location
Fuel/Hazardous Materials: Spills, no/inadequate secondary containment and labeling, drilling polymer disposed onsite	CPUC	05/28/10	Windhub
	Level 0		
	Level 1	12/10/10 02/03/11 02/09/11 03/07/11 06/10/11	Racetrack CY Segment 7 Mira Loma CY Whirlwind Segment 4
	Level 2		
	Level 3		
	Public/Worker Safety: No monitoring at contaminated sites, traffic control not in compliance with TMP, no guard poles in place at roadways,	CPUC	
Level 0		12/15/10 12/28/10	Seg 7/8, 66 kV Seg 7/8, 66 kV
Level 1			
Level 2		01/20/11	Segment 7
Level 3			
Air Quality: Fugitive dust, non-CA licensed equipment, dust generation from speeding, soil piles, exceeding idling time	CPUC	05/12/10 05/04/11	Antelope Whirlwind
	Level 0		
	Level 1	10/18-22/10 02/02/11 02/09/11 02/09/11 02/10/11 02/11/11 02/19/11 03/03/11 03/07/11 03/14/11 03/15/11 03/28/11 03/28/11 04/13/11 04/22/11 04/26/11 05/02/11 05/09/11 06/07/11	Segment 5 Segment 8 Segment 8 Segment 8 Whirlwind Whirlwind Whirlwind Vincent N. Yard Whirlwind Whirlwind Whirlwind Segment 8 Whirlwind Segment 5 Segment 4 MY 75 Segment 5 Whirlwind Racetrack CY
	Level 2		
	Level 3		

1. Incident Type Definitions

CPUC: Incident document by CPUC EM.

Level 0: Unanticipated Discovery; documented by SCE Monitors.

Level 1: Minor; documented by SCE Monitors.

Level 2: Moderate; documented by SCE Monitors.

Level 3: Significant; documented by SCE Monitors.

TABLE 5
CPUC NON-COMPLIANCE REPORTS & PROJECT MEMORANDA
(Updated 07/19/11)

Type	Date	Location	Description
NON-COMPLIANCE REPORTS & PROJECT MEMORANDA, SEGMENTS 1-3			
<i>For CPUC Non-Compliance Reports & Project Memoranda activity on Segments 1-3 prior to 2010, please see Table 4 in Weekly Reports 106-107.</i>			
NON-COMPLIANCE REPORTS & PROJECT MEMORANDA, SEGMENTS 1-11 (January 2010 thru the present)			
CPUC Non-Compliance Reports (NCR): None Issued to Date			
NCR	Issued 02/24/11 Withdrawn 03/24/11	Project Wide	No notification of wildlife entrapment/mortality from bird deterrent netting.
CPUC Project Memoranda (PM)			
PM	04/27/10	Segment 3A	Delivery of equipment to Tower 43 within an ESA without monitors present.
PM	06/23/10	Segment 8 West CY	Vegetation clearing without preconstruction biological or clearance surveys within TRTP right-of-way.
PM	02/16/11	Project Wide	No notification provided on 10 separate Level 0 incidences.
PM	02/16/11	Segment 7	Construction crews entered area prior to sweep being field validated by CPUC EM.

PROJECT PHOTOGRAPHS



Figure 1: Bird netting covering capacitors in the Windhub Substation, Segments 1-3.



Figure 2: Damaged silt fencing surrounding Segment 1 Tower, near Elizabeth Lake Road.



Figure 3: H&M wire crew installing travelers on Tower 49 in preparation for wire stringing, Segment 4.



Figure 4: H&H grading crane pad site where cultural resource monitors were present, Segment 5.



Figure 5: Pacific Legacy archaeologist digging test pit at site along an access road, Segment 4.



Figure 6: Segment 10 Towers erected in new TRTP right-of-way, Kern County.



Figure 7: SCE crews work on a newly installed lightweight steel pole, Segment 7 66 kV.



Figure 8: DCX installs a head wall, Segment 8, Phase 1.



Figure 9: Crews string a shoofly pole at the I-605 shoofly, Segment 8 Phase 4.



Figure 10: Sound monitoring equipment adjacent to a least Bell's vireo nest on the San Gabriel River, Segment 7.