



# **Aspen** *Environmental Group*

## **PROJECT MEMORANDUM SDG&E – MIGUEL-MISSION 230 kV #2 PROJECT**

**To:** Jensen Uchida, CPUC  
**From:** Vida Strong, Aspen Project Manager  
**Date:** August 3, 2005  
**Subject:** Weekly Report #49: July 24 – July 30, 2005.  
**CPUC Environmental Monitor (EM):** Christopher Meyer

### **FANITA JUNCTION TO MIGUEL 138/69 kV ACTIVITIES, NTP #1 AND #2**

#### **Summary of Activity:**

The 138 kV work on the segment has been completed and the PAR crews have demobilized from the project. Clean up and final restoration, including Storm Water Pollution Prevention (SWPPP) issues, will continue in the areas covered by Notices to Proceed (NTP) #1 and #2.

#### **Environmental Compliance:**

1. Several sites that were restored earlier in the project have revegetated. SDG&E has determined that revegetation of remaining sites will have to wait until the next growing season for the plants to get established prior to summer.

### **MISSION TO MIGUEL SUBSTATION 230 kV ACTIVITIES, NTPS #3 AND #4**

#### **Summary of Activity:**

The CPUC EM conducted site visits on July 25<sup>th</sup> and 26<sup>th</sup> to review the construction and SWPPP issues related to installation of the permanent 230 kV system. Construction activities were limited to dropping line on the 230 kV portion of the project during the site visit.

#### **PERMANENT 230 kV INSTALLATION**

NTP #3 was issued to address 230 kV work on Marine Corps Air Station Miramar prior to the NTP for all 230 kV work to address the expiration of a permit with the Navy. NTP #4 addressed the permanent upgrading of the 230 kV transmission system between the Miguel and Mission Substations. Construction of the permanent 230 kV system was delayed due to ISO restrictions on line outages and restarted on July 18<sup>th</sup>.

1. Wilson Construction returned to the project and started dropping existing conductor and dismantling towers that will be replaced by steel poles. Crews worked on the south side of Interstate 8, in the avocado orchard, during the subject week (see Figure 1). The crew dismantled the top of the lattice tower during the site visit.
2. Wilson crews removed lattice towers that will be replaced by steel poles at Towers Sites 15, 17 and 19 (see Figure 2).
3. The Tri-State Drilling crew returned to the project on Monday, July 25, 2005 to start excavating the foundations for the new steel poles (see Figure 3). The crew completed the excavations at Tower Sites 15, 17, and 19 during the subject week and the foundation at Tower 15 was poured.

## TEMPORARY 230 kV INSTALLATION

NTP #4 also addressed the installation of the 15-mile temporary 230 kV line from Miguel to Los Coches Substations. The temporary 230 kV system has been completed and the temporary line was energized on June 1<sup>st</sup>.

### **Environmental Compliance:**

The Essex EI was on-site with the crews and worked ahead with the foreman to identify sensitive areas. A water truck was used to keep dust down on the access roads during the site visit, as well as for safety in case of fire.

### **NOTICES TO PROCEED (NTP):**

NTPs #1 and #2 have been issued by CPUC for access road upgrade/construction and 138/69 kV tower installation along the Fanita Junction to Los Coches and Los Coches to Miguel segments. NTP #3 to address the 230 kV construction work on Miramar Naval Air Station was issued by CPUC November 16<sup>th</sup>. NTP #4 for upgrading of the 230 kV transmission system between the Miguel and Mission Substations, and installation of the 15-mile temporary 230 kV line from Miguel to Los Coches Substations was issued by CPUC on December 20<sup>th</sup>.

### **VARIANCE REQUESTS:**

SDG&E submitted a variance request for working prior to 7:00 a.m. to take advantage of an ISO outage on Saturday, July 30<sup>th</sup>, that had been shortened due to the recent heat wave in southern California. The variance was not necessary, as the work is allowed under Variance Request 15, with prior approval from the Aspen/CPUC Lead EM. However, the ISO outage never occurred and no work was conducted.

SDG&E also requested to work on Sunday, July 31 to take advantage of another ISO outage. This work was approved by the CPUC Lead EM and work was conducted between 9:00 a.m. and 2:00 p.m. on Sunday.

**TABLE 1**  
**VARIANCE REQUEST STATUS**  
(Updated 08/03/05)

Variance Request #	Date Submitted	Description	Status	CPUC Approval Date
1	07/07/04	Use of five storage and staging areas on the Los Coches to Fanita Junction Section for the duration of the project.	Completed	07/23/04
2	08/10/04	Clearing of coastal sage scrub habitat before September 1 <sup>st</sup> on the Miguel to Fanita Junction section during the 2003/2004 nesting season.	Completed	08/13/04
3	09/01/04	Grading and clearing in quino checkerspot butterfly habitat after October 15 <sup>th</sup> .	Completed	09/14/04
4	09/06/04	Allow work on Saturdays near recreational facilities.	Completed	09/14/04
5	09/27/04	Use of six storage and staging areas on the Los Coches to Fanita Junction Section for the duration of the project.	Completed	10/06/04
6	10/20/04	Work on Sunday, October 31 <sup>st</sup> at Tower Site 925 to comply with a Cal ISO outage schedule.	Completed	10/26/04
7	01/13/05	Reconfiguration of approved stringing/snubbing sites at Pole Sites 10 and 961.	Completed	01/17/05
8	02/03/05	Work after 7pm, February 8 <sup>th</sup> at Pole 1210 to complete the concrete pour at the wet-hole.	Completed	02/04/05
9	02/16/05	Perform construction activities on Sunday, February 20 <sup>th</sup> at Pole Site 493.	Completed	02/17/05
10	03/10/05	Clearing of coastal sage scrub habitat after March 1 <sup>st</sup> on the project during the 2004/2005 nesting season.	Completed	3/22/05
11	03/14/05	Work after 7pm at Pole 411 to complete the concrete pour at the wet-hole.	Completed	03/16/05
12	03/14/05	Work on Sunday, March 20 <sup>th</sup> to string cable at eight towers to comply with a Cal ISO outage schedule. Modification added for line work north of Los Coches Substation.	Completed	03/17/05
13	03/28/05	Work on Cesar Chavez holiday, Thursday March 31 <sup>st</sup> .	Not Required	N/A
14	03/29/05	Work on Sunday, April 3 <sup>rd</sup> and Sunday, April 10 <sup>th</sup> to string cable to comply with Caltrans/ Highway Patrol lane closure requirements.	Completed	3/30/05
15	04/15/05	Programmatic variance to work on outside the approved construction schedule with prior approval from the CPUC EM.	Completed	4/19/05
16	5/05/05	Work on Sunday, May 8 <sup>th</sup> to catch up on transmission line work..	Completed	5/05/05
17	5/09/05	Parking of a crane truck in the vegetation approximately 500 feet southwest of Pole Site 10.	Completed	5/10/05
18	05/11/05	Work on Sunday, May 15 <sup>th</sup> to catch up on transmission line work.	Completed	5/12/05
19	05/20/05 MOD- 5/27/05	Waiver from the 30 day noticing period prior to energizing the temporary 230 kV line as required by Mitigation Measure PS-2a.	Request Rescinded 6/8/05	N/A
20	05/26/05	Work on Sunday, May 29 <sup>th</sup> , to stay on schedule for energizing the line.	Completed	5/31/05

**UPCOMING ITEMS:** None

**AGENCY PERSONNEL CONTACTS:** None

**TEMPORARY EXTRA WORK SPACE REQUESTS:**

Table 2 presents the Temporary Extra Work Space (TEWS) Requests processed to date.

**TABLE 2**  
**TEWS TRACKING**  
(Updated 08/03/05)

Number	Segment	Date Received	Description	Status	Approval Date <sup>1</sup>
*	Los Coches to Miguel	07/06/04	14000 Block of Willow Road, San Diego County	Approved from 7/08 to 9/08	See Variance Request #1
*	Los Coches to Miguel	07/06/04	Vista de Montemar ½ mile north of La Cresta Road, San Diego County	Approved from 7/08 to 9/08	See Variance Request #1
*	Los Coches to Miguel	07/06/04	Vista de Montemar ½ mile north of La Cresta Road, San Diego County	Approved from 7/08 to 9/08	See Variance Request #1
1	Los Coches to Miguel	07/24/04	Vista de Montemar ½ mile north of La Cresta Road, San Diego County	Approved from 7/26 to 9/26	See Variance Request #2
2	Los Coches to Miguel	08/14/04	1600 Block Sweeney Court, San Diego County	Approved from 08/16 to 10/16	See Variance Request #2
3	Los Coches to Miguel	08/14/04	2300 Willow Glen Drive, San Diego County	Approved from 08/16 to 10/16	See Variance Request #2
4	Los Coches to Miguel	08/14/04	South of terminus of Camino Monte Sombra, San Diego County	Approved from 08/16 to 10/16	See Variance Request #2
5	Los Coches to Miguel	08/14/04	Southeast of 2600 block Pence Drive, San Diego County	Approved from 08/16 to 10/16	See Variance Request #2
6	Los Coches to Miguel	08/26/04	North side of Singing Vista Way, San Diego County	Approved from 08/27 to 10/27	See Variance Request #2
7	Los Coches to Miguel	02/11/05	Southwest of Pence Road, San Diego County	Approved from 02/16 to 04/16	02/16/05
8	Los Coches to Miguel	03/11/05	Helicopter fly pad for 138 kV installation, Padre Water District	Approved from 03/16 to 05/16; Extended from 07/18 to 09/18	07/18/05
9	Mission to Fanita	03/18/05	Helicopter fly pad for 138 kV installation, Padre Water District	Approved from 03/21 to 05/21	03/21/05
10	Los Coches to Miguel	03/29/05	PAR staging and show <sup>up</sup> yard on Jamacha Road.	Approved from 03/29 to 05/29	03/29/05
11	Los Coches to Miguel	04/29/05	Placement of two cranes to create a guard structure south of Hwy. 94.	Approved from 04/29 to 06/29	04/29/05

<sup>1</sup>For TEWS requests, Approval Date reflects EM approval date. TEWS approvals valid for 60 days only.

\*TEWS submitted as a contingency while Variance Request #1 was under review.

## Photographs



**Figure 1** – The Wilson crew worked south of Interstate 8, dismantling the top of the existing lattice tower.



**Figure 2** – Wilson Construction has dismantled several towers in preparation for drilling.





**Figure 3** – Tri-State Drilling worked at Steel Pole 581 excavating the foundation.