



# **Aspen** Environmental Group

## **PROJECT MEMORANDUM**

### **SDG&E – MIGUEL-MISSION 230 kV #2 PROJECT**

**To:** Jensen Uchida, CPUC

**From:** Vida Strong, Aspen Project Manager

**Date:** November 23, 2005

**Subject:** Weekly Report #64: November 13 – November 19, 2005.

**CPUC Environmental Monitor (EM):** Christopher Meyer

## **FANITA JUNCTION TO MIGUEL 138/69 kV ACTIVITIES, NTP #1 AND #2**

### **Summary of Activity:**

The 138 kV work on the segment has been completed and the PAR crews have demobilized from the project. Clean-up and final restoration, including Storm Water Pollution Prevention (SWPPP) and Best Management Practices (BMPs) issues, will continue in the areas covered by Notices to Proceed (NTP) #1 and #2.

### **Environmental Compliance:**

1. Several sites that were restored earlier in the project have revegetated. SDG&E determined that revegetation of remaining sites would have to wait until the next growing season for the plants to get established prior to summer. Plans are underway to plant prior to the onset of the winter rains. SDG&E is currently trying to secure a contractor for this purpose.

## **MISSION TO MIGUEL SUBSTATION 230 kV ACTIVITIES, NTPS #3 AND #4**

### **Summary of Activity:**

The CPUC EM conducted a site visit on November 15<sup>th</sup> and 16<sup>th</sup> to review the construction and SWPPP issues related to installation of the permanent 230 kV system and the activities related to the Otay Mesa Power Purchase Agreement Project (OMPPA) that are covered under NTP #4 of the Miguel-Mission 230 kV #2 Project. CPUC EM Jenny Slaughter accompanied Christopher Meyer during the site visit.

## **PERMANENT 230 kV INSTALLATION**

NTP #3 was issued to address 230 kV work on Marine Corps Air Station Miramar prior to the NTP for all 230 kV work to address the expiration of a permit with the Navy. NTP #4 addressed the permanent upgrading of the 230 kV transmission system between the Miguel and Mission Substations. Construction of the permanent 230 kV system was delayed due to ISO restrictions on line outages and restarted on July 18<sup>th</sup>. Work observed during the site visit, included the following:

1. Wilson completed the stringing of conductor west across La Cresta during the site visit and were working to obtain the correct sag in the line (see Figure 1). The work was restricted to the previously disturbed areas and an SDG&E/Essex Environmental Inspector (EI) was on-site during the operation. The west end of the sagging operation was located off Camino Monte Sombra (see Figure 2). The crew at the west end needed to extend the pad for the Caterpillar bulldozer and remove a section of silt fencing. This expansion was within the approved area of disturbance and did not involve the removal of any vegetation. The crew will replace the removed silt fencing and maintain the other BMPs at the location before leaving the site. One area of fiber rolls below the work area needs maintenance (see Figure 3).

## TEMPORARY 230 kV INSTALLATION

NTP #4 also addressed the installation of the 15-mile temporary 230 kV line from Miguel to Los Coches Substations. The temporary 230 kV system has been completed and the temporary line was energized on June 1<sup>st</sup>.

### **Environmental Compliance:**

1. SDG&E has been maintaining BMPs on the tower pads and dirt tracked onto public streets is cleaned up at the end of each day.
2. SDG&E brought on a special crew to place, maintain, and improve BMPs on the project to prepare for the official start of the rainy season and to maintain BMPs now that it has started. The CPUC EM reviewed BMPs on the right-of-way and noted that most pads are ready for winter rains. The CPUC EM informed SDG&E that the installation of fiber rolls with thick wooden stakes breaks the nylon mesh that holds the roll together and allows the roll to float when hit with flowing water. Many of the fiber rolls from the previous winter show signs of water passing under the rolls (erosion under the rolls). A properly installed fiber roll will stay firmly attached to the ground and any failure will occur with materials flowing over the roll. It should not be possible to lift the fiber roll at any point along the run if properly installed. If chronic failure of properly installed fiber rolls is observed, another BMP may be more appropriate. During the inspection of BMPs on the site visit, the CPUC EM noted that many fiber rolls needed to be properly secured to the ground. SDG&E is currently reviewing the issue internally with the SDG&E division responsible for installing and maintaining BMPs on the SDG&E right-of-way. The Testing Engineers inspector has prepared a punch-list with BMP issues that still need to be addressed. Many of the access roads maintained by SDG&E crews not related to the project were graded dry and have been subsequently compacted to minimize erosion during use by the project.

### **NOTICES TO PROCEED (NTP):**

NTPs #1 and #2 have been issued by CPUC for access road upgrade/construction and 138/69 kV tower installation along the Fanita Junction to Los Coches and Los Coches to Miguel segments. NTP #3 to address the 230 kV construction work on Miramar Naval Air Station was issued by CPUC November 16<sup>th</sup>. NTP #4 for upgrading of the 230 kV transmission system between the Miguel and Mission Substations, and installation of the 15-mile temporary 230 kV line from Miguel to Los Coches Substations was issued by CPUC on December 20<sup>th</sup>. On September 2, CPUC issued NTP #4 – Revised reflecting the inclusion of the Otay Mesa Power Purchase Agreement (OMPPA) Project and use of certain variance requests during construction where the OMPPA Project parallels the Miguel-Mission Project from the Miguel Substation to Fanita Junction.

### **VARIANCE REQUESTS:**

No Variance Requests were submitted for review during the subject week. Table 1 presents the Variance Requests reviewed to date.

**TABLE 1**  
**VARIANCE REQUEST STATUS**  
(Updated 11/23/05)

Variance Request #	Date Submitted	Description	Status	CPUC Approval Date
1	07/07/04	Use of five storage and staging areas on the Los Coches to Fanita Junction Section for the duration of the project.	Completed	07/23/04
2	08/10/04	Clearing of coastal sage scrub habitat before September 1 <sup>st</sup> on the Miguel to Fanita Junction section during the 2003/2004 nesting season.	Completed	08/13/04
3	09/01/04	Grading and clearing in quino checkerspot butterfly habitat after October 15 <sup>th</sup> .	Completed	09/14/04
4	09/06/04	Allow work on Saturdays near recreational facilities.	Completed	09/14/04
5	09/27/04	Use of six storage and staging areas on the Los Coches to Fanita Junction Section for the duration of the project.	Completed	10/06/04
6	10/20/04	Work on Sunday, October 31 <sup>st</sup> at Tower Site 925 to comply with a Cal ISO outage schedule.	Completed	10/26/04
7	01/13/05	Reconfiguration of approved stringing/snubbing sites at Pole Sites 10 and 961.	Completed	01/17/05
8	02/03/05	Work after 7pm, February 8 <sup>th</sup> at Pole 1210 to complete the concrete pour at the wet-hole.	Completed	02/04/05
9	02/16/05	Perform construction activities on Sunday, February 20 <sup>th</sup> at Pole Site 493.	Completed	02/17/05
10	03/10/05	Clearing of coastal sage scrub habitat after March 1 <sup>st</sup> on the project during the 2004/2005 nesting season.	Completed	3/22/05
11	03/14/05	Work after 7pm at Pole 411 to complete the concrete pour at the wet-hole.	Completed	03/16/05
12	03/14/05	Work on Sunday, March 20 <sup>th</sup> to string cable at eight towers to comply with a Cal ISO outage schedule. Modification added for line work north of Los Coches Substation.	Completed	03/17/05
13	03/28/05	Work on Cesar Chavez holiday, Thursday March 31 <sup>st</sup> .	Not Required	N/A
14	03/29/05	Work on Sunday, April 3 <sup>rd</sup> and Sunday, April 10 <sup>th</sup> to string cable to comply with Caltrans/ Highway Patrol lane closure requirements.	Completed	3/30/05
15	04/15/05	Programmatic variance to work on outside the approved construction schedule with prior approval from the CPUC EM.	Completed	4/19/05
16	5/05/05	Work on Sunday, May 8 <sup>th</sup> to catch up on transmission line work..	Completed	5/05/05
17	5/09/05	Parking of a crane truck in the vegetation approximately 500 feet southwest of Pole Site 10.	Completed	5/10/05
18	05/11/05	Work on Sunday, May 15 <sup>th</sup> to catch up on transmission line work..	Completed	5/12/05
19	05/20/05 MOD- 5/27/05	Waiver from the 30-day noticing period prior to energizing the temporary 230 kV line as required by Mitigation Measure PS-2a.	Request Rescinded 6/8/05	N/A
20	05/26/05	Work on Sunday, May 29 <sup>th</sup> to stay on schedule for energizing the line.	Completed	5/31/05
21	09/08/05	Work on Sunday, September 18 <sup>th</sup> to stay on schedule for energizing the line.	Completed	09/15/05
22	10/04/05	Four stringing sites for permanent 230 kV construction.	Completed	10/05/05

**UPCOMING ITEMS:** OMPPA tower work is scheduled to commence in January 2006.

**AGENCY PERSONNEL CONTACTS:** None

**TEMPORARY EXTRA WORK SPACE REQUESTS:**

Table 2 presents the Temporary Extra Work Space (TEWS) Requests processed to date.

**TABLE 2**  
**TEWS TRACKING**  
(Updated 11/23/05)

Number	Segment	Date Received	Description	Status	Approval Date <sup>1</sup>
*	Los Coches to Miguel	07/06/04	14000 Block of Willow Road, San Diego County	Approved from 7/08 to 9/08	See Variance Request #1
*	Los Coches to Miguel	07/06/04	Vista de Montemar ½ mile north of La Cresta Road, San Diego County	Approved from 7/08 to 9/08	See Variance Request #1
*	Los Coches to Miguel	07/06/04	Vista de Montemar ½ mile north of La Cresta Road, San Diego County	Approved from 7/08 to 9/08	See Variance Request #1
1	Los Coches to Miguel	07/24/04	Vista de Montemar ½ mile north of La Cresta Road, San Diego County	Approved from 7/26 to 9/26	See Variance Request #2
2	Los Coches to Miguel	08/14/04	1600 Block Sweeney Court, San Diego County	Approved from 08/16 to 10/16	See Variance Request #2
3	Los Coches to Miguel	08/14/04	2300 Willow Glen Drive, San Diego County	Approved from 08/16 to 10/16	See Variance Request #2
4	Los Coches to Miguel	08/14/04	South of terminus of Camino Monte Sombra, San Diego County	Approved from 08/16 to 10/16	See Variance Request #2
5	Los Coches to Miguel	08/14/04	Southeast of 2600 block Pence Drive, San Diego County	Approved from 08/16 to 10/16	See Variance Request #2
6	Los Coches to Miguel	08/26/04	North side of Singing Vista Way, San Diego County	Approved from 08/27 to 10/27	See Variance Request #2
7	Los Coches to Miguel	02/11/05	Southwest of Pence Road, San Diego County	Approved from 02/16 to 04/16	02/16/05
8	Los Coches to Miguel	03/11/05	Helicopter fly pad for 138 kV installation, Padre Water District	Approved from 03/16 to 05/16; Extended from 07/18 to 09/18	07/18/05
9	Mission to Fanita	03/18/05	Helicopter fly pad for 138 kV installation, Padre Water District	Approved from 03/21 to 05/21	03/21/05
10	Los Coches to Miguel	03/29/05	PAR staging and show-up yard on Jamacha Road.	Approved from 03/29 to 05/29	03/29/05
11	Los Coches to Miguel	04/29/05	Placement of two cranes to create a guard structure south of Hwy. 94.	Approved from 04/29 to 06/29	04/29/05

<sup>1</sup>For TEWS requests, Approval Date reflects EM approval date. TEWS approvals valid for 60 days only.

\*TEWS submitted as a contingency while Variance Request #1 was under review.

## Photographs



**Figure 1** – The reel trucks were staged in the approved stringing site east of La Cresta during the sagging of the strung conductor.



**Figure 2** – A second crew was set up off Camino Monte Sombra during the stringing and sagging operation.





**Figure 3** – The fiber rolls below the pad off Camino Monte Sombra need maintenance and improvement. Note the gaps under the fiber rolls.