

Quarterly Compliance Report

Quarter 1 2025



Table of Contents

1.0	INTRODUCTION	2
2.0	CONSTRUCTION SUMMARY	2
2.1	CONSTRUCTION STATUS.....	2
2.2	PROJECT MODIFICATIONS AND APPROVALS	3
3.0	ENVIRONMENTAL COMPLIANCE SUMMARY	4
3.1	AESTHETICS.....	4
3.2	AIR RESOURCES	5
3.3	BIOLOGICAL RESOURCES COMPLIANCE SUMMARY	5
3.4	CULTURAL, NATIVE AMERICAN AND PALEONTOLOGICAL RESOURCES	6
3.4.1	Cultural Resources and Native American Monitoring	6
3.4.2	Paleontological Resources	6
3.5	FIRE PREVENTION AND PROTECTION	7
3.6	GEOLOGY AND SOILS.....	7
3.7	HAZARDOUS MATERIALS.....	7
3.8	STORMWATER POLLUTION PREVENTION PLAN (SWPPP).....	7
3.9	TRAFFIC AND TRANSPORTATION	8
4.0	MMCRP COMPLIANCE.....	8
5.0	WORKER ENVIRONMENTAL AWARENESS PROGRAM.....	8

TABLES

Table 1 – Construction Status

Table 2 – NTP and MPR Schedule

ATTACHMENTS

Attachment 1 – Photograph Log

Attachment 2 – WEAP Sign-In Sheets

1.0 INTRODUCTION

In accordance with the Mitigation Monitoring, Compliance, and Reporting Program (MMCRP), for the Round Mountain 500 kilovolt (kV) Dynamic Reactive Support Project (Fern Road Substation or Project), this Quarterly Compliance Report provides an overview of the construction progress and implementation of Applicant Proposed Measures (APM) and Mitigation Measures (MM), as well as details regarding compliance-related activities conducted by LS Power Grid California, LLC (LSPGC) on the Project during the 1st Quarter of 2025 (January 2025 - March 2025).

To date, LSPGC construction activities have been authorized by the California Public Utilities Commission (CPUC) under Notice to Proceed No. 1 (NTP-1), Minor Project Refinement No. 1 (MPR-1), MPR-2, MPR-3, MPR-4, and MPR-5. The approval of NTP-1 authorized construction of the new Fern Road Substation, including the installation of two static synchronous compensator (STATCOM) enclosures, three 500 kV voltage transformers, and various 97.5 kV and 500 kV gas-insulated switchgear. The NTP-1 approval also includes the connection of the Fern Road Substation to Pacific Gas & Electric Company's (PG&E's) two existing Round Mountain – Table Mountain #1 and #2 500 kV overhead transmission lines, modifications to accommodate integration of the transmission lines into the Fern Road Substation, the development of one new permanent substation access road, the construction of chain link and barbed wire security fencing, and installation of temporary wildlife-friendly cattle exclusion fencing.

2.0 CONSTRUCTION SUMMARY

The following activities were performed during the reporting period:

- Installation of racks in GIS control building
- Foundation form building around GIS building foundation
- Conduit trenching and backfilling
- Pier foundation drilling
- Excavation of PGE microwave tower foundation pit
- Aerial water tank filling
- Track-out cleanup
- Silt fence repair
- Dust control
- General housekeeping

Photos of construction activities are included in **Attachment 1, Photo Log**.

2.1 CONSTRUCTION STATUS

During ongoing construction of Project components, LSPGC will implement all applicable APMs and MMs as identified in the Project's MMCRP. The summary of remaining construction activities is included in **Table 1, Construction Status**.

Table 1: Construction Status

Project Activity	Approximate Duration (months) ¹	Anticipated Start Date ²	Approximate Percent Complete
Site Development (includes survey, road work, site and staging yard preparation)	4	April 2024	100
Below-Grade Construction	7	June 2024	55
Above-Grade Construction and Equipment Installation	9	October 2024	45
Commissioning and Testing	5	<i>August 2025</i>	0
¹ Duration is not necessarily continuous.			
² Dates in <i>italics</i> are anticipated dates for activities that have not yet begun.			

2.2 PROJECT MODIFICATIONS AND APPROVALS

Please see **Table 2**, *NTP and MPR Schedule*, for a summary of approved and pending NTPs and MPRs.

Table 2: NTP and MPR Schedule

NTP / MPR	Description	Submittal Date ¹	Requested / Actual Approval Date
NTP-1	NTP-1 approval permitted the construction of the new Fern Road Substation that will include two static synchronous compensator (STATCOM) enclosures, three 500 kV voltage transformers, various 97.5 kV and 500 kV gas-insulated switchgear, and ancillary components.	Submitted January 12, 2024 Resubmitted January 23, 2024	Approved January 25, 2024
MPR-1	MPR-1 authorized the use of equipment components that contain a reflective finish that are not commercially available in a neutral gray color for construction of the Fern Road Substation.	Submitted January 23, 2024	Approved January 25, 2024
MPR-2	MPR-2 allowed additional tree clearing in an area contiguous with the anticipated Fern Road Substation for compliance with California Public Utilities Code 8386 and LSPGC's Wildfire Mitigation Plan.	Submitted February 6, 2024	Approved February 15, 2024

NTP / MPR	Description	Submittal Date ¹	Requested / Actual Approval Date
MPR-3	MPR-3 authorized the expansion of the existing staging area approved in NTP-1, a new materials storage area, and the utilization of a portion of the previously approved MPR-2 area for materials storage.	Submitted June 27, 2024	Approved July 5, 2024
MPR-4	MPR-4 permitted the off-haul of surplus soil from Project excavations to be provided to a private property owner located directly adjacent to the Project site.	Submitted September 3, 2024	Approved September 27, 2024 ¹
MPR-5	MPR-5 authorized the installation of an approximately 1,650-foot-long underground fiber optic telecommunications line along the southern edge of the existing Fern Road Substation access road to provide service to both the LSPGC and PG&E transmission facilities. Additionally, MPR-5 allowed the replacement of one existing PG&E distribution pole on the east side of Fern Road. The portion of the scope of work requested under MPR-5 related to PG&E Facilities, which is not under CPUC jurisdiction, included the installation of an approximately 1,900-foot-long underground 12kV distribution line along the eastern edge of Fern Road and northern edge of the existing Fern Road Substation access road.	Submitted March 27, 2025	Approved April 14, 2025
¹ Approval is conditional upon inclusion of a signed statement by the homeowner agreeing to take responsibility for soil management in a manner compliant with rules set forth by the Shasta County Air Quality Management District.			

3.0 ENVIRONMENTAL COMPLIANCE SUMMARY

The Lead Environmental Inspector (LEI) completes a LEI Field Report for each inspection. These reports describe ongoing activities, environmental monitoring, and compliance observations. The LEI Field Reports will be made available to the CPUC upon request.

3.1 AESTHETICS

In compliance with APM AE-1, all active Project work areas were maintained in a clean and orderly state with general housekeeping documented in the weekly LEI Field Reports. Nighttime

and early morning work was avoided to the extent feasible throughout the quarterly reporting period. The CPUC was notified in advance of limited construction activities that took place outside of the typical hours of 7:00 AM to 7:00 PM to reduce schedule delays. Lighting for nighttime and early morning work was directed away from residences and utilized shields to prevent light spillover in compliance with APM AES-1. No compliance issues were documented during the reporting period.

3.2 AIR RESOURCES

Initial listing memorandums identifying certified tier specification and diesel particulate filter status specifications for all off-road diesel-powered equipment used during the first and second quarter construction activities were submitted to the CPUC as required by MM AQ-1 and the Project's Notice to Proceed Request (NTPR) approval letter dated January 25, 2024. All off-road diesel-powered equipment that was utilized for the Fern Road Substation met the United States Environmental Protection Agency (USEPA)-certified Tier 4 standards, the highest USEPA-certified tiered emission standards, with Level 3 diesel particulate filters. In accordance with MM AQ-1, a tracking tool for daily equipment use hours of all diesel-powered equipment was therefore not required.

Dust Control Plan measures were implemented to control fugitive dust and particulate emissions associated with Shasta County Air Quality Management District (SCAQMD) Standard Mitigation Measures (SMMs) in accordance with APM AQ-2. All Project activities were in compliance with this measure during the reporting period. Contractor staging occurred in approved areas within Project limits during the reporting period. Water trucks were utilized onsite as necessary to water down ongoing construction activity and stockpiled materials. Reduced speed limits were employed within the Project limits.

Additionally, measures were implemented throughout the reporting period to minimize greenhouse gas emissions from Project areas. Construction personnel were encouraged to carpool to Project areas, and construction equipment was maintained in accordance with manufacturing specifications throughout the reporting period.

3.3 BIOLOGICAL RESOURCES COMPLIANCE SUMMARY

In accordance with the Project's MMCRP, all Project activities were conducted in compliance with each biological resource measure during the reporting period. Vehicle speeds along access roads and on the Project site were limited to 15 miles per hour. Project personnel remained on established roads within the limits of disturbance as necessary to reduce potential for accidents and animal road mortality. All vehicles were cleaned prior to mobilization to the Project site to avoid the spread of noxious weeds and non-native invasive plant species. There were no compliance issues or concerns related to biological resources during the reporting period, and no special-status species were observed within active work areas.

In accordance with APM BIO-4 and APM BIO-5, construction during the migratory bird nesting season requires surveys to determine the presence or absence of nesting birds. If an active nest or raptor nest is identified, a suitable construction buffer will be implemented to ensure that the nesting activities are not substantially adversely affected. Pre-construction surveys for nesting

birds were performed during the Project's first quarter on February 5 and 6, 2024, in which no nests were observed. During the reporting period, there were no active nests identified onsite.

MM BIO-1 states that pre-construction surveys shall be conducted by a qualified biologist for the presence of roosting bats in trees to be removed or pruned. Pre-construction surveys for roosting bats were performed during the Project's first quarter on February 5 and 6, 2024, in which no roosting bats were identified. Therefore, no further action was required for this reporting period, as Project activities have continuously persisted and there was no tree or vegetation removal that took place.

Per APM BIO-9, pre-construction sweeps should occur within the Project work area for special-status wildlife and plants by a qualified biologist prior to initial vegetation clearance and ground-disturbing activities. Sweeps were conducted prior to initial tree removal activities and ground disturbance during the Project's first quarter. An additional biological sweep was conducted during the Project's second quarter in anticipation of tree removal and materials storage within the Project's approved MPR-3 work areas. Avoidance signage was posted where aquatic features intersect Project limits, with a five-foot buffer and signage maintained throughout the reporting period as required by APM BIO-10. There are no other sensitive biological areas within Project work areas.

3.4 CULTURAL, NATIVE AMERICAN AND PALEONTOLOGICAL RESOURCES

3.4.1 Cultural Resources and Native American Monitoring

Prior to construction, LSPGC engaged in tribal outreach to consult with the contact representative provided by the Native American Heritage Commission about mitigation procedures should cultural resources be encountered within the Project boundary; however, no response was received. The pre-construction Tribal consultation requirement was documented by LSPGC within the Project's Proponent Environmental Assessment (PEA) sent to the CPUC dated April 2022.

All Project activities were conducted in compliance with the measures defined in the Project's MMCRP relating to cultural and tribal resources during the reporting period. Proposed facilities and ground disturbing activities remained within the Project footprint and did not move outside of previously surveyed areas. No prehistoric nor ethnohistoric resources were recovered during the reporting period, thus, requirements for discovery of cultural resources defined within APM CUL-3 and APM CUL-4 were not triggered.

3.4.2 Paleontological Resources

In compliance with APM PALEO-1, a Paleontological Resources Monitoring and Mitigation Plan (PRMMP) has been prepared for the Project in which monitoring procedures, areas and types of earthwork that require monitoring, and methods for determining the significance of fossil discoveries were identified. As required by the PRMMP, excavations or grading at depths exceeding two feet below ground surface in sedimentary deposits of the Montgomery Creek Formation and the sedimentary portions of the Tuscan Formation shall be monitored by a Paleontological Monitor under the supervision of a Qualified Paleontologist. The duration and timing of paleontological monitoring is determined by the Qualified Paleontologist, and can be

modified based on results of monitoring. Paleontological monitoring and spot checking did not occur during this quarter's construction activities and no compliance incidents were noted during the reporting period.

3.5 FIRE PREVENTION AND PROTECTION

All Project activities were in compliance with the Construction Fire Prevention Plan (CFPP) during the reporting period. Construction personnel were observed to have appropriate personal protective equipment (PPE), and all Project vehicles were equipped with appropriate fire-suppression equipment. Vehicles were parked away from dry vegetation. Water tanks, fire extinguishers, and water trucks were available onsite for fire protection during construction during the reporting period.

All personnel carry a laminated card and hard hat sticker at all times that lists pertinent telephone numbers for reporting fires and immediate steps to take should a fire start in accordance with APM HAZ-4. All construction activities are coordinated with local law enforcement and fire protection agencies. In accordance with APM PS-1, emergency service providers have been notified of timing, location, and duration of construction activities. All construction crews and inspectors are provided with radio and cellular telephone access that is operational in all work areas and access routes to allow for immediate reporting of potential fires, and are trained in fire-safe actions, initial attack firefighting, and fire reporting. No compliance issues related to fires or fire prevention were recorded throughout the quarter.

3.6 GEOLOGY AND SOILS

Mitigation measures were implemented during construction activities to minimize potential impacts from geological hazards and disturbance to soils in accordance with APM GEO-1. Measures implemented throughout the reporting period included keeping vehicles and construction equipment within Project limits and approved construction work areas and avoiding construction in areas with saturated soils whenever practicable to reduce impacts to soil structure. No compliance issues were recorded during the reporting period.

3.7 HAZARDOUS MATERIALS

All Project activities were conducted in compliance with the Spill Prevention, Control, and Countermeasure Plan (SPCCP) and Hazardous Materials Management Plan (HMMP) over the course of construction during the quarter. No soils were suspected of contamination during the reporting period; therefore, the implementation of soil testing procedures was not required. All construction personnel maintained appropriate PPE when working with or around hazardous materials. An adequate number of spill kits was maintained onsite throughout the quarter. There were no hazardous releases that occurred during the reporting period.

3.8 STORMWATER POLLUTION PREVENTION PLAN (SWPPP)

In compliance with APM WQ-1, all Project activities were conducted in compliance with the Project's SWPPP during the reporting period. No groundwater was encountered over the course of the reporting period. Rain events took place January 2 – 4, February 1 – 6, February 13 – 14,

and March 1 – 3, March 13 – 19, and March 27 – 31 during the quarter with approximately 0.63 inch of rain recorded in January, approximately 10.73 inches of rain recorded in February, and approximately 4.87 inches of rain recorded in March. Best Management Practice (BMP) installation was completed in April 2024 during the Project’s second quarter prior to the start of ground disturbing activities onsite, and maintenance of BMPs occurred during the quarterly reporting period. Corrective actions continued to be implemented for Numeric Action Level (NAL) exceedances in turbidity and BMP deficiencies that were documented within SWPPP inspection forms due to the intensity of rainstorms throughout the reporting period. Ad hoc reports were submitted for each NAL exceedance, and it was confirmed with the SWPPP inspector that a formal amendment to the Project SWPPP would not be needed. BMP recommendations for implementation are in progress and include the addition of erosional controls to bare soil slopes, silt fence replacement, rock replacement for concentrated flow paths, and the addition of fiber rolls on exposed slopes at 10-foot intervals. No compliance issues were recorded.

A SWPPP change of information (COI) was filed in February 2024 following the approval of MPR-2. A second COI was filed in July 2024 for MPR-3, and a third was filed in March 2025. A copy of the Project’s SWPPP is maintained on the Project site.

3.9 TRAFFIC AND TRANSPORTATION

In accordance with NTP-1 approval, all Project activities were conducted in compliance with the Project’s Traffic Control Plan (TCP) during the reporting period.

4.0 MMCRP COMPLIANCE

There were no non-compliance incidents during the reporting period.

5.0 WORKER ENVIRONMENTAL AWARENESS PROGRAM

In compliance with the MMCRP, APM BIO-8, APM CUL-1, and the CFPP Section 8, all Project personnel participated in the WEAP training prior to performing work. During the reporting period, 83 new Project personnel attended the WEAP training. **Attachment 2, WEAP Sign-In Sheets** includes a record for WEAP training conducted during this quarter’s reporting period.

23

ATTACHMENT 1
PHOTOGRAPH LOG

Photo 1. View of eastern half of the Fern Road substation with PG&E communications section in foreground at base of slope, control enclosure #1 steel framing behind, and transformers in the right rear of the photo.

Direction: South. Date: 1/21/2025



Photo 2. View of TTR constructing concrete forms for foundations around the GIS building foundation slab.

Direction: East. Date: 1/21/2025



Photo 3. View of TTR crew drilling and installing pier foundation forms and rebar for concrete pours.

Direction: North. Date: 1/21/2025




Photo 4. View of TTR crew prepping the forms and rebar for control enclosure #2 foundation concrete pour.

Direction: East. Date: 1/21/2025




Photo 5. View of partially “skinned” control enclosure #1.
Direction: Northeast. Date: 1/21/2025




Photo 6. View of foundation pit for PG&E microwave tower with wildlife ramp at the back corner.
Direction: Northeast. Date: 1/21/2025




Photo 7. View of Siemens crew installing siding on control enclosure #1.
Direction: Northwest. Date: 1/22/2025



Photo 8. View of the Dacon crew digging in the PGE portion of the substation pad.
Direction: Northwest. Date: 1/22/2025



Photo 9. View of the Dacon crew digging in the PGE portion of the substation pad.
Direction: Northwest. Date: 1/22/2025



Photo 10. View of TTR crew prepping the forms and rebar around the GIS foundation slab.
Direction: West. Date: 1/22/2025



Photo 11. View of TTR crew prepping the forms and rebar around the GIS foundation slab.
Direction: West. Date: 1/22/2025



Photo 12. View of TTR trenching and installing ground wire.
Direction: North. Date: 1/22/2025



Photo 13. View of stormwater in secondary containment of DEF container.
Direction: Northwest. Date: 1/22/2025




Photo 14. View of stormwater in secondary containment of DEF container.
Direction: Northwest. Date: 1/22/2025









ATTACHMENT 2
WEAP SIGN-IN SHEETS

ROUND MOUNTAIN 500 kV DYNAMIC REACTIVE SUPPORT - FERN ROAD SUBSTATION PROJECT

WORKER ENVIRONMENTAL AWARENESS PROGRAM (WEAP) TRAINING LOG

This form acknowledges that I have received and understand the mandatory Worker Environmental Awareness Program (WEAP) training. The WEAP includes Project compliance and environmental information on each resource. The training is mandatory for all individuals (supervisors, inspectors, surveyors, employees, construction engineers, contractors, contractor's employees, and subcontractors) working on the project. By signing below, I acknowledge that I understand and will implement the guidelines provided in the program materials.

Name (First, Last)	Company	Phone	Date	Signature	Trainer
Jason Kerley	Danner	(916) 247-5943	12/11/24		
Conrad Brown	Danner	(209) 205-8192	12-11-24		
Ricky Bentley	Danner	(530) 513-4739	12-11-24		
Mike Parrott	Danner	916-490-0862	12-11-24		
James Campos	Anderson Burton	559-367-9678	12-11-24		
Faustino Gomez	TTRS	1916-212-6618	1-1-25		
Hector Alfaro	TTRS	554 554 6897	1-1-25		

Name (First, Last)	Company	Phone	Date	Signature	Trainer
Gustavo Huerta Torres	TTR	(626) 364 1271	1-1-25		
Brett Bayman		530-354-0814	1-7-25		
Justin Elliott	GTS	(360) 660-5207	1-7-25		Brian
Blake Van de Voort	GTS	(360) 367-2551	1-7-25		"
Cristo Diaz	GTS	503-919-5539	1-7-25		"
ALLEN GRAVELLE	CANUS	(510) 507-6930	1-7-25		"
Wilton Thomas	Am	832 466-5202	1-8-25		
Darren Lefevre	GTS	360-218-8133	1-9-25		
Narciso Bernánder	Dacor	559-664-7173	1-9-25		
José T Martinez	Dacor	559-223 4114	1-9-25		

ROUND MOUNTAIN 500 kV DYNAMIC REACTIVE SUPPORT - FERN ROAD SUBSTATION PROJECT

WORKER ENVIRONMENTAL AWARENESS PROGRAM (WEAP) TRAINING LOG

This form acknowledges that I have received and understand the mandatory Worker Environmental Awareness Program (WEAP) training. The WEAP includes Project compliance and environmental information on each resource. The training is mandatory for all individuals (supervisors, inspectors, surveyors, employees, construction engineers, contractors, contractor's employees, and subcontractors) working on the project. By signing below, I acknowledge that I understand and will implement the guidelines provided in the program materials.






Name (First, Last)	Company	Phone	Date	Signature	Trainer
NICK, STUMP	DAVNER	845 281 4963	1-13-25	<i>Nick Stump</i>	Steve Ingle
Wayne Adkins	Darner	916 256 6005	1-13-25	<i>Wayne Adkins</i>	Steve Ingle
Jasmine Anderson	dawner	(530) 845-4484	1-13-25	<i>Jasiri Anderson</i>	Steve Ingle
Israel Gonzalez	Global Towers	(530) 277-6260	1-21-25	<i>Israel Gonzalez</i>	Brian
Edward Ruiz	TTR	713-306-3368	1-21-25	<i>Edward Ruiz</i>	Brian
Geoffery Iskida	TTR	559-391-0042	1-21-25	<i>Geoffery Iskida</i>	Brian
Joe Allen	NorCal Specialties	209-401-1999	1-22-25	<i>Joe Allen</i>	Brian

Name (First, Last)	Company	Phone	Date	Signature	Trainer
Gary Barton	Bublers floor	530 565 9572	1/22/25		
Charlie Alderson	Ruckley Co	530-624-6034	1/22/25		
ANDREW HEADLEY	MODERN	530-519-41620	1/22/25		
Bryan S. Gray	Jessee HVAC	530-891-4926	1/22/25		
Andrew Ontiveros	Ruckley	530-517-0992	1/22/25		
Ken Mitchell	Jessee HVAC	530 809 6142	1-22-25		

ROUND MOUNTAIN 500 kV DYNAMIC REACTIVE SUPPORT - FERN ROAD SUBSTATION PROJECT

WORKER ENVIRONMENTAL AWARENESS PROGRAM (WEAP) TRAINING LOG





This form acknowledges that I have received and understand the mandatory Worker Environmental Awareness Program (WEAP) training. The WEAP includes Project compliance and environmental information on each resource. The training is mandatory for all individuals (supervisors, inspectors, surveyors, employees, construction engineers, contractors, contractor's employees, and subcontractors) working on the project. By signing below, I acknowledge that I understand and will implement the guidelines provided in the program materials.



Name (First, Last)	Company	Phone	Date	Signature	Trainer
Manal M	Rackley	530-624-6035	1/27/25		
Andy Butters	Rackley	530-517-0992	1/27/25		
John Quigley	Rackley	530-961-2735	1/27/25		
Ryan Costa	Rackley	530-838-8933	1-27-25		
Tim Maldonado	Rackley	530-727-2588	1/27/25		
Josue Alvarez	Rackley	530-737-7294	1-27-25		
PARKER MORRISON	BUTLER ENGINEERING	530-222-5211	1.27.25		

Name (First, Last)	Company	Phone	Date	Signature	Trainer
x Frauzon	BACKLEX	530 602 9776	1-28-25	Frauzon	Bin
SAMUEL CEBALLOS	DASHILL	346 269 9294	1-5-25		Bin
KEITH HUFF	PG&E	661-248255	1/5/25	Keith Huff	Bin
Aaron Scribn	DAVNER	805-423-1670	2/1/25	Aaron Scribn	JHA
Jamar Duncan	S2S	510-206-0465 925-807-9646	2/6/25	Lea	
Santiago Dominguez	S2S	925-786-8987	2-6-25	Santiago Dominguez	
JOSE MARQUEZ	S2S	925 17860605	2/16/25	Jose Marquez	
Rafael Flores	TTR	951 4420814	2/17/25	Rafael Flores	
Julio Flores	TTR	(951) 442-6141	2-17-25	Julio Flores	
Alim Hafiz	TTR	816 868-9232	2-17-25	Alim Hafiz	

ROUND MOUNTAIN 500 kV DYNAMIC REACTIVE SUPPORT - FERN ROAD SUBSTATION PROJECT WORKER ENVIRONMENTAL AWARENESS PROGRAM (WEAP) TRAINING LOG

This form acknowledges that I have received and understand the mandatory Worker Environmental Awareness Program (WEAP) training. The WEAP includes Project compliance and environmental information on each resource. The training is mandatory for all individuals (supervisors, inspectors, surveyors, employees, construction engineers, contractors, contractor's employees, and subcontractors) working on the project. By signing below, I acknowledge that I understand and will implement the guidelines provided in the program materials.

Name (First, Last)	Company	Phone	Date	Signature	Trainer
Jacob Kreier	TTR	(262)496-3413	2/18/25		
Chris Matheny	Pie	714 612 6571	2-18-25		
KEN Dunn	DAVNER	5308283114	2-18-25		
Vinny Marumake	Smith mep	805 621-1159	2-18-24		
Gary Brewer	SMITH MEP	805 621 2629	2-19-25		
Keith Hutchison	TTR	530-519-7884	2-20-25		
Richard Ingole	TTR	559-301-6824	2-24-25		



Name (First, Last)	Company	Phone	Date	Signature	Trainer
Shawlee Ballton	People Ready	530440 0083	2/24/25		
Weston Jenkins	Modern	(530)410-4243	2/24/25		
Ken Thompson	Shasta Control Company	(530)246-4876	2-24-25		
Reyan Butler	PACIFIC INDUSTRIAL	562-909-1730	2/24/25		
Landon Ormonde	TTR	559-556-9460	2/25/25		
TY Sutton	TTR	707-357-3892	2/25/25		
Christian Mora	TTR	951-295-0608	2/25/25		
Sam, Weiss	People Ready	805-217-8360	2/25-25		
Les Cook	TTR	559-760-5296	2/25/25		
Steve Radia	TTR	818 524-8609	2/25/25		


973
PR7L37
4504J1

ROUND MTN 500kV DYNAMIC REACTIVE SUPPORT FERN ROAD SUBSTATION PROJECT

WORKER ENVIRONMENTAL AWARENESS PROGRAM (WEAP) TRAINING LOG

This form acknowledges that I have received and understand the mandatory Worker Environmental Awareness Program (WEAP) training. The WEAP includes Project compliance and environmental information on each resource. The training is mandatory for all individuals (supervisors, inspectors, surveyors, employees, construction engineers, contractors, contractor's employees, and subcontractors) working on the project. By signing below, I acknowledge that I understand and will implement the guidelines provided in the program materials.

Name (First, Last)	Company	Phone	Date	Signature	Trainer
Pierce Baker	Rockley	530 911 624 6044	3/4/25		Brian
Tim Cunningham	APS	714-293-8811	3/4/25		Brian
Ryan Grant	APS	209-402-6551	3/4/25		Brian
ALLEN GRAVELLE	CANUS	510 507-6930	3/4/25		BRIAN
Joshua Chavez	APS	209 639 8690	3/4/25		Brian
Shawn Bentley	Danner	(530) 624-5070	3/5/25		James Hultman
Redro X	TTN	209.201.1920	3/3/25	P J O	Jack

Name (First, Last)	Company	Phone	Date	Signature	Trainer
Logan Schrader	Davner	(530) 410-8844	3/8/25		JP Huttman
Braiden Chacelee	Pacific Industrial Electric	(530) 524-6094	03/10/25	Braiden Chacelee	
Mike Thomas	Shasta Control Company	(530) 604-3078	03/21/2025		
Danny Rickman	Shasta Control Company	530-338-4113	03/21/2025		
Ken Thompson	Shasta Control Co.	(530) 246-4876	3-21-25		
Bailce Thompson	Shasta Control Co	(530) 440-4740	3-21-25		
Brandon Davis	Jessee HVAC	530 712-5822	3-24-25		
Wyatt Valente	Jessee HVAC	530 720 2433	3-24-25		
Eric Kizavitz	Jessee HVAC	530-262-3026	3-24-25		
Ben Smyth	Cal OSHA	530-224-7743	3-25-25		

ROUND MTN 500kV DYNAMIC REACTIVE SUPPORT FERN ROAD SUBSTATION PROJECT WORKER ENVIRONMENTAL AWARENESS PROGRAM (WEAP) TRAINING LOG

This form acknowledges that I have received and understand the mandatory Worker Environmental Awareness Program (WEAP) training. The WEAP includes Project compliance and environmental information on each resource. The training is mandatory for all individuals (supervisors, inspectors, surveyors, employees, construction engineers, contractors, contractor's employees, and subcontractors) working on the project. By signing below, I acknowledge that I understand and will implement the guidelines provided in the program materials.

Name (First, Last)	Company	Phone	Date	Signature	Trainer
David Foster	Pacific Industrial Electric	530 440 3263	3/26/25		
Caleb Harrison	People Ready	530-782-3188	3/26/25	Caleb Harrison	
Stacy R. Jensen	People Ready	530-691-3429	3/26/25		
Ernest W. Lee	TTR	408-439-7545	0327.25		
Ivan Osuna	TTR	559/394 2029 6220		Ivan Osuna	
Pablo Olivera	TTR	408 706-1292	3/31/25		
Omar Nizcano	TTR	562-221-3774	3/31/25		