

This report provides a summary of environmental monitoring and compliance activities conducted by Burns and McDonnell (BMcD) staff and BMcD subconsultants for the San Diego Gas & Electric (SDG&E) Sunrise Powerlink Project during the above weekly time period.

Training

- SWEAP training continued for new Project personnel every Tuesday and Thursday. Additional trainings were provided as requested.
- Flat-tailed horned lizard (FTHL) trainings were provided to any new crew members or monitors prior to construction per mitigation measure B-7b and in accordance with the FTHL Rangewide Management Strategy. During morning tailboard meetings, guidelines were provided about recognizing, protecting, and notification requirements for FTHL. FTHL information cards were made available to any crew members or monitors as needed.
- Barefoot banded gecko trainings were provided to crews prior to pre-construction activities per the California Department of Fish and Game (CDFG) 2081 Incidental Take Permit.

Preconstruction

- Avian biologists surveyed for nesting birds prior to work commencing in an area with guidance and concurrence from Helix and California Public Utilities Commission (CPUC). No new active nests were found during this reporting period. Any nests still active were mapped and monitored for success or failure and updated on the nest monitoring log.
- Staked and refreshed work areas at EP66, EP67, EP68, EP69, EP70, EP71, EP72, EP73-1, EP74-1, EP75, EP76-2, EP77, EP78, EP78A, EP79, EP81, EP82, EP83, EP141, EP143-1, EP144, EP145, EP146, EP147, EP148-1, EP149-1, EP150, EP151, EP152-2, EP225-1, EP226-1, EP227, EP228, EP229-1, EP230-1, EP231-1, EP231A, EP232-1, EP233-1, EP234-1, EP235-1, EP236-1, EP237-1, EP242, EP243, EP247, EP248, EP249, EP250, EP251, and EP281 to EP290 guard structure work areas.
- The ESA Team conducted the following activities during this reporting period:
 - Repaired, refreshed, and maintained the previously installed project signs and ESAs from EP296 to EP317.
 - Re-aligned the ESAs previously installed at the SWPL access road south of the EP236/EP237 pull site.
 - Assisted in documenting and photographing of riparian stream and possible wetland along the northern and eastern Permanent Impact Areas at EP195.
 - Replaced the lath and sign ESA with a t-post/rope/sign ESA on the eastern end of EP261-2-E access road.
 - Installed “No Project Access” signs on all roads between EP245 and EP261.
 - Installed larger Big Horn Sheep (BHS) warning signs from EP312 to EP313.
 - Installed ESAs at EP234-1-E access road and EP237-1-PS-A access road.
 - Repaired/Refreshed UV degraded rope at EP255 and pull site to the south.
 - Recorded possible impacts within ESA at EP291.
 - Installed and expanded previously installed ESAs at McCain Valley Yard.

Construction

- Monitors were present during construction activities to ensure compliance with mitigation measures as identified in the Final EIR/EIS Mitigation Monitoring, Compliance, and Reporting

Program. Archaeologists, Paleontologists, and Native American Monitors were present at sites where required as identified prior to construction activity and as approved in the NTPs.

- 11 Archaeological Monitors were present.
 - 94 Biological Monitors were present.
 - 9 Native American Monitors were present.
 - 2 Paleontological Monitors were present.
 - 8 SWPPP Monitors were present.
- Project staff carpooled to site reviews, kick-off tailgates, and off-site meetings. Construction and traffic control crews were observed carpooling from yards to work areas.
 - Deterrents were utilized to discourage bird nest building activities throughout the Project. Deterrents are determined depending upon the location and type of possible nesting areas and may include metallic flagging, compact discs, plastic owls, and the presence of biological monitors.

The table below demonstrates the construction progress to date:

OVERHEAD		
Agency	Foundations Completed	Towers Erected
Non-Federal	57 of 168	21 of 168
Bureau of Land Management	64 of 180	46 of 180
Miramar	1 of 12	1 of 12
US Forest Service	0 of 76	0 of 76
UNDERGROUND		
Agency	Vaults Installed	Trenches Excavated & Backfilled
Non-Federal	38 of 40	28 of 42
SUBSTATIONS		
2 of 7		

Overhead

- Link 1
 - Grading and site preparation at the following tower sites:
 - EP255, EP255PS, EP257, EP259-3, EP261-2, EP263A-2, EP263B-2, EP263B-2 TSAP, EP265-2, EP267-2 TSAP, EP269, EP271-2, EP274, EP275, EP278, EP278 TSAP, and EP292.
 - Access road construction at/from:
 - EP252A to EP255, EP323-1, and EP324.
 - Access road maintenance:
 - McCain Valley Road from Rough Acres Yard to McCain Valley Yard and along the SWPL road from EP342 to EP363.

- Matting of dry streams at EP323-1 and EP324 access road.
- Temporary platform installation at EP267-2.
- Soil boring at EP252-1 and EP255-2.
- Micropile drilling at EP269-2, EP272-3, EP273-1, EP279-1, EP280-2, and EP281.
- Grouting at EP279-1, EP281, and EP305-3.
- Proof testing at EP305-3 and EP315.
- Micropile cap work at EP310, EP311-1, EP312, EP314, EP315-1, and EP317.
- Conventional drilling at EP239-1, EP290, EP292-1.
- Various foundation work (capping, curing, cage installation, grounding, etc.) at EP239-1, EP290, EP291-1, and EP292-1.
- Concrete pouring at EP239-1, EP290, EP291-1, and EP292-1.
- Form removal and cleanup at EP239-1, EP290, and EP291-1.
- Tower assembly at EP301, EP303-2, from EP306 to EP309, EP325-2, EP326, EP342, EP349, and EP363.
- Various tower work at EP296, EP298, and EP359.
- Ground resistance testing at EP296, EP319, EP328, and EP359.
- QA/QC from EP299 to EP302, EP308, EP309, EP313, from EP319 to EP322, EP325-2, EP327 to EP329, EP340, EP342, EP349, and EP359.
- Snub tie-off of A-phase at EP348/349 pull site.
- Sleeves installed at EP338/339 pull site.
- A, B, and C phases of the sock line pulled from EP341 to EP348.
- B and C of conductor wire pulled from EP338 to EP348.
- Optical ground wire (OPGW) pulled between EP338/339 pull site to EP339.
- Hard line pulled on A phase from EP338 to EP348.
- Completed sleeving of A, B, and C phases between EP338 and EP339 and between EP343 and EP344.
- Travelers installed between EP342 and EP348.
- Insulator installation on A, B, and C phase at EP341.
- Armor clips installed at EP341 and EP342.
- Sagging between EP338 and EP348.
- BMP crew performed maintenance at the following tower sites:
 - EP256, EP258, EP261A, EP262, EP264-4, EP266-2, EP269 pull site, EP275 to EP277, EP295, EP297, EP304, and fiber rolls installed as perimeter control along access roads at EP323 and EP324.
- Trained FTHL monitors, BBG monitors, and Visible Emission Evaluators (VEEs) were onsite as required.
- BBG sweeps were conducted each day in BBG habitat.

Link 2

- During this reporting period, there were 5 days with PAL levels of Ev and 1 day with a PAL level of D. Work activities ended each day in accordance with the fire plan.
- Site clearance reviews at EP53-3, EP53-3 TSAP, EP56-4, EP56-4 TSAP, EP65-1, EP65-1 TSAP, EP65-1 access road, EP66, EP66 TSAP, EP66 access road, EP120-4, EP120-4 TSAP, EP120A, EP120A TSAP, EP121-3, EP121-3 TSAP, EP121A-1, EP121A-1 TSAP, EP122-1, EP122-1 TSAP, EP123-1, EP123-1 TSAP, EP124, and EP134.
- Access road construction at:
 - EP39-1, EP42N, and EP131 access road.
- Grading at:
 - EP39-1 and EP124/125 pull site.
- Topsoil salvage at EP125 pull site.
- Arroyo toad exclusionary fencing installation along the access road between EP47 and EP53.

- Vegetation removal/site setup at EP126-1 and EP127.
- Soil boring at EP39-1, EP54-1, and EP127.
- Micropile cap work at EP84.
- Form removal and cleanup at EP90.
- Tower assembly at EP89-1, EP90-1, and EP92.
- BMP installation at:
 - EP39-1 access road, EP39-1, EP132-2, EP135, EP136, EP137, EP138-2, and EP139-1.
- BMPs maintained at :
 - EP79, EP84, EP85-2, EP86, EP91, EP132-2, and from EP135 to EP139-1.
- Link 5
 - During this reporting period, there were 5 days with PAL levels of EV and 1 day with a PAL level of D. Work activities ended each day in accordance with the fire plan.
 - Site clearance reviews at CP60, CP60 TSAP, CP60 radio tower site, and CP61.
 - Vegetation removal and site preparation at CP66-2, CP67-3, CP70-3 spur and access road, CP71, CP72-2, CP72-2 TSAP, CP73-2, CP74-2, CP106-1, CP107, CP108, and CP109-1.
 - Grading at CP60, CP61-1, and CP70-3.
 - Micropile prep at CP62-2 and CP74-2.
 - Micropile drilling at CP21, CP23, and CP66-2.
 - Grouting at CP21.
 - Micropile trimming at CP40-1.
 - Site cleanup at CP67-3.
 - Steel erection at CP2-1.
 - BMP installation at CP60 and CP61-1 and additional fiber role installation at CP18-1, CP19-1, CP20, and CP23.
 - BMPs maintained at CP47.
- 69kV
 - No work occurred on the 69kV line during this reporting period.

Suncrest Substation

- Rough grading on the substation pad and along Bell Bluff Truck Trail.
- Crushing rock for select fill material.
- Hauling rock and soil from the northern portion of the pad to the southern portion of the pad.
- Pier drilling for foundations.
- Forming pads for foundations and pouring concrete.
- Excavating vaults and trenching between vaults for underground utilities along Bell Bluff Truck Trail.
- Excavating a trench for the permanent drainage system on the southern portion of the pad.
- First transformer was delivered and moved onto the transformer foundation.
- Grading around the northern sediment detention.
- Drilling and blasting on the eastern section of the pad.
- BMP maintenance and installation.

Underground

- Redevelopment/Revitalization at Alpine Boulevard (Alpine Elementary School).
- Trenching from V10R to V12R, V10L to V11L, V18R to V19R, and V20L to riser pole.
- Saw cutting from V9R to V10R.
- Pouring of encasement from V20L to riser pole.

- Pre-racking/Racking and cleaning manholes for ABB (and jointing/splicing) at V4R to V6R, V6L, V9L, V13L, V14L, and V15L.
- Proofing from V11R to V14R.
- Paving (including prep) near V10L to V11L and Viejas Creek to V19R.
- Cable pulling (and cable testing) from V15R to V17R.
- Striping on Alpine Blvd.
- Installed risers at Loritz Property.
- Grading at Bauer Property (Slay Property).
- Temporary bridge installation and BMP maintenance at Bauer Bridge.

Substation Upgrades

- Encina Switchyard
 - Roel excavated around pads for wire pull boxes, conduit trenches, control room, and transformer pads between Bays 1 through 11.
 - Roel set rebar cages into the newly drilled holes on the eastern side of the new control room.
 - Chula Vista Electric performed conduit installation, grounding, and working on AC rack.
 - Concrete slurry was poured into conduit trench and around wire pull boxes.
 - Roel trenched for a fire wall near the new control house.
- Imperial Valley (IV)
 - Roel framed and completed excavating for maintenance building.
 - SDG&E and ETRAM worked on tower assembly.
- San Luis Rey
 - SDG&E crew worked on wiring in control room and Bank 70.
- Scripps
 - Sunrise upgrade work completed August 24, 2011.
- Sycamore
 - Roel re-graded and finished work in Bays 15 and 21.
 - SDG&E crews set up for build out in Bay 26.
 - Roel finished clean up in preparation for next phase of work.
 - United Power crew worked on 3 pole sites connecting hardware to poles that were erected.

Construction Yards

- AER Yard – Helicopter operations, tower assembly, and steel deliveries.
- Alpine Construction Yard – Materials staging, weed wash station, and steel deliveries.
- Barrett Canyon Yard – Building access road to sites and yard and BMP installation.
- Bartlett-Hauser Yard – Helicopter operations, preparing towers for helicopter operations, weed wash station, and tower assembly.
- Dunaway Yard – Water supply for dust control, staging for wire stringing, and water staging.
- Fromm Yard – Yard turned over to PAR, helicopter operations, and steel delivery.
- El Monte Yard – Tower assembly and QA/QC.
- Hartung Yard – Tower assembly.
- Helix Yard – QA/QC, access road building, equipment staging, staging Crux helicopter operations, weed wash station, and water staging.
- Imperial Valley Yard – Water supply for vicinity work areas and access roads and water staging.
- Jacumba Valley Ranch (JVR) Yard – Helicopter operations, steel hauling, weed wash station, and water staging.
- Kreutzkamp Yard – Tower leg assembly, helicopter operations, steel hauling, weed wash station,

- staging for arroyo toad fencing crews, and steel delivery.
- McCain Valley Yard – Installing road base on access road, installing elevated water tanks, mowing vegetation, vegetation clearing, and perimeter fencing.
 - Plaster City Yard – Helicopter operations, foundation work staging, concrete staging, water supply for vicinity dust control, water staging, and wire stringing.
 - Rough Acres Yard – Helicopter operations, materials staging, tower assembly, and weed wash station.
 - S2 Yard – Tower assembly, steel deliveries, QA/QC, water staging, and steel staging.
 - SWAT Yard – Tower assembly, weed wash station, water staging, and materials deliveries.
 - Sycamore Yard – ProTool grading for yard trailer setup, helicopter operations, fence installation, yard setup, Crux helicopter operations, steel delivery, and weed wash station.
 - Thomas Yard – Materials staging and steel relocation.
 - Wilson Yard – Staging materials for Suncrest Substation and tower assembly.

Wildlife Reporting

The following listed or Species of Special Concern were found dead in Project construction limits during this reporting period:

- Red Diamond Rattlesnake (*Crotalus ruber*) – One (1) red diamond rattlesnake was found dead at EP255 due to mowing activities.
- Coast Patch-nosed Snake (*Salvadora hexalepis virgultea*) – Two (2) coast patch-nosed snakes were found dead, one on the access road to CP70-3 due to road construction activities and one at Encina Substation.
- Flat-tailed Horned Lizard (*Phrynosoma mcallii*) – Two (2) flat-tailed horned lizards were found dead; one along the SWPL access road near EP345 and one at EP360.
- Coast horned lizard (*Phrynosoma blainvillii*) – One found dead at McCain Valley Yard during clearing activities.
-

The following listed or Species of Special Concern were relocated during construction activities this reporting period:

- Flat-tailed Horned Lizard (*Phrynosoma mcallii*) – Five (5) flat-tailed horned lizards were relocated; two from EP349, one from the SWPL near EP346, one between EP320 and EP321, and one from SWPL between EP344 and EP345.
- Red Diamond Rattlesnake (*Crotalus ruber*) – One (1) red diamond rattlesnake was discovered at CP70-3 and was relocated out of the construction area and into suitable habitat.
- Belding's Orange-throated Whiptail (*Aspidoscelis hyperythra beldingi*) – One (1) Belding's orange-throated whiptail lizard was found at CP70-3 and relocated out of the construction area into suitable habitat.
- San Diego Desert Woodrat (*Neotoma lepida*) – One (1) San Diego desert woodrat was found at CP70-3 and relocated out of the construction area into suitable habitat.
- San Diego Coast Horned Lizard (*Phrynosoma blainvillei*) – Eleven (11) San Diego coast horned lizards were relocated; two at EP125 and nine at McCain Valley Yard.
- Coast Patch-nosed Snake (*Salvadora hexalepis virgultea*) – One (1) coast patch-nosed snake was found at McCain Valley Yard and relocated out of the construction area into suitable habitat.

- Coronado Skink (*Plestiodon skiltonianus interparietalis*) – One (1) Coronado skink was found at McCain Valley Yard and relocated out of the construction area into suitable habitat.

The following non-listed (not Species of Special Concern) were relocated during construction activities this reporting period:

- EP125 Pull Site – One (1) western whiptail was relocated.
- McCain Valley Yard – Nineteen (19) – Merriam's kangaroo rats, one (1) California king snake, and one (1) deer mouse were relocated.
- S2 Yard – Two (2) scorpions, one (1) Colorado desert sidewinder, two (2) shovelnose snakes, and one (1) leaf-nosed snake were relocated.

Spills/Hazardous Waste

- No recordable spills occurred during this reporting period.

Customer Complaints

- No customer complaints were received during this reporting period.

Non-Compliances

- No non-compliances were issued during this reporting period.

Variances and TEWS

- No new variiances or TEWS were approved during this reporting period.

Weather

- No rain events occurred during this reporting period.
- BMPs were installed or maintained as needed throughout Project areas.



Topsoil salvaging at EP125 pull site. *Photo courtesy of Rosina Gallego.*



Helicopter operations at EP349. *Photo courtesy of Erik Strods.*



Red diamond rattlesnake at CP23. *Photo courtesy of Becky Flynn.*

Appendices

Peninsular Big Horn Sheep Monitoring Report

Flat-Tailed Horned Lizard Monitoring Report

Raven Control monitoring Report

PBHS Monitoring Report - Week Ending 08/27/11

Date	Location	Number observed	Comments
8/27/2011	I-8 Island	0	Morning perimeter survey
8/27/2011	EP305	0	Monitoring Construction Activities
8/27/2011	EP300-EP306, EP269-EP273	0	Site clearance survey
8/27/2011	EP300-EP306, EP269-EP273	0	Monitoring Construction Activities
8/27/2011	EP272-3	0	Monitoring Construction Activities
8/27/2011	EP261	0	Monitoring Construction Activities
8/27/2011	EP256-EP263A-2, AER Yard	0	Monitoring Construction Activities
8/27/2011	EP278-EP294	0	Site clearance survey
8/27/2011	EP278-EP294	0	Monitoring Construction Activities
8/27/2011	EP274-EP278	0	Site clearance survey
8/27/2011	EP274-EP278	0	Monitoring Construction Activities
8/27/2011	EP269-EP272	0	Monitoring Construction Activities
8/27/2011	EP269-EP272	0	Site clearance survey
8/27/2011	EP263B-EP267	0	Site clearance survey
8/26/2011	I-8 Island	0	Morning perimeter survey
8/26/2011	EP269-EP273	0	Monitoring Construction Activities
8/26/2011	EP269-EP273	0	Morning perimeter survey
8/26/2011	EP256-EP263A-2, AER Yard	0	Monitoring Construction Activities
8/26/2011	EP300-EP306	0	Monitoring Construction Activities
8/26/2011	EP278-EP294	0	Evening perimeter survey
8/26/2011	EP278-EP294	0	Monitoring Construction Activities
8/26/2011	EP278-EP294	0	Morning perimeter survey
8/26/2011	EP274-EP278	0	Monitoring Construction Activities
8/26/2011	EP274-EP278	0	Site clearance survey
8/26/2011	EP269-EP272	0	Monitoring Construction Activities
8/26/2011	EP269-EP272	0	Morning perimeter survey
8/25/2011	I-8 Island	0	Morning perimeter survey
8/25/2011	EP269-EP273	0	Monitoring Construction Activities
8/25/2011	EP269-EP273	0	Morning perimeter survey
8/25/2011	EP256-EP263A-2, AER Yard	0	Monitoring Construction Activities
8/25/2011	EP278-EP294	0	Evening perimeter survey
8/25/2011	EP278-EP294	0	Monitoring Construction Activities
8/25/2011	EP278-EP294	0	Morning perimeter survey
8/25/2011	EP274-EP278	0	Monitoring Construction Activities
8/25/2011	EP274-EP278	0	Site clearance survey

PBHS Monitoring Report - Week Ending 08/27/11

Date	Location	Number observed	Comments
8/25/2011	EP270-EP272	0	Site clearance survey
8/25/2011	EP269-EP272	0	Monitoring Construction Activities
8/25/2011	EP269-EP272	0	Morning perimeter survey
8/24/2011	EP300-EP312, EP263B-EP267	0	Monitoring Construction Activities
8/24/2011	EP300-EP312, EP263B-EP267	0	Site clearance survey
8/24/2011	EP269-EP273	0	Monitoring Construction Activities
8/24/2011	EP269-EP273	0	Site clearance survey
8/24/2011	EP256-EP263A-2, AER Yard	0	Monitoring Construction Activities
8/24/2011	EP278-EP294	0	Evening perimeter survey
8/24/2011	EP278-EP294	0	Monitoring Construction Activities
8/24/2011	EP278-EP294	0	Morning perimeter survey
8/24/2011	EP274-EP278	0	Monitoring Construction Activities
8/24/2011	EP274-EP278	0	Site clearance survey
8/23/2011	I-8 Island	0	Morning perimeter survey
8/23/2011	EP300-EP312, EP263B-EP267	0	Monitoring Construction Activities
8/23/2011	EP300-EP312, EP263B-EP267	0	Site clearance survey
8/23/2011	EP269-EP273	0	Monitoring Construction Activities
8/23/2011	EP269-EP273	0	Site clearance survey
8/23/2011	EP278-EP294	0	Evening perimeter survey
8/23/2011	EP278-EP294	0	Monitoring Construction Activities
8/23/2011	EP278-EP294	0	Morning perimeter survey
8/23/2011	EP274-EP278	0	Monitoring Construction Activities
8/23/2011	EP274-EP278	0	Morning perimeter survey
8/23/2011	EP270-EP272	0	Morning perimeter survey
8/23/2011	EP269-EP272	0	Morning perimeter survey
8/22/2011	EP300-EP312, EP263B-EP267	0	Monitoring Construction Activities
8/22/2011	EP300-EP312, EP263B-EP267	0	Morning perimeter survey
8/22/2011	EP269-EP273	0	Monitoring Construction Activities
8/22/2011	EP269-EP273	0	Monitoring Construction Activities
8/22/2011	EP269-EP273	0	Morning perimeter survey
8/22/2011	EP263B	0	Monitoring Construction Activities
8/22/2011	EP256-EP263A-2, AER Yard	0	Monitoring Construction Activities
8/22/2011	EP291	0	Monitoring Construction Activities
8/22/2011	EP278-EP294	0	Evening perimeter survey
8/22/2011	EP278-EP294	0	Monitoring Construction Activities

PBHS Monitoring Report - Week Ending 08/27/11

Date	Location	Number observed	Comments
8/22/2011	EP278-EP294	0	Morning perimeter survey
8/21/2011	I-8 Island	11	Evening perimeter survey - 6:00pm
8/21/2011	EP269-EP273	0	Site clearance survey
8/21/2011	EP256-EP263A-2, AER Yard	0	Monitoring Construction Activities
8/21/2011	EP256-EP263	0	Monitoring Construction Activities
8/21/2011	EP256-EP263	0	Site clearance survey
8/21/2011	EP279-EP294	0	Afternoon clearance survey
8/21/2011	EP274-EP278	0	Evening perimeter survey
8/21/2011	EP269-EP272	0	Evening perimeter survey
8/21/2011	EP263B-EP267	0	Site clearance survey
8/20/2011	I8 and Moutain Spring Rd	3	Morning perimeter survey 9:20am
8/20/2011	I8 and Moutain Spring Rd	4	Evening perimeter survey 6:40pm
8/20/2011	EP300-EP312	0	Monitoring construction activities
8/20/2011	EP300-EP312	0	Site clearance survey
8/20/2011	EP269-EP273	0	Monitoring construction activities
8/20/2011	EP269-EP273	0	Site clearance survey
8/20/2011	EP256-EP263A-2, AER Yard	0	Monitoring construction activities
8/20/2011	EP300-EP306	0	Morning perimeter survey
8/20/2011	EP274-EP294	0	Monitoring construction activities
8/20/2011	EP274-EP294	0	Site clearance survey
8/20/2011	EP270-EP271	0	Morning perimeter survey
8/20/2011	EP269-EP271	0	Monitoring construction activities
8/20/2011	EP263B-EP267	0	Site clearance survey
8/19/2011	Radiator Water Tower 17	7	Site clearance survey
8/19/2011	EP298, EP300 & EP307	0	Site clearance survey
8/19/2011	EP296, EP300	0	Monitoring construction activities
8/19/2011	EP296, EP300	0	Site clearance survey
8/19/2011	EP269-EP273	0	Monitoring construction activities
8/19/2011	EP269-EP273	0	Site clearance survey
8/19/2011	EP256-EP263A-2, AER Yard	0	Monitoring construction activities
8/19/2011	EP291-EP293	0	Monitoring construction activities
8/19/2011	EP279-EP294	0	Monitoring construction activities
8/19/2011	EP274-EP278	0	Monitoring construction activities
8/19/2011	EP274-EP278	0	Site clearance survey
8/19/2011	EP263B-EP267	0	Site clearance survey

PBHS Monitoring Report - Week Ending 08/27/11

Date	Location	Number observed	Comments
8/18/2011	EP269-EP273	0	Monitoring construction activities
8/18/2011	EP269-EP273	0	Site clearance survey
8/18/2011	EP349, EP293	0	Monitoring construction activities
8/18/2011	EP279-EP312	0	Monitoring construction activities
8/18/2011	EP274-EP278	0	Monitoring construction activities
8/18/2011	EP274-EP278	0	Site clearance survey
8/18/2011	EP263B-EP267	0	Site clearance survey
8/17/2011	EP300-EP312, EP290-EP294	0	Monitoring construction activities
8/17/2011	EP300-EP312, EP290-EP294	0	Site clearance survey
8/17/2011	EP269-EP273	0	Monitoring construction activities
8/17/2011	EP269-EP273	0	Site clearance survey
8/17/2011	EP256-EP263A-2, AER Yard	0	Monitoring construction activities
8/17/2011	EP279-EP294	0	Monitoring construction activities
8/17/2011	EP279-EP294	0	Site clearance survey
8/17/2011	EP274-EP278	0	Monitoring construction activities
8/17/2011	EP274-EP278	0	Site clearance survey
8/17/2011	EP263B-EP267	0	Site clearance survey
8/16/2011	EP300-EP312, EP290-EP294	0	Monitoring construction activities
8/16/2011	EP300-EP312, EP290-EP294	0	Site clearance survey
8/16/2011	EP269-EP273	0	Monitoring construction activities
8/16/2011	EP269-EP273	0	Site clearance survey
8/16/2011	EP256-EP263A-2, AER Yard	0	Monitoring construction activities
8/16/2011	EP279-EP294	0	Monitoring construction activities
8/16/2011	EP279-EP294	0	Site clearance survey
8/16/2011	EP274-EP278	0	Monitoring construction activities
8/16/2011	EP274-EP278	0	Site clearance survey
8/16/2011	EP265	0	Monitoring construction activities
8/16/2011	EP263B-EP267	0	Site clearance survey
8/15/2011	Fromm and AER Construction Yard	0	Monitoring construction activities
8/15/2011	EP300-EP312, EP290-EP294	0	Monitoring construction activities
8/15/2011	EP300-EP312, EP290-EP294	0	Site clearance survey
8/15/2011	EP294	0	Monitoring construction activities
8/15/2011	EP269-EP273	0	Site clearance survey
8/15/2011	EP269-EP273	0	Monitoring construction activities
8/15/2011	EP256-EP263A-2, AER Yard	0	Monitoring construction activities

PBHS Monitoring Report - Week Ending 08/27/11

Date	Location	Number observed	Comments
8/15/2011	EP279-EP294	0	Monitoring construction activities
8/15/2011	EP279-EP294	0	Site clearance survey
8/15/2011	EP274-EP278	0	Monitoring construction activities
8/15/2011	EP274-EP278	0	Site clearance survey
8/15/2011	EP263B-EP267	0	Site clearance survey
8/14/2011	EP274-EP278	0	Monitoring construction activities
8/14/2011	EP263B-EP267	0	Site clearance survey
8/14/2011	EP274-EP278	0	Evening perimeter survey
8/14/2011	EP279-294	0	Monitoring construction activities
8/14/2011	EP269-EP273	0	Evening perimeter survey
8/14/2011	EP300-EP312	0	Site clearance survey
8/14/2011	EP300-EP312	0	Monitoring construction activities
8/13/2011	Fromm Construction Yard	0	Site clearance survey
8/13/2011	I-8 Island	19	Morning perimeter survey at 9:54am - 10:45am
8/13/2011	I-8 Island	6	Evening perimeter survey at 4:35pm
8/13/2011	EP263B-EP267	0	Site clearance survey
8/13/2011	EP269-EP271	0	Monitoring construction activities
8/13/2011	EP270-EP271	0	Monitoring construction activities
8/13/2011	EP274-EP278	0	Monitoring construction activities
8/13/2011	EP279-294	0	Monitoring construction activities
8/13/2011	EP300-EP306	0	Monitoring construction activities
8/13/2011	EP259B	0	Site clearance survey
8/13/2011	EP269-EP273	0	Monitoring construction activities
8/13/2011	EP300-EP312, EP290-EP294	0	Site clearance survey
8/13/2011	EP300-EP312, EP290-EP294	0	Monitoring construction activities
8/12/2011	I-8 Island	26	Evening perimeter survey at 4:25pm - 5:45
8/12/2011	EP263B-EP267	0	Site clearance survey
8/12/2011	EP269-EP271	0	Monitoring construction activities
8/12/2011	EP270-EP271	0	Monitoring construction activities
8/12/2011	EP279-294	0	Monitoring construction activities
8/12/2011	EP300-EP306	0	Monitoring construction activities
8/12/2011	EP300-EP312	0	Monitoring construction activities
8/12/2011	EP256-EP263A-2, AER Yard	0	Monitoring construction activities
8/12/2011	EP259B	0	Site clearance survey
8/12/2011	EP269-EP273	0	Monitoring construction activities

PBHS Monitoring Report - Week Ending 08/27/11

Date	Location	Number observed	Comments
8/12/2011	EP274-EP278, EP290-EP294	0	Site clearance survey
8/12/2011	EP274-EP278, EP290-EP294	0	Monitoring construction activities
8/12/2011	EP294	0	Monitoring construction activities
8/11/2011	I-8 Island	12	Morning perimeter survey at 10:50am
8/11/2011	I-8 Island	28	Evening perimeter survey at 6:19pm
8/11/2011	EP263B-EP267	0	Site clearance survey
8/11/2011	EP269-EP271	0	Monitoring construction activities
8/11/2011	EP270-EP271	0	Monitoring construction activities
8/11/2011	EP279-294	0	Monitoring construction activities
8/11/2011	EP300-EP306	0	Monitoring construction activities
8/11/2011	EP300-EP312	0	Monitoring construction activities
8/11/2011	EP256-EP263A-2, AER Yard	0	Monitoring construction activities
8/11/2011	EP259B	0	Site clearance survey
8/11/2011	EP269-EP273	0	Monitoring construction activities
8/11/2011	EP274-EP278	0	Site clearance survey
8/11/2011	EP274-EP278	0	Monitoring construction activities
8/11/2011	EP292-EP356	0	Monitoring construction activities
8/11/2011	EP294	0	Monitoring construction activities
8/10/2011	I-8 Island	16	Evening perimeter survey at 4:55pm - 5:08
8/10/2011	EP263B-EP267	0	Site clearance survey
8/10/2011	EP269-EP271	0	Monitoring construction activities
8/10/2011	EP270-EP271	0	Monitoring construction activities
8/10/2011	EP273	0	Monitoring construction activities
8/10/2011	EP300-EP306	0	Monitoring construction activities
8/10/2011	EP256-EP263A-2, AER Yard	0	Monitoring construction activities
8/10/2011	EP259B	0	Site clearance survey
8/10/2011	EP269-EP273	0	Monitoring construction activities
8/10/2011	EP294	0	Monitoring construction activities
8/10/2011	EP300-EP312	0	Morning perimeter survey
8/10/2011	EP300-EP312	0	Monitoring construction activities
8/10/2011	EP300-EP312	0	Evening perimeter survey
8/10/2011	EP227, EP232, EP258, EP314, EP317, EP348, EP349	0	Site clearance survey
8/9/2011	I-8 Island	3	Morning perimeter survey at 10:30am
8/9/2011	I-8 Island	18	Evening perimeter survey at 4:30pm - 5:06pm
8/9/2011	EP263B-EP267	0	Site clearance survey

PBHS Monitoring Report - Week Ending 08/27/11

Date	Location	Number observed	Comments
8/9/2011	EP269-EP271	0	Monitoring construction activities
8/9/2011	EP270-EP271	0	Monitoring construction activities
8/9/2011	EP270-EP273	0	Monitoring construction activities
8/9/2011	EP274-EP278	0	Monitoring construction activities
8/9/2011	EP279-294	0	Monitoring construction activities
8/9/2011	EP300-EP306	0	Monitoring construction activities
8/9/2011	EP305	0	Monitoring construction activities
8/9/2011	EP256-EP263A-2, AER Yard	0	Monitoring construction activities
8/9/2011	EP269-EP273	0	Site clearance survey
8/9/2011	EP294	0	Monitoring construction activities
8/9/2011	EP300-EP312	0	Morning perimeter survey
8/9/2011	EP300-EP312	0	Monitoring construction activities
8/9/2011	EP300-EP312	0	Evening perimeter survey
8/8/2011	I-8 Island	4	Morning perimeter survey at 9:45am - 9:55am
8/8/2011	I-8 Island	22	Evening perimeter survey at 4:24pm - 5:14pm
8/8/2011	EP279-294	3	Monitoring construction activities
8/8/2011	EP263B-EP267	0	Site clearance survey
8/8/2011	EP269-EP271	0	Monitoring construction activities
8/8/2011	EP270-EP271	0	Monitoring construction activities
8/8/2011	EP273	0	Monitoring construction activities
8/8/2011	EP274-EP278	0	Monitoring construction activities
8/8/2011	EP300-EP306	0	Monitoring construction activities
8/8/2011	EP256-EP263A-2, AER Yard	0	Monitoring construction activities
8/8/2011	EP269-EP273	0	Site clearance survey
8/8/2011	EP294	0	Monitoring construction activities
8/8/2011	EP300-EP312	0	Morning perimeter survey
8/8/2011	EP300-EP312	0	Monitoring construction activities
8/8/2011	EP300-EP312	0	Evening perimeter survey
8/8/2011	EP301-EP324, EP259-3, EP259B	0	Monitoring construction activities
8/8/2011	EP290-EP300	0	Site clearance survey
8/7/2011	I-8 Island	27	Evening perimeter survey at 6:00pm - 6:45
8/7/2011	EP263B-EP267	0	Site clearance survey
8/7/2011	EP270-EP271	0	Monitoring construction activities
8/7/2011	EP274-EP278	0	Monitoring construction activities
8/7/2011	EP279-294	0	Monitoring construction activities

PBHS Monitoring Report - Week Ending 08/27/11

Date	Location	Number observed	Comments
8/7/2011	EP256-EP263A-2, AER Yard	0	Monitoring construction activities
8/7/2011	EP269-EP273	0	Evening perimeter survey
8/7/2011	EP300-EP312	0	Evening perimeter survey
8/6/2011	EP278 & EP277	0	Monitoring construction activities
8/6/2011	I-8 Island	12	Afternoon perimeter survey at 1:20pm
8/6/2011	EP263B-EP267	0	Site clearance survey
8/6/2011	EP269-EP271	0	Monitoring construction activities
8/6/2011	EP270-EP271	0	Monitoring construction activities
8/6/2011	EP274-EP278	0	Monitoring construction activities
8/6/2011	EP279-294	0	Monitoring construction activities
8/6/2011	EP300-EP306	0	Monitoring construction activities
8/6/2011	EP262, EP266, EP267	0	Site clearance survey
8/6/2011	EP269-EP273	0	Monitoring construction activities
8/6/2011	EP307-EP315	0	Morning perimeter survey
8/6/2011	EP307-EP316	0	Monitoring construction activities
8/6/2011	EP307-EP317	0	Evening perimeter survey
8/5/2011	EP263B-EP267	0	Site clearance survey
8/5/2011	EP271, EP273, EP274, EP277 and EP278	0	Monitoring construction activities
8/5/2011	EP274-EP278	0	Monitoring construction activities
8/5/2011	EP279-294	0	Monitoring construction activities
8/5/2011	EP256-EP263A-2, AER Yard	0	Monitoring construction activities
8/5/2011	EP269-EP273	0	Monitoring construction activities
8/5/2011	EP294	0	Monitoring construction activities
8/5/2011	EP307-EP312	0	Morning perimeter survey
8/5/2011	EP307-EP313	0	Monitoring construction activities
8/5/2011	EP307-EP314	0	Evening perimeter survey
8/4/2011	I-8 Island	23	Evening perimeter survey at 4:00pm - 4:33pm
8/4/2011	EP263B-EP267	0	Site clearance survey
8/4/2011	EP269-EP271	0	Monitoring construction activities
8/4/2011	EP270-EP271	0	Monitoring construction activities
8/4/2011	EP274-EP278	0	Monitoring construction activities
8/4/2011	EP279-294	0	Monitoring construction activities
8/4/2011	EP300-EP306	0	Monitoring construction activities
8/4/2011	EP256-EP263A-2, AER Yard	0	Monitoring construction activities
8/4/2011	EP269-EP273	0	Monitoring construction activities

PBHS Monitoring Report - Week Ending 08/27/11

Date	Location	Number observed	Comments
8/4/2011	EP294	0	Monitoring construction activities
8/3/2011	I-8 Island	17	Evening perimeter survey at 5:45pm - 6:05pm
8/3/2011	EP256-EP263	0	Monitoring construction activities
8/3/2011	EP263B-EP267	0	Site clearance survey
8/3/2011	EP269-EP271	0	Monitoring construction activities
8/3/2011	EP270-EP271	0	Monitoring construction activities
8/3/2011	EP274-EP278	0	Monitoring construction activities
8/3/2011	EP279-294	0	Monitoring construction activities
8/3/2011	EP290-EP312	0	Monitoring construction activities
8/3/2011	EP300-EP306	0	Monitoring construction activities
8/3/2011	EP256-EP263A-2, AER Yard	0	Monitoring construction activities
8/3/2011	EP269/EP270 Pullsite	0	Monitoring construction activities
8/3/2011	EP269-EP273	0	Monitoring construction activities
8/3/2011	EP271	0	Monitoring construction activities
8/3/2011	EP294	0	Monitoring construction activities
8/3/2011	EP300-EP312, EP290-EP294	0	Site clearance survey
8/3/2011	EP300-EP312, EP290-EP294	0	Monitoring construction activities
8/3/2011	I-8 Island	0	Monitoring construction activities
8/2/2011	I-8 Island	12	Morning perimeter survey at 9:50am
8/2/2011	I-8 Island	23	Evening perimeter survey at 4:30pm
8/2/2011	EP263B-EP267	0	Site clearance survey
8/2/2011	EP269-EP271	0	Monitoring construction activities
8/2/2011	EP270-EP271	0	Monitoring construction activities
8/2/2011	EP279-294	0	Monitoring construction activities
8/2/2011	EP300-EP306	0	Monitoring construction activities
8/2/2011	EP269/EP270 Pullsite	0	Monitoring construction activities
8/2/2011	EP269-EP273	0	Monitoring construction activities
8/2/2011	EP271 and EP273	0	Monitoring construction activities
8/2/2011	EP273	0	Monitoring construction activities
8/2/2011	EP274-EP278	0	Monitoring construction activities
8/2/2011	EP294	0	Monitoring construction activities
8/1/2011	I-8 Island	19	Morning perimeter survey at 10:00 - 10:20am
8/1/2011	I-8 Island	1	Evening perimeter survey at 4:30pm
8/1/2011	EP263B-EP267	0	Site clearance survey
8/1/2011	EP269-EP271	0	Monitoring construction activities

PBHS Monitoring Report - Week Ending 08/27/11

Date	Location	Number observed	Comments
8/1/2011	EP270-EP271	0	Monitoring construction activities
8/1/2011	EP274-EP278	0	Monitoring construction activities
8/1/2011	EP279-294	0	Monitoring construction activities
8/1/2011	EP290-EP312	0	Monitoring construction activities
8/1/2011	EP300-EP306	0	Monitoring construction activities
8/1/2011	EP256-EP263A-2, AER Yard	0	Monitoring construction activities
8/1/2011	EP269	0	Monitoring construction activities
8/1/2011	EP269-EP273	0	Monitoring construction activities
8/1/2011	EP272	0	Monitoring construction activities
8/1/2011	EP291 & EP301-EP304	0	Monitoring construction activities
8/1/2011	EP300-EP312, EP290-EP294	0	Site clearance survey
8/1/2011	EP300-EP312, EP290-EP294	0	Monitoring construction activities
7/31/2011	I-8 Island	24	Evening perimeter survey at 5:55pm
7/31/2011	EP263B-EP267	0	Site clearance survey
7/31/2011	EP270-EP271	0	Monitoring construction activities
7/31/2011	EP274-EP278	0	Monitoring construction activities
7/31/2011	EP256-EP263A-2, AER Yard	0	Monitoring construction activities
7/31/2011	EP269-EP273	0	Evening perimeter survey
7/31/2011	EP279-EP294	0	Site clearance survey
7/31/2011	EP300-EP312, EP290-EP294	0	Site clearance survey
7/30/2011	EP271	1	Morning perimeter survey at 7:00am
7/30/2011	EP256-EP263A-2, AER Yard	6	Monitoring during construction activities. These sheep were outside of all work areas and associated buffers and did not impact work.
7/30/2011	I-8 Island	11	Morning perimeter survey at 10:15am - 11:07
7/30/2011	I-8 Island	7	Evening perimeter survey at 4:12pm
7/30/2011	EP263B-EP267	0	Site clearance survey
7/30/2011	EP269	0	Site clearance survey
7/30/2011	EP269-EP272	0	Monitoring construction activities
7/30/2011	EP270-EP271	0	Monitoring construction activities
7/30/2011	EP274-EP278	0	Monitoring construction activities
7/30/2011	EP279-294	0	Monitoring construction activities
7/30/2011	EP300-EP306	0	Monitoring construction activities
7/30/2011	EP269	0	Monitoring construction activities
7/30/2011	EP269-EP273	0	Site clearance survey
7/30/2011	EP270-EP271	0	Monitoring construction activities

PBHS Monitoring Report - Week Ending 08/27/11

Date	Location	Number observed	Comments
7/30/2011	EP300-EP312, EP290-EP294	0	Site clearance survey
7/30/2011	EP300-EP312, EP290-EP294	0	Monitoring construction activities
7/29/2011	I-8 Island	14	Morning perimeter survey at 8:55am
7/29/2011	I-8 Island	2	Evening perimeter survey at 4:00pm
7/29/2011	EP263B-EP267	0	Site clearance survey
7/29/2011	EP269	0	Site clearance survey
7/29/2011	EP269-EP272	0	Monitoring construction activities
7/29/2011	EP270-EP271	0	Monitoring construction activities
7/29/2011	EP274-EP278	0	Monitoring construction activities
7/29/2011	EP279-294	0	Monitoring construction activities
7/29/2011	EP300-EP306	0	Monitoring construction activities
7/29/2011	EP256-EP263A-2, AER Yard	0	Monitoring construction activities
7/29/2011	EP269	0	Monitoring construction activities
7/29/2011	EP269-EP273	0	Site clearance survey
7/29/2011	EP270	0	Monitoring construction activities
7/29/2011	EP300-EP312	0	Morning perimeter survey
7/29/2011	EP300-EP312	0	Monitoring construction activities
7/29/2011	EP300-EP312	0	Evening perimeter survey
7/29/2011	EP303	0	Monitoring construction activities
7/28/2011	EP269	4	Monitoring during construction activities
7/28/2011	I-8 Island	11	Morning perimeter survey at 9:19am
7/28/2011	I-8 Island	8	Evening perimeter survey at 4:00pm - 4:50pm
7/28/2011	EP279-294	0	Monitoring construction activities
7/28/2011	EP263B-EP267	0	Site clearance survey
7/28/2011	EP269	0	Site clearance survey
7/28/2011	EP270-EP271	0	Monitoring construction activities
7/28/2011	EP274-EP278	0	Monitoring construction activities
7/28/2011	EP300-EP306	0	Monitoring construction activities
7/28/2011	EP256-EP263A-2, AER Yard	0	Monitoring construction activities
7/28/2011	EP269	0	Monitoring construction activities
7/28/2011	EP270	0	Monitoring construction activities
7/28/2011	EP300-EP312	0	Morning perimeter survey
7/28/2011	EP300-EP312	0	Monitoring construction activities
7/28/2011	EP300-EP312	0	Evening perimeter survey
7/28/2011	AER CY	0	Site clearance survey

PBHS Monitoring Report - Week Ending 08/27/11

Date	Location	Number observed	Comments
7/27/2011	I-8 Island	13	Evening perimeter survey at 6:30pm - 7:00pm
7/27/2011	EP279-294	0	Monitoring construction activities
7/27/2011	EP263B-EP267	0	Site clearance survey
7/27/2011	EP268 - EP263	0	Monitoring construction activities
7/27/2011	EP269	0	Site clearance survey
7/27/2011	EP270-EP271	0	Monitoring construction activities
7/27/2011	EP274-EP278	0	Monitoring construction activities
7/27/2011	EP300-EP306	0	Monitoring construction activities
7/27/2011	EP256-EP263A-2, AER Yard	0	Monitoring construction activities
7/27/2011	EP269-EP273	0	Morning perimeter survey
7/27/2011	EP269-EP273	0	Evening perimeter survey
7/27/2011	EP300-EP312	0	Morning perimeter survey
7/27/2011	EP300-EP312	0	Monitoring construction activities
7/27/2011	EP300-EP312	0	Evening perimeter survey
7/26/2011	Devils Canyon Bridge1, Hwy 8	1	Monitoring during construction activities
7/26/2011	I-8 Island	24	Morning perimeter survey at 9:46am - 10:45am
7/26/2011	I-8 Island	7	Evening perimeter survey at 6:17pm - 6:50pm
7/26/2011	EP263B-EP267	0	Site clearance survey
7/26/2011	EP269	0	Site clearance survey
7/26/2011	EP270	0	Monitoring construction activities
7/26/2011	EP274-EP278	0	Monitoring construction activities
7/26/2011	EP279-294	0	Monitoring construction activities
7/26/2011	EP300-EP306	0	Monitoring construction activities
7/26/2011	EP256-EP263A-2, AER Yard	0	Monitoring construction activities
7/26/2011	EP269-EP273	0	Morning perimeter survey
7/26/2011	EP269-EP273	0	Evening perimeter survey
7/26/2011	EP300-EP312	0	Monitoring construction activities
7/26/2011	EP300-EP312	0	Morning perimeter survey
7/26/2011	EP300-EP312	0	Monitoring construction activities
7/26/2011	EP300-EP312	0	Evening perimeter survey
7/25/2011	I-8 Island	21	Morning perimeter survey at 8:47am
7/25/2011	I-8 Island	20	Evening perimeter survey at 6:37am
7/25/2011	EP263B-EP267	0	Site clearance survey
7/25/2011	EP269	0	Site clearance survey
7/25/2011	EP270	0	Monitoring construction activities

PBHS Monitoring Report - Week Ending 08/27/11

Date	Location	Number observed	Comments
7/25/2011	EP274-EP278	0	Monitoring construction activities
7/25/2011	EP279-294	0	Monitoring construction activities
7/25/2011	EP300-EP306	0	Monitoring construction activities
7/25/2011	EP256-EP263A-2, AER Yard	0	Monitoring construction activities
7/25/2011	EP269-EP273	0	Morning perimeter survey
7/25/2011	EP269-EP273	0	Evening perimeter survey
7/25/2011	EP300 & EP302	0	Monitoring construction activities
7/25/2011	EP300-EP312	0	Morning perimeter survey
7/25/2011	EP300-EP312	0	Monitoring construction activities
7/25/2011	EP300-EP312	0	Evening perimeter survey
7/25/2011	EP276	0	Monitoring construction activities
7/24/2011	I-8 Island	13	Evening perimeter survey at 6:25pm
7/24/2011	EP263B-EP267	0	Site clearance survey
7/24/2011	EP269	0	Site clearance survey
7/24/2011	EP270	0	Monitoring construction activities
7/24/2011	EP279-294	0	Monitoring construction activities
7/24/2011	EP256-EP263A-2, AER Yard	0	Monitoring construction activities
7/24/2011	EP269-EP273	0	Evening perimeter survey
7/24/2011	EP274-EP278	0	Evening perimeter survey
7/24/2011	EP300-EP312	0	Evening perimeter survey
7/23/2011	EP263B-EP267	0	Site clearance survey
7/23/2011	EP269	0	Site clearance survey
7/23/2011	EP270	0	Monitoring construction activities
7/23/2011	EP279-294	0	Monitoring construction activities
7/23/2011	EP300-EP312	0	Monitoring construction activities
7/23/2011	EP300-EP312	0	Site clearance survey
7/23/2011	EP256-EP263A-2, AER Yard	0	Monitoring construction activities
7/23/2011	EP269-EP276	0	Morning perimeter survey
7/23/2011	EP274-EP278	0	Morning perimeter survey
7/23/2011	EP274-EP278	0	Evening perimeter survey
7/23/2011	I-8 Island	0	Morning perimeter survey
7/22/2011	I-8 Island	18	Evening perimeter survey at 6:35pm
7/22/2011	EP263B-EP267	0	Site clearance survey
7/22/2011	EP269	0	Site clearance survey
7/22/2011	EP269-EP270	0	Monitoring construction activities

PBHS Monitoring Report - Week Ending 08/27/11

Date	Location	Number observed	Comments
7/22/2011	EP270	0	Monitoring construction activities
7/22/2011	EP300-EP312	0	Monitoring construction activities
7/22/2011	EP256-EP263A-2, AER Yard	0	Monitoring construction activities
7/22/2011	EP269-EP273	0	Morning perimeter survey
7/22/2011	EP269-EP273	0	Evening perimeter survey
7/22/2011	EP274-EP278	0	Site clearance survey
7/22/2011	EP274-EP278	0	Monitoring construction activities
7/21/2011	I-8 Island	18	Evening perimeter survey at 6:35pm
7/21/2011	EP263B-EP267	0	Site clearance survey
7/21/2011	EP269	0	Site clearance survey
7/21/2011	EP269-EP270	0	Monitoring construction activities
7/21/2011	EP270	0	Monitoring construction activities
7/21/2011	EP279-294	0	Monitoring construction activities
7/21/2011	EP300-EP312	0	Monitoring construction activities
7/21/2011	EP300-EP306	0	Site clearance survey
7/21/2011	EP256-EP263A-2, AER Yard	0	Monitoring construction activities
7/21/2011	EP269-EP273	0	Morning perimeter survey
7/21/2011	EP269-EP273	0	Evening perimeter survey
7/21/2011	EP274-EP278	0	Morning perimeter survey
7/21/2011	EP274-EP278	0	Evening perimeter survey
7/20/2011	I-8 Island	4	Evening perimeter survey at 6:50pm
7/20/2011	EP269-EP273	0	Morning perimeter survey
7/20/2011	EP269-EP273	0	Evening perimeter survey
7/20/2011	EP263B-EP267	0	Site clearance survey
7/20/2011	EP269	0	Site clearance survey
7/20/2011	EP270	0	Monitoring construction activities
7/20/2011	EP279-294	0	Monitoring construction activities
7/20/2011	EP300-EP312	0	Monitoring construction activities
7/20/2011	EP300-EP306	0	Site clearance survey
7/20/2011	EP256-EP263A-2, AER Yard	0	Monitoring construction activities
7/20/2011	EP274-EP278	0	Morning perimeter survey
7/20/2011	EP274-EP278	0	Evening perimeter survey
7/19/2011	I-8 Island	10	Morning perimeter survey at 9:10am
7/19/2011	I-8 Island	17	Evening perimeter survey at 4:00pm - 6:40pm
7/19/2011	EP269-EP273	0	Morning perimeter survey

PBHS Monitoring Report - Week Ending 08/27/11

Date	Location	Number observed	Comments
7/19/2011	EP269-EP273	0	Evening perimeter survey
7/19/2011	EP269	0	Site clearance survey
7/19/2011	EP270	0	Monitoring construction activities
7/19/2011	EP279-294	0	Monitoring construction activities
7/19/2011	EP300-EP312	0	Monitoring construction activities
7/19/2011	EP300-EP306	0	Site clearance survey
7/19/2011	EP256-EP263A-2, AER Yard	0	Monitoring construction activities
7/19/2011	EP274-EP278	0	Morning perimeter survey
7/19/2011	EP274-EP278	0	Evening perimeter survey
7/19/2011	EP263B-EP267	0	Site clearance survey
7/18/2011	I-8 Island	21	Evening perimeter survey at 7:10pm
7/18/2011	EP263B-EP267	0	Site clearance survey
7/18/2011	EP269	0	Site clearance survey
7/18/2011	EP270	0	Monitoring construction activities
7/18/2011	EP279-294	0	Monitoring construction activities
7/18/2011	EP300-EP312	0	Monitoring construction activities
7/18/2011	EP300-EP306	0	Site clearance survey
7/18/2011	EP256-EP263A-2, AER Yard	0	Monitoring construction activities
7/18/2011	EP274-EP278	0	Morning perimeter survey
7/18/2011	EP274-EP278	0	Evening perimeter survey
7/18/2011	EP269-EP273	0	Site clearance survey
7/17/2011	I-8 Island	17	Evening perimeter survey at 5:55pm - 6:25
7/17/2011	EP263B-EP267	0	Site clearance survey
7/17/2011	EP269	0	Site clearance survey
7/17/2011	EP270	0	Monitoring construction activities
7/17/2011	EP300-EP312	0	Monitoring construction activities
7/17/2011	EP256-EP263A-2, AER Yard	0	Monitoring construction activities
7/17/2011	EP274-EP278	0	Evening perimeter survey
7/17/2011	EP279-EP294	0	Site clearance survey
7/17/2011	EP269-EP273	0	Site clearance survey
7/16/2011	I-8 Island	1	Morning perimeter survey at 8:35am
7/16/2011	EP263B-EP267	0	Site clearance survey
7/16/2011	EP269	0	Site clearance survey
7/16/2011	EP270	0	Monitoring construction activities
7/16/2011	EP300-EP306	0	Monitoring construction activities

PBHS Monitoring Report - Week Ending 08/27/11

Date	Location	Number observed	Comments
7/16/2011	EP300-EP312	0	Monitoring construction activities
7/16/2011	EP256-EP263A-2, AER Yard	0	Monitoring construction activities
7/16/2011	EP274-EP278	0	Morning perimeter survey
7/16/2011	EP279-EP294	0	Morning perimeter survey
7/16/2011	EP279-EP294	0	Site clearance survey
7/16/2011	EP279-EP294	0	Monitoring construction activities
7/16/2011	EP269-EP273	0	Site clearance survey
7/15/2011	EP273-1	1	Evening perimeter survey at 4:30pm
7/15/2011	I-8 Island	12	Evening perimeter survey at 6:35pm - 7:00pm
7/15/2011	EP263B-EP267	0	Site clearance survey
7/15/2011	EP269	0	Site clearance survey
7/15/2011	EP270	0	Monitoring construction activities
7/15/2011	EP279-294	0	Monitoring construction activities
7/15/2011	EP300-EP306	0	Monitoring construction activities
7/15/2011	EP300-EP312	0	Monitoring construction activities
7/15/2011	EP256-EP263A-2, AER Yard	0	Site clearance survey
7/15/2011	EP256-EP263A-2, AER Yard	0	Monitoring construction activities
7/15/2011	EP256-EP263A-2, AER Yard	0	Evening perimeter survey
7/15/2011	EP269-EP273	0	Site clearance survey
7/15/2011	EP274-EP278	0	Morning perimeter survey
7/15/2011	EP274-EP278	0	Evening perimeter survey
7/14/2011	I-8 Island	3	Evening perimeter survey at 4:10pm
7/14/2011	I-8 Island		7:15am - 9:30am PBHS were at above point
7/14/2011	EP263B-EP267	0	Site clearance survey
7/14/2011	EP269	0	Site clearance survey
7/14/2011	EP270	0	Monitoring construction activities
7/14/2011	EP279-294	0	Monitoring construction activities
7/14/2011	EP300-EP306	0	Monitoring construction activities
7/14/2011	EP300-EP312	0	Monitoring construction activities
7/14/2011	EP256-EP263A-2, AER Yard	0	Morning perimeter survey
7/14/2011	EP256-EP263A-2, AER Yard	0	Monitoring construction activities
7/14/2011	EP256-EP263A-2, AER Yard	0	Evening perimeter survey
7/14/2011	EP274-EP278	0	Morning perimeter survey
7/14/2011	EP274-EP278	0	Evening perimeter survey
7/14/2011	EP269-EP273	0	Site clearance survey

PBHS Monitoring Report - Week Ending 08/27/11

Date	Location	Number observed	Comments
7/13/2011	I-8 Island	21	Evening perimeter survey at 4:40pm
7/13/2011	EP263B-EP267	0	Site clearance survey
7/13/2011	EP269	0	Site clearance survey
7/13/2011	EP270	0	Monitoring construction activities
7/13/2011	EP279-294	0	Monitoring construction activities
7/13/2011	EP300-EP306	0	Monitoring construction activities
7/13/2011	EP300-EP312	0	Monitoring construction activities
7/13/2011	EP256-EP263A-2, AER Yard	0	Morning perimeter survey
7/13/2011	EP256-EP263A-2, AER Yard	0	Evening perimeter survey
7/13/2011	EP269-EP273	0	Site clearance survey
7/12/2011	EP256-EP263A-2, AER Yard	15	Monitoring during construction activities @ 7:40am - 11:00am
7/12/2011	I-8 Island	17	Evening perimeter survey at 4:00pm
7/12/2011	EP263B-EP267	0	Site clearance survey
7/12/2011	EP269	0	Site clearance survey
7/12/2011	EP270	0	Monitoring construction activities
7/12/2011	EP279-294	0	Monitoring construction activities
7/12/2011	EP300-EP306	0	Monitoring construction activities
7/12/2011	EP300-EP312	0	Monitoring construction activities
7/12/2011	EP274-EP278	0	Morning perimeter survey
7/12/2011	EP274-EP278	0	Evening perimeter survey
7/12/2011	EP269-EP273	0	Site clearance survey
7/11/2011	I-8 Island	29	Evening perimeter survey at 4:40pm
7/11/2011	EP263B-EP267	0	Site clearance survey
7/11/2011	EP269	0	Site clearance survey
7/11/2011	EP270	0	Monitoring construction activities
7/11/2011	EP279-294	0	Monitoring construction activities
7/11/2011	EP300-EP306	0	Monitoring construction activities
7/11/2011	EP300-EP312	0	Monitoring construction activities
7/11/2011	EP256-EP263A-2, AER Yard	0	Morning perimeter survey
7/11/2011	EP256-EP263A-2, AER Yard	0	Evening perimeter survey
7/11/2011	EP269-EP273	0	Site clearance survey
7/11/2011	EP274-EP278	0	Morning perimeter survey
7/11/2011	EP274-EP278	0	Evening perimeter survey
7/10/2011	I-8 Island	8	Perimeter survey
7/10/2011	I-8 Island	20	Monitoring construction activities

PBHS Monitoring Report - Week Ending 08/27/11

Date	Location	Number observed	Comments
7/10/2011	EP269	0	Site clearance survey
7/10/2011	EP270	0	Monitoring construction activities
7/10/2011	EP279-294	0	Monitoring construction activities
7/10/2011	EP300-EP312	0	Monitoring construction activities
7/10/2011	EP256-EP263A-2, AER Yard	0	Evening perimeter survey
7/10/2011	EP274-EP278, EP265-EP267	0	Site clearance survey
7/9/2011	EP263A-2	11	Evening perimeter survey
7/9/2011	EP263B-EP267	0	Site clearance survey
7/9/2011	EP269-EP274	0	Monitoring construction activities
7/9/2011	EP279-294	0	Monitoring construction activities
7/9/2011	EP300-EP307	0	Monitoring construction activities
7/9/2011	EP256-EP263A-2, AER Yard	0	Monitoring construction activities
7/9/2011	EP269-EP273	0	Site clearance survey
7/9/2011	EP274-EP278	0	Morning perimeter survey
7/9/2011	EP310	0	Monitoring construction activities
7/8/2011	EP263B-EP267	0	Site clearance survey
7/8/2011	EP300-EP312	0	Monitoring construction activities
7/8/2011	EP256-EP263A-2, AER Yard	0	Monitoring construction activities
7/8/2011	EP269-EP273	0	Site clearance survey
7/8/2011	EP274-EP278	0	Morning perimeter survey
7/8/2011	EP274-EP278	0	Evening perimeter survey
7/8/2011	EP303	0	Monitoring construction activities
7/8/2011	EP279-EP294	0	Monitoring construction activities
7/7/2011	I-8 Island	8	Evening perimeter survey at 7:00pm
7/7/2011	EP263B-EP267	0	Site clearance survey
7/7/2011	EP269-EP273	0	Monitoring construction activities
7/7/2011	EP300-EP312	0	Monitoring construction activities
7/7/2011	EP300-EP307	0	Monitoring construction activities
7/7/2011	EP256-EP263A-2, AER Yard	0	Monitoring construction activities
7/7/2011	EP269-EP273	0	Site clearance survey
7/7/2011	EP274-EP278	0	Morning perimeter survey
7/7/2011	EP274-EP278	0	Evening perimeter survey
7/7/2011	EP303 & EP304	0	Monitoring construction activities
7/7/2011	EP306-EP312	0	Site clearance survey
7/6/2011	EP263A-2	2	Evening perimeter survey

PBHS Monitoring Report - Week Ending 08/27/11

Date	Location	Number observed	Comments
7/6/2011	EP263B-EP267	0	Site clearance survey
7/6/2011	EP269-EP272	0	Monitoring construction activities
7/6/2011	EP300-EP312	0	Monitoring construction activities
7/6/2011	EP300-EP307	0	Monitoring construction activities
7/6/2011	EP303	0	Site clearance survey
7/6/2011	EP256-EP263A-2, AER Yard	0	Monitoring construction activities
7/6/2011	EP274-EP278	0	Morning perimeter survey
7/6/2011	EP274-EP278	0	Evening perimeter survey
7/6/2011	EP305 to EP304	0	Monitoring construction activities
7/6/2011	I-8 Island	0	Monitoring construction activities
7/6/2011	EP269-EP273	0	Site clearance survey
7/5/2011	EP270	14	Morning perimeter survey at 6:30am - 10:00am
7/5/2011	EP270	9	Evening perimeter survey at 5:00pm
7/5/2011	I-8 Island	7	Evening perimeter survey at 6:20pm
7/5/2011	EP269-EP273	0	Morning perimeter survey
7/5/2011	EP269-EP273	0	Evening perimeter survey
7/5/2011	EP263B-EP267	0	Site clearance survey
7/5/2011	EP269-EP271	0	Monitoring construction activities
7/5/2011	EP300-EP312	0	Monitoring construction activities
7/5/2011	EP256-EP263A-2, AER Yard	0	Monitoring construction activities
7/5/2011	EP274-EP278	0	Morning perimeter survey
7/5/2011	EP274-EP278	0	Evening perimeter survey
7/5/2011	EP307 to EP305	0	Monitoring construction activities
7/5/2011	I-8 Island	0	Site clearance survey
7/4/2011	EP270	9	Perimeter survey
7/4/2011	EP263B-EP267	0	Site clearance survey
7/4/2011	EP300-EP312	0	Monitoring construction activities
7/4/2011	EP256-EP263A-2, AER Yard	0	Evening perimeter survey
7/4/2011	EP269-EP273	0	Site clearance survey
7/4/2011	EP274-EP278	0	Evening perimeter survey
7/4/2011	I-8 Island	0	Site clearance survey
7/2/2011	EP263B-EP267	0	Site clearance survey
7/2/2011	EP256-EP263A-2, AER Yard	0	Monitoring construction activities
7/2/2011	EP269-EP273	0	Site clearance survey
7/2/2011	EP274-EP278	0	Morning perimeter survey

PBHS Monitoring Report - Week Ending 08/27/11

Date	Location	Number observed	Comments
7/2/2011	I-8 Island	0	Site clearance survey
7/1/2011	EP263B-EP267	0	Site clearance survey
7/1/2011	EP300-EP312	0	Monitoring construction activities
7/1/2011	EP256-EP263A-2, AER Yard	0	Monitoring construction activities
7/1/2011	EP269-EP273	0	Site clearance survey
7/1/2011	EP274-EP278	0	Morning perimeter survey
7/1/2011	EP274-EP278	0	Evening perimeter survey
7/1/2011	I-8 Island	0	Site clearance survey
6/30/2011	EP300-EP312	0	Monitoring construction activities
6/29/2011	EP310-EP312	0	Monitoring construction activities
4/15/2011	EP210, EP211, EP213-EP215, EP217-EP219	0	Monitoring construction activities
3/26/2011	EP105	0	Site clearance survey

Flat Tailed Horned Lizard Counts

Date	Location	Observed		Injured		Relocated		Dead	
		Day	Night	Day	Night	Day	Night	Day	Night
	Post RCLMP*								
8/27/2011	EP349					1			
8/25/2011	EP360							1	
8/25/2011	Btwn EP320/321					1			
8/24/2011	SWPL AR near EP346					1			
8/23/2011	EP349					1			
8/21/2011	SWPL AR btwn EP344/345					1			
8/21/2011	SWPL AR to EP345							1	
8/19/2011	SWPL AR to EP339					1			
8/20/2011	SWPL AR to IV Sub							1	
8/20/2011	SWPL AR btwn EP346/347					1			
8/19/2011	EP338/339 Pullsite					1			
8/19/2011	EP355/356 Pullsite					1			
8/18/2011	EP347					1			
8/18/2011	SWPL AR to EP353							1	
8/11/2011	SWPL AR by EP348					1			
8/11/2011	EP348/EP349 Pullsite					1			
8/10/2011	EP347					1			
8/8/2011	SWPL AR to EP351					2			
8/6/2011	BLM AR near EP327							1	
8/1/2011	IV Substation Yard	1							
8/1/2011	EP325					1			
8/1/2011	AR to EP345					1			
7/30/2011	EP322					1			
7/28/2011	EP355/EP356 Pullsite					1			
7/27/2011	Near EP316-2	1							
7/26/2011	SWPL AR to EP344	1							
7/26/2011	EP347					1			
7/26/2011	AR to IV Sub					1			
7/25/2011	AR to IV Sub					1			
7/25/2011	AR to IV Sub					1			
7/25/2011	AR to IV Sub					1			
7/22/2011	AR to IV Sub					1			
7/21/2011	EP360					1			
7/21/2011	AR to EP326					1			
7/19/2011	SWPL AR to IV Sub	1							
7/19/2011	EP353					1			
7/19/2011	AR to Dunaway CY					1			
7/18/2011	EP318					1			
7/17/2011	EP355					1			
7/15/2011	EP359	1							
7/15/2011	EP352	1							
7/15/2011	EP350	1							
7/14/2011	Spur Rd to EP355							1	

Flat Tailed Horned Lizard Counts

Date	Location	Observed		Injured		Relocated		Dead	
7/14/2011	EP322	1							
7/13/2011	EP357	1							
7/12/2011	EP344	1							
7/12/2011	SWPL AR btwn EP348/345							1	
TOTAL		10	0	0	0	31	0	7	
Prior to RCLMP		Day		Day		Day		Day	
7/11/2011	AR to EP352					2			
7/11/2011	AR to EP345					2			
7/10/2011	EP358					1			
7/10/2011	SWPL AR to EP354					2			
7/9/2011	AR to EP330	1							
7/8/2011	Spur Rd. to EP352	1							
7/7/2011	EP324					1			
7/7/2011	EP355					1			
7/6/2011	SWPL AR btwn EP362/363							1	
7/5/2011	EP354					1			
7/1/2011	AR to EP353	1							
6/30/2011	AR between EP310/311							1	
6/30/2011	EP358	1							
6/30/2011	EP360	1							
6/30/2011	AR to EP312							1	
6/30/2011	EP360							1	
6/27/2011	EP350					1			
6/27/2011	SWPL AR to IV Substation	2							
6/26/2011	IV Substation					1			
6/25/2011	SWPL AR to EP361	1							
6/24/2011	EP359					1			
6/23/2011	SWPL AR to EP360					2			
6/22/2011	SWPL AR to EP355					1			
6/20/2011	EP356	2							
6/20/2011	SWPL AR to EP359	1							
6/20/2011	Near EP356	2							
6/20/2011	AR between EP358/357							1	
6/18/2011	AR to Dunaway CY							1	
6/17/2011	Near EP322	1							
6/7/2011	Near EP355	1							
6/7/2011	EP361					1			
6/7/2011	AR btwn EP343/EP344							1	
6/7/2011	AR between EP324/325							1	
6/6/2011	SWPL AR btwn EP344/EP345					1			
6/3/2011	EP359					1			
6/3/2011	SWPL AR EP362					1			
6/2/2011	AR to EP358					1			
6/2/2011	SWPL AR to EP316-2							1	

Flat Tailed Horned Lizard Counts

Date	Location	Observed	Injured	Relocated	Dead
6/2/2011	AR east of EP325				1
6/1/2011	SWPL AR btwn EP319/EP320			1	
6/1/2011	SWPL AR to EP318			1	
5/31/2011	SWPL AR btwn EP359/EP360			1	
5/31/2011	SWPL AR to EP320			1	
5/31/2011	EP360				1
5/27/2011	EP357			1	
5/26/2011	SWPL AR to EP359			1	
5/25/2011	Spur Rd to EP321			1	
5/23/2011	EP323			1	
5/21/2011	EP324			1	
5/20/2011	IV CY			1	
5/20/2011	AR to EP362			1	
5/20/2011	AR btwn EP324/EP325			1	
5/20/2011	SWPL AR btwn EP326/EP327			1	
5/20/2011	IV Substation			3	
5/19/2011	IV Substation			5	
5/19/2011	EP324			1	
5/18/2011	IV Substation Yard			1	
5/18/2011	IV Substation Yard				1
5/17/2011	AR to IV Substation				1
5/16/2011	IV Substation Yard			1	
5/13/2011	SWPL AR Near EP362-1	1			
5/12/2011	AR to EP355			1	
5/11/2011	EP360	1			
5/11/2011	Dunaway CY	3			
5/11/2011	Dunaway Yard			4	
5/10/2011	EP322	1			
5/10/2011	AR to Dunaway CY	1			
5/9/2011	Dunaway Yard			4	
5/7/2011	EP322	1			
5/7/2011	Spur Road to EP344	1			
5/7/2011	Dunaway Yard			1	
5/6/2011	AR to EP321-1	1			
5/5/2011	AR to EP321-1	1			
5/5/2011	AR to Dunaway CY	2			
5/5/2011	Dunaway Yard			2	
5/4/2011	AR btwn EP343/EP344			1	
5/3/2011	SWPL AR btwn EP320/EP321	1			
4/27/2011	AR to EP322	2			
4/26/2011	EP322	1			
4/25/2011	Plaster City CY	1			
4/20/2011	Plaster City			1	
4/18/2011	Plaster City			1	

Flat Tailed Horned Lizard Counts

Date	Location	Observed	Injured	Relocated	Dead
4/14/2011	AR to IV Substation	1			
4/2/2011	Dunaway CY	1			
TOTAL		35	0	60	13
YTD		45	0	91	20

*RCLMP refers to the Revised Construction Lighting Mitigation Plan

RAVEN CONTROL MONITORING

Week Ending 08/27/2011

Date	Location	Number of Ravens observed	Raven Activity					FTHL observed
			Nesting	Flying	Perching	Roosting	Scavaging	
8/27/2011	EP305	3			3			no
8/26/2011	EP301	2		2				no
8/25/2011	S2 Yard	2					2	no
8/25/2011	EP301	2		2				no
8/24/2011	S2 Yard	3				3		no
8/23/2011	EP292-1	3		3				no
8/22/2011	No ravens observed							
8/21/2011	No ravens observed							
8/20/2011	S2 Yard	2				2		no
8/20/2011	EP312	2		2				no
8/20/2011	S2 Yard	2					2	no
8/20/2011	EP312	2		2				no
8/19/2011	EP307	2			2			no
8/19/2011	EP296	1		1				no
8/18/2011	S2 Yard	2				1	1	no
8/18/2011	EP301	Flock		x				no
8/17/2011	S2 Yard	2				1	1	no
8/17/2011	EP301	3			3			no
8/16/2011	S2 Yard	1					1	no
8/16/2011	EP301	1		1				no
8/15/2011	No ravens observed							
8/14/2011	No ravens observed							
8/13/2011	S2 Yard	2					2	no
8/12/2011	IV Substation	2				2		no
8/12/2011	S2 Yard	3				3	3	no
8/11/2011	EP294	4			4			no
8/11/2011	S2 Yard	3				3	3	no
8/10/2011	S2 Yard	3				2	1	no
8/9/2011	S2 Yard	not specified						no
8/8/2011	EP294	2			2			no
8/8/2011	S2 Yard	1						no
8/7/2011	No ravens observed							
8/6/2011	S2 Yard	1						no
8/5/2011	EP301	3		3				no
8/4/2011	S2 Yard	not specified						no
8/3/2011	S2 Yard	2		2				no
8/3/2011	S2 Yard	1						no
8/2/2011	S2 Yard	3					3	no
8/1/2011	EP314	not specified		x				no
7/31/2011	No ravens observed							
7/30/2011	EP314	3		2			1	no
7/30/2011	S2 Yard	1					1	no
7/29/2011	S2 Yard	1						no
7/28/2011	EP319	4	1	2	1			no
7/28/2011	S2 Yard	not specified						no
7/27/2011	S2 Yard	not specified						no
7/26/2011	No ravens observed							
7/25/2011	EP290	1			1			no

Date	Location	Number of Ravens observed	Raven Activity					FTHL observed
			Nesting	Flying	Perching	Roosting	Scavaging	
7/24/2011	No ravens observed							
7/23/2011	No ravens observed							
7/22/2011	EP290	2		1	1			no
7/21/2011	S2 Yard	1		1				no
7/20/2011	Ocotillo, CA	5						no
7/19/2011	Ocotillo, CA	1						no
7/18/2011	CP40-2	not specified						no
7/18/2011	CP41-2	not specified						no
7/18/2011	CP42-1	not specified						no
7/17/2011	No ravens observed							
7/16/2011	CP42-1	not specified						no
7/15/2011	No ravens observed							
7/14/2011	EP357	not specified						no
7/14/2011	EP358	not specified						no
7/14/2011	EP359	not specified						no
7/14/2011	Plaster City Yard	2		2				no
7/13/2011	EP313-EP314 PS	not specified						no
7/13/2011	S2 Yard	3					3	no
7/12/2011	CP18-1	not specified						no
7/12/2011	CP19-1	not specified						no
7/12/2011	CP22-1	not specified						no
7/11/2011	EP304-EP314	not specified						no
7/10/2011	No ravens observed							
7/9/2011	EP351	not specified						no
7/9/2011	EP353	not specified						no
7/9/2011	EP354	not specified						no
7/9/2011	EP355	not specified						no
7/9/2011	not specified	not specified						no
7/9/2011	S2 Yard	3					3	no
7/8/2011	EP303	2			1		1	no
7/8/2011	EP303	1		1				no
7/8/2011	S2 Yard	3					3	no
7/1/11 - 7/7/11	No ravens observed							
6/30/2011	EP300	3		3				no
6/21/11 - 6/29/11	No ravens observed							
6/20/2011	S2 Yard	2					2	no
6/1/11 - 6/19/11	No ravens observed							
5/1/11 - 5/31/11	No ravens observed							
4/22/11 - 4/30/11	No ravens observed							
4/21/2011	EP341	1	1					no
4/1/11 - 4/20/11	No ravens observed							
3/1/11 - 3/31/11	No ravens observed							
2/1/11 - 2/28/11	No ravens observed							
1/21/11 - 1/31/11	No ravens observed							
1/21/2011	Rough Acres Yard	not specified						no