

This report provides a summary of environmental monitoring and compliance activities conducted by Burns and McDonnell (BMcD) staff and BMcD subconsultants for the San Diego Gas & Electric (SDG&E) Sunrise Powerlink Project during the above weekly time period.

### Training

- SWEAP and PBS training was held for new Project personnel on Tuesday. Additional trainings were provided as requested.
- Flat-tailed horned lizard (FTHL) trainings were provided to any new crew members or monitors prior to construction per mitigation measure B-7b and in accordance with the FTHL Rangewide Management Strategy. During morning tailboard meetings, guidelines were provided about recognizing, protecting, and notification requirements for FTHL. FTHL information cards were made available to any crew members or monitors as needed.

### Pre/Post Construction

- Avian biologists surveyed for nesting birds prior to work commencing in inactive areas. For sites off of USFS lands, the results of those surveys were submitted to the CPUC/BLM biologist for review and concurrence. For USFS lands, the results of those surveys were submitted to the USFS for review and concurrence. For any active nests found, a buffer was established and no construction activities were permitted within the buffer area without consultation with the CPUC/BLM/USFS biologist. Active nests were mapped and monitored for success or failure and updated on the nest monitoring log.
- Post-construction impact surveys occurred at Sycamore Substation, EP47 to EP54, EP56 to EP58, EP62A to EP65, EP66 to EP74, and EP136.
- Additional signs and stakes were repaired as needed. Due to traffic and narrow access roads, broken stakes and run over signs were replaced. Maintenance (e.g., writing over faded signs, reinforcing signs/stakes in the ground, replacing zip ties, and adding additional signs) was performed as needed. The ESA Team conducted the following activities during this reporting period:
  - § Repaired, refreshed, replaced, and maintained the previously installed project signs and ESAs from EP90 to EP101.

### Construction

- Monitors were present during construction activities to ensure compliance with mitigation measures as identified in the Final EIR/EIS Mitigation Monitoring, Compliance, and Reporting Program. Archaeologists, Paleontologists, and Native American Monitors were present at sites where required as identified prior to construction activity and as approved in the NTPs.
- Project staff carpooled to site reviews, kick-off tailgates, and off-site meetings. Construction and traffic control crews were observed carpooling from yards to work areas.
- Deterrents were utilized to discourage bird nest building activities throughout the Project. Deterrents are determined depending upon the location and type of possible nesting areas and may include metallic flagging, compact discs, plastic owls, and the presence of biological monitors.



The table below demonstrates the construction progress to date:

<b>OVERHEAD</b>			
Agency	Foundations Completed	Towers Erected	Wire Installed
Non-Federal	169 of 169	169 of 169	169 of 169
Bureau of Land Management	179 of 179	179 of 179	179 of 179
Miramar	14 of 14	14 of 14	14 of 14
U.S. Forest Service	76 of 76	76 of 76	76 of 76
<b>UNDERGROUND</b>			
Agency	Vaults Installed	Trenches Excavated & Backfilled	
Non-Federal	40 of 40	42 of 42	
<b>SUBSTATION UPGRADES</b>			
4 of 7 Completed			
<b>SUNCREST SUBSTATION</b>			
100 Percent Complete			

Overhead Construction

- Link 1
  - § Splicing at EP291 and EP269-1.
  - § BMP maintenance at EP144 to EP147, EP149-1 to EP152-2, EP170 to EP179 (including pull sites), EP187-2, EP190-2, EP192-2, EP196-2, EP233-1, EP237-1 pull site, EP239-1 to EP245-1, EP247, EP248-1, EP252-1 to EP255-2, and GS-BLM-1.
- Link 2
  - § During this reporting period, the PAL levels were as follows: Monday-Ev, Tuesday-Ev, Wednesday-Ev, Thursday-Ev, Friday-Ev, and Saturday-Ev. Work activities ended each day in accordance with the fire plan and the approved Ev letter as appropriate.

USFS Land

- § Final grading at EP36-1-E.
- § Miscellaneous tower work at EP9-1, EP35-1 to EP37-2, EP57-2, EP58-2, EP108-2, EP120-4 to EP121A-1, EP124, EP125 to EP131, and EP138-2.
- § QA/QC at EP9-1, EP12-3 to EP20-2, EP21-1, and EP120-4 to EP139-1.



Sunrise Powerlink Project  
Weekly Report 92 – June 17, 2012 through June 23, 2012



- § Anchors cut from EP131 to EP142-1.
- § Splicing at EP12-3.
- § Punchlist work at EP9-1 to 12-3, EP57-2, EP58-2, EP108-2, and EP120-4 to EP129.
- § Cleanup at EP3-3 to EP8-2, EP13-3, EP15 to EP17-1, EP21-1 to EP24-1, EP28-3, and EP120-4 to EP129.
- § BMP maintenance at EP2-3, EP3-3, EP4-3, EP6-1 EP9-1, EP9-1 pull site, EP10-2, EP12-3 pull sites, EP12-3 to EP24-1, EP28-3, EP29-2, EP31-1, EP33-1, EP34-1, EP35-1, EP36-1, EP37-2, EP57-2, EP58-2, EP108-2 to EP120-4, EP122-1 to EP141, EP141 pull sites, GS-USFS-2, GS-USFS-4, and GS-USFS-5.
- § Hydromulching at EP57-2, EP58-2, and EP117-2.

BLM

- § Final grading from EP97 to EP102-3 (including pull site) and EP94-N to EP103A-2-N.
- § Miscellaneous tower work at EP40-1, EP41, EP50, EP53-3, EP70, EP94, EP97, and EP101-2 to EP103-2.
- § QA/QC at EP47-2, EP50, EP51-1, EP63, and EP68 to EP76-2.
- § Punchlist work at EP50 and EP70.
- § Punchlist work from EP68 to EP76-2.
- § BMP installation/maintenance at EP39-1 to EP42 pull site, EP47-2, EP47-2 pull site, EP48, EP53-3, EP62A-1 to EP83, and EP94 to EP102-3.
- § Hydroseeding at EP70 to EP76-2, EP99-2, and EP101-2.

Non-Federal

- § Final grading at/from EP26-1, EP27-1, EP30-2, EP30-2 pull site, EP32-1-N, EP91-N to EP94-N, EP104-2, EP104-2-N, EP105-2, and EP105-2-N.
- § Tower assembly at EP80 and EP81.
- § Miscellaneous tower work at EP25-2, EP30-2, EP32-1, EP80, EP104-2, EP105-2, and EP107-3.
- § QA/QC at EP1-3, EP52-1, EP54-1, EP62A-1, EP64 to EP67, and EP77 to EP79.
- § Regen work continued near EP54-1.
- § BMP maintenance at EP1-3, EP26-1, EP27-1, EP30-2, EP30-2 pull site, EP32-1, EP52-1, EP54-1, EP62A-1 to EP83, and EP91 to EP93, EP104-2, EP105-2, EP119-2, GS-NF-17, and GS-NF-21.
- § BMP removal at EP54-1.
- § Hydromulching from EP77 to EP79 and EP89-1.

• Link 5

- § During this reporting period, the PAL levels were as follows: Monday-Ev, Tuesday-Ev, Wednesday-Ev, Thursday-Ev, Friday-Ev, and Saturday-Ev. Work activities ended each day in accordance with the fire plan and the approved Ev letter as appropriate.

USFS Land

- § Miscellaneous tower work at CP101-1, CP104-1, and CP105-1.
- § QA/QC at CP69-2 and CP99-2.
- § BMP maintenance at CP69-2.

BLM Land

- § Miscellaneous tower work at CP59 and CP60.
- § BMP maintenance at CP59 and CP65-1.

Non-Federal Land

- § Final grading at CP98-N-A.
- § Miscellaneous tower work at CP37-2, CP42, CP44-1, CP49-1, CP54-1, CP55, CP57, CP62-2, CP63-3, CP75-1, and CP76-1.
- § BMP installation and maintenance at CP17-1, CP49-1 pull site, CP49-1-PS-N, CP54-1, CP55, CP57, CP70-3, CP71, CP75-1, CP87-1, CP87/CP88 pull site, CP88-1, CP96-1, CP98-1, GS-NF-1, GS-NF-8, GS-NF-9, and GS-NF-10.
- § Restoration at CP49-1-PS-N and CP49-1 pull site.

#### Miramar

- § Final grade and restoration at CP6-1, CP7, CP10-1, and CP11-1.
- § Miscellaneous tower work at CP6-1.
- § QA/QC at CP2-1.
- § BMP installation and maintenance from CP11-1 to CP15-1.

#### 69kV

- § Arms replaced at Location 5.
- § Pole installation at Locations 7 and 10.
- § Travelers installed on Locations 2, 3, and 4.
- § Stringing, sagging, and jumper installation between Locations 1 and 6.
- § BMPs at Location 13.

#### Underground Construction (Link 4)

- PAR crew working on low-flow crossing at the Loritz property.
- Kinetrics crew installing boxes on the riser poles at the Loritz and Slay properties.
- Vegetation and bird survey at the Loritz property to request permission for vegetation clearing.
- Pinnick crew working on grading the pad on the Loritz property.
- PAR crew removing bird deterrents from the Bauer driveway.
- PAR crew conducting approved vegetation clearing prior to placement of rip rap.
- SDG&E crew cleaning up mineral oil and debris at CP96.
- PAR crew installing a water line parallel to the Bauer driveway.
- SDG&E crew power washing CP96.
- SDG&E crew removing and replacing section of cable from V20 to CP96.
- PAR crew installing a water line parallel to the Bauer driveway.
- Work inside V20.
- Daley working on punchlist items on Alpine Blvd.
- ABB mobilizing equipment to the site.
- SDG&E crew working on new termination on CP96.
- Kinetrics mobilizing testing trailer and generator to the Loritz property.

#### Suncrest Substation Construction (Link 3)

- Work inside the control shelter.
- Alcorn fence installing visual screening slats in the chain link fence.
- SDG&E working in both the 230kV and 500kV yards.
- Ongoing bird sweeps in and around the substation.
- PSSI removing equipment from the site.

#### Substation Upgrades

##### San Luis Rey:

- Bird sweeps/surveys ongoing to identify and deter nest building.

Encina:

- SDG&E relay and wiring crews performing wiring near the control house.

Scripps:

- No Sunrise-related work.

Pomerado:

- No Sunrise-related work.

Sycamore:

- Sunrise start-up program work and ongoing bird sweeps inside the substation.

Construction Yards

- Sycamore Yard – Occasional helicopter operations and staging for road crews and wood to steel project.
- Helix Yard – Occasional helicopter operations and staging for BMP crews.
- El Monte Yard – No activity.
- Alpine Yard – Hub for equipment/materials staging, weed wash station, vegetation maintenance, and staging for micropile capping, clean-up, and road crews.
- Wilson Yard – Occasional helicopter operations.
- SWAT Yard – Frequent helicopter operations, weed wash station and staging for road, wire, BMP, and QC crews.
- Barrett Canyon Yard – No activity.
- Kreuzkamp Yard – Intermittent helicopter operations, weed wash station, and staging for QC crews.
- Bartlett Hauser Yard – Frequent helicopter operations, weed wash station, water supply, and staging for road, QC, erection, hydromulch, wire, and BMP crews.
- Thing Valley Yard – Helicopter operations, weed wash station, water supply, and staging for assembly, QC, and wire crews.
- McCain Valley Yard – Occasional helicopter operations, water supply, and staging for QC crews.
- Rough Acres Yard – Frequent helicopter operations, material hauling, weed wash station, water supply, and staging for road, erection, and BMP crews.
- Jacumba Valley Ranch (JVR) Yard – Occasional helicopter operations, weed wash station, water supply, and staging for wire and QC crews.

NOTE: In addition, all active yards typically have miscellaneous activities throughout the day such as materials delivery and staging, equipment mobilization/demobilization, water supply and dust control, and porta-potty maintenance.

**Wildlife Reporting**

The following listed or Species of Special Concern were found dead in Project construction limits during this reporting period:

- No listed or species of special concern were found dead this reporting period.

The following listed or Species of Special Concern were relocated during construction activities this reporting period:

- Coronado Skink (*Eumeces interparietalis*) – One (1) Coronado skink was relocated from CP48/CP49 pull site.

#### **Spills/Hazardous Waste**

- No spills were reported during this reporting period.

#### **Customer Complaints**

- No customer complaints were received during this reporting period.

#### **Non-Compliances**

- No non-compliances were received during this reporting period.

#### **Variances and TEWS**

- No new variiances or TEWS were approved during this reporting period.

#### **Weather**

- No rain events occurred during this reporting period.
- BMPs were installed or maintained as needed throughout Project areas. In accordance with the Construction General Permit (CGP), daily site BMP inspections, and photos, appropriate BMPs for stormwater and non-stormwater were implemented. Any sites requiring repairs began within 72 hours of identification.

# **Appendices**

Flat-Tailed Horned Lizard Monitoring Report

Raven Control Monitoring Report

**Flat Tailed Horned Lizard Counts - Week Ending 06/23/2012**

Date	Location	Observed		Injured		Relocated		Dead	
		Day	Night	Day	Night	Day	Night	Day	Night
	Post RCLMP*								
5/7/2012	AR btwn EP321 and EP320							1	
4/18/2012	AR btwn EP354-N and EP354	1							
2/23/2012	West side of AR to EP324	1							
11/1/2011	Dunaway CY					1			
10/13/2011	AR to EP354							1	
9/20/2011	AR btwn EP357 and EP358							1	
9/19/2011	AR btwn EP352 and EP353	1							
9/12/2011	EP325					1			
9/9/2011	AR to EP363	1							
9/6/2011	AR to EP360/361					1			
9/6/2011	EP360					2			
9/6/2011	EP359					1			
9/3/2011	SWPL AR to EP324					1			
9/3/2011	SWPL AR to EP342					1			
9/3/2011	SWPL AR to EP345							1	
9/3/2011	SWPL AR to EP344 and EP345					1			
8/31/2011	EP324					1			
8/31/2011	SWPL AR to EP325-2					1			
8/30/2011	SWPL AR to EP346 and EP347					1			
8/29/2011	SWPL AR to EP353 and EP354							1	
8/29/2011	SWPL AR to EP324							1	
8/27/2011	EP349					1			
8/25/2011	EP360							1	
8/25/2011	Btwn EP320/321					1			
8/24/2011	SWPL AR near EP346					1			
8/23/2011	EP349					1			
8/21/2011	SWPL AR btwn EP344/345					1			
8/21/2011	SWPL AR to EP345							1	
8/19/2011	SWPL AR to EP339					1			
8/20/2011	SWPL AR to IV Sub							1	
8/20/2011	SWPL AR btwn EP346/347					1			
8/19/2011	EP338/339 Pullsite					1			
8/19/2011	EP355/356 Pullsite					1			
8/18/2011	EP347					1			
8/18/2011	SWPL AR to EP353							1	
8/11/2011	SWPL AR by EP348					1			
8/11/2011	EP348/EP349 Pullsite					1			
8/10/2011	EP347					1			
8/8/2011	SWPL AR to EP351					2			
8/6/2011	BLM AR near EP327							1	
8/1/2011	IV Substation Yard	1							
8/1/2011	EP325					1			
8/1/2011	AR to EP345					1			



**Flat Tailed Horned Lizard Counts - Week Ending 06/23/2012**

Date	Location	Observed		Injured		Relocated		Dead	
7/30/2011	EP322					1			
7/28/2011	EP355/EP356 Pullsite					1			
7/27/2011	Near EP316-2	1							
7/26/2011	SWPL AR to EP344	1							
<b>Post RCLMP*</b>		<b>Day</b>	<b>Night</b>	<b>Day</b>	<b>Night</b>	<b>Day</b>	<b>Night</b>	<b>Day</b>	<b>Night</b>
7/26/2011	EP347					1			
7/26/2011	AR to IV Sub					1			
7/25/2011	AR to IV Sub					1			
7/25/2011	AR to IV Sub					1			
7/25/2011	AR to IV Sub					1			
7/22/2011	AR to IV Sub					1			
7/21/2011	EP360					1			
7/21/2011	AR to EP326					1			
7/19/2011	SWPL AR to IV Sub	1							
7/19/2011	EP353					1			
7/19/2011	AR to Dunaway CY					1			
7/18/2011	EP318					1			
7/17/2011	EP355					1			
7/15/2011	EP359	1							
7/15/2011	EP352	1							
7/15/2011	EP350	1							
7/14/2011	Spur Rd to EP355							1	
7/14/2011	EP322	1							
7/13/2011	EP357	1							
7/12/2011	EP344	1							
7/12/2011	SWPL AR btwn EP348/345							1	
<b>TOTAL POST RCLMP</b>		<b>14</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>43</b>	<b>0</b>	<b>13</b>	
<b>Prior to RCLMP</b>		<b>Day</b>		<b>Day</b>		<b>Day</b>		<b>Day</b>	
7/11/2011	AR to EP352					2			
7/11/2011	AR to EP345					2			
7/10/2011	EP358					1			
7/10/2011	SWPL AR to EP354					2			
7/9/2011	AR to EP330	1							
7/8/2011	Spur Rd. to EP352	1							
7/7/2011	EP324					1			
7/7/2011	EP355					1			
7/6/2011	SWPL AR btwn EP362/363							1	
7/5/2011	EP354					1			
7/1/2011	AR to EP353	1							
6/30/2011	AR between EP310/311							1	
6/30/2011	EP358	1							
6/30/2011	EP360	1							
6/30/2011	AR to EP312							1	

**Flat Tailed Horned Lizard Counts - Week Ending 06/23/2012**

<b>Date</b>	<b>Location</b>	<b>Observed</b>	<b>Injured</b>	<b>Relocated</b>	<b>Dead</b>
6/30/2011	EP360				1
6/27/2011	EP350			1	
6/27/2011	SWPL AR to IV Substation	2			
6/26/2011	IV Substation			1	
6/25/2011	SWPL AR to EP361	1			
6/24/2011	EP359			1	
6/23/2011	SWPL AR to EP360			2	
6/22/2011	SWPL AR to EP355			1	
6/20/2011	EP356	2			
6/20/2011	SWPL AR to EP359	1			
6/20/2011	Near EP356	2			
6/20/2011	AR between EP358/357				1
6/18/2011	AR to Dunaway CY				1
6/17/2011	Near EP322	1			
6/7/2011	Near EP355	1			
6/7/2011	EP361			1	
6/7/2011	AR btwn EP343/EP344				1
6/7/2011	AR between EP324/325				1
6/6/2011	SWPL AR btwn EP344/EP345			1	
6/3/2011	EP359			1	
6/3/2011	SWPL AR EP362			1	
6/2/2011	AR to EP358			1	
6/2/2011	SWPL AR to EP316-2				1
6/2/2011	AR east of EP325				1
6/1/2011	SWPL AR btwn EP319/EP320			1	
6/1/2011	SWPL AR to EP318			1	
5/31/2011	SWPL AR btwn EP359/EP360			1	
5/31/2011	SWPL AR to EP320			1	
5/31/2011	EP360				1
5/27/2011	EP357			1	
5/26/2011	SWPL AR to EP359			1	
5/25/2011	Spur Rd to EP321			1	
5/23/2011	EP323			1	
5/21/2011	EP324			1	
5/20/2011	IV CY			1	
5/20/2011	AR to EP362			1	
5/20/2011	AR btwn EP324/EP325			1	
5/20/2011	SWPL AR btwn EP326/EP327			1	
5/20/2011	IV Substation			3	
5/19/2011	IV Substation			5	
5/19/2011	EP324			1	
5/18/2011	IV Substation Yard			1	
5/18/2011	IV Substation Yard				1

Flat Tailed Horned Lizard Counts - Week Ending 06/23/2012					
Date	Location	Observed	Injured	Relocated	Dead
5/17/2011	AR to IV Substation				1
5/16/2011	IV Substation Yard			1	
5/13/2011	SWPL AR Near EP362-1	1			
5/12/2011	AR to EP355			1	
5/11/2011	EP360	1			
5/11/2011	Dunaway CY	3			
5/11/2011	Dunaway Yard			4	
5/10/2011	EP322	1			
5/10/2011	AR to Dunaway CY	1			
5/9/2011	Dunaway Yard			4	
5/7/2011	EP322	1			
5/7/2011	Spur Road to EP344	1			
5/7/2011	Dunaway Yard			1	
5/6/2011	AR to EP321-1	1			
5/5/2011	AR to EP321-1	1			
5/5/2011	AR to Dunaway CY	2			
5/5/2011	Dunaway Yard			2	
5/4/2011	AR btwn EP343/EP344			1	
5/3/2011	SWPL AR btwn EP320/EP321	1			
4/27/2011	AR to EP322	2			
4/26/2011	EP322	1			
4/25/2011	Plaster City CY	1			
4/20/2011	Plaster City			1	
4/18/2011	Plaster City			1	
4/14/2011	AR to IV Substation	1			
4/2/2011	Dunaway CY	1			
<b>TOTAL PRIOR TO RCLMP</b>		<b>35</b>	<b>0</b>	<b>60</b>	<b>13</b>
<b>YTD</b>		<b>49</b>	<b>0</b>	<b>103</b>	<b>26</b>

\*RCLMP refers to the Revised Construction Lighting Mitigation Plan

**Raven Control Monitoring Report - Week Ending 06/23/2012**

Date	Location	Number of Ravens observed	Raven Activity					FTHL observed
			Nesting	Flying	Perching	Roosting	Scavaging	
6/23/2012			No ravens observed					
6/22/2012			No ravens observed					
6/21/2012			No ravens observed					
6/20/2012			No ravens observed					
6/19/2012			No ravens observed					
6/18/2012			No ravens observed					
6/17/2012			No ravens observed					
6/16/2012			No ravens observed					
6/15/2012			No ravens observed					
6/14/2012			No ravens observed					
6/13/2012			No ravens observed					
6/12/2012			No ravens observed					
6/11/2012			No ravens observed					
6/10/2012			No ravens observed					
6/9/2012			No ravens observed					
6/8/2012			No ravens observed					
6/7/2012			No ravens observed					
6/6/2012			No ravens observed					
6/5/2012			No ravens observed					
6/4/2012			No ravens observed					
6/3/2012			No ravens observed					
6/2/2012			No ravens observed					
6/1/2012			No ravens observed					
5/31/2012			No ravens observed					
5/30/2012			No ravens observed					
5/29/2012			No ravens observed					
5/28/2012			No ravens observed					
5/27/2012			No ravens observed					
5/26/2012			No ravens observed					
5/25/2012			No ravens observed					
5/24/2012			No ravens observed					
5/23/2012			No ravens observed					
5/22/2012			No ravens observed					
5/21/2012			No ravens observed					
5/20/2012			No ravens observed					
5/19/2012			No ravens observed					
5/18/2012			No ravens observed					
5/17/2012			No ravens observed					
5/16/2012			No ravens observed					
5/15/2012			No ravens observed					
5/14/2012			No ravens observed					
5/13/2012			No ravens observed					
5/12/2012	EP355/356 SWPL line and EP348	3		1	2			no
5/11/2012			No ravens observed					

Date	Location	Number of Ravens observed	Raven Activity					FTHL observed
			Nesting	Flying	Perching	Roosting	Scavaging	
5/10/2012			No ravens observed					
5/9/2012			No ravens observed					
5/8/2012			No ravens observed					
5/7/2012			No ravens observed					
5/6/2012			No ravens observed					
5/5/2012			No ravens observed					
5/4/2012			No ravens observed					
5/3/2012			No ravens observed					
5/2/2012			No ravens observed					
5/1/2012			No ravens observed					
4/30/2012			No ravens observed					
4/29/2012			No ravens observed					
4/28/2012			No ravens observed					
4/27/2012	EP314 Pullsite	1		1				no
4/26/2012			No ravens observed					
4/25/2012			No ravens observed					
4/24/2012			No ravens observed					
4/23/2012	EP348/EP349 Pullsite	1		1				no
4/22/2012			No ravens observed					
4/21/2012			No ravens observed					
4/20/2012	EP348/EP349 Pullsite	1			1			no
4/19/2012			No ravens observed					
4/18/2012			No ravens observed					
4/17/2012			No ravens observed					
4/16/2012			No ravens observed					
4/15/2012			No ravens observed					
4/14/2012			No ravens observed					
4/13/2012			No ravens observed					
4/12/2012			No ravens observed					
4/11/2012			No ravens observed					
4/10/2012			No ravens observed					
4/9/2012			No ravens observed					
4/8/2012			No ravens observed					
4/7/2012			No ravens observed					
4/6/2012			No ravens observed					
4/5/2012			No ravens observed					
4/4/2012			No ravens observed					
4/3/2012			No ravens observed					
4/2/2012	S2 Yard	1		1				no
4/1/2012			No ravens observed					
3/31/2012			No ravens observed					
3/30/2012			No ravens observed					
3/29/2012			No ravens observed					
3/28/2012			No ravens observed					
3/27/2012			No ravens observed					
3/26/2012			No ravens observed					

Date	Location	Number of Ravens observed	Raven Activity					FTHL observed
			Nesting	Flying	Perching	Roosting	Scavaging	
3/25/2012			No ravens observed					
3/24/2012			No ravens observed					
3/23/2012			No ravens observed					
3/22/2012			No ravens observed					
3/21/2012	Plaster City Yard	2			2			no
3/20/2012			No ravens observed					
3/19/2012			No ravens observed					
3/18/2012			No ravens observed					
3/17/2012			No ravens observed					
3/16/2012	EP363	1			1			no
3/15/2012			No ravens observed					
3/14/2012			No ravens observed					
3/13/2012	Plaster City Yard	6		4			2	no
3/12/2012	Plaster City Yard	5		2			3	no
3/11/2012			No ravens observed					
3/10/2012			No ravens observed					
3/9/2012			No ravens observed					
3/8/2012	Plaster City Yard	3		2			1	no
3/8/2012	EP326	2		2				no
3/7/2012	Plaster City Yard	1			1			no
3/6/2012	EP350	1			1			no
3/5/2012			No ravens observed					
3/4/2012			No ravens observed					
3/3/2012			No ravens observed					
3/2/2012	EP352	2			2			no
3/2/2012	Plaster City Yard	1					1	no
3/2/2012	EP357	2		2				no
3/1/2012			No ravens observed					
2/29/2012	EP359-EP362	5		5				no
2/28/2012	EP357 and EP359	3			3			no
2/28/2012	EP349	2	2					no
2/27/2012			No ravens observed					
2/26/2012	EP351	1			1			no
2/25/2012			No ravens observed					
2/24/2012	EP355	3		3				no
2/23/2012	EP355	1		1				no
2/22/2012	EP347	2		2				no
2/22/2012	EP343/EP344 Pullsite	2					2	no
2/21/2012			No ravens observed					
2/20/2012	EP313-EP354	2		2				no
2/19/2012	EP360-EP362	2		2				no
2/18/2012			No ravens observed					
2/17/2012			No ravens observed					
2/16/2012	S2 Yard	3		3				no
2/15/2012	S2 Yard	5		5				no
2/14/2012	S2 Yard	2		2				no

Date	Location	Number of Ravens observed	Raven Activity					FTHL observed
			Nesting	Flying	Perching	Roosting	Scavaging	
2/13/2012			No ravens observed					
2/12/2012			No ravens observed					
2/11/2012			No ravens observed					
2/10/2012			No ravens observed					
2/9/2012	S2 Yard	2		2				no
2/8/2012	S2 Yard	3		2			1	no
2/7/2012	S2 Yard	3		2			1	no
2/6/2012	S2 Yard	3		2			1	no
2/5/2012			No ravens observed					
2/4/2012	S2 Yard	2			2			no
2/3/2012			No ravens observed					
2/2/2012	Pull site EP338/EP339	2			2			no
2/2/2012	S2 Yard	1		1				no
2/1/2012	Pull site EP338/EP339	3		3				no
1/31/2012	EP330	2		2				no
1/30/2012			No ravens observed					
1/29/2012			No ravens observed					
1/28/2012			No ravens observed					
1/27/2012	Plaster City Yard	2					2	no
1/26/2012	S2 Yard	2		2				no
1/26/2012	EP341	2			2			no
1/26/2012	EP316	2		2				no
1/25/2012	EP324	1		1				no
1/24/2012			No ravens observed					
1/23/2012			No ravens observed					
1/22/2012			No ravens observed					
1/21/2012			No ravens observed					
1/20/2012			No ravens observed					
1/19/2012	EP326-EP328	2		2				no
1/18/2012	EP334	1		1				no
1/17/2012	EP329-1	2			2			no
1/16/2012			No ravens observed					
1/15/2012			No ravens observed					
1/14/2012			No ravens observed					
1/13/2012			No ravens observed					
1/12/2012			No ravens observed					
1/11/2012			No ravens observed					
1/10/2012			No ravens observed					
1/9/2012			No ravens observed					
1/8/2012			No ravens observed					
1/7/2012			No ravens observed					
1/6/2012			No ravens observed					
1/5/2012			No ravens observed					
1/4/2012			No ravens observed					
1/3/2012			No ravens observed					
1/2/2012			No ravens observed					

Date	Location	Number of Ravens observed	Raven Activity					FTHL observed
			Nesting	Flying	Perching	Roosting	Scavaging	
1/1/2012	No ravens observed							
12/31/2011	No ravens observed							
12/30/2011	No ravens observed							
12/29/2011	EP313-EP304 & EP295-EP292	2			2			no
12/28/2011	EP294	20			20			no
12/27/2011	EP292	2			2			
12/26/2011	EP292	2					2	no
12/25/2011	No ravens observed							
12/24/2011	EP281, EP281GS & EP290	5		5				no
12/23/2011	No ravens observed							
12/22/2011	EP300-1, EP301 & EP304	3		3				no
12/21/2011	No ravens observed							
12/20/2011	EP290-EP291/EP292 Pullsite	2			2			no
12/19/2011	No ravens observed							
12/18/2011	No ravens observed							
12/17/2011	EP325	1		1				no
12/17/2011	S2 Yard	3					3	no
12/16/2011	No ravens observed							
12/15/2011	IV Substation	1			1			no
12/15/2011	EP293	2		2				no
12/15/2011	S2 Yard	3					3	no
12/14/2011	S2 Yard	3					3	no
12/13/2011	S2 Yard	2					2	no
12/12/2011	S2 Yard	2					2	no
12/11/2011	S2 Yard	2					2	no
12/10/2011	EP306 & EP306/EP307 Pullsite	3		3				no
12/9/2011	IV Substation	1		1				no
12/9/2011	EP308 & EP306/EP307 Pullsite	2		2				no
12/9/2011	EP291 & EP291/EP292 Pullsite	2		2				no
12/8/2011	S2 Yard	3					3	no
12/8/2011	IV Substation	1		1				no
12/8/2011	EP301	2		2				no
12/8/2011	EP300-EP309	2		2				no
12/8/2011	EP291/EP292 Pullsite	2	2					no
12/8/2011	EP281	2		2				no
12/7/2011	IV Substation	1		1				no
12/7/2011	EP301	1			1			no
12/7/2011	EP291/EP292 Pullsite	1			1			no
12/7/2011	EP281	7		4	2	1		no
12/7/2011	S2 Yard	2			2			no
12/6/2011	S2 Yard	3				3		no
12/6/2011	EP301	2			2			no
12/6/2011	EP281	5		4		1		no
12/5/2011	S2 Yard	2					2	no
12/5/2011	IV Substation	2		2				no



Date	Location	Number of Ravens observed	Raven Activity					FTHL observed
			Nesting	Flying	Perching	Roosting	Scavaging	
12/5/2011	EP363	2		2				no
12/5/2011	EP281	6		6				no
12/4/2011	S2 Yard	3				3		no
12/4/2011	IV Substation	2		2				no
12/4/2011	Fromm CY	2				1	1	no
12/4/2011	EP294	1		1				no
12/3/2011	EP281	1		1				no
12/2/2011	IV Substation	1		1				no
12/1/2011	S2 Yard	2					2	no
11/30/2011	S2 Yard	2			2			no
11/29/2011	S2 Yard	2			2			no
11/28/2011	S2 Yard	4			4			no
11/28/2011	EP290-EP301	5		2	3			no
11/27/2011	S2 Yard	1		1				no
11/26/2011	No ravens observed							
11/25/2011	NO WORK: DAY AFTER THANKSGIVING							
11/24/2011	NO WORK: THANKSGIVING							
11/23/2011	Plaster City Yard	3					3	no
11/22/2011	S2 Yard	4			4			no
11/22/2011	IV Substation	1			1			no
11/21/2011	S2 Yard	4					4	no
11/21/2011	IV Substation	1		1				no
11/21/2011	EP281	2			2			no
11/20/2011	EP360	2			2			no
11/20/2011	IV Substation	2		2				no
11/19/2011	No ravens observed							
11/18/2011	EP358 and IV Substation	2		2				no
11/17/2011	No ravens observed							
11/16/2011	S2 Yard	5			5			no
11/15/2011	EP330-1	2					2	no
11/15/2011	EP304; EP330	1			1			no
11/14/2011	S2 Yard	6			6			no
11/13/2011	No ravens observed							
11/12/2011	Dunaway CY	1			1			no
11/11/2011	Dunaway CY	4					4	no
11/11/2011	S2 Yard	5					5	no
11/10/2011	Fromm CY	2					2	no
11/10/2011	EP355	1		1				no
11/9/2011	Dunaway CY	1			1			no
11/8/2011	S2 Yard	5			5			no
11/8/2011	Dunaway CY	2			2			no
11/7/2011	S2 Yard	3					3	no
11/7/2011	EP308-EP310	1					1	no
11/7/2011	EP301 Pullsite	7		6	1			no
11/6/2011	No ravens observed							

Date	Location	Number of Ravens observed	Raven Activity					FTHL observed
			Nesting	Flying	Perching	Roosting	Scavaging	
11/5/2011	S2 Yard	7			7			no
11/5/2011	IV Substation	1			1			no
11/4/2011	S2 Yard	5			5			no
11/3/2011	S2 Yard	5			3		2	no
11/3/2011	IV Substation	1			1			no
11/3/2011	Fromm CY	1				1		no
11/3/2011	EP303 and EP302	2			2			no
11/3/2011	EP281	2			2			no
11/2/2011	S2 Yard	4			4			no
11/2/2011	IV Substation	1		1				no
11/2/2011	EP305, EP310, EP311	1		1				no
11/1/2011	S2 Yard	2			2			no
11/1/2011	IV Substation	1		1				no
11/1/2011	EP305 and EP312	1			1			no
10/31/2011	S2 Yard	5			5			no
10/31/2011	AER and Fromm CY	1				1		no
10/30/2011	No ravens observed							
10/29/2011	IV Substation	3		3				no
10/28/2011	IV Substation	1		1				no
10/28/2011	EP256, EP357 & EP358	5		5				no
10/27/2011	EP356, EP358 & EP362	2		2				no
10/27/2011	EP305, EP307, EP310-EP312	1		1				no
10/26/2011	EP306, EP307 & EP310	2		2				no
10/25/2011	IV Substation	1		1				no
10/25/2011	EP310	1		1				no
10/24/2011	S2 Yard	3					3	no
10/24/2011	EP305	1			1			no
10/23/2011	S2 Yard	3			3			no
10/22/2011	No ravens observed							
10/21/2011	Dunaway CY	1			1			no
10/20/2011	S2 Yard	2					2	no
10/20/2011	Dunaway CY	5					5	no
10/19/2011	EP314	1		1				no
10/19/2011	EP290	5		5				no
10/18/2011	No ravens observed							
10/17/2011	EP301	3		3				no
10/16/2011	No ravens observed							
10/15/2011	S2 Yard	2					2	no
10/15/2011	Dunaway CY	1				1		no
10/15/2011	EP315	2					2	no
10/15/2011	EP301	3			3			no
10/14/2011	Fromm CY	3				3		no
10/14/2011	EP305	2		2				no
10/14/2011	EP301	3			3			no
10/13/2011	S2 Yard	2					2	no

Date	Location	Number of Ravens observed	Raven Activity					FTHL observed	
			Nesting	Flying	Perching	Roosting	Scavaging		
10/13/2011	Dunaway CY	5					5	no	
10/13/2011	Fromm CY	1					1	no	
10/13/2011	EP354-EP363	2			2			no	
10/13/2011	EP301	4		4				no	
10/12/2011	EP300-EP301	2		2				no	
10/11/2011	Plaster City Yard	2			2			no	
10/11/2011	IV Substation	2					2	no	
10/10/2011	Fromm CY	2				2		no	
10/10/2011	EP359-EP360	2		2				no	
10/10/2011	EP355-EP363	2		2				no	
10/10/2011	EP301	3		3				no	
10/9/2011	S2 Yard	3					3	no	
10/9/2011	EP300	6		6				no	
10/8/2011	EP357	2			2			no	
10/8/2011	EP306	3					3	no	
10/7/2011	Dunaway CY	1		1				no	
10/7/2011	EP291-EP301	3		3				no	
10/6/2011	Fromm CY	2					2	no	
10/5/2011	Dunaway CY	2		2				no	
10/5/2011	EP303-2	2		2				no	
10/4/2011	EP310 & EP311	2		2				no	
10/4/2011	EP301	3					3	no	
10/4/2011	EP293	2		2				no	
10/3/2011	S2 Yard	2					2	no	
10/3/2011	Dunaway CY	2			2			no	
10/2/2011	EP356-EP363	2		1	1			no	
10/1/2011	Plaster City Yard	2					2	no	
10/1/2011	EP360	2			2			no	
9/30/2011	S2 Yard	2					2	no	
9/30/2011	EP355	1		1				no	
9/30/2011	EP314	2		2				no	
9/30/2011	EP301	2		1	1			no	
9/29/2011	EP291/EP292 Pullsite	1			1			no	
9/28/2011	EP361	1			1			no	
9/27/2011	EP315	2		1	1			no	
9/27/2011	EP309	1		1				no	
9/27/2011	EP301 & EP304	4		3	1			no	
9/27/2011	EP290	1			1			no	
9/26/2011	EP362	2			2			no	
9/26/2011	Fromm CY	1				1		no	
9/25/2011	No ravens observed								
9/24/2011	Plaster City Yard	2					2	no	
9/24/2011	EP317	1		1				no	
9/24/2011	EP309	1		1				no	
9/23/2011	EP362	4			4			no	

Date	Location	Number of Ravens observed	Raven Activity					FTHL observed
			Nesting	Flying	Perching	Roosting	Scavaging	
9/23/2011	EP303	2		2				no
9/22/2011	Fromm CY	1				1		no
9/22/2011	EP303	2		2				no
9/22/2011	EP301	2		2				no
9/22/2011	EP295-EP322	3		3				no
9/21/2011	S2 Yard	3			3			no
9/21/2011	Fromm CY	1					1	no
9/21/2011	EP303	1		1				no
9/20/2011	S2 Yard	2			2			no
9/20/2011	Fromm CY	1				1		no
9/19/2011	S2 Yard	3			3			no
9/19/2011	EP304, EP307, EP309	1		1				no
9/18/2011	S2 Yard	3				3		no
9/18/2011	EP281	1		1				no
9/17/2011	S2 Yard	3					3	no
9/17/2011	EP362	1			1			no
9/17/2011	Fromm CY	3				3		no
9/16/2011	EP363	2			2			no
9/16/2011	Fromm CY	1					1	no
9/16/2011	EP304	2		2				no
9/16/2011	EP290	1		1				no
9/15/2011	S2 Yard	4			4			no
9/15/2011	Fromm CY	3					3	no
9/15/2011	EP296	1		1				no
9/15/2011	EP306	2					2	no
9/15/2011	EP304	1		1				no
9/15/2011	EP301	2		2				no
9/14/2011	Plaster City Yard	1			1			no
9/14/2011	EP361	2			2			no
9/14/2011	Fromm CY	1				1		no
9/14/2011	EP308	1					1	no
9/14/2011	EP301	5		4	1			no
9/14/2011	EP292	3		3				no
9/13/2011	S2 Yard	10			10			no
9/13/2011	EP348	3		3				no
9/13/2011	EP345	2		2				no
9/13/2011	EP326	1					1	no
9/13/2011	EP325	2		2				no
9/13/2011	EP326	1		1				no
9/13/2011	EP304	7		7				no
9/13/2011	EP291	7		7				no
9/12/2011	S2 Yard	3			3			no
9/12/2011	EP350	1		1				no
9/12/2011	EP304	1		1				no
9/12/2011	EP301	1		1				no
9/11/2011	S2 Yard	2				2		no

Date	Location	Number of Ravens observed	Raven Activity					FTHL observed
			Nesting	Flying	Perching	Roosting	Scavaging	
9/10/2011	S2 Yard	2					2	no
9/9/2011	EP304	1			1			no
9/8/2011	S2 Yard	3					3	no
9/7/2011	S2 Yard	3					3	no
9/6/2011	No ravens observed							
9/5/2011	No ravens observed							
9/4/2011	No ravens observed							
9/3/2011	No ravens observed							
9/2/2011	EP348	1		1				no
9/2/2011	S2 Yard	1		1				no
9/2/2011	EP303	1		1				no
9/2/2011	EP363	2		2				1 at IV Sub
9/1/2011	EP303	2					2	no
9/1/2011	EP293	1					1	no
9/1/2011	EP304	2					2	no
8/31/2011	S2 Yard	1		1				no
8/31/2011	EP308	1		1				no
8/31/2011	EP305-3	2					2	no
8/31/2011	EP303	2		2				no
8/30/2011	EP303	1		1				no
8/29/2011	S2 Yard	1		1				no
8/29/2011	EP303	1		1				no
8/28/2011	No ravens observed							
8/27/2011	EP305	3			3			no
8/26/2011	EP301	2		2				no
8/25/2011	S2 Yard	2					2	no
8/25/2011	EP301	2		2				no
8/24/2011	S2 Yard	3				3		no
8/23/2011	EP292-1	3		3				no
8/22/2011	No ravens observed							
8/21/2011	No ravens observed							
8/20/2011	S2 Yard	2				2		no
8/20/2011	EP312	2		2				no
8/20/2011	S2 Yard	2					2	no
8/20/2011	EP312	2		2				no
8/19/2011	EP307	2			2			no
8/19/2011	EP296	1		1				no
8/18/2011	S2 Yard	2				1	1	no
8/18/2011	EP301	Flock		x				no
8/17/2011	S2 Yard	2				1	1	no
8/17/2011	EP301	3			3			no
8/16/2011	S2 Yard	1					1	no
8/16/2011	EP301	1		1				no
8/15/2011	No ravens observed							
8/14/2011	No ravens observed							
8/13/2011	S2 Yard	2					2	no

Date	Location	Number of Ravens observed	Raven Activity					FTHL observed
			Nesting	Flying	Perching	Roosting	Scavaging	
8/12/2011	IV Substation	2				2		no
8/12/2011	S2 Yard	3				3	3	no
8/11/2011	EP294	4			4			no
8/11/2011	S2 Yard	3				3	3	no
8/10/2011	S2 Yard	3				2	1	no
8/9/2011	S2 Yard	not specified						no
8/8/2011	EP294	2			2			no
8/8/2011	S2 Yard	1						no
8/7/2011	No ravens observed							
8/6/2011	S2 Yard	1						no
8/5/2011	EP301	3		3				no
8/4/2011	S2 Yard	not specified						no
8/3/2011	S2 Yard	2		2				no
8/3/2011	S2 Yard	1						no
8/2/2011	S2 Yard	3					3	no
8/1/2011	EP314	not specified		x				no
7/31/2011	No ravens observed							
7/30/2011	EP314	3		2			1	no
7/30/2011	S2 Yard	1					1	no
7/29/2011	S2 Yard	1						no
7/28/2011	EP319	4	1	2	1			no
7/28/2011	S2 Yard	not specified						no
7/27/2011	S2 Yard	not specified						no
7/26/2011	No ravens observed							
7/25/2011	EP290	1			1			no
7/24/2011	No ravens observed							
7/23/2011	No ravens observed							
7/22/2011	EP290	2		1	1			no
7/21/2011	S2 Yard	1		1				no
7/20/2011	Ocotillo, CA	5						no
7/19/2011	Ocotillo, CA	1						no
7/17/2011	No ravens observed							
7/15/2011	No ravens observed							
7/14/2011	EP357	not specified						no
7/14/2011	EP358	not specified						no
7/14/2011	EP359	not specified						no
7/14/2011	Plaster City Yard	2		2				no
7/13/2011	EP313-EP314 PS	not specified						no
7/13/2011	S2 Yard	3					3	no
7/11/2011	EP304-EP314	not specified						no
7/10/2011	No ravens observed							
7/9/2011	EP351	not specified						no
7/9/2011	EP353	not specified						no
7/9/2011	EP354	not specified						no
7/9/2011	EP355	not specified						no

Date	Location	Number of Ravens observed	Raven Activity					FTHL observed
			Nesting	Flying	Perching	Roosting	Scavaging	
7/9/2011	not specified	not specified						no
7/9/2011	S2 Yard	3					3	no
7/8/2011	EP303	2			1		1	no
7/8/2011	EP303	1		1				no
7/8/2011	S2 Yard	3					3	no
7/1/11-7/7/11	No ravens observed							
6/30/2011	EP300	3		3				no
6/21/11-6/29/11	No ravens observed							
6/20/2011	S2 Yard	2					2	no
6/1/11-6/19/11	No ravens observed							
5/1/11-5/31/11	No ravens observed							
4/22/11-4/30/11	No ravens observed							
4/21/2011	EP341	1	1					no
4/1/11-4/20/11	No ravens observed							
3/1/11-3/31/11	No ravens observed							
2/1/11-2/28/11	No ravens observed							
1/21/11-1/31/11	No ravens observed							
1/21/2011	Rough Acres Yard	not specified						no