

**A.13-09-014 SDG&E 04/08/14 Response
Salt Creek Substation Project PTC
Energy Division Request for Information on 3/18/14
ED-SDGE-008 – CEQA INITIAL STUDY**

#	Project	Status Noted in PEA	Updated Status
1.	TL 643 - power line improvements	Construction in 2013	Construction completed in 2013.
2.	TL 628 - power line improvements	Construction in 2013	Construction completed in February 2014.
3.	TL 6910 - power line improvements	Construction completed in 2013	No change.
4.	Floit Property - land swap	Application not yet submitted	Plans submitted to City of Chula Vista.
5.	RV and Boat Storage - commercial development within SDG&E easement	Application not yet submitted	No change.
6.	TL 649 – power line improvements	Not included	Current estimates are to start construction in Q4 2016 and complete in Q2 2017.
7.	TL 6910 – Install fiber optic from Miguel substation to Border and Otay Mesa Substations	Not included	Construction estimated to begin Q4 2014 through Q4 2015.
8.	TL 23041 and TL 23042 – power line rearrangement at Miguel Substation	Not included	Construction estimated to begin Q1 2015 through Q2 2015.
9.	Install ANSI 600 and ANSI 300 3” Dual Run gas Reg Stations	Included in response to Q88 of the 12/5/13 revision to Energy Division-002 AD (10.25.13).	Construction estimated to start in April 2014 and complete by October 2014.

April 8, 2014

**A.13-09-014 SDG&E 04/08/14 Response
Salt Creek Substation Project PTC
Energy Division Request for Information on 3/18/14
ED-SDGE-008 – CEQA INITIAL STUDY**

#	Project	Status Noted in PEA	Updated Status
10.	Pipeline 3 Relining Project – Sweetwater to Lower Otay Reservoir	Included in response to Q88 of the 12/5/13 revision to Energy Division-002 AD (10.25.13).	SDCWA informed SDG&E that they were updating the CPUC directly regarding this project.
11.	Middle School at intersection of Hunte and Eastlake Parkway	Included in response to Q88 of the 12/5/13 revision to Energy Division-002 AD (10.25.13).	Last update received November 2013 from Tom Calhoun, Chief Facilities Executive of Sweetwater Union High School District. The 12/5/13 response had an error and should have stated that construction is to begin as early as June 2015. No response from Sweetwater Union School District to SDG&E’s recent emails requesting an update. Should an update be provided it will be relayed to the CPUC.
12.	EIR for the Otay Ranch University Villages Project - Residential development and associated village land uses. Project proposes 6,897 homes and associated village land uses on approximately 755 acres and includes roughly 620 acres of Open Space Preserve for a total project area of approximately 1,375 acres.	Included in response to Q88 of the 12/5/13 revision to Energy Division-002 AD (10.25.13).	No response to our latest inquiries to the City of Chula Vista Planning Department. Latest update remains unchanged from our 12/5/13 response. Should an update be provided it will be relayed to the CPUC.
13.	Solar Photovoltaic Project Phase II - Installation of up to 1.2 MW of Solar Photovoltaic arrays at up to six City facilities (Corporation Yard; Civic Center; Rohr Park; Salt Creek, Monteville, and Loma Verde Centers)	Included in response to Q88 of the 12/5/13 revision to Energy Division-002 AD (10.25.13).	Construction was initiated in 2013 and completed in March 2014 (Source: City of Chula Vista, personal communication – Gordon Day)

**A.13-09-014 SDG&E 04/08/14 Response
Salt Creek Substation Project PTC
Energy Division Request for Information on 3/18/14
ED-SDGE-008 – CEQA INITIAL STUDY**

#	Project	Status Noted in PEA	Updated Status
14.	Otay Lakes Road Widening, East “H” St. to Telegraph Canyon Road - Widen Otay Lakes Road to six-lanes between Telegraph Canyon Road and Ridgeback Road and will widen East H Street from Otay Lakes Road to the west, including dual left-turn and dual right-turn lanes from eastbound East H Street to Otay Lakes Road.	Included in response to Q88 of the 12/5/13 revision to Energy Division-002 AD (10.25.13).	Construction is 95% complete. Will be complete by end of April 2014 (Source: City of Chula Vista, personal communication - Sylvester Evetovich)
15.	Otay Ranch Village 1 AD 97-2 Maintenance - Continued maintenance of major public streets within Otay Ranch Village 1, including, but not limited to: sidewalks; curbs; gutters; drainage; paths; medians; street lighting; sewers; and, landscaping. Heritage Road between Telegraph Canyon Road and East Palomar Street; East Palomar Street between Heritage Road and Santa Delphina Avenue	Included in response to Q88 of the 12/5/13 revision to Energy Division-002 AD (10.25.13).	Project was carried forward to Council for the appropriation of the funds during the FY 13 CIP budget process. (Source: City of Chula Vista 2012/13-2016-17 Capital Improvement Program). Involves maintenance of existing facilities, maintenance may be ongoing and is done on as-needed basis by the Assessment District.