

*Southern California Edison*  
**MESA PTC A.15-03-003**

**DATA REQUEST SET A.15-03-003 ED-SCE-01**

**To:** ENERGY DIVISION  
**Prepared by:** Scott Lacy, P.E.  
**Title:** Project Engineer  
**Dated:** 05/22/2015

---

**Question Q.32:**

**Cumulative Project--Distribution Circuit at Paramount Boulevard and Elba Street**

Provide additional details as to what the project entails and when construction of the project is anticipated to start and end.

**Response to Question Q.32:**

The work near Paramount Boulevard and Elba Street, which is associated with a new 16 kV distribution circuit out of Narrows Substation, consists of installing and splicing new cable and switching equipment in previously installed underground ducts and vaults. This effort is currently underway and is expected to be completed on or around June 30, 2015.