

**TABLE 2-6
ANTICIPATED CONSTRUCTION EQUIPMENT AND WORKFORCE TABLE**

Work Activity				Activity Production					
Equipment Description	Estimated Horsepower	Probable Fuel Type	Equipment Quantity	Estimated Workforce	Number of Crews	Estimated Start Date	Estimated End Date	Duration of Use, Hours/Day	Percent of Days Equipment is Used
TERMINALS									
Survey									
Pickup – ½ Ton	395	Gas	1	2	2	June March 2026	August May 2026	4	95%
Material Delivery									
Tractor Trailer	500	Diesel	1	5	2	June March 2026	February 2026 November 2027	8	50%
Heavy Hauler Moving Truck	600	Diesel	1					8	20 days
Mobile Crane	260	Diesel	1					8	40%
Forklift / Loader	275	Diesel	1					8	50%
Pickup - 1 Ton and Trailer	410	Diesel	2					2	90%
Road Work, Site and Staging Preparation									
Truck – Water 4 K	300	Diesel	2	20	2	June March 2026	September June 2026	10	95%%
Loader - 4-5 Yd	275	Diesel	2					8	80%
Truck - Dump 10-12 Yd	415	Diesel	6					5	80%
Motor Grader	250	Diesel	1					8	80%
Roller	405	Diesel	2					8	80%
Pickup - 1/2 Ton	395	Gas	3					6	100%
Pickup - 1 Ton	410	Diesel	3					6	95%
Backhoe	70	Diesel	1					8	80%
Discing Tractor and Machine	640	Diesel	1					8	5%
Skid Steer	74.3	Diesel	1					4	80%
Pot Holing Machine (Hydro Vacuum Excavator)	525	Diesel	1					8	10 days
Excavating Scraper	407	Diesel	1					6	90%
Generator - 25 Kw	45	Diesel	2					10	95%

**TABLE 2-6
ANTICIPATED CONSTRUCTION EQUIPMENT AND WORKFORCE TABLE**

Work Activity				Activity Production					
Equipment Description	Estimated Horsepower	Probable Fuel Type	Equipment Quantity	Estimated Workforce	Number of Crews	Estimated Start Date	Estimated End Date	Duration of Use, Hours/Day	Percent of Days Equipment is Used
Security Vehicle	158	Gas	1					24	100%
Bulldozer (CAT D5 Equivalent)	170	Diesel	1					7	30%
Below-Grade Construction									
Truck - Water 4 K	300	Diesel	2	30	2	OctoberJuly 2026	January 2027October 2026	10	95%
Excavator	275	Diesel	2					8	90%
Forklift - 8-9 K Reach	100	Diesel	1					4	75%
Backhoe - 2X4	68	Diesel	2					5	75%
Pickup - 1/2 Ton	395	Gas	3					6	100%
Pickup - 1 Ton	410	Diesel	3					6	100%
Excavator - Mini	70	Diesel	2					8	75%
Generator - 25 Kw	45	Diesel	2					10	100%
Loader - 4-5 Yd	275	Diesel	2					8	75%
Pressure Digger - Lo- Drill (Tracked)	275	Diesel	2					8	60%
Truck - Dump 10-12 Yd	415	Diesel	2					4	75%
Tool - Van/Conex 20'	0	NA	6					10	75%
Trencher	75	Diesel	2					5	75%
Security Vehicle	158	Gas	1					24	100%
Roller	405	Diesel	2					3	75%
Concrete Truck	430	Diesel	2					6	40%
Concrete Crain Pourer	430	Diesel	1					8	25%
Above-Grade Construction and Equipment Installation									
Pickup - 1/2 Ton	395	Gas	3	30	2	February 2027November 2026	March 2028December 2027	6	100%
Pickup - 1 Ton	410	Diesel	3					6	100%
Welding Truck	395	Diesel	2					6	50%

TABLE 2-6
ANTICIPATED CONSTRUCTION EQUIPMENT AND WORKFORCE TABLE

Work Activity				Activity Production					
Equipment Description	Estimated Horsepower	Probable Fuel Type	Equipment Quantity	Estimated Workforce	Number of Crews	Estimated Start Date	Estimated End Date	Duration of Use, Hours/Day	Percent of Days Equipment is Used
Generator - 25 Kw	45	Diesel	2					10	100%
Crane - 35 Ton	250	Diesel	2					8	90%
Forklift - 10 K Reach	130	Diesel	2					8	90%
Forklift -15,000 lb	130	Diesel	2					8	90%
Manlift - 40'	49	Diesel	3					8	85%
Manlift - 120'	74	Diesel	2					8	75%
Security Vehicle	158	Gas	1					24	100%
320 kV Transmission Line Construction HVDC									
Survey/Potholing									
Pickup - 1/2 Ton	395	Gas	2	7	2	June March 2026	May February 2027	8	95%
Pot Holing Machine (Hydro Vacuum Excavator)	525	Diesel	1					8	95%
Vaults									
Pickup - 1/2 Ton	395	Gas	2	8	2	July April 2026	August May 2027	5	95%
Pickup - 1 Ton	410	Diesel	1					5	95%
Excavator	275	Diesel	1					8	80%
Backhoe - 2X4	68	Diesel	1					8	70%
Loader - 4-5 Yd	275	Diesel	1					8	70%
Compressor	100	NA	1					8	80%
Tractor Trailer	500	Diesel	1					6	20%
Mobile Crane	260	Diesel	2					2	20%
Truck - Dump 10-12 Yd	415	Diesel	2					8	60%
Truck - Water 4 K	300	Diesel	1					4	80%
Concrete Truck	430	Diesel	2					8	30%

TABLE 2-6
ANTICIPATED CONSTRUCTION EQUIPMENT AND WORKFORCE TABLE

Work Activity				Activity Production					
Equipment Description	Estimated Horsepower	Probable Fuel Type	Equipment Quantity	Estimated Workforce	Number of Crews	Estimated Start Date	Estimated End Date	Duration of Use, Hours/Day	Percent of Days Equipment is Used
Duct Bank and Restoration									
Pickup - 1/2 Ton	395	Gas	3	11	6	JulyApril 2026	January 2028October 2027	5	95%
Pickup - 1 Ton	410	Diesel	2					5	95%
Excavator	275	Diesel	1					8	80%
Backhoe	68	Diesel	1					8	70%
Loader	275	Diesel	1					8	70%
Compressor	100	NA	1					8	80%
Truck - Water 4 K	300	Diesel	1					8	90%
Asphalt Paver	235	Diesel	1					2	90%
Roller	405	Diesel	1					3	90%
Truck - Dump 10-12 Yd	415	Diesel	2					8	95%
Truck - Water 4 K	300	Diesel	1					4	80%
Concrete Truck	430	Diesel	2					4	90%
Trenchless Crossings									
Horizontal Bore Machine	67	Diesel	1	7	1	January 2027October 2026	AprilJanuary 2027	8	60%
Pickup - 1/2 Ton	395	Gas	2					4	95%
Pickup - 1 Ton	410	Diesel	2					4	95%
Excavator	275	Diesel	1					8	80%
Backhoe	68	Diesel	1					8	70%
Truck - Dump 10-12 Yd	415	Diesel	2					8	80%
Truck - Water 4 K	300	Diesel	1					4	80%
Concrete Truck	430	Diesel	2					6	30%
Cable Install									
Pickup - 1/2 Ton	395	Gas	1	8	2			3	95%

**TABLE 2-6
ANTICIPATED CONSTRUCTION EQUIPMENT AND WORKFORCE TABLE**

Work Activity				Activity Production					
Equipment Description	Estimated Horsepower	Probable Fuel Type	Equipment Quantity	Estimated Workforce	Number of Crews	Estimated Start Date	Estimated End Date	Duration of Use, Hours/Day	Percent of Days Equipment is Used
Pickup - 1 Ton	410	Diesel	1			SeptemberJune 2027	AprilJanuary 2028	3	95%
Wire Trailer/ Tensioner	175	Diesel	2					8	60%
Wire Puller	175	Gas	2					8	60%
Cable Splicing Truck	300	Diesel	1					8	40%
Generator - 25 Kw	45	Diesel	1					8	95%
Cable Splice Test Truck	300	Diesel	1					8	20%
500 kV Transmission Line Construction HVAC									
Survey/Potholing									
Pickup - 1/2 Ton	395	Gas	2	7	1	July 2026April 2027	SeptemberMay 2027	8	95%
Pot Holing Machine (Hydro Vacuum Excavator)	525	Diesel	1					8	95%
Vaults									
Pickup - 1/2 Ton	395	Gas	2	8	1	September 2026June 2027	NovemberAugust 2027	5	95%
Pickup - 1 Ton	410	Diesel	1					5	95%
Excavator	275	Diesel	1					8	80%
Backhoe - 2X4	68	Diesel	1					8	70%
Loader - 4-5 Yd	275	Diesel	1					8	70%
Compressor	100	NA	1					8	80%
Tractor Trailer	500	Diesel	1					6	20%
Mobile Crane	260	Diesel	2					2	20%
Truck - Dump 10-12 Yd	415	Diesel	2					8	60%
Truck - Water 4 K	300	Diesel	1					4	80%
Concrete Truck	430	Diesel	2					8	30%

TABLE 2-6
ANTICIPATED CONSTRUCTION EQUIPMENT AND WORKFORCE TABLE

Work Activity				Activity Production					
Equipment Description	Estimated Horsepower	Probable Fuel Type	Equipment Quantity	Estimated Workforce	Number of Crews	Estimated Start Date	Estimated End Date	Duration of Use, Hours/Day	Percent of Days Equipment is Used
Duct Bank and Restoration									
Pickup - 1/2 Ton	395	Gas	3	11	2	SeptemberJune 2027	NovemberAugust 2027	5	95%
Pickup - 1 Ton	410	Diesel	2					5	95%
Excavator	275	Diesel	1					8	80%
Backhoe	68	Diesel	1					8	70%
Loader	275	Diesel	1					8	70%
Compressor	100	NA	1					8	80%
Truck - Water 4 K	300	Diesel	1					8	90%
Asphalt Paver	235	Diesel	1					2	90%
Roller	405	Diesel	1					3	90%
Truck - Dump 10-12 Yd	415	Diesel	2					8	95%
Truck - Water 4 K	300	Diesel	1					4	80%
Concrete Truck	430	Diesel	2					4	90%
HDD									
Pickup - 1/2 Ton	395	Gas	3	10	1	September2026June 2027	NovemberAugust 2027	3	95%
Pickup - 1 Ton	410	Diesel	2					3	95%
Excavator	275	Diesel	2					8	60%
Backhoe	68	Diesel	1					8	50%
Truck - Dump 10-12 Yd	415	Diesel	3					8	50%
Truck - Water 4 K	300	Diesel	1					4	80%
Crane - 60 Ton	450	Diesel	1					8	30%
Skid Steer	74.3	Diesel	1					4	80%
Tractor Trailer	500	Diesel	1					8	30%
Forklift - 10 K Reach	130	Diesel	2					5	70%

**TABLE 2-6
ANTICIPATED CONSTRUCTION EQUIPMENT AND WORKFORCE TABLE**

Work Activity				Activity Production					
Equipment Description	Estimated Horsepower	Probable Fuel Type	Equipment Quantity	Estimated Workforce	Number of Crews	Estimated Start Date	Estimated End Date	Duration of Use, Hours/Day	Percent of Days Equipment is Used
Asphalt Paver	235	Diesel	1					6	10%
Roller	405	Diesel	1					6	10%
Cable Install									
Pickup - 1/2 Ton	395	Gas	1	8	1	DecemberSeptember 2027	February 2028November 2027	3	95%
Pickup - 1 Ton	410	Diesel	1					3	95%
Wire Trailer/ Tensioner	175	Diesel	2					8	60%
Wire Puller	175	Gas	2					8	60%
Cable Splicing Truck	300	Diesel	1					8	40%
Generator - 25 Kw	45	Diesel	1					8	95%
Cable Splice Test Truck	300	Diesel	1					8	20%
Other									
Commissioning and Testing									
Pickup - 1/2 Ton	395	Gas	2	20	1	November 2027	DecemberOctober 2028	2	95%
Pickup - 1 Ton	410	Diesel	2					2	95%
Generator - 25 Kw	45	Diesel	2					10	70%
Manlift - 40'	49	Diesel	3					8	50%
Tool - Van/Conex 20'		NA	6					10	80%
10 K Reach Forklift	130	Diesel	1					5	50%
15 k lb Forklift	49	Diesel	1					5	50%
PG&E Metcalf Substation Modifications and Connection									
Manlift - 40'	49	Diesel	1	10	1	DecemberOctober 2026	MayDecember 2027	10	70%
Forklift - 10 K Reach	130	Diesel	1					10	60%
Excavator - Mini	70	Diesel	1					5	70%
Loader - 4-5 Yd	275	Diesel	1					5	70%

**TABLE 2-6
ANTICIPATED CONSTRUCTION EQUIPMENT AND WORKFORCE TABLE**

Work Activity				Activity Production					
Equipment Description	Estimated Horsepower	Probable Fuel Type	Equipment Quantity	Estimated Workforce	Number of Crews	Estimated Start Date	Estimated End Date	Duration of Use, Hours/Day	Percent of Days Equipment is Used
Pressure Digger - Lo- Drill (Tracked)	125	Diesel	2					8	50%
Pickup - 1/2 Ton	395	Gas	2					4	100%
Pickup - 1 Ton	410	Diesel	2					4	95%
Welding Truck	395	Diesel	2					2	50%
Concrete Truck	430	Diesel	2					6	30%
PG&E San Jose B Modifications and Connection – 115 kV									
Pickup - 1/2 Ton	395	Gas	3	15	1	DecemberJune 2026	February 2026December 2027	4	100%
Pickup - 1 Ton	410	Diesel	3					4	95%
Truck - Water 4 K	300	Diesel	1					10	95%
Truck - Dump 10-12 Yd	415	Diesel	2					5	20%
Pot Holing Machine (Hydro Vacuum Excavator)	525	Diesel	1					8	10 days
Skid Steer	74.3	Diesel	1					4	30%
Excavator	275	Diesel	1					8	30%
Backhoe - 2X4	68	Diesel	1					5	50%
Excavator - Mini	70	Diesel	1					8	50%
Pressure Digger - Lo- Drill (Tracked)	275	Diesel	1					8	20%
Tool - Van/Conex 20'	0	NA	2					10	60%
Trencher	75	Diesel	1					5	20%
Roller	405	Diesel	1					3	10%
Concrete Truck	430	Diesel	2					4	15%
Generator - 25 Kw	45	Diesel	1					10	80%
Crane - 35 Ton	250	Diesel	1					8	60%
Forklift - 10 K Reach	130	Diesel	1					8	50%

TABLE 2-6
ANTICIPATED CONSTRUCTION EQUIPMENT AND WORKFORCE TABLE

Work Activity				Activity Production					
Equipment Description	Estimated Horsepower	Probable Fuel Type	Equipment Quantity	Estimated Workforce	Number of Crews	Estimated Start Date	Estimated End Date	Duration of Use, Hours/Day	Percent of Days Equipment is Used
Forklift -15,000 lb	130	Diesel	1					8	50%
Manlift - 40'	49	Diesel	2					8	50%
Manlift - 120'	74	Diesel	1					8	50%
Welding Truck	395	Diesel	1					6	50%
PG&E San Jose B Modifications and Connection – 230 kV									
Pickup - 1/2 Ton	395	Gas	3	15	1	January 2028	March 2030	4	100%
Pickup - 1 Ton	410	Diesel	3					4	95%
Truck - Water 4 K	300	Diesel	1					10	95%
Truck - Dump 10-12 Yd	415	Diesel	2					5	20%
Pot Holing Machine (Hydro Vacuum Excavator)	525	Diesel	1					8	10 days
Skid Steer	74.3	Diesel	1					4	30%
Excavator	275	Diesel	1					8	30%
Backhoe - 2X4	68	Diesel	1					5	50%
Excavator - Mini	70	Diesel	1					8	50%
Pressure Digger - Lo- Drill (Tracked)	275	Diesel	1					8	20%
Tool - Van/Conex 20'	0	NA	2					10	60%
Trencher	75	Diesel	1					5	20%
Roller	405	Diesel	1					3	10%
Concrete Truck	430	Diesel	2					4	15%
Generator - 25 Kw	45	Diesel	1					10	80%
Crane - 35 Ton	250	Diesel	1					8	60%
Forklift - 10 K Reach	130	Diesel	1					8	50%
Forklift -15,000 lb	130	Diesel	1					8	50%

TABLE 2-6
ANTICIPATED CONSTRUCTION EQUIPMENT AND WORKFORCE TABLE

Work Activity				Activity Production					
Equipment Description	Estimated Horsepower	Probable Fuel Type	Equipment Quantity	Estimated Workforce	Number of Crews	Estimated Start Date	Estimated End Date	Duration of Use, Hours/Day	Percent of Days Equipment is Used
Manlift - 40'	49	Diesel	2					8	50%
Manlift - 120'	74	Diesel	1					8	50%
Welding Truck	395	Diesel	1					6	50%
PG&E Distribution Line Removal at Grove Terminal									
Pickup - 1/2 Ton	395	Gas	1	8	1	July 2026	August 2026	6	100%
Pickup - 1 Ton	410	Diesel	1					6	95%
Crane - 35 Ton (Manlift)	250	Diesel	2					8	95%
Forklift - 10 K Reach	130	Diesel	1					5	50%
PG&E Distribution Line Modifications at Skyline Terminal									
Pickup - 1/2 Ton	395	Gas	1	8	1	JulyMarch 2026	SeptemberMay 2026	4	100%
Pickup - 1 Ton	410	Diesel	1					8	95%
Mobile Crane	260	Diesel	1					10	25%
Forklift - 10 K Reach	130	Diesel	1					5	25%
Excavator – Mini	70	Diesel	1					8	50%
Truck - Dump 10-12 Yd	415	Diesel	2					5	50%
Skid Steer	74.3	Diesel	1					4	50%
Trencher	75	Diesel	1					5	50%
Truck - Water 4 K	300	Diesel	1					10	80%
Concrete Truck	430	Diesel	1					8	15%
Excavator	275	Diesel	1					8	30%
Wire Trailer/ Tensioner	175	Diesel	1					8	40%
Wire Puller	175	Gas	1					8	40%
PG&E Distribution Line to the Grove Terminal									
Pickup - 1/2 Ton	395	Gas	1	8	1	August 2026	September	4	100%

**TABLE 2-6
ANTICIPATED CONSTRUCTION EQUIPMENT AND WORKFORCE TABLE**

Work Activity				Activity Production					
Equipment Description	Estimated Horsepower	Probable Fuel Type	Equipment Quantity	Estimated Workforce	Number of Crews	Estimated Start Date	Estimated End Date	Duration of Use, Hours/Day	Percent of Days Equipment is Used
Pickup - 1 Ton	410	Diesel	1				2026	4	95%
Pressure Digger - Lo- Drill (Tracked)	275	Diesel	1					8	30%
Truck - Dump 10-12 Yd	415	Diesel	2					4	30%
Crane - 35 Ton (Manlift)	250	Diesel	2					8	60%
Forklift - 10 K Reach	130	Diesel	1					2	50%
Manlift - 40'	49	Diesel	2					8	50%
Wire Trailer/ Tensioner	175	Diesel	1					8	30%
Wire Puller	175	Gas	1					8	30%
Staging Areas									
Pickup - 1/2 Ton	395	Gas	1	5	3	JuneMarch 2026	MayFebruary 2028	6	100%
Pickup - 1 Ton	410	Diesel	1					6	95%
Truck - Water 4 K	300	Diesel	1					8	95%
Mobile Crane	260	Diesel	1					8	40%
Forklift - 10 K Reach	130	Diesel	2					8	75%
Security Vehicle	158	Gas	1					24	100%