

<b>Construction Equipment and Workforce Table</b>									
<b>Work Activity</b>				<b>Activity Production</b>					
<b>Equipment Description</b>	<b>Estimated Horsepower</b>	<b>Probable Fuel Type</b>	<b>Equipment Quantity</b>	<b>Estimated Workforce</b>	<b>Number of Crews</b>	<b>Estimated Start Date</b>	<b>Estimated End Date</b>	<b>Duration of Use, Hrs./Day</b>	<b>Percent of Days Equipment is Used</b>
<b>Terminals</b>									
<b>Survey</b>									
Pickup - 1/2 Ton	395	Gas	1	2	2	June 2026	August 2026	4	95%
<b>Material Delivery</b>									
Tractor Trailer	500	Diesel	1	5		June 2026	February 2028	8	50%
Heavy Hauler Moving Truck	600	Diesel	1					8	20 days
Mobile Crane	260	Diesel	1					8	40%
Forklift / Loader	275	Diesel	1					8	50%
Pickup - 1 Ton and Trailer	410	Diesel	2					2	90%
<b>Road Work, Site and Staging Preparation</b>									
Truck - Water 4 K	300	Diesel	2	20	2	June 2026	September 2026	10	95%
Loader - 4-5 Yd	275	Diesel	2					8	80%
Truck - Dump 10-12 Yd	415	Diesel	6					5	80%
Motor Grader	250	Diesel	1					8	80%
Roller	405	Diesel	2					8	80%
Pickup - 1/2 Ton	395	Gas	3					6	100%
Pickup - 1 Ton	410	Diesel	3					6	95%
Backhoe	70	Diesel	1					8	80%

Construction Equipment and Workforce Table									
Work Activity				Activity Production					
Equipment Description	Estimated Horsepower	Probable Fuel Type	Equipment Quantity	Estimated Workforce	Number of Crews	Estimated Start Date	Estimated End Date	Duration of Use, Hrs./Day	Percent of Days Equipment is Used
Discing Tractor and Machine	640	Diesel	1					8	5%
Skid Steer	74.3	Diesel	1					4	80%
Pot Holing Machine (Hydro Vacuum Excavator)	525	Diesel	1					8	10 days
Excavating Scraper	407	Diesel	1					6	90%
Generator – 25 Kw	45	Diesel	2					10	95%
Security Vehicle	158	Gas	1					24	100%
Bulldozer (CAT D5 Equivalent)	170	Diesel	1					7	30%
<b>Below-Grade Construction</b>									
Truck - Water 4 K	300	Diesel	2	30	2	October 2026	January 2027	10	95%
Excavator	275	Diesel	2					8	90%
Forklift - 8-9 K Reach	100	Diesel	1					4	75%
Backhoe - 2X4	68	Diesel	2					5	75%
Pickup - 1/2 Ton	395	Gas	3					6	100%
Pickup - 1 Ton	410	Diesel	3					6	100%
Excavator - Mini	70	Diesel	2					8	75%
Generator – 25 Kw	45	Diesel	2					10	100%
Loader - 4-5 Yd	275	Diesel	2					8	75%

Construction Equipment and Workforce Table									
Work Activity				Activity Production					
Equipment Description	Estimated Horsepower	Probable Fuel Type	Equipment Quantity	Estimated Workforce	Number of Crews	Estimated Start Date	Estimated End Date	Duration of Use, Hrs./Day	Percent of Days Equipment is Used
Pressure Digger - Lo-Drill (Tracked)	275	Diesel	2					8	60%
Truck - Dump 10-12 Yd	415	Diesel	2					4	75%
Tool - Van/Conex 20'	0	NA	6					10	75%
Trencher	75	Diesel	2					5	75%
Security Vehicle	158	Gas	1					24	100%
Roller	405	Diesel	2					3	75%
Concrete Truck	430	Diesel	2					6	40%
Concrete Crain Pouter	430	Diesel	1					8	25%
Above-Grade Construction and Equipment Installation									
Pickup - 1/2 Ton	395	Gas	3	30	2	February 2027	March 2028	6	100%
Pickup - 1 Ton	410	Diesel	3					6	100%
Welding Truck	395	Diesel	2					6	50%
Generator – 25 Kw	45	Diesel	2					10	100%
Crane - 35 Ton	250	Diesel	2					8	90%
Forklift - 10 K Reach	130	Diesel	2					8	90%
Forklift -15,000 lb	130	Diesel	2					8	90%
Manlift - 40'	49	Diesel	3					8	85%
Manlift - 120'	74	Diesel	2					8	75%

<b>Construction Equipment and Workforce Table</b>									
<b>Work Activity</b>				<b>Activity Production</b>					
<b>Equipment Description</b>	<b>Estimated Horsepower</b>	<b>Probable Fuel Type</b>	<b>Equipment Quantity</b>	<b>Estimated Workforce</b>	<b>Number of Crews</b>	<b>Estimated Start Date</b>	<b>Estimated End Date</b>	<b>Duration of Use, Hrs./Day</b>	<b>Percent of Days Equipment is Used</b>
Security Vehicle	158	Gas	1					24	100%
<b>320 kV Transmission Line Construction HVDC</b>									
<b>Survey / Potholing</b>									
Pickup - 1/2 Ton	395	Gas	2	7	2	June 2026	May 2027	8	95%
Pot Holing Machine (Hydro Vacuum Excavator)	525	Diesel	1					8	95%
<b>Vaults</b>									
Pickup - 1/2 Ton	395	Gas	2	8	2	July 2026	August 2027	5	95%
Pickup - 1 Ton	410	Diesel	1					5	95%
Excavator	275	Diesel	1					8	80%
Backhoe - 2X4	68	Diesel	1					8	70%
Loader - 4-5 Yd	275	Diesel	1					8	70%
Compressor	100	NA	1					8	80%
Tractor Trailer	500	Diesel	1					6	20%
Mobile Crane	260	Diesel	2					2	20%
Truck - Dump 10-12 Yd	415	Diesel	2					8	60%
Truck - Water 4 K	300	Diesel	1					4	80%
Concrete Truck	430	Diesel	2	8	30%				

Construction Equipment and Workforce Table									
Work Activity				Activity Production					
Equipment Description	Estimated Horsepower	Probable Fuel Type	Equipment Quantity	Estimated Workforce	Number of Crews	Estimated Start Date	Estimated End Date	Duration of Use, Hrs./Day	Percent of Days Equipment is Used
<b>Duct Bank and Restoration</b>									
Pickup - 1/2 Ton	395	Gas	3	11	6	July 2026	January 2028	5	95%
Pickup - 1 Ton	410	Diesel	2					5	95%
Excavator	275	Diesel	1					8	80%
Backhoe	68	Diesel	1					8	70%
Loader	275	Diesel	1					8	70%
Compressor	100	NA	1					8	80%
Truck - Water 4 K	300	Diesel	1					8	90%
Asphalt Paver	235	Diesel	1					2	90%
Roller	405	Diesel	1					3	90%
Truck - Dump 10-12 Yd	415	Diesel	2					8	95%
Truck - Water 4 K	300	Diesel	1					4	80%
Concrete Truck	430	Diesel	2					4	90%
<b>Trenchless Crossings</b>									
Jack and Bore Machine	67	Diesel	1	7	1	January 2027	April 2027	8	60%
Pickup - 1/2 Ton	395	Gas	2					4	95%
Pickup - 1 Ton	410	Diesel	2					4	95%
Excavator	275	Diesel	1					8	80%

<b>Construction Equipment and Workforce Table</b>									
<b>Work Activity</b>				<b>Activity Production</b>					
<b>Equipment Description</b>	<b>Estimated Horsepower</b>	<b>Probable Fuel Type</b>	<b>Equipment Quantity</b>	<b>Estimated Workforce</b>	<b>Number of Crews</b>	<b>Estimated Start Date</b>	<b>Estimated End Date</b>	<b>Duration of Use, Hrs./Day</b>	<b>Percent of Days Equipment is Used</b>
Backhoe	68	Diesel	1					8	70%
Truck - Dump 10-12 Yd	415	Diesel	2					8	80%
Truck - Water 4 K	300	Diesel	1					4	80%
Concrete Truck	430	Diesel	2					6	30%
<b>Cable Install</b>									
Pickup - 1/2 Ton	395	Gas	1	8	2	September 2027	April 2028	3	95%
Pickup - 1 Ton	410	Diesel	1					3	95%
Wire Trailer/ Tensioner	175	Diesel	2					8	60%
Wire Puller	175	Gas	2					8	60%
Cable Splicing Truck	300	Diesel	1					8	40%
Generator – 25 Kw	45	Diesel	1					8	95%
Cable Splice Test Truck	300	Diesel	1					8	20%
<b>500 kV Transmission Line Construction HVAC</b>									
<b>Survey / Potholing</b>									
Pickup - 1/2 Ton	395	Gas	2	7	1	July 2026	September 2027	8	95%
Pot Holing Machine (Hydro Vacuum Excavator)	525	Diesel	1					8	95%
<b>Vaults</b>									

Construction Equipment and Workforce Table									
Work Activity				Activity Production					
Equipment Description	Estimated Horsepower	Probable Fuel Type	Equipment Quantity	Estimated Workforce	Number of Crews	Estimated Start Date	Estimated End Date	Duration of Use, Hrs./Day	Percent of Days Equipment is Used
Pickup - 1/2 Ton	395	Gas	2	8	1	September 2026	November 2027	5	95%
Pickup - 1 Ton	410	Diesel	1					5	95%
Excavator	275	Diesel	1					8	80%
Backhoe - 2X4	68	Diesel	1					8	70%
Loader - 4-5 Yd	275	Diesel	1					8	70%
Compressor	100	NA	1					8	80%
Tractor Trailer	500	Diesel	1					6	20%
Mobile Crane	260	Diesel	2					2	20%
Truck - Dump 10-12 Yd	415	Diesel	2					8	60%
Truck - Water 4 K	300	Diesel	1					4	80%
Concrete Truck	430	Diesel	2					8	30%
Duct Bank and Restoration									
Pickup - 1/2 Ton	395	Gas	3	11	2	September 2027	November 2027	5	95%
Pickup - 1 Ton	410	Diesel	2					5	95%
Excavator	275	Diesel	1					8	80%
Backhoe	68	Diesel	1					8	70%
Loader	275	Diesel	1					8	70%
Compressor	100	NA	1					8	80%

Construction Equipment and Workforce Table									
Work Activity				Activity Production					
Equipment Description	Estimated Horsepower	Probable Fuel Type	Equipment Quantity	Estimated Workforce	Number of Crews	Estimated Start Date	Estimated End Date	Duration of Use, Hrs./Day	Percent of Days Equipment is Used
Truck - Water 4 K	300	Diesel	1					8	90%
Asphalt Paver	235	Diesel	1					2	90%
Roller	405	Diesel	1					3	90%
Truck - Dump 10-12 Yd	415	Diesel	2					8	95%
Truck - Water 4 K	300	Diesel	1					4	80%
Concrete Truck	430	Diesel	2					4	90%
<b>HDD</b>									
Pickup - 1/2 Ton	395	Gas	3	10	1	September 2026	November 2027	3	95%
Pickup - 1 Ton	410	Diesel	2					3	95%
Excavator	275	Diesel	2					8	60%
Backhoe	68	Diesel	1					8	50%
Truck - Dump 10-12 Yd	415	Diesel	3					8	50%
Truck - Water 4 K	300	Diesel	1					4	80%
Crane - 60 Ton	450	Diesel	1					8	30%
Skid Steer	74.3	Diesel	1					4	80%
Tractor Trailer	500	Diesel	1					8	30%
Forklift - 10 K Reach	130	Diesel	2					5	70%
Asphalt Paver	235	Diesel	1	6	10%				



<b>Construction Equipment and Workforce Table</b>									
<b>Work Activity</b>				<b>Activity Production</b>					
<b>Equipment Description</b>	<b>Estimated Horsepower</b>	<b>Probable Fuel Type</b>	<b>Equipment Quantity</b>	<b>Estimated Workforce</b>	<b>Number of Crews</b>	<b>Estimated Start Date</b>	<b>Estimated End Date</b>	<b>Duration of Use, Hrs./Day</b>	<b>Percent of Days Equipment is Used</b>
Roller	405	Diesel	1					6	10%
<b>Cable Install</b>									
Pickup - 1/2 Ton	395	Gas	1	8	1	December 2027	February 2028	3	95%
Pickup - 1 Ton	410	Diesel	1					3	95%
Wire Trailer/ Tensioner	175	Diesel	2					8	60%
Wire Puller	175	Gas	2					8	60%
Cable Splicing Truck	300	Diesel	1					8	40%
Generator – 25 Kw	45	Diesel	1					8	95%
Cable Splice Test Truck	300	Diesel	1					8	20%
<b>Other</b>									
<b>Commissioning and Testing</b>									
Pickup - 1/2 Ton	395	Gas	2	20	1	November 2027	December 2028	2	95%
Pickup - 1 Ton	410	Diesel	2					2	95%
Generator – 25 Kw	45	Diesel	2					10	70%
Manlift - 40'	49	Diesel	3					8	50%
Tool - Van/Conex 20'		NA	6					10	80%
10 K Reach Forklift	130	Diesel	1					5	50%
15 k lb Forklift	49	Diesel	1					5	50%
<b>PG&amp;E Metcalf Substation Modifications and Connection</b>									

Construction Equipment and Workforce Table									
Work Activity				Activity Production					
Equipment Description	Estimated Horsepower	Probable Fuel Type	Equipment Quantity	Estimated Workforce	Number of Crews	Estimated Start Date	Estimated End Date	Duration of Use, Hrs./Day	Percent of Days Equipment is Used
Manlift - 40'	49	Diesel	1	10	1	December 2026	May 2027	10	70%
Forklift - 10 K Reach	130	Diesel	1					10	60%
Excavator - Mini	70	Diesel	1					5	70%
Loader - 4-5 Yd	275	Diesel	1					5	70%
Pressure Digger - Lo-Drill (Tracked)	125	Diesel	2					8	50%
Pickup - 1/2 Ton	395	Gas	2					4	100%
Pickup - 1 Ton	410	Diesel	2					4	95%
Welding Truck	395	Diesel	2					2	50%
Concrete Truck	430	Diesel	2					6	30%
Connection									
Pickup - 1/2 Ton	395	Gas	3	15	1	December 2026	February 2028	4	100%
Pickup - 1 Ton	410	Diesel	3					4	95%
Truck - Water 4 K	300	Diesel	1					10	95%
Truck - Dump 10-12 Yd	415	Diesel	2					5	20%
Pot Holing Machine (Hydro Vacuum Excavator)	525	Diesel	1					8	10 days
Skid Steer	74.3	Diesel	1					4	30%

<b>Construction Equipment and Workforce Table</b>									
<b>Work Activity</b>				<b>Activity Production</b>					
<b>Equipment Description</b>	<b>Estimated Horsepower</b>	<b>Probable Fuel Type</b>	<b>Equipment Quantity</b>	<b>Estimated Workforce</b>	<b>Number of Crews</b>	<b>Estimated Start Date</b>	<b>Estimated End Date</b>	<b>Duration of Use, Hrs./Day</b>	<b>Percent of Days Equipment is Used</b>
Excavator	275	Diesel	1					8	30%
Backhoe - 2X4	68	Diesel	1					5	50%
Excavator – Mini	70	Diesel	1					8	50%
Pressure Digger - Lo-Drill (Tracked)	275	Diesel	1					8	20%
Tool - Van/Conex 20'	0	NA	2					10	60%
Trencher	75	Diesel	1					5	20%
Roller	405	Diesel	1					3	10%
Concrete Truck	430	Diesel	2					4	15%
Generator – 25 Kw	45	Diesel	1					10	80%
Crane - 35 Ton	250	Diesel	1					8	60%
Forklift - 10 K Reach	130	Diesel	1					8	50%
Forklift -15,000 lb	130	Diesel	1					8	50%
Manlift - 40'	49	Diesel	2					8	50%
Manlift - 120'	74	Diesel	1					8	50%
Welding Truck	395	Diesel	1					6	50%
<b>PG&amp;E Distribution Line Removal at Grove Terminal</b>									
Pickup - 1/2 Ton	395	Gas	1	8	11	July 2026	August 2026	6	100%
Pickup - 1 Ton	410	Diesel	1					6	95%

<b>Construction Equipment and Workforce Table</b>									
<b>Work Activity</b>				<b>Activity Production</b>					
<b>Equipment Description</b>	<b>Estimated Horsepower</b>	<b>Probable Fuel Type</b>	<b>Equipment Quantity</b>	<b>Estimated Workforce</b>	<b>Number of Crews</b>	<b>Estimated Start Date</b>	<b>Estimated End Date</b>	<b>Duration of Use, Hrs./Day</b>	<b>Percent of Days Equipment is Used</b>
Crane - 35 Ton (Manlift)	250	Diesel	2					8	95%
Forklift - 10 K Reach	130	Diesel	1					5	50%
<b>PG&amp;E Distribution Line Modifications at Skyline Terminal</b>									
Pickup - 1/2 Ton	395	Gas	1	8		July 2026	September 2026	4	100%
Pickup - 1 Ton	410	Diesel	1					8	95%
Mobile Crane	260	Diesel	1					10	25%
Forklift - 10 K Reach	130	Diesel	1					5	25%
Excavator – Mini	70	Diesel	1					8	50%
Truck - Dump 10-12 Yd	415	Diesel	2					5	50%
Skid Steer	74.3	Diesel	1					4	50%
Trencher	75	Diesel	1					5	50%
Truck - Water 4 K	300	Diesel	1					10	80%
Concrete Truck	430	Diesel	1					8	15%
Excavator	275	Diesel	1					8	30%
Wire Trailer/Tensioner	175	Diesel	1					8	40%
Wire Puller	175	Gas	1					8	40%
<b>PG&amp;E Distribution Line to the Grove Terminal</b>									
Pickup - 1/2 Ton	395	Gas	1	8	1	August 2026	September 2026	4	100%

<b>Construction Equipment and Workforce Table</b>									
<b>Work Activity</b>				<b>Activity Production</b>					
<b>Equipment Description</b>	<b>Estimated Horsepower</b>	<b>Probable Fuel Type</b>	<b>Equipment Quantity</b>	<b>Estimated Workforce</b>	<b>Number of Crews</b>	<b>Estimated Start Date</b>	<b>Estimated End Date</b>	<b>Duration of Use, Hrs./Day</b>	<b>Percent of Days Equipment is Used</b>
Pickup - 1 Ton	410	Diesel	1					4	95%
Pressure Digger - Lo-Drill (Tracked)	275	Diesel	1					8	30%
Truck - Dump 10-12 Yd	415	Diesel	2					4	30%
Crane - 35 Ton (Manlift)	250	Diesel	2					8	60%
Forklift - 10 K Reach	130	Diesel	1					2	50%
Manlift - 40'	49	Diesel	2					8	50%
Wire Trailer/Tensioner	175	Diesel	1					8	30%
Wire Puller	175	Gas	1					8	30%
<b>Staging Areas</b>									
Pickup - 1/2 Ton	395	Gas	1	5	3	June 2026	May 2028	6	100%
Pickup - 1 Ton	410	Diesel	1					6	95%
Truck - Water 4 K	300	Diesel	1					8	95%
Mobile Crane	260	Diesel	1					8	40%
Forklift - 10 K Reach	130	Diesel	2					8	75%
Security Vehicle	158	Gas	1					24	100%