

# Sunrise Powerlink Transmission Project

## Weekly Monitoring Report No. 0017

From: 01/09/2011 Through: 01/15/2011

### INTRODUCTION

During the week of 01/09/2011 through 01/15/2011, construction continued at the Alpine RFO, Alpine Construction Yards, San Luis Rey Substation, Encina Switchyard, the Rough Acres Construction Yard Phase I & II Use, the Thomas Yard, Link 4 Underground, and Link 3, Suncrest Substation. On Friday, January 14, 2011, the Notice to Proceed (NTP) No. 13 was issued for Links 1, 2 & 5, non-Federal lands only. Construction activity will not start until the final e-mail notice is received from the CPUC and clearances are given by the CPUC Environmental Monitor.

Pre-Construction Activity with appropriate monitors:

Monday, 1/10/2011: Two crews surveyed towers and verified RPs on Link 1, San Diego County and private lands; Two crews surveyed access roads, crane pads and TSAPs on Link 1 and Link 5; Seven crews conducting ESA markouts and GPS verification Link 1 and Link 5.

Tuesday, 1/11/2011: Two crews surveyed towers and verified RPs on Link 1, City of San Diego and private lands; Two crews surveyed access roads, crane pads and TSAPs on Link 1 and Link 5; Seven crews conducting ESA markouts and GPS verification Link 1 and Link 5.

Wednesday, 1/12/2011: Two crews surveyed towers and verified RPs on Link 1, City of San Diego and private lands; Two crews surveyed access roads, crane pads and TSAPs on Link 1 and Link 5; Seven crews conducting ESA markouts and GPS verification Link 1 and Link 5.

Thursday, 1/13/2011: Two crews surveyed towers and verified RPs on Link 1, private lands; Two crews surveyed access roads, crane pads and TSAPs on Link 1 and Link 5; Seven crews conducting ESA markouts and GPS verification Link 1 and Link 5.

Friday, 1/7/1011: Two crews surveyed access roads, crane pads and TSAPs on Link 1 and Link 5; Seven crews conducting ESA markouts and GPS verification Link 1 and Link 5.

Saturday, 1/15/2011: One crew surveyed access roads, crane pads and TSAPs on private land. Two crews conducting ESA markouts and GPS verification Link 1 and Link 5.

### ALL LINKS

The following is a summary of construction activity where monitors were on site:

Alpine RFO: No ground disturbing work conducted.

Alpine Construction Yard: Equipment, reel and monopole deliveries were made. The vehicle and equipment wash station has been installed in the PAR Underground Yard.

San Luis Rey Substation: TBEA contractor on site building transformer. A non-listed breeding bird survey was conducted on 1/12/2011 and no breeding activity was observed nor nests.

Rough Acres Construction Yard: Monitors on site to work with staff regarding work areas. Daley Corporation continued to receive loads of rock for the heliopad areas. Pinnick finished mowing the Southern portion of the yard. Marina continues installing BMPs. PAR assembling towers Northeast of airstrip at in Southern yard. Wash station flagged for installation area.

Encina Switchyard: TBEA contractor on site building a transformer. Bird survey conducted inside yard for non-listed birds.

Thomas Yard: No ground disturbing work being conducted. The Link Lead monitored for any Burrowing Owls during activity on site.

Link 4 Underground:

Excavations at vaults 14, 16 and & 19. V16L was set on 1/13/2011.

Ins/Outs continue for V18 and started for V9.

Potholing activity continued along Alpine Blvd. between stations 279+00 to 224+00.

Vegetation clearing was conducted at the Loritz property and the north and south sides of the Hwy 8 jack and bore site. The CPUC EM released areas for k-rail on both the North and South side of Hwy. 8.

Raptor surveys and nesting bird surveys were conducted for all of Link 4. were completed. Tavern Rd. to the Bauer Property was approved.

Waiting on Wildlife agency approvals for Loritz to Tavern Rd. area.

Hydraulic fluid leaks were reported on 1/12/11 and 1/13/11. All were contained at the equipment on the asphalt and immediately cleaned up. Reporting was made to the County

# Sunrise Powerlink Transmission Project

## Weekly Monitoring Report No. 0017

From: 01/09/2011 Through: 01/15/2011

of San Diego, Storm Water Hotline.

Link 3 Suncrest Substation: Vegetation clearing began for entrance to Wilson Yard began but it was determined to be too wet for rock delivery trucks and this has been delayed. Vegetation clearing completed along road except for some steep areas. Continued installation/placement of water high line. Added additional erosion control in several areas as identified. Chambers conducting bird surveys.

Links 1, 2 & 5, NTP No. 13: SDG&E began conducting field reviews of the requested work areas with the CPUC Environmental Monitor (EM) on Saturday, January 15, 2011 and will continue to do so into the next week. No ground-disturbing work has begun.

The following Construction Yards were given clearance for construction by the CPUC EM on 1/15/2011: Jacumba Valley Yard, Bartlett Yard, Hartung Yard and Helix Yard.

Per AQ-APM-4, carpooling has been practiced for construction workers, Link Leads, field reviews, monitors and pre-construction activities on a daily basis.

During this reporting period, there were no recorded rain events. Maintenance and repairs were conducted on BMPs as identified and needed. Minor leaks and drips from equipment were contained and cleaned primarily on the Link 4 UG alignment. Leaks and drips are also recorded in the SWPPP log along with reporting to appropriate agencies as needed.

### ENVIRONMENTAL MONITORS

#### LINK: 1

ASM Affiliates, Inc.	Isabell Cordova
Burns & McDonnell	Kelly Goocher
Burns & McDonnell	Rebecca Carson
Chambers Group	Drew Engstrom
Chambers Group	Erik Strods
Chambers Group	John Kanlund
Chambers Group	Seth Reimers
Pangea Biological	Don Spires

#### LINK: 3

ASM Affiliates, Inc.	Lucus Piek
Pangea Biological	Mark Meridith
TRC Solutions, Inc.	Nina Allmendinger
TRC Solutions, Inc.	Randy Blake

#### LINK: 4

ASM Affiliates, Inc.	Jessica Hennessey
ASM Affiliates, Inc.	Patrick Hadel
ASM Affiliates, Inc.	Ryan McCarthy

# Sunrise Powerlink Transmission Project

Weekly Monitoring Report No. 0017

From: 01/09/2011 Through: 01/15/2011

## ENVIRONMENTAL MONITORS

### LINK: 4

ASM Affiliates, Inc.	Scott Justus
ASM Affiliates, Inc.	Stephen Rochester
Burns & McDonnell	Janice Rodgers
Burns & McDonnell	Ken Katsuda
TRC Solutions, Inc.	Alicia Hill
TRC Solutions, Inc.	Katherine Vittum
TRC Solutions, Inc.	Lauralyn Jensen
TRC Solutions, Inc.	Michael Scaffidi
TRC Solutions, Inc.	Ryan Villanueva

### LINK: NA

Burns & McDonnell	Jim Gibson
TRC Solutions, Inc.	Lauralyn Jensen

## ENVIRONMENTAL COMPLIANCE

Mitigation Measure Date	A (Y/N)	B Species	C Loc UTM Lat-Long	D Cause	E Issue	F Action	G Comments	H Tower
<b>LINK: 1</b>								
AQ-APM-4								
01/10/2011	Y						Remarks: Cultural and Native American monitors carpooled.	Rough Acres yard/McCai Valley
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
Cultural								
01/11/2011	Y						Remarks: Both cultural and Native American monitors carpooled into the work area.	Rough Acres yard/McCai Valley
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
cultural								
01/12/2011	Y						Remarks: Both cultural and Native American monitors carpooled to Rough Acres yard together.	Rough Acres/McCai Valley
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
cultural								

# Sunrise Powerlink Transmission Project

## Weekly Monitoring Report No. 0017

From: 01/09/2011 Through: 01/15/2011

### ENVIRONMENTAL COMPLIANCE

Mitigation Measure Date	A (Y/N)	B Species	C Loc UTM Lat-Long	D Cause	E Issue	F Action	G Comments	H Tower
<b>LINK: 1</b>								
AQ-APM-4								
01/13/2011	Y						Remarks: Both monitors carpooled to work area.	Rough Acres yard/McCai Valley
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
cultural								
01/14/2011	Y						Remarks: Both monitors carpooled to the work area together.	rough Acres yard/McCai Valley
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
cultural								
B-1c								
01/10/2011	Y						All grading, compaction, structure erection, and mowing work was in compliance with the Project's mitigation measures and APMs.	Rough Acres Construction Yard
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
compliance								
01/10/2011	Y				1		Biological monitor present and on-site. Remarks: No impacts to wildlife occurred when vehicles moved from overnight locations to begin work. Biological monitor present clearing sites for construction activities.	Rough Acres Yard
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
Compliance met.								
01/10/2011	Y						TTSI and Maxim- repositioned conductor reels. Daley- - 700 tailgate meeting - Numerous trucks belly-dumped 3- inch mius base-rock in HELO landing area . DALEY then graded, rolled and compacted the rock in Phase 2. - Used water truck to keep access roads watered to suppress fugitive dust. - Areas were swept by biologist in search of wildlife prior to grading, rolling and compacting. PAR- - Tower steel assembly in Phase 2 - Delivery of spacers in Phase 2 Pinnick- - Continued mowing operations of vegetation in areas south of runway in preparation for materials storage. Biological monitors were present during operations. Crux- - Moved micropile crates to PAR storage area. - Inventoried micropile crates. Remarks: All crews in compliance.	ROUGH ACRES
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
in compliance								

# Sunrise Powerlink Transmission Project

## Weekly Monitoring Report No. 0017

From: 01/09/2011 Through: 01/15/2011

### ENVIRONMENTAL COMPLIANCE

Mitigation Measure Date	A (Y/N)	B Species	C Loc UTM Lat-Long	D Cause	E Issue	F Action	G Comments	H Tower
<b>LINK: 1</b>								
B-1c								
01/10/2011	Y						Onsite to oversee monitoring effort and to assist and guide monitors for the mowing and laying down of rock and base	Rough Acres
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
oversight								
01/10/2011	Y						Remarks: All mitigation measures are met; no sensitive resources found during unloading and sorting of steel.	Thomas yard
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
Compliance								
01/11/2011	Y				1		The area is in compliance for all APM's and Mitigation Measures.	Rough Acres Yard
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>						Remarks: Bio-monitor present for construction activities including tower assembly, and BMP installation.	
Compliance met								
01/11/2011	Y						Biological monitors on site covering all work. Work included BMP installation, steel deliveries, micropile setup, and base for access roads and the helo pad.	Rough Acres
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
Bio-monitoring								
01/11/2011	Y						Remarks: All mitigation measures were met; no sensitive resources found.	Rough Acres
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
Compliance								

# Sunrise Powerlink Transmission Project

## Weekly Monitoring Report No. 0017

From: 01/09/2011 Through: 01/15/2011

### ENVIRONMENTAL COMPLIANCE

Mitigation Measure Date	A (Y/N)	B Species	C Loc UTM Lat-Long	D Cause	E Issue	F Action	G Comments	H Tower
<b>LINK: 1</b>								
B-1c								
01/12/2011	Y						Remarks: Docs Water Inc. - Delivered water to Baker tanks TTSI and Maxim- repositioned conductor reels into Phase 2. Daley- - 700 tailgate meeting - Numerous trucks belly-dumped 3-inch minus rock in HELO landing areas. DALEY then graded, rolled and compacted the rock in Phase 2. - Used water truck to keep access roads watered to suppress fugitive dust. - Areas were swept by biologist in search of wildlife prior to grading, rolling and compacting. - Had a new grading-blade delivered to site. Clean. PAR- - Tower steel assembly in Phase 2 - Delivery of spacers into Phase 2 Crux- - Moved micropile crates to PAR storage area. - Inventoried micropile crates. Woodward Brothers trucking- - Delivered concrete forms and tarps to phase 2 for Par/Crux	ROUGH ACRES
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
compliance								
01/12/2011	Y						Remarks: Conducted biological clearance survey for BMP installation, and patrolled steel construction work areas. All activities within compliance, no sensitive resources found.	Rough Acres
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
Compliance								
01/12/2011	Y				1		Bio-monitor present and on-site. Remarks: There was a 15-mph speed limit observed on access roads. Idling of vehicles was kept to a minimum for diesel trucks. Sensitive areas were flagged off. Vehicle idling has been kept to a minimum on-site.	Rough Acres Yard
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
Compliance met								
01/13/2011	Y						Remarks: Patrolled work areas. All activities within compliance; no sensitive resources found.	Rough Acres
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
Compliance								
01/13/2011	Y				1		Bio-monitor present and on-site. Remarks: Bio-monitor present and on-site.	Rough Acres Yard
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
Compliance met								

# Sunrise Powerlink Transmission Project

## Weekly Monitoring Report No. 0017

From: 01/09/2011 Through: 01/15/2011

ENVIRONMENTAL COMPLIANCE								
Mitigation Measure Date	A (Y/N)	B Species	C Loc UTM Lat-Long	D Cause	E Issue	F Action	G Comments	H Tower
<b>LINK: 1</b>								
B-1c								
01/13/2011	Y	Deer Mouse	n/a			Notified Link Lead	Area in compliance Remarks: A family of Deer Mice were living in rolls of straw wattle. All mice were carefully assisted to well outside yard into ESA.	Rough Acres Yard
<b>Mitigation Measure in Compliance? Y</b>								
01/13/2011	Y						Compliance met Remarks: Rough acres yard in compliance during wattle installation.	Rough Acres Yard
<b>Mitigation Measure in Compliance? Y</b>								
B-1c								
01/13/2011	Y						In compliance during deliveries, base installation, and BMP installation.	Rough Acres
<b>Mitigation Measure in Compliance? Y</b>								
bio monitoring								
01/14/2011	Y						All measures in compliance during tower assembly and base laying operations.	TTSI and Par Rough Acres Yard
<b>Mitigation Measure in Compliance? Y</b>								
compliance								
01/14/2011	Y						While patrolling tower construction area, crews notified Link Lead of a live coast horned lizard within the work zone. Animal was safely relocated to suitable habitat outside of the construction area.	Rough Acres
<b>Mitigation Measure in Compliance? Y</b>								
Compliance							Remarks: Patrolled all active work areas (steel construction, BMP installation, and material delivery); all activities within compliance. One coast horned lizard found (see Comment).	
01/14/2011	Y				1		Compliance met; biologist present and on-site monitoring all work crews during tower assembly, deliveries, and vegetation clearing operations.	Rough Acres Yard
<b>Mitigation Measure in Compliance? Y</b>								
Compliance met							Remarks: Biological monitor present and on-site for all construction work.	
01/15/2011	Y						In compliance	Rough Acres
<b>Mitigation Measure in Compliance? Y</b>								
biomonitoring								

# Sunrise Powerlink Transmission Project

## Weekly Monitoring Report No. 0017

From: 01/09/2011 Through: 01/15/2011

### ENVIRONMENTAL COMPLIANCE

Mitigation Measure Date	A (Y/N)	B Species	C Loc UTM Lat-Long	D Cause	E Issue	F Action	G Comments	H Tower
<b>LINK: 1</b>								
B-1c								
01/15/2011	Y				1		Bio-monitor present. Compliance met. Remarks: Bio-monitor present and on-site for all construction activities.	Rough Acres Yard
<b>Mitigation Measure in Compliance? Y</b>								
Compliance met								
B-2a								
01/10/2011	Y		Phase 2 boundary				Remarks: Staked and flagged more frequently along the existing Phase 2 ESA boundary for increased visibility.	ROUGH ACRES
<b>Mitigation Measure in Compliance? Y</b>								
B-3a								
01/13/2011	Y						reminded crews to wash vehicles Remarks: Patrolled BMP installation; reminded crews that vehicles must be washed before returning to site.	Rough Acres
<b>Mitigation Measure in Compliance? Y</b>								
01/13/2011	Y		n/a			Notified Link Lead	Vehicle moving through area of invasive mustard species. Remarks: Spoke with Marina workers to insure that their vehicles are washed for the following day.	Rough Acres Yard
<b>Mitigation Measure in Compliance? Y</b>								
B-7a								
01/12/2011	Y	California Legless Lizard		Collision		Notified Link Lead	Remarks: While preparing for the installation of straw wattles (BMPs) around the perimeter of Phase 2, a California legless lizard was found cut in half by the shovel a worker used to create the shallow dip for the straw wattles to sit into.	ROUGH ACRES
<b>Mitigation Measure in Compliance? Y</b>								
death								
B-7d								
01/10/2011	Y	Burrowing Owl		Unknown		Notified Link Lead	Remarks: Burrowing owls continue to occupy various sites in the south half of the yard; not subject to construction impacts.	Thomas yard
<b>Mitigation Measure in Compliance? Y</b>								
Sensitive sp.								
BIO-APM-1								
01/14/2011	N		n32.698 w116.26			Notified Link Lead	Relocated 400 ft away in ESA Remarks: Coast Horned Lizard found within PAR construction area. Species unharmed	Rough Acres Yard
<b>Mitigation Measure in Compliance? Y</b>								
compliance								

# Sunrise Powerlink Transmission Project

## Weekly Monitoring Report No. 0017

From: 01/09/2011 Through: 01/15/2011

### ENVIRONMENTAL COMPLIANCE

Mitigation Measure Date	A (Y/N)	B Species	C Loc UTM Lat-Long	D Cause	E Issue	F Action	G Comments	H Tower
<b>LINK: 1</b>								
BIO-APM-3								
01/10/2011	Y		access roads				Remarks: Daley used water truck to keep access roads watered to suppress fugitive dust.	ROUGH ACRES
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
01/10/2011	Y						Fugitive dust created by grading, rock dumps, and compaction was eliminated by the use of a water truck applying water to the surface of the yard.	Rough Acres Construction Yard
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
01/11/2011	Y						Compliance met	Rough Acres Yard
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>						Remarks: Fugitive dust control was minimized; water truck remained on-site and sprayed roadways continually throughout the day.	
01/12/2011	Y						Water truck on-site watering access roads and work zones	Rough Acres Yard
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>						Remarks: Dust control measures were implemented.	
BIO-APM-4								
01/11/2011	Y						Compliance met; staking in place.	Rough Acres Yard
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>						Remarks: Area limits marked by staking and ESA flagging marking off the limits to phase two areas of Rough Acres Yard.	
01/13/2011	Y						Compliance met	Rough Acres Yard
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>						Remarks: Survey vehicles restricted to approved existing roads.	
C-1e								
01/10/2011	Y						Remarks: All work was observed by archaeologist and Native American monitor and was deemed to be in compliance.	Rough Acres yard/McCai Valley
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
01/11/2011	Y						Remarks: All work observed by cultural and Native American monitors and deemed in compliance.	Rough Acres yard/McCai Valley
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							

# Sunrise Powerlink Transmission Project

## Weekly Monitoring Report No. 0017

From: 01/09/2011 Through: 01/15/2011

ENVIRONMENTAL COMPLIANCE								
Mitigation Measure Date	A (Y/N)	B Species	C Loc UTM Lat-Long	D Cause	E Issue	F Action	G Comments	H Tower
<b>LINK: 1</b>								
C-1e								
01/12/2011	Y						Remarks: All work activity was monitored by both cultural and Native American monitors and deemed to be in compliance.	Rough Acres/McCai Valley
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
cultural								
01/13/2011	Y						Remarks: All work was monitored by both cultural and Native American monitors and deemed to be in compliance.	rough acres/mccai valley
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
cultural								
01/14/2011	Y						Remarks: Trenching for erosion control was monitored and deemed to be in compliance.	rough Acres yard/McCai Valley
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
cultural								
N-1a								
01/10/2011	N				1		Pinnick Inc. crews continued mowing phase two of Rough Acres Yard and reduced idle time when vehicles not in use.	Rough Acres Yard
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>						Remarks: Idle time kept to a minimum for Pinnick vehicles.	
Compliance met								
01/10/2011	N						Remarks: Noise levels within acceptable levels; equipment idling minimal	Thomas yard
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
Compliance								
01/11/2011	N						Remarks: Noise levels within acceptable levels; equipment idling minimal	Rough Acres
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
Compliance								
01/12/2011	N						Remarks: Patrolled work areas during equipment delivery; trucks observed minimal idling time; noise levels within acceptable levels	Rough Acres
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
Compliance								
01/13/2011	N						Remarks: All delivery trucks observed minimal idling restrictions; noise levels within acceptable levels.	Rough Acres
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
Compliance								

# Sunrise Powerlink Transmission Project

## Weekly Monitoring Report No. 0017

From: 01/09/2011 Through: 01/15/2011

### ENVIRONMENTAL COMPLIANCE

Mitigation Measure Date	A (Y/N)	B Species	C Loc UTM Lat-Long	D Cause	E Issue	F Action	G Comments	H Tower
<b>LINK: 1</b>								
N-1a								
01/14/2011	N						PAR crews reduced idle time when vehicles not in use. Compliance met.	Rough Acres Yard
<b>Mitigation Measure in Compliance? Y</b>							Remarks: Idle time was kept to a minimum when vehicles not in use. Biological monitor present and on-site. Compliance met.	
Compliance met								
01/14/2011	N						Remarks: All delivery vehicles maintained minimal idling while unloading material; noise levels within acceptable levels	Rough Acres
<b>Mitigation Measure in Compliance? Y</b>								
Compliance								
01/14/2011	N						Reminded workers about idling time of vehicles. Workers were compliant.	Rough Acres Yard
<b>Mitigation Measure in Compliance? Y</b>								
compliance								
01/15/2011	Y						Daley crews were in compliance and vehicles with idle time greater than five minutes. Compliance met.	Rough Acres Yard
<b>Mitigation Measure in Compliance? Y</b>							Remarks: All crews did not have vehicles with idle time greater than five minutes. Compliance met.	
Compliance met								
<b>LINK: 3</b>								
B-1c								
01/10/2011	Y						Crew was in compliance with all mitigation measures during brush clearing. No impacts occurred outside of approved work areas.	Bell Bluff Truck Trail
<b>Mitigation Measure in Compliance? Y</b>							Remarks: Bio monitor present during vegetation removal - no animals injured.	
Bio Monitor								
01/10/2011	Y						A biologist was present and monitored silt fence installation.	Suncrest substation access road near Wilson yard
<b>Mitigation Measure in Compliance? Y</b>								
biological								

# Sunrise Powerlink Transmission Project

## Weekly Monitoring Report No. 0017

From: 01/09/2011 Through: 01/15/2011

### ENVIRONMENTAL COMPLIANCE

Mitigation Measure Date	A (Y/N)	B Species	C Loc UTM Lat-Long	D Cause	E Issue	F Action	G Comments	H Tower
<b>LINK: 3</b>								
B-1c								
01/11/2011	Y						A biologist was present and monitored water line assembly.	Suncrest substation access road near Wilson yard
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
biological								
01/11/2011	Y						Biological monitor present during installation and repair of silt fencing and straw wattle. All mitigation measures were observed; no impact occurred outside the footprint.	Bell Bluff Truck Trail
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
Bio Monitor								
01/11/2011	Y						All required monitors were on site during water line assembly and erosion control installation	Suncrest substation
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
01/12/2011	Y						Water pipe welding activities remained within approved workspace boundaries	Suncrest substation
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
01/12/2011	Y						A biologist was present and monitored pipe welding activities.	Suncrest substation access road near Wilson yard
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
biological								
01/13/2011	Y						A biologist was present and monitored water pipe assembly activities.	Suncrest substation access road near Wilson yard
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
biological								
01/13/2011	Y						Required monitors observed water line assembly and no wildlife was affected by construction activities.	Suncrest substation
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							

# Sunrise Powerlink Transmission Project

## Weekly Monitoring Report No. 0017

From: 01/09/2011 Through: 01/15/2011

### ENVIRONMENTAL COMPLIANCE

Mitigation Measure Date	A (Y/N)	B Species	C Loc UTM Lat-Long	D Cause	E Issue	F Action	G Comments	H Tower
<b>LINK: 3</b>								
B-1c								
01/14/2011	Y						A biologist was present and monitored ground disturbing activities.	Suncrest substation access road between Wilson yard and Suncrest substation
<b>Mitigation Measure in Compliance? Y</b>								
biological								
01/15/2011	Y						Water line assembly activities remained within approved workspace boundaries.	Suncrest substation
<b>Mitigation Measure in Compliance? Y</b>								
01/15/2011	Y						A biologist was present and monitored road grading activities.	Suncrest substation access road between drop tank pad and Wilson yard
<b>Mitigation Measure in Compliance? Y</b>								
biological								
B-3a								
01/10/2011	Y						Vehicles observed along the ROW had been washed before coming to the job site.	Suncrest substation access road near Wilson yard
<b>Mitigation Measure in Compliance? Y</b>								
biological								
01/11/2011	Y						Vehicles observed along the ROW had been washed before coming to the job site	Suncrest substation access road near Wilson yard
<b>Mitigation Measure in Compliance? Y</b>								
biological								

# Sunrise Powerlink Transmission Project

## Weekly Monitoring Report No. 0017

From: 01/09/2011 Through: 01/15/2011

### ENVIRONMENTAL COMPLIANCE

Mitigation Measure Date	A (Y/N)	B Species	C Loc UTM Lat-Long	D Cause	E Issue	F Action	G Comments	H Tower
<b>LINK: 3</b>								
B-3a								
01/12/2011	Y						Vehicles observed along the ROW had been washed before coming to the job site	Suncrest substation access road near Wilson yard
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
biological								
01/13/2011	Y						Vehicles observed along the ROW had been washed before coming to the job site	Suncrest substation access road near Wilson yard
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
biological								
01/14/2011	Y						Vehicles observed along the ROW had been washed before coming to the job site	Suncrest substation access road between Wilson yard and Suncrest substation
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
biological								
01/15/2011	Y						Vehicles observed along the ROW had been washed before coming to the job site	Suncrest substation access road between drop tank pad and Wilson yard
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
biological								
B-7a								
01/10/2011	Y						Vehicles were inspected by workers for wildlife prior to being moved	Suncrest substation access road near Wilson yard
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
biological								

# Sunrise Powerlink Transmission Project

## Weekly Monitoring Report No. 0017

From: 01/09/2011 Through: 01/15/2011

### ENVIRONMENTAL COMPLIANCE

Mitigation Measure Date	A (Y/N)	B Species	C Loc UTM Lat-Long	D Cause	E Issue	F Action	G Comments	H Tower
<b>LINK: 3</b>								
B-7a								
01/10/2011	Y	California Legless Lizard	11S, 530766E, 3630473N UTM	Collision		Notified Link Lead	California Legless Lizard found dead on access road.	Suncrest substation access road near Wilson yard
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
Biological								
01/11/2011	Y						Vehicles were inspected by workers for wildlife prior to being moved	Suncrest substation access road near Wilson yard
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
biological								
BIO-APM-3								
01/12/2011	Y						All vehicles observed by biologist were observing the 15mph speed limit	Suncrest substation access road near Wilson yard
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
Biological								
01/13/2011	Y						All vehicles observed by biologist were observing the 15mph speed limit	Suncrest substation access road near Wilson yard
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
Biological								
01/14/2011	Y						All vehicles observed by biologist were observing the 15mph speed limit	Suncrest substation access road between Wilson yard and Suncrest substation
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
Biological								

# Sunrise Powerlink Transmission Project

## Weekly Monitoring Report No. 0017

From: 01/09/2011 Through: 01/15/2011

### ENVIRONMENTAL COMPLIANCE

Mitigation Measure Date	A (Y/N)	B Species	C Loc UTM Lat-Long	D Cause	E Issue	F Action	G Comments	H Tower
<b>LINK: 3</b>								
BIO-APM-3								
01/15/2011	Y						All vehicles observed by biologist were observing the 15mph speed limit	Suncrest substation access road between drop tank pad and Wilson yard
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
Biological								
C-1e								
01/10/2011	Y						ESA cultural resource boundaries remained undisturbed during work activity	Suncrest substation
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>						Remarks: Monitored expansion of Bell Bluff Truck Trail	
cultural								
01/11/2011	Y						ESA cultural resource boundaries remained undisturbed during silt fence installation	Suncrest substation
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>						Remarks: monitoring Bell Bluff Truck Trail expansion	
cultural								
<b>LINK: 4</b>								
AQ-APM-4								
01/09/2011	Y						This report is for 1/07/11. Carpooled with cultural monitor to and from Alpine Blvd.	Vault 5
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
Carpooling								
01/10/2011	Y						The biological monitor and the cultural monitor carpooled to the right-of-way to minimize greenhouse gas emissions	Vault 17, 18, 19 and Viejas Creek
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>						Remarks: Compliance met	
Carpooling								
01/10/2011	Y						Carpooled with cultural monitor to and from Alpine Blvd.	175+50
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
Carpooling								
01/10/2011	Y						Monitors carpooled together to work site	Link 4
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
Cultural								

# Sunrise Powerlink Transmission Project

## Weekly Monitoring Report No. 0017

From: 01/09/2011 Through: 01/15/2011

### ENVIRONMENTAL COMPLIANCE

Mitigation Measure Date	A (Y/N)	B Species	C Loc UTM Lat-Long	D Cause	E Issue	F Action	G Comments	H Tower
<b>LINK: 4</b>								
AQ-APM-4								
01/11/2011	Y						Carpooled with ASM archeologist.	Vaults 5 and 7, jack and bore site
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
carpool								
01/11/2011	Y						The biological monitor and the cultural monitor carpooled to the right-of-way to minimize greenhouse gas emissions	Vaults 14, 16, 18, 19
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>						Remarks: Compliance met	
Carpooling								
01/11/2011	Y						Monitors carpooled together to work site	Link 4
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
Cultural								
01/11/2011	Y						Carpooled with biological monitor	175+50 - 172+50
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
01/11/2011	Y						Carpooled with cultural monitor to and from Alpine Blvd.	175+50
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
Carpooling								
01/12/2011	Y						The biological monitor and the cultural monitor carpooled to the right-of-way to minimize greenhouse gas emissions	Vaults 16, 17, 18, 19
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>						Remarks: Compliance met	
Carpooling								
01/12/2011	Y						Monitors carpooled together to work site.	Link 4
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
Cultural								
01/12/2011	Y						Carpooled with ASM archeologist to the right-of-way.	Vault 5, just east of Vault 5, jack and bore site (western edge)
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
carpooling								

# Sunrise Powerlink Transmission Project

## Weekly Monitoring Report No. 0017

From: 01/09/2011 Through: 01/15/2011

ENVIRONMENTAL COMPLIANCE									
Mitigation Measure Date	A (Y/N)	B Species	C Loc UTM Lat-Long	D Cause	E Issue	F Action	G Comments	H Tower	
<b>LINK: 4</b>									
AQ-APM-4									
01/12/2011	Y						Carpooled with biological monitor to the job site.	279+00 - 172+50	
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>								
01/12/2011	Y						Carpooled with cultural monitor to and from Alpine Blvd.	Alpine Creek	
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>								
Carpooling									
01/13/2011	Y						Monitors carpoled together to work site	Link 4	
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>								
Cultural									
01/13/2011	Y						TRC biologists carpoled to the right-of-way along with the ASM cultural monitor.	Vault 19	
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>						Remarks: Compliance was met by monitors carpooling to the right-of-way.		
Carpooling							Carpooled with ASM archeologist.	Vaults 5 and 14, west of Vault 5	
01/13/2011	Y								
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>								
carpooling									
01/14/2011	Y						Carpooled to ROW with Archeological Monitor	175+00	
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>								
Carpooling									
01/14/2011	Y						Monitors carpoled to right-of-way together.	Link 4	
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>								
Cultural									
01/14/2011	Y						The TRC biologist carpoled to the right-of-way along with the ASM cultural monitor	vault 3 and 5	
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>						Remarks: Compliance met		
Carpooling									
01/14/2011	Y						Carpooled with the Native American monitor to the work site.	279+00 - 224+00	
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>								

# Sunrise Powerlink Transmission Project

## Weekly Monitoring Report No. 0017

From: 01/09/2011 Through: 01/15/2011

### ENVIRONMENTAL COMPLIANCE

Mitigation Measure Date	A (Y/N)	B Species	C Loc UTM Lat-Long	D Cause	E Issue	F Action	G Comments	H Tower
<b>LINK: 4</b>								
B-1c								
01/09/2011	Y						This report is for 1/07/11. Monitored PAR construction crews during vault excavation. All observed construction in compliance.	Vault 5
<b>Mitigation Measure in Compliance? Y</b>								
Bio Monitoring								
01/10/2011	Y						The crews remained in compliance with the project's mitigation measures while backfilling and paving at vault 17, installing conduit pipe around vault 18, and excavating at vault 19	Vault 17, 18, 19
<b>Mitigation Measure in Compliance? Y</b>								
Monitoring								
01/10/2011	Y						Remarks: Compliance met The crew installing signs around Viejas Creek remained in compliance with the project's mitigation measures.	Viejas Creek
<b>Mitigation Measure in Compliance? Y</b>								
Monitoring								
01/10/2011	Y						Remarks: Compliance met Monitored drilling at Vault 5 and the jack and bore site located at the western edge of Alpine Blvd. All drilling and grading activities were in compliance.	Vault 5, jack and bore site (western edge of Alpine Blvd)
<b>Mitigation Measure in Compliance? Y</b>								
Bio monitoring								
01/10/2011	Y						All required monitors were onsite during construction activities along Link 4.	Alpine Blvd
<b>Mitigation Measure in Compliance? Y</b>								
monitors								
01/10/2011	Y						Monitored Tom Dyke Drilling and PAR construction crews during drilling and potholing. All observed construction in compliance.	175+50
<b>Mitigation Measure in Compliance? Y</b>								
Bio Monitoring								
01/11/2011	Y						Geotech borings took place at the Bauer Bridge. All required monitors were onsite during construction activities along Link 4.	Alpine Blvd
<b>Mitigation Measure in Compliance? Y</b>								
monitors								

# Sunrise Powerlink Transmission Project

## Weekly Monitoring Report No. 0017

From: 01/09/2011 Through: 01/15/2011

### ENVIRONMENTAL COMPLIANCE

Mitigation Measure Date	A (Y/N)	B Species	C Loc UTM Lat-Long	D Cause	E Issue	F Action	G Comments	H Tower
<b>LINK: 4</b>								
B-1c								
01/11/2011	Y						Monitored Tom Dyke Drilling and PAR construction crews during drilling and potholing. All observed construction in compliance.	175+50
<b>Mitigation Measure in Compliance? Y</b>								
Bio Monitoring								
01/11/2011	Y						The crews remained in compliance with the project's mitigation measures while backfilling and paving at vault 17, installing conduit pipe around vault 18, and excavating at vault 19	Vaults 14, 16, 18, 19
<b>Mitigation Measure in Compliance? Y</b>								
Monitoring								
01/11/2011	Y						Remarks: Compliance met Conducted biological monitoring during all set-up, drilling, and clean-up activities.	Bauer Property
<b>Mitigation Measure in Compliance? Y</b>								
BIO monitoring								
01/11/2011	Y						Monitored drilling at Vault 5, potholing west of Vault 7 and grading at the jack and bore site located at the western edge of Alpine Blvd. All drilling, potholing and grading activities were in compliance.	Vaults 5 and 7, jack and bore site
<b>Mitigation Measure in Compliance? Y</b>								
bio monitoring								
01/12/2011	Y						The crews remained in compliance with the project's mitigation measures while excavating at vault 16, cutting the ins and outs at vault 17, installing conduit pipe around vault 18, and excavating at vault 19	Vaults 16, 17, 18, 19
<b>Mitigation Measure in Compliance? Y</b>								
Monitoring								
01/12/2011	Y						Remarks: Compliance met Geotech borings continue at the Bauer Bridge. All required monitors were onsite during construction activities along Link 4.	Alpine Blvd
<b>Mitigation Measure in Compliance? Y</b>								
monitors								
01/12/2011	Y						Monitored drilling at Vault 5, potholing between Vaults 5 and 6 and grading at the jack and bore site located at the western project edge of Alpine Blvd. All drilling, potholing and grading activities were in compliance.	Vault 5, just east of Vault 5, jack and bore site (western edge)
<b>Mitigation Measure in Compliance? Y</b>								
Bio monitoring.								

# Sunrise Powerlink Transmission Project

## Weekly Monitoring Report No. 0017

From: 01/09/2011 Through: 01/15/2011

### ENVIRONMENTAL COMPLIANCE

Mitigation Measure Date	A (Y/N)	B Species	C Loc UTM Lat-Long	D Cause	E Issue	F Action	G Comments	H Tower
<b>LINK: 4</b>								
B-1c								
01/12/2011	Y						Some visitors to site were unaware of activity restrictions and monitor informed them on where they could walk and activities to avoid. Remarks: Monitored multiple visitors to site, informed on mitigation measures and activity restrictions.	Bauer Property
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
Monitor visitor								
01/12/2011	Y						Monitored Tom Dyke Drilling and PAR construction crews during drilling and potholing. All observed construction in compliance.	Vault 14, Alpine Creek and S Grade Rd
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
Bio Monitoring								
01/13/2011	Y						Vegetation clearing took place on the Loritz property and the receiving pit of the Hwy 8 jack and bore. Chambers Group conducted nesting bird surveys and raptor surveys on Link 4 today. They plan to complete the surveys tomorrow. All required monitors were onsite during construction activities along Link 4.	Alpine Blvd
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
monitors								
01/13/2011	Y	Southern Alligator Lizard		Collision		Notified Link Lead	The crew remained in compliance with the project's mitigation measures while grubbing on the Loritz property. An alligator lizard was spotted by the grubbing crew and the on site biological monitor was immediately notified. The lizard was observed with a severed tail. It was relocated to a nearby area away from work activities. No sensitive species were affected by work activities. Remarks: No tree trimming was conducted during the brushing operations.	Loritz property
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
Monitoring								
01/13/2011	Y						Monitored PAR crews during vegetation clearing at jack and bore exit pit. All vegetation was removed with hand tools and weed whackers. Surveyed for sensitive species before and during construction activities, none found.	Bauer Property
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
Bio Monitoring								

# Sunrise Powerlink Transmission Project

## Weekly Monitoring Report No. 0017

From: 01/09/2011 Through: 01/15/2011

### ENVIRONMENTAL COMPLIANCE

Mitigation Measure Date	A (Y/N)	B Species	C Loc UTM Lat-Long	D Cause	E Issue	F Action	G Comments	H Tower
<b>LINK: 4</b>								
B-1c								
01/13/2011	Y						Monitored drilling at Vaults 5 and 14 and potholing west of Vault 5. All drilling and potholing activities were in compliance.	Vaults 5 and 14, west of Vault 5
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
bio monitoring								
01/13/2011	Y						Conducted biological monitoring on link 4 at locations 16,17,18,19 and the bridge between 18/19. No non-sensitive or sensitive animals were impacted by today's activities.	Link 4( locations 16,17,18,19
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
Bio monitoring								
01/14/2011	Y						Remarks: Conducted biological monitoring Conducted biological monitoring on link 4 at locations 16,17,18,19 and the bridge between 18/19. No non-sensitive or sensitive animals were impacted by today's activities.	Link 4( locations 16,17,18,19
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
Bio monitoring								
01/14/2011	Y						Remarks: Conducted biological monitoring Monitored PAR crews potholing along Alpine Blvd throughout the day. By the end of the day, all holes excavated by PAR were covered with temporary asphalt.	175+00
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
Bio Monitoring								
01/14/2011	Y						Vegetation clearing at the north side of the Hwy 8 bore continued. Chambers Group completed their nesting bird and raptor surveys for Link 4. All required monitors were onsite during construction activities along Link 4.	Alpine Blvd
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
monitors								
01/14/2011	Y						The crews remained in compliance with the project's mitigation measures while drilling at vault 5 and potholing at vault 3 Remarks: Compliance met	vault 3 and 5
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
Monitoring								
01/15/2011	Y						Crews worked at Vault 9 performing potholing and saw cutting. Companies onsite included Par Electric, Tom Dyke Drilling, Penhall, and Poot Trucking. A two-man crew surveyed at the Bauer Property staking grading limits. The biologist was onsite and checked both areas. All work was in compliance.	Vault 9
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							

# Sunrise Powerlink Transmission Project

## Weekly Monitoring Report No. 0017

From: 01/09/2011 Through: 01/15/2011

### ENVIRONMENTAL COMPLIANCE

Mitigation Measure Date	A (Y/N)	B Species	C Loc UTM Lat-Long	D Cause	E Issue	F Action	G Comments	H Tower
<b>LINK: 4</b>								
B-1c								
01/15/2011	Y						PAR, Tom Dyke Drilling, and Penhall saw cutting working on the in's and out's of Vault 9. All construction in compliance.	Vault 9
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
Bio Monitoring								
B-3a								
01/13/2011	Y						Vehicles on the Loritz property were directed to the wash station at the PAR Alpine yard at the end of the work day to clean their vehicles. Remarks: Compliance was met by utilizing the Project's wash station.	Alpine Staging Yard
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
Weed control								
B-5a								
01/09/2011	Y						This report is for 1/07/11. Surveyed for sensitive species before vegetation removal. No species of concern were observed before or during work activities. Remarks:	Hwy 8 Jack & Bore Site
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
Survey								
B-7a								
01/10/2011	Y						The crews properly covered all excavations with steel plates at the end of the workday. Remarks: Compliance met	Vaults 17, 18, 19
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
Underground								
01/11/2011	Y						The crews properly covered all excavations with steel plates at the end of the workday. Remarks: Compliance met	Vaults 14, 16, 18, 19
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
Underground								
01/12/2011	Y						Excavations were checked at least three times a day while monitoring vaults 16 and 19. Remarks: Compliance met	Vault 16, 19
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
Excavation								
01/12/2011	Y						The crews properly covered all excavations with steel plates at the end of the workday. Remarks: Compliance met	Vaults 16, 18, 19
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
Underground								

# Sunrise Powerlink Transmission Project

## Weekly Monitoring Report No. 0017

From: 01/09/2011 Through: 01/15/2011

### ENVIRONMENTAL COMPLIANCE

Mitigation Measure Date	A (Y/N)	B Species	C Loc UTM Lat-Long	D Cause	E Issue	F Action	G Comments	H Tower
<b>LINK: 4</b>								
B-7a								
01/14/2011	Y						The crews properly covered all excavations at the end of the work day.	vault 3 and 5
<b>Mitigation Measure in Compliance? Y</b>								
Underground							Remarks: Compliance met	
01/14/2011	Y						Excavations were checked at least three times a day while monitoring vaults 3 and 5	vault 3 and 5
<b>Mitigation Measure in Compliance? Y</b>								
Potholing							Remarks: Compliance met	
B-7e								
01/13/2011	Y						Brushing operations were done outside of Least Bell's Vireo and Southwestern Willow Flycatcher breeding season on the Loritz property.	Loritz property
<b>Mitigation Measure in Compliance? Y</b>								
Brushing							Remarks: Compliance was met during the brushing operations.	
B-8a								
01/09/2011	N	Red-tailed Hawk					This report is for 1/07/11. Pair of red-tailed hawks seen flying north and south of Vault 5.	Vault 5
<b>Mitigation Measure in Compliance? Y</b>								
Red-Tailed Hawk								
01/09/2011	N						This report is for 1/07/11. Monitored PAR construction crews during removal of native shrubs with chainsaw and grasses and annuals with several weed whackers. All observed construction in compliance.	Jack & Bore Site
<b>Mitigation Measure in Compliance? Y</b>								
Bio Monitoring								
01/10/2011	N	Red-tailed Hawk					Pair of red-tailed hawks seen flying to the north of the work limits as well as directly over Alpine Blvd. Seen in both cyprus and eucalyptus trees to the north of Alpine Blvd.	175+50
<b>Mitigation Measure in Compliance? Y</b>								
Red-Tailed Hawk								
01/11/2011	N	Red-tailed Hawk					Pair of red-tailed hawks seen flying to the north of the work limits as well as directly over Alpine Blvd.	175+50
<b>Mitigation Measure in Compliance? Y</b>								
Red-Tailed Hawk								

# Sunrise Powerlink Transmission Project

## Weekly Monitoring Report No. 0017

From: 01/09/2011 Through: 01/15/2011

### ENVIRONMENTAL COMPLIANCE

Mitigation Measure Date	A (Y/N)	B Species	C Loc UTM Lat-Long	D Cause	E Issue	F Action	G Comments	H Tower
<b>LINK: 4</b>								
B-8a								
01/15/2011	N	Red-tailed Hawk					At 12:00 and 13:00, 1 red-tailed hawk observed flying over Alpine Blvd. At 14:00, 3 red-tailed hawks observed flying over Alpine Blvd. Hawks observed foraging, no nests observed near right-of-way.	Vault 9
<b>Mitigation Measure in Compliance? Y</b>								
Red-tailed Hawk								
BIO-APM-3								
01/13/2011	Y						The crew traveled less than 15 mph while traveling on the dirt road on the Loritz property. Remarks: Compliance was met on the ROW by crews maintaining the required 15 miles per hour.	Loritz property
<b>Mitigation Measure in Compliance? Y</b>								
Speed limit								
C-1e								
01/10/2011	Y						All work observed by archaeological and Native American monitors.	vault 17,18,19 Alpine Blvd.
<b>Mitigation Measure in Compliance? Y</b>								
Cultural								
01/10/2011	Y						Monitored pot hole crews and bore crew. Crews set up a barrier of cones and caution tape around the historic wall that is just west of Alpine Creek on the northern side of Alpine Blvd. Crews were knowledgeable about staying away from the wall and the possible as it was written in the tailboard and verbalized by the crew members when asked by the archaeologist about tailboard. There were levels placed at either end of the gate, two east-west and two north-south. These are used to determine if the wall shifts during construction. There was no change during the day. Crews were in compliance with staying away from the historic wall and monitoring activity near the wall.	175+50
<b>Mitigation Measure in Compliance? Y</b>								
Cultural								
01/10/2011	Y						All grading activities were observed by archaeological and Native American monitors were in compliance	Alpine Blvd.
<b>Mitigation Measure in Compliance? Y</b>								
Cultural								

# Sunrise Powerlink Transmission Project

## Weekly Monitoring Report No. 0017

From: 01/09/2011 Through: 01/15/2011

### ENVIRONMENTAL COMPLIANCE

Mitigation Measure Date	A (Y/N)	B Species	C Loc UTM Lat-Long	D Cause	E Issue	F Action	G Comments	H Tower
<b>LINK: 4</b>								
C-1e								
01/11/2011	Y						Monitored pot hole crews and the bore crew. Crews set up a barrier of cones and caution tape around the historic wall that is just west of Alpine Creek on the norther side of Alpine Blvd. Crews were knowledgeable about staying away from the wall and the possible as it was written in the tailboard and verbalized by the crew members when asked by the archaeologist about tailboard. There were levels placed at either end of the gate, two east-west and two north-south. These are used to determine if the wall shifts during construction. There was no change during the day. Crews were in compliance with staying away from the historic wall and monitoring activity near the wall.	175+50
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
01/11/2011	Y						All work observed by archaeological and Native American monitor.	Vaults 14, 16,17,18,19 Alpine Blvd
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
Cultural								
01/11/2011	Y						All work observed by archaeological and Native American monitors were in compliance	Alpine Blvd.
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
Cultural								
01/12/2011	Y						All work observed by archaeological and Native American Monitors and was in compliance	Bauer property, Alpine Blvd.
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
Cultural								
01/12/2011	N						All work observed by Archaeological and native monitors were in compliance during the pot holing and drilling operations.	Alpine Blvd.
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
Cultural								
01/12/2011	Y						All work observed by archaeological and Native American monitor was in compliance.	Vaults 16,18,19 Alpine Blvd
<b>Mitigation Measure in Compliance?</b>	<b>Y</b>							
Cultural								

# Sunrise Powerlink Transmission Project

## Weekly Monitoring Report No. 0017

From: 01/09/2011 Through: 01/15/2011

### ENVIRONMENTAL COMPLIANCE

Mitigation Measure Date	A (Y/N)	B Species	C Loc UTM Lat-Long	D Cause	E Issue	F Action	G Comments	H Tower
<b>LINK: 4</b>								
C-1e								
01/12/2011	Y						Monitored pot hole crews and bore crew. Crews set up a barrier of cones and caution tape around the historic wall that is just west of Alpine Creek on the norther side of Alpine Blvd. Crews were knowlegable about staying away from the wall as it was written in the tailboard and verbalized by the crew members when asked by the archaeologist. There were levels placed at either end of the gate, two east-west and two north-south. These are used to determine if the wall shifts during construction. There was no change during the day. Crews were in compliance with staying away from the historic wall and monitoring activity near the wall.	175+50 - 179+00
Mitigation Measure in Compliance?	Y							
01/13/2011	Y						All work observed by archaeological and Native American monitor.	Vaults 16, 17,19 Alpine Blvd
Mitigation Measure in Compliance?	Y							
Cultural								
01/13/2011	Y						I monitored two drilling sites, at VLT 14 and 5, both were drilling into bedrock. I also Mointored pot holing operations that were working to discover depths of the culverts running under Apline Blvd. at station 54, 48+50, 46, and west of VLT 5. All of the soil in the pot holes were 100% previously disturbed by the original placement of the culvert under the roadway. There were no cultural resources expected, impacted, or newly discovered in today's work.	VLT 5
Mitigation Measure in Compliance?	Y							
Archaeology								
01/13/2011	Y						Monitored vegetation clearing at the recieving pit of the Hwy 8 jack and bore. No cultural issues were observed.	Bauer property, Alpine Blvd.
Mitigation Measure in Compliance?	Y							
Cultural								

# Sunrise Powerlink Transmission Project

## Weekly Monitoring Report No. 0017

From: 01/09/2011 Through: 01/15/2011

### ENVIRONMENTAL COMPLIANCE

Mitigation Measure Date	A (Y/N)	B Species	C Loc UTM Lat-Long	D Cause	E Issue	F Action	G Comments	H Tower
<b>LINK: 4</b>								
C-1e								
01/14/2011	Y						All work observed by archaeological and Native American monitors was compliant.	2300 Alpine Blvd
<b>Mitigation Measure in Compliance? Y</b>								
Cultural								
01/14/2011	Y						Monitored the pot hole crew. The crew was compliant with allowing the archaeologist and Native American monitor to observe the excavation and sift through the soil. There were no artifacts found during the day.	279+00 - 224+00
<b>Mitigation Measure in Compliance? Y</b>								
N-1a								
01/15/2011	N						No vehicles idled unnecessarily during potholing and saw cutting at Vault 9.	Vault 9
<b>Mitigation Measure in Compliance? Y</b>								
Idling								
<b>LINK: NA</b>								
B-1c								
01/10/2011	Y						Remarks: Site was in compliance	San Luis Rey
<b>Mitigation Measure in Compliance? Y</b>								
Mitigation met								
01/11/2011	Y						Remarks: Site was in compliance	San Luis Rey
<b>Mitigation Measure in Compliance? Y</b>								
Mitigation met								
01/12/2011	Y						Remarks: Site was in compliance	San Luis Rey
<b>Mitigation Measure in Compliance? Y</b>								
Mitigation met								
01/13/2011	Y						Remarks: Site was in compliance	San Luis Rey
<b>Mitigation Measure in Compliance? Y</b>								
Mitigation met								
01/14/2011	Y						Remarks: Site was in compliance	San Luis Rey
<b>Mitigation Measure in Compliance? Y</b>								
Mitigation met								

# Sunrise Powerlink Transmission Project

## Weekly Monitoring Report No. 0017

From: 01/09/2011 Through: 01/15/2011

### ENVIRONMENTAL COMPLIANCE

Mitigation Measure Date	A (Y/N)	B Species	C Loc UTM Lat-Long	D Cause	E Issue	F Action	G Comments	H Tower
<b>LINK: NA</b>								
B-1c								
01/15/2011	Y						Remarks: Site was in compliance	Encina
<b>Mitigation Measure in Compliance? Y</b>								
Mitigation met								
01/15/2011	Y						Remarks: Site was in compliance	San Luis Rey
<b>Mitigation Measure in Compliance? Y</b>								
Mitigation met								
01/15/2011	Y						Biological monitoring took place during all construction activities, specifically construction of disconnects.	Encina Substation
<b>Mitigation Measure in Compliance? Y</b>								
Monitoring								
Remarks: Biological monitor was on-site during building of disconnects.								