

Construction Equipment and Workforce								
Work Activity				Activity Production				
Equipment Description	Estimated Horsepower	Probable Fuel Type	Equipment Quantity	Estimated Workforce	Number of Crews	Estimated Start Date	Estimated End Date	Duration of Use, Hrs./Day
<b>Terminals</b>								
<b>Survey</b>								
Pickup - 1/2 Ton	395	Gas	1	2	2	June 2026	August 2026	4
<b>Material Delivery</b>								
Tractor Trailer	500	Diesel	1	5	2	June 2026	February 2028	8
Heavy Hauler Moving Truck	600	Diesel	1					8
Mobile Crane	260	Diesel	1					8
Fork Lift / Loader	275	Diesel	1					8
Pickup - 1 ton and trailer	410	Diesel	2					2
<b>Road Work, Site and Staging Preparation</b>								
Truck - Water 4 K	300	Diesel	2	20	2	June 2026	September 2026	10
Loader - 4-5 Yd	275	Diesel	2					8
Truck - Dump 10-12 Yd	415	Diesel	6					5
Motor Grader	250	Diesel	1					8
Roller	405	Diesel	2					8
Pickup - 1/2 Ton	395	Gas	3					2
Pickup - 1 Ton	410	Diesel	3					2

Construction Equipment and Workforce								
Work Activity				Activity Production				
Equipment Description	Estimated Horsepower	Probable Fuel Type	Equipment Quantity	Estimated Workforce	Number of Crews	Estimated Start Date	Estimated End Date	Duration of Use, Hrs./Day
Backhoe	70	Diesel	1					5
Discing Tractor and machine	640	Diesel	1					9
Skid Steer	74.3	Diesel	1					4
Pot Holing Machine (Hydro Vacuum Excavator)	525	Diesel	1					8
Excavating Scraper	407	Diesel	1					5
Generator – 25 Kw	45	Diesel	2					10
Security Vehicle	158	Gas	1					24
Bulldozer (CAT D5 Equivalent)	170	Diesel	1					7
Below Grade Construction								
Truck - Water 4 K	300	Diesel	2	30	2	September 2026	January 2027	10
Excavator	275	Diesel	2					8
Forklift - 8-9 K Reach	100	Diesel	1					4
Backhoe - 2X4	68	Diesel	2					5
Pickup - 1/2 Ton	395	Gas	3					2
Pickup - 1 Ton	410	Diesel	3					2

Construction Equipment and Workforce								
Work Activity				Activity Production				
Equipment Description	Estimated Horsepower	Probable Fuel Type	Equipment Quantity	Estimated Workforce	Number of Crews	Estimated Start Date	Estimated End Date	Duration of Use, Hrs./Day
Excavator - Mini	70	Diesel	2					8
Generator – 25 Kw	45	Diesel	2					10
Loader - 4-5Yd	275	Diesel	2					8
Pressure Digger - Lo-Drill (Tracked)	275	Diesel	2					8
Truck - Dump 10-12 Yd	415	Diesel	2					4
Tool - Van/Conex 20'	0	NA	6					10
Trencher	75	Diesel	2					5
Security Vehicle	158	Gas	1					24
Roller	405	Diesel	2					3
Concrete Truck	430	Diesel	2					8
Concrete Crain Pourer	430	Diesel	1					8
Above-Grade Construction and Equipment Installation								
Pickup - 1/2 Ton	395	Gas	3	30	2	January 2027	March 2028	2
Pickup - 1 Ton	410	Diesel	3					2
Welding Truck	395	Diesel	2					6
Generator – 25 Kw	45	Diesel	2					10
Crane - 35 Ton	250	Diesel	2					5

Construction Equipment and Workforce								
Work Activity				Activity Production				
Equipment Description	Estimated Horsepower	Probable Fuel Type	Equipment Quantity	Estimated Workforce	Number of Crews	Estimated Start Date	Estimated End Date	Duration of Use, Hrs./Day
Forklift - 10 K Reach	130	Diesel	2					5
Forklift -15,000 lb	130	Diesel	2					5
Manlift - 40'	49	Diesel	3					8
Manlift - 120'	74	Diesel	2					8
Security Vehicle	158	Gas	1					24
Underground Transmission Line								
Survey / Potholing (HVDC)								
Pickup - 1/2 Ton	395	Gas	2	7	2	July 2026	February 2027	6
Pot Holing Machine (Hydro Vacuum Excavator)	525	Diesel	1					6
Survey / Potholing (HVAC)								
Pickup - 1/2 Ton	395	Gas	2	7	2	July 2026	August 2026	6
Pot Holing Machine (Hydro Vacuum Excavator)	525	Diesel	1					6
Vaults (HVDC)								

Construction Equipment and Workforce								
Work Activity				Activity Production				
Equipment Description	Estimated Horsepower	Probable Fuel Type	Equipment Quantity	Estimated Workforce	Number of Crews	Estimated Start Date	Estimated End Date	Duration of Use, Hrs./Day
Pickup - 1/2 Ton	395	Gas	2	8	3	February 2027	July 2027	4
Pickup - 1 Ton	410	Diesel	1					6
Excavator	275	Diesel	1					6
Backhoe - 2X4	68	Diesel	1					6
Loader - 4-5Yd	275	Diesel	1					6
Compressor	100	NA	1					6
Tractor Trailer	500	Diesel	1					3
Mobile Crane	260	Diesel	2					2
Truck - Dump 10-12 Yd	415	Diesel	2					3
Truck - Water 4 K	300	Diesel	1					4
Vaults (HVDC)								
Pickup - 1/2 Ton	395	Gas	2	8	2	July 2026	February 2027	4
Pickup - 1 Ton	410	Diesel	1					6
Excavator	275	Diesel	1					6
Backhoe - 2X4	68	Diesel	1					6
Loader - 4-5Yd	275	Diesel	1					6
Compressor	100	NA	1					6
Tractor Trailer	500	Diesel	1					3

Construction Equipment and Workforce								
Work Activity				Activity Production				
Equipment Description	Estimated Horsepower	Probable Fuel Type	Equipment Quantity	Estimated Workforce	Number of Crews	Estimated Start Date	Estimated End Date	Duration of Use, Hrs./Day
Mobile Crane	260	Diesel	2					2
Truck - Dump 10-12 Yd	415	Diesel	2					3
Truck - Water 4 K	300	Diesel	1					4
Duct Bank and Restoration (HVDC)								
Pickup - 1/2 Ton	395	Gas	3	11	4	July 2026	January 2028	4
Pickup - 1 Ton	410	Diesel	2					6
Excavator	275	Diesel	1					6
Backhoe	68	Diesel	1					6
Loader	275	Diesel	1					6
Compressor	100	NA	1					6
Truck - Water 4 K	300	Diesel	1					6
Asphalt Paver	235	Diesel	1					2
Roller	405	Diesel	1					3
Truck - Dump 10-12 Yd	415	Diesel	2					4
Truck - Water 4 K	300	Diesel	1					4
Concrete Truck	430	Diesel	2					6
Duct Bank and Restoration (HVAC)								
Pickup - 1/2 Ton	395	Gas	3	11	4	July 2026	April 2027	4
Pickup - 1 Ton	410	Diesel	2					6
Excavator	275	Diesel	1					6
Backhoe	68	Diesel	1					6
Loader	275	Diesel	1					6
Compressor	100	NA	1					6

Construction Equipment and Workforce								
Work Activity				Activity Production				
Equipment Description	Estimated Horsepower	Probable Fuel Type	Equipment Quantity	Estimated Workforce	Number of Crews	Estimated Start Date	Estimated End Date	Duration of Use, Hrs./Day
Truck - Water 4 K	300	Diesel	1					6
Asphalt Paver	235	Diesel	1					2
Roller	405	Diesel	1					3
Truck - Dump 10-12 Yd	415	Diesel	2					4
Truck - Water 4 K	300	Diesel	1					4
Concrete Truck	430	Diesel	2					6
<b>Underground Crossings (HVDC)</b>								
HDD Machine	25	Diesel	1	7	1	August 2026	November 2026	6
Pickup – 1/2 Ton	395	Gas	3					
Pick up – 1 Ton	410	Diesel	2					
Excavator	275	Diesel	1					
Backhoe	68	Diesel	1					
Truck – Dump 10-12 Yd	415	Diesel	2					
Truck – Water 4 K	300	Diesel	1					
Jack and Bore Machine	67	Diesel	1					
Pickup – 1/2 Ton	395	Gas	3					
Pickup – 1 Ton	410	Diesel	2					
Excavator	275	Diesel	1					
Backhoe	68	Diesel	1					

Construction Equipment and Workforce								
Work Activity				Activity Production				
Equipment Description	Estimated Horsepower	Probable Fuel Type	Equipment Quantity	Estimated Workforce	Number of Crews	Estimated Start Date	Estimated End Date	Duration of Use, Hrs./Day
Truck – Dump 10-12 Yd	415	Diesel	2					
Truck – Water 4 K	300	Diesel	1					
Underground Crossings (HVAC)								
HDD Machine	25	Diesel	1	7	1	August 2026	March 2027	6
Pickup – 1/2 Ton	395	Gas	3					
Pick up – 1 Ton	410	Diesel	2					
Excavator	275	Diesel	1					
Backhoe	68	Diesel	1					
Truck – Dump 10-12 Yd	415	Diesel	2					
Truck – Water 4 K	300	Diesel	1					
Jack and Bore Machine	67	Diesel	1					
Pickup – 1/2 Ton	395	Gas	3					
Pickup – 1 Ton	410	Diesel	2					
Excavator	275	Diesel	1					
Backhoe	68	Diesel	1					
Truck – Dump 10-12 Yd	415	Diesel	2					
Truck – Water 4 K	300	Diesel	1					
Cable Install (HVDC)								



Construction Equipment and Workforce								
Work Activity				Activity Production				
Equipment Description	Estimated Horsepower	Probable Fuel Type	Equipment Quantity	Estimated Workforce	Number of Crews	Estimated Start Date	Estimated End Date	Duration of Use, Hrs./Day
Pickup - 1/2 Ton	395	Gas	1	8	1	June 2027	October 2027	4
Pickup - 1 Ton	410	Diesel	1					4
Wire Trailer/Tensioner	70	NA	2					6
Wire Puller	82	Gas	2					6
Cable Splicing Truck	300	Diesel	1					3
<b>Cable Install (HVAC)</b>								
Pickup - 1/2 Ton	395	Gas	1	8	1	February 2027	May 2027	4
Pickup - 1 Ton	410	Diesel	1					4
Wire Trailer/Tensioner	70	NA	2					6
Wire Puller	82	Gas	2					6
Cable Splicing Truck	300	Diesel	1					3
<b>Overhead Transmission Line</b>								
<b>Surveying</b>								
Pickup - 1/2 Ton	395	Gas	2	3	1	June 2026	May 2027	8
<b>Clearing / ROW / Access</b>								
Truck - Water 4 K	300	Diesel	1	18	2	June 2026	September 2026	10
Loader - 4-5 Yd	275	Diesel	3					8
Truck - Dump 10-12 Yd	415	Diesel	1					5

Construction Equipment and Workforce								
Work Activity				Activity Production				
Equipment Description	Estimated Horsepower	Probable Fuel Type	Equipment Quantity	Estimated Workforce	Number of Crews	Estimated Start Date	Estimated End Date	Duration of Use, Hrs./Day
Motor Grader	250	Diesel	1					8
Pickup - 1/2 Ton	395	Gas	1					2
Pickup - 1 Ton	410	Diesel	1					2
Backhoe	70	Diesel	2					5
Skid Steer	74.3	Diesel	1					4
Pot Holing Machine (Hydro Vacuum Excavator)	525	Diesel	1					8
Excavating Scraper	407	Diesel	2					5
<b>Foundation / Structures / Wire</b>								
3/4 - Ton Truck, 4x4	275	Gas	3	25	1	June 2026	February 2027	3
Pickup - 1 Ton	410	Diesel	3					3
Boom/Crane Truck	367	Diesel	1					4
Flat Bed Pole Truck	400	Diesel	1					4
Truck - Water 4 K	300	Diesel	1					10
Backhoe/Frontloader	125	Diesel	2					4
Manlift/Bucket Truck	250	Diesel	8					4
Compressor Trailer	60	Diesel	1					6
R/T Crane	367	Diesel	5					5

Construction Equipment and Workforce								
Work Activity				Activity Production				
Equipment Description	Estimated Horsepower	Probable Fuel Type	Equipment Quantity	Estimated Workforce	Number of Crews	Estimated Start Date	Estimated End Date	Duration of Use, Hrs./Day
Jet A Fuel Truck	300	Diesel	1					1
Helicopter Support Truck	300	Diesel	1					2
Light or Medium Duty Helicopter	NA	Jet A	1					3
Wire Trailer/Tensioner	70	NA	2					6
Wire Puller	70	Gas	2					6
Drilling Rig	82	Diesel	2					6
Conductor Splicing Rig	300	Diesel	1					3
Truck - Dump 10-12 Yd	415	Diesel	2					3
Skid Steer	74.3	Diesel	2					4
Concrete Truck	430	Diesel	2					6
<b>Other</b>								
<b>Commissioning and Testing</b>								
Pickup - 1/2 Ton	395	Gas	2	20	1	November 2027	October 2028	2
Pickup - 1 Ton	410	Diesel	2					2
Generator – 25 Kw	45	Diesel	2					10
Manlift - 40'	49	Diesel	3					8
Tool - Van/Conex 20'		NA	6					10

Construction Equipment and Workforce								
Work Activity				Activity Production				
Equipment Description	Estimated Horsepower	Probable Fuel Type	Equipment Quantity	Estimated Workforce	Number of Crews	Estimated Start Date	Estimated End Date	Duration of Use, Hrs./Day
10 k Reach Forklift	130	Diesel	1					5
15 k lb Forklift	49	Diesel	1					5
PG&E Substation Upgrades and Connection								
Pickup - 1 Ton	410	Diesel	3	10	2	December 2026	February 2028	10
Forklift - 10 K Reach	130	Diesel	1					10
Excavator - Mini	70	Diesel	1					5
Loader - 4-5 Yd	275	Diesel	1					5
Pressure Digger - Lo-Drill (Tracked)	125	Diesel	2					10
Welding Truck	395	Diesel	2					2
Concrete Truck	430	Diesel	2					6
SVP Substation Upgrades and Connection								
Pickup - 1 Ton	410	Diesel	3	10	2	September 2026	February 2028	10
Forklift - 10 K Reach	130	Diesel	1					10
Excavator - Mini	70	Diesel	1					5
Loader - 4-5 Yd	275	Diesel	1					5
Pressure Digger - Lo-Drill (Tracked)	125	Diesel	2					10
Welding Truck	395	Diesel	2					2

<b>Construction Equipment and Workforce</b>								
<b>Work Activity</b>				<b>Activity Production</b>				
<b>Equipment Description</b>	<b>Estimated Horsepower</b>	<b>Probable Fuel Type</b>	<b>Equipment Quantity</b>	<b>Estimated Workforce</b>	<b>Number of Crews</b>	<b>Estimated Start Date</b>	<b>Estimated End Date</b>	<b>Duration of Use, Hrs./Day</b>
Concrete Truck	430	Diesel	2					6